

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1	Page 2 of 3
		DATE 13 Jun 2020 - Saturday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
QA-00001	KL Engine R	The room of the engine room is leaking near an electrical panel located at the stern of the dredge. This area was closed off and signage was place to keep personnel out until it is resolved.	
QA-00002	KL Stern	A cutter wheel was placed too close to the oil containment where the sparks could potentially ignite the flammable substance. The cutter will need to be moved prior to using it.	
QA-00003	KL Stern	Paint cans are being stored at the stern of the dredge and should be moved to the proper containment locker.	
QA-00004	KL	Davis Bacon wage rates are not posted on the dredge. The bulletin board needs to be updated including and updated Emergency Action Plan for the current location.	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DECK HAND	7.0	84.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	PROJECT ENGINEER	2.0	24.0
Inland Dredging	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	336.0	Hrs worked MTD:	336.0
		Total:	28.0 336.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		1		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	13 Jun 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 2	Page 1 of 2
		DATE 14 Jun 2020 - Sunday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 89 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
They dredged from station 1+48 to 4+01 , they advanced 253'. They started up on 8,390' of pipeline , discharging into DA C-21.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None Today			
GENERAL COMMENTS			
We continue to encounter heavy wood debris in this area of the cut.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Dwight Smalls/Eric Pate Pre-shift Meeting Topics: Pinch Points, JHAs JHAs / Tasks Performed: Based on observations, all task were performed in a safe manner. Tender boat operations, pipe connection, routine maintenance. 1 Injuries/Illnesses: The crew has continued to remain injury and illness free since day one of the project. Miscellaneous: 1. Continued checklist inspections of fleet to complete project checklist. 2. Made pipe connection. 3. Observed Crew clean the pump. 4. Updated Dredge deficiency list. 5. Chief engineer continues to observe for water leak in engine room.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
The Corp instructed the night QC to put out more lights on the pipeline.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70% 10:05 - Cleaning the pump (14X) 1:24 - Shift Anchors (8X)			
0% 0:36 - Clean the sea chest screen			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
No preparatory inspections held today			
<u>Initial Inspections held today</u>			
No initial inspections held today			
ACTIVITY START/FINISH			
<u>Activity No</u> <u>Description</u>			
No activities were started or finished today			
QC REQUIREMENTS			
<u>Requirement No</u> <u>Type</u> <u>Description</u> <u>Results</u>			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
<u>Item No</u> <u>Location</u> <u>Description</u>			
No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 2	Page 2 of 2	
		DATE 14 Jun 2020 - Sunday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Dredge Kelly L / Cutter Suction	6/3/2020			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging	SAFETY ENGINEER - ON SITE	2.0	24.0	
Inland Dredging	DREDGE OPERATOR	2.0	24.0	
Inland Dredging	EQUIPMENT OPERATOR	4.0	48.0	
Inland Dredging	PROJECT ENGINEER	2.0	24.0	
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0	
Inland Dredging	DREDGE MATE	2.0	24.0	
Inland Dredging	DREDGE CAPTAIN	1.0	12.0	
Inland Dredging	DECK HAND	7.0	84.0	
Inland Dredging	ENGINEER	3.0	36.0	
Inland Dredging	BOAT CAPTAIN	4.0	48.0	
Total hrs worked to date: 672.0		Hrs worked MTD: 672.0		Total: 28.0 336.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
No equipment hours reported today				
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 3	Page 1 of 2
		DATE 15 Jun 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 85 °F No Precipitation 5 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS They dredged from station 4+01 to 5+23 , they advanced 122'. They started up on 8,170' of pipeline , discharging into DA C-21.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None Today			
GENERAL COMMENTS We continue to encounter heavy wood debris in this area of the cut. Repairs were made to the booster and it was re-inserted into the line today.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Dwight Smalls/Eric Pate Pre-shift Meeting Topics: JHA completion, Complacency when cleaning the pump, Pinch points. JHAs / Tasks Performed: Based on observations, all task were performed in a safe manner. Tenderboat operations, pipe connection, routine maintenance. Injuries/Illnesses: The crew has continued to remain injury and illness free since day one of the project. Miscellaneous: 1. Continued checklist inspections of fleet to complete project checklist. 2. Performed inspection of chain falls and rigging equipment. 3. Made rounds to booster barge			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Today			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70% 11:27 - Cleaning the pump (14X) 0:18 - Shift Anchors (4X) 0% 2:22- Re-insert the booster back into the line			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ QA-00005 QA-00006			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 3	Page 2 of 2	
		DATE 15 Jun 2020 - Monday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Dredge Kelly L / Cutter Suction	6/3/2020			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging	SAFETY ENGINEER - ON SITE	2.0	24.0	
Inland Dredging	DREDGE OPERATOR	2.0	24.0	
Inland Dredging	EQUIPMENT OPERATOR	4.0	48.0	
Inland Dredging	PROJECT ENGINEER	2.0	24.0	
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0	
Inland Dredging	DREDGE MATE	2.0	24.0	
Inland Dredging	DREDGE CAPTAIN	1.0	12.0	
Inland Dredging	DECK HAND	8.0	96.0	
Inland Dredging	ENGINEER	3.0	36.0	
Inland Dredging	BOAT CAPTAIN	4.0	48.0	
Total hrs worked to date: 1,020.0		Hrs worked MTD: 1,020.0		Total: 29.0 348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
No equipment hours reported today				
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 4	Page 2 of 2	
		DATE 16 Jun 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Dredge Kelly L / Cutter Suction	6/3/2020			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging	SAFETY ENGINEER - ON SITE	2.0	24.0	
Inland Dredging	DREDGE OPERATOR	3.0	36.0	
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0	
Inland Dredging	PROJECT ENGINEER	2.0	24.0	
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0	
Inland Dredging	DREDGE MATE	2.0	24.0	
Inland Dredging	DREDGE CAPTAIN	1.0	12.0	
Inland Dredging	DECK HAND	9.0	108.0	
Inland Dredging	ENGINEER	3.0	36.0	
Inland Dredging	BOAT CAPTAIN	4.0	48.0	
Total hrs worked to date: 1,404.0		Hrs worked MTD: 1,404.0		Total: 32.0 384.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
No equipment hours reported today				
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0		Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 5	Page 1 of 2
		DATE 17 Jun 2020 - Wednesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging		WEATHER Weather Caused No Delay Temperature Min 65 °F Max 88 °F No Precipitation 16 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
They dredged from station 7+20 to 7+85 , they advanced 65'. They started up on 8,490' of pipeline , discharging into DA C-21.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None Today			
GENERAL COMMENTS			
The dredge continues to make the 1st pass on cut # 1.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Dwight Smalls & Eric Pate Pre-shift Meeting Topics: Back strains, housekeeping, and the buddy system JHAs / Tasks Performed. 1. Observed crew pump out hopper barge 2. Observed crew put anchors on barge 3. Observed crew reset port swing anchor Injuries/Illnesses: The crew has continued to remain injury and illness free since day one of the project. Miscellaneous: 1. Dredging operations down due to repairs.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
I spoke with Josh Oliver with the Corp of Engineers and discussed raising the ladder and making 2 passes on cut 1. He said on the 2nd pass that 11' would be good. We will try our best to leave 12'.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70% 0:53 - Cleaning the pump (2X) 1:37 - Shift Anchors (7X) 0:36 - Passing Tow			
0% 15:41- Hydraulic pump that releases the brakes on the swing lines went out.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
No preparatory inspections held today			
<u>Initial Inspections held today</u>			
No initial inspections held today			
ACTIVITY START/FINISH			
<u>Activity No</u> <u>Description</u>			
No activities were started or finished today			
QC REQUIREMENTS			
<u>Requirement No</u> <u>Type</u> <u>Description</u> <u>Results</u>			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
<u>Item No</u> <u>Location</u> <u>Description</u>			
No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 5	Page 2 of 2
		DATE 17 Jun 2020 - Wednesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging	DREDGE OPERATOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	PROJECT ENGINEER	2.0	24.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date: 1,788.0		Hrs worked MTD: 1,788.0	
		Total:	32.0 384.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	
		Opr hrs MTD: 0.0	
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 6	Page 2 of 3
		DATE 18 Jun 2020 - Thursday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	10.5
Inland Dredging	DREDGE OPERATOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	PROJECT ENGINEER	1.0	7.0
Inland Dredging	DREDGE CHIEF ENGINEER	0.0	0.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	126.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	3.0	36.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	16.5
Inland Dredging	OILER	2.0	24.0
Inland Dredging	WELDER	1.0	12.0
Total hrs worked to date:	2,152.0	Hrs worked MTD:	2,152.0
		Total:	32.0 364.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		6		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	18 Jun 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 7	Page 2 of 2	
		DATE 19 Jun 2020 - Friday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	10.5
Inland Dredging	DREDGE OPERATOR		3.0	36.0
Inland Dredging	QUALITY CONTROL INSPECTOR		2.0	22.0
Inland Dredging	EQUIPMENT OPERATOR		4.0	48.0
Inland Dredging	WELDER		1.0	12.0
Inland Dredging	PROJECT ENGINEER		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	2.0
Inland Dredging	DREDGE MATE		1.0	12.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		11.0	126.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		4.0	42.0
Total hrs worked to date:	2,522.5	Hrs worked MTD:	2,522.5	Total: 33.0 370.5
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
No equipment hours reported today				
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 8	Page 1 of 3
	DATE 20 Jun 2020 - Saturday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 93 °F No Precipitation 7.90 MPH Wind
-------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

The Kelly L dredged from northbound from station 8+77to station 9+64 in cut #2.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Kelly L continues dredging in cut #2. The dredge is encountering a lot of debris consisting primarily of wood in this cut.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate / Kenneth Waddell
Pre-shift Meeting Topics:
Gave recognition to the crew for their hard work. Tender boats have been well maintained. Ropes neatly coiled neatly on decks, wheel houses kept clean, and gas cylinders properly stowed.

JHAs / Tasks Performed.

1. Moving swing anchors
2. Cleaning dredge pump
3. Routine greasing
4. Preventive maintenance
5. General housekeeping
6. Tending booster barge
7. Fill site operations
8. Pumping out vessel
9. Add Pontoons
10. Replaced teeth on cutterhead

Observations and Coaching
Performed 2 JHA audits with crew (cleaning dredge pump & clean out seachest / screens).
During observations, Coached crew over the following:
-The crew failed to remove the key from the lock that was used to lock out the pump lever.
-Crew member placed himself in line of fire in front of winch.
-Failed to document LOTO.

Injuries/Illnesses: The crew has continued to remain injury and illness free since day one of the project.

Miscellaneous:
1. Created new LOTO log binder. Will review LOTO procedures in next pre-shift meeting.
2. Completed checklist inspection for the AI Cenac. (Contract tug)

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

I spoke with Josh Oliver with the Corp of Engineers and discussed raising the ladder to leave a dredged depth of 10'.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
0:46 - Shifted anchors.
8:53 - Cleaned pump.

0%
8:10 - Repairs to generator on Booster barge

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	_____
No preparatory inspections held today	
Initial Inspections held today	_____
No initial inspections held today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		8		
		DATE	20 Jun 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
PROJECT		2020 24" Maintenance Dredging Tenn-Tom		
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
MISHAP REPORTING (Describe mishaps) No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 9	Page 1 of 3
		DATE 21 Jun 2020 - Sunday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 87 °F No Precipitation 8.10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Kelly L dredged northbound from station 9+64 to 10+42 in cut #2.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Kelly L continues dredging in cut #2. The dredge continues encountering wood debris.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate / Kenneth Waddell			
Pre-shift Meeting Topics: SSHO led a toolbox talk over lock out tag out procedures, Deckhand followed up with importance of good communication.			
JHAs / Tasks Performed.			
<ol style="list-style-type: none"> 1. Moving swing anchors 2. Cleaning dredge pump 3. Routine greasing 4. Preventive maintenance 5. General housekeeping 6. Tending booster barge 7. Fill site operations 8. Pumping out vessel 			
Injuries/Illnesses: The crew has continued to remain injury and illness free since day one of the project.			
Miscellaneous:			
<ul style="list-style-type: none"> - Completed checklist inspection with the Captain on the crane and crane barge. Noted deficiencies to be added to the next update. - Teamed up with Captain and completed Tender Operator evaluation. - Inspected hand powered tools. - Inspected extension cord. 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Spoke with Josh Brown, may consider moving to the third cut if we continue encountering wood debris.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%			
0:09- Shifted anchors.			
14:00 - Cleaned pump.			
0%			
2:12 - Tighten bolts on cutter shaft coupler			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 9	Page 2 of 3			
		DATE 21 Jun 2020 - Sunday				
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143				
QC REQUIREMENTS						
Requirement No	Type	Description	Results			
No QC requirements were completed today						
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)						
Item No	Location	Description				
No QC Deficiency items were issued today						
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)						
Item No	Location	Description				
No QC Deficiency items were corrected today						
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)						
Name		First Day	Last Day			
No Contractors had their first or last day on the site						
VESSEL ON SITE						
Dredge Name		First Day	Last Day			
Dredge Kelly L / Cutter Suction		6/3/2020				
LABOR HOURS						
Crew	Position	Number of Employees	Hours Worked			
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0			
Inland Dredging	DREDGE OPERATOR	4.0	48.0			
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0			
Inland Dredging	EQUIPMENT OPERATOR	4.0	48.0			
Inland Dredging	WELDER	1.0	12.0			
Inland Dredging	PROJECT ENGINEER	0.0	0.0			
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0			
Inland Dredging	DREDGE MATE	2.0	24.0			
Inland Dredging	OILER	2.0	24.0			
Inland Dredging	DREDGE CAPTAIN	1.0	12.0			
Inland Dredging	DECK HAND	10.0	120.0			
Inland Dredging	ENGINEER	2.0	24.0			
Inland Dredging	BOAT CAPTAIN	4.0	42.0			
Total hrs worked to date:	3,314.5	Hrs worked MTD:	3,314.5	Total:	34.0	402.0
EQUIPMENT HOURS						
Equipment Name	Description	Idle Hours	Operating Hours			
No equipment hours reported today						
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0	Total:
MISHAP REPORTING (Describe mishaps)						
No mishaps reported today						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		9		
		DATE	21 Jun 2020 - Sunday	
PROJECT	2020 24" Maintenance Dredging Tenn-Tom			
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 10	Page 1 of 3
		DATE 22 Jun 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 80 °F 0.13 IN Precipitation 9.40 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The Kelly L dredged northbound from station 10+42 to 11+03 in Cut 2. The dredge was relocated to Cut 3 and began dredging from station 1149+06 to 1148+77.</p> DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? <p>None today.</p> GENERAL COMMENTS <p>The Kelly L moved from Cut 2 to Cut 3. The excessive amount of wood debris greatly reduced production in Cut 2.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>SSHO: Eric Pate / Kenneth Waddell</p> <p>Pre-shift Meeting Topics: Crew performed Safety Drills. (Abandon Ship drill, Man Overboard/Life Saving drill, and Fire drill) JHAs / Tasks Performed. 1. Moving swing anchors 2. Cleaning dredge pump 3. Routine greasing 4. Preventive maintenance 5. General housekeeping 6. Tending booster barge 7. Fill site operations 8. Move the Dredge</p> <p>Injuries/Illnesses: The crew has continued to remain injury and illness free since day one of the project.</p> <p>Miscellaneous - Observed contract boat Al Cenac perform fuel transfer. - Made walk through on fill site with Foreman. - Updated and posted Chemical Inventory List</p> VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>Spoke with Josh Brown, relocate dredge to Cut 3. Excessive debris in Cut 2 is hindering production</p> WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? <p>70% 0:18 - Shifted anchors. 9:05 - Cleaned pump. 2:20 - Change location</p> <p>0% 6:00 - Repairs, hydraulic pump</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 10	Page 2 of 3
		DATE 22 Jun 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
QA-00001	KL Engine R	The room of the engine room is leaking near an electrical panel located at the stern of the dredge. This area was closed off and signage was place to keep personnel out until it is resolved.	
QA-00002	KL Stern	A cutter wheel was placed too close to the oil containment where the sparks could potentially ignite the flammable substance. The cutter will need to be moved prior to using it.	
QA-00003	KL Stern	Paint cans are being stored at the stern of the dredge and should be moved to the proper containment locker.	
QA-00004	KL	Davis Bacon wage rates are not posted on the dredge. The bulletin board needs to be updated including and updated Emergency Action Plan for the current location.	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	3,728.5	Hrs worked MTD:	3,728.5
		Total:	35.0 414.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		10		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	22 Jun 2020 - Monday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 11	Page 2 of 2
		DATE 23 Jun 2020 - Tuesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	4,142.5	Hrs worked MTD:	4,142.5
		Total:	35.0
			414.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 12	Page 1 of 3
		DATE 24 Jun 2020 - Wednesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 87 °F 1 IN Precipitation No Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

The Kelly L dredged southbound from station 1144+32 to station 1141+25 in Cut #3.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Kelly L continued digging in Cut #3. Dredging from station 1144+32 to 1141+25. The dredge removed 4,843 CY of material, pumping onto disposal area C-21 through 5,415 ft of pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

.SSHO: Eric Pate / Kenneth Waddell

Pre-shift Meeting Topics: SSHO led discussion on Location and use of Life Saving Equipment.

JHAs / Tasks Performed.

1. Moving swing anchors
2. Cleaning dredge pump
3. Routine greasing
4. Preventive maintenance
5. General housekeeping
6. Fill site operations

Observations.

- Observed crew shifting anchors.
- Observed crew use the jump box to start anchor barge.
- Observed crew pick up anchor for hopper barge.

Injuries/Illnesses: The crew has continued to remain injury and illness free since day one of the project.

Miscellaneous

- Took broken hammer out of service on booster barge. (notified chief)
- Made round through engine room.
- Made updates on deficiency log

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

- 1:31 - Shifted anchors.
- 7:39 - Cleaned pump.

0%

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 12	Page 2 of 3
		DATE 24 Jun 2020 - Wednesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	4,568.5	Hrs worked MTD:	4,568.5
		Total:	36.0
			426.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		12		
		DATE	24 Jun 2020 - Wednesday	
PROJECT	CONTRACT NUMBER			
2020 24" Maintenance Dredging Tenn-Tom	W9127819D0039 W9127820F0143			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 13 DATE 25 Jun 2020 - Thursday	Page 1 of 3				
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143					
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 84 °F 1 IN Precipitation 10 MPH Wind						
QC NARRATIVES ACTIVITIES IN PROGRESS The Kelly L dredged southbound from station 1141+25 to station 1139+00 in Cut #3.							
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None today.							
GENERAL COMMENTS The Kelly L continued digging in Cut #3. Dredging from station 1141+25 to 1139+00. The dredge removed 3,709 CY of material, pumping onto disposal area C-21 through 5,310 ft of pipeline.							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) .SSHO: Eric Pate / Kenneth Waddell Pre-shift Meeting Topics: SSHO and Chief led discussion on Hazard Communication.							
JHAs / Tasks Performed. <ol style="list-style-type: none"> 1. Moving swing anchors 2. Cleaning dredge pump 3. Routine greasing 4. Preventive maintenance 5. General housekeeping 6. Fill site operations 7. Clean cutterhead 8. Pontoon Connections 							
Observations. <ul style="list-style-type: none"> - Observed crew clean cutterhead. - Observed crew working as a team. (using good communication) - Observed crew make pontoon connections. 							
Injuries/Illnesses: The crew has continued to remain injury and illness free since day one of the project.							
Miscellaneous <ul style="list-style-type: none"> - Made round on dredge. 							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Today							
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70% 1:05 - Shifted anchors. 6:38 - Cleaned pump. 1:22 - Clean Cutter 0:12 - Passing tows							
0% 0:13 - Roll another eye in the stbd swing wire 0:05 - Reset port swing winch 1:45 - Replace rubber hose line with steel pipe due to blowout							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today							
ACTIVITY START/FINISH <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> </tbody> </table>				Activity No	Description		
Activity No	Description						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 13	Page 2 of 3	
	DATE 25 Jun 2020 - Thursday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date: 4,994.5		Hrs worked MTD: 4,994.5	
		Total:	36.0
		426.0	
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	
		Opr hrs MTD: 0.0	
		Total:	
MISHAP REPORTING (Describe mishaps)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 13	Page 3 of 3
	DATE 25 Jun 2020 - Thursday	

PROJECT
2020 24" Maintenance Dredging Tenn-Tom

CONTRACT NUMBER
W9127819D0039 W9127820F0143

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 14	Page 1 of 3
		DATE 26 Jun 2020 - Friday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 87 °F 2.50 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Kelly L dredged southbound from station 1139+00 to station 1137+73 in Cut #3.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Kelly L continued digging in Cut #3. Dredging from station 1139+00 to 1137+73. The dredge removed 2,069 CY of material, pumping onto disposal area C-21 through 5,310 ft of pipeline.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
.SSHO: Eric Pate / Kenneth Waddell Pre-shift Meeting Topics: SSHO and crew led discussion on Line OF FIRE HAZARDS.			
JHAs / Tasks Performed.			
1. Moving swing anchors			
2. Cleaning dredge pump			
3. Routine greasing			
4. Preventive maintenance			
5. General housekeeping			
6. Fill site operations			
7. Ceased dredging operations at 08:53			
Observations.			
- Observed crew break down pipeline.			
- Observed crew bring swing anchors in.			
Injuries/Illnesses: The crew has continued to remain injury and illness free since day one of the project.			
Miscellaneous			
- Constantly monitoring the weather to make sure that crew stay clear of lightning.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Josh Brown called and we discussed the weir box situation at the next Cut in Amory. There are sticks and brush inside the weir box that need to be removed before startup.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%			
1:02 - Shifted anchors.			
0:33- Cleaned pump.			
0%			
0:15 - Replace rubber hose line with steel pipe due to blowout			
15:07 - Demob for Amory			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 14	Page 2 of 3
		DATE 26 Jun 2020 - Friday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
QA-00005	KL Stern	As listed in Eddie Demko's safety assistance site survey memorandum 17JUNE2020, "Chain railing was fastened to pipe railing by a NON manufacture fastener. Chain or wire rope together with all connecting fittings shall have minimum breaking strength of 4,000 lbs. and sag does not exceed 0.25 inches at any point." The chain should be tested or fasteners replaced.	
QA-00006	KL stb deck	As listed in Eddie Demko's safety assistance site survey memorandum 17JUNE2020, "Flexible cord found running along foot traffic area and laying in water. Portable flexible cords passing through work areas shall be protected from damage (including that caused by foot traffic, vehicles, sharp corners, protections, and pinching)."	
QA-00007	KL Stern	As listed in Eddie Demko's safety assistance site survey memorandum 17JUNE2020, "Concrete culverts not properly stacked. All material in bags, containers, bundles, or stored in tiers shall be stacked, blocked, interlocked, and limited in height so that it is stable and secured against sliding or collapse."	
QA-00008	KL Bow	As listed in Eddie Demko's safety assistance site survey memorandum 17JUNE2020, "Found 2 empty fire extinguishers on front of boat. Fire extinguishers shall be in a fully charged and operable condition and shall be suitably placed, distinctly marked, and readily accessible." Today's inspection showed the FEs were stored in a closet but were not properly labeled as not usable.	
QA-00009	KL stb deck	As listed in Eddie Demko's safety assistance site survey memorandum 17JUNE2020, "Axe found hanging by head. Complete systems contains 2 hangers for axe. Axes or other emergency cutting equipment shall be sharp and provided in accessible positions on all towing vessels for use such as freeing lines. On other floating plant emergency cutting equipment shall be provided in accessible positions."	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
QA-00008	KL Bow	As listed in Eddie Demko's safety assistance site survey memorandum 17JUNE2020, "Found 2 empty fire extinguishers on front of boat. Fire extinguishers shall be in a fully charged and operable condition and shall be suitably placed, distinctly marked, and readily accessible." Today's inspection showed the FEs were stored in a closet but were not properly labeled as not usable.	
QA-00009	KL stb deck	As listed in Eddie Demko's safety assistance site survey memorandum 17JUNE2020, "Axe found hanging by head. Complete systems contains 2 hangers for axe. Axes or other emergency cutting equipment shall be sharp and provided in accessible positions on all towing vessels for use such as freeing lines. On other floating plant emergency cutting equipment shall be provided in accessible positions."	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 14	Page 3 of 3
	DATE 26 Jun 2020 - Friday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date: 5,420.5		Hrs worked MTD: 5,420.5	Total: 36.0 426.0

EQUIPMENT HOURS			
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
No equipment hours reported today			
Total operating hrs to date: 0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 15	Page 2 of 3	
		DATE 27 Jun 2020 - Saturday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Dredge Kelly L / Cutter Suction	6/3/2020			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0	
Inland Dredging	DREDGE OPERATOR	4.0	48.0	
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0	
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0	
Inland Dredging	WELDER	1.0	12.0	
Inland Dredging	PROJECT ENGINEER	0.0	0.0	
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0	
Inland Dredging	DREDGE MATE	2.0	24.0	
Inland Dredging	OILER	2.0	24.0	
Inland Dredging	DREDGE CAPTAIN	1.0	12.0	
Inland Dredging	DECK HAND	11.0	132.0	
Inland Dredging	ENGINEER	2.0	24.0	
Inland Dredging	BOAT CAPTAIN	4.0	42.0	
Total hrs worked to date:	5,846.5	Hrs worked MTD:	5,846.5	Total: 36.0 426.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
No equipment hours reported today				
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
The following mishap was reported today:				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		15		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	27 Jun 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
Contractor/Subcontractor: Inland Dredging Age: 23 Gender: Male Date Employee Started Work: Location of Mishap: Aberdeen , MS Mile 357.3 on the Tenn-Tom Waterway Result: Remained at work - Other Injury Category: Injury Contractor Recordable Mishap: Yes Deckhand William Roddenberry had his finger pinched by a band that secure the pipe to the tank				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 16	Page 1 of 3								
		DATE 28 Jun 2020 - Sunday									
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 84 °F 2 IN Precipitation No Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS The crew racked the pipeline for tows											
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None today.											
GENERAL COMMENTS The crew is in the demob process for Amory Mile 366											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) .SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on making Pontoon Connections. JHAs / Tasks Performed. 1. Making up tow 2. On tow 3. General Housekeeping											
Injury or Illness. - Crew has been injury or illness free since 6/27/2020											
Observations. - Observed crew making up tow. - Observed crew towing pipeline. - Dredge arrived in Amory, Mississippi at 12:30 PM 6/28/2020											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Today											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70% 0% 24:00 - Demob to Amory											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results				
Requirement No	Type	Description	Results								

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

VESSEL ON SITE

Dredge Name	First Day	Last Day
Dredge Kelly L / Cutter Suction	6/3/2020	

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date: 6,272.5		Hrs worked MTD: 6,272.5	Total: 36.0 426.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0 Total:

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		16		
PROJECT		DATE	28 Jun 2020 - Sunday	
		2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 17	Page 1 of 3
		DATE 29 Jun 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 92 °F No Precipitation No Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 451+73 to 452+02. They discharged 349 cys through 2,620' of pipeline, In to disposal area AB-12.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge started up at 2214 hrs today They went from station 451+73 to 452+02 discharging through 2,620' of pipeline. The material is being discharged in to disposal area AB-12.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
.SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on wildlife, staying alert, and pinch points.			
JHAs / Tasks Performed.			
1. General Lifting 2. Pontoon Connections 3. General Housekeeping			
Injury or Illness.			
- Crew has been injury or illness free since 6/29/2020			
Observations.			
- Observed Fill site crew pulling pipe. - Observed crew perform crane operations. - Made updates on deficiency log.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70% 0:07 - shift anchors 0:16 - passing tows			
0% 22:14 - Prep for start up			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 17	Page 2 of 3	
		DATE 29 Jun 2020 - Monday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
QA-00003	KL Stern	Paint cans are being stored at the stern of the dredge and should be moved to the proper containment locker.		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Dredge Kelly L / Cutter Suction	6/3/2020			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0	
Inland Dredging	DREDGE OPERATOR	4.0	48.0	
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0	
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0	
Inland Dredging	WELDER	1.0	12.0	
Inland Dredging	PROJECT ENGINEER	0.0	0.0	
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0	
Inland Dredging	DREDGE MATE	2.0	24.0	
Inland Dredging	OILER	2.0	24.0	
Inland Dredging	DREDGE CAPTAIN	1.0	12.0	
Inland Dredging	DECK HAND	11.0	132.0	
Inland Dredging	ENGINEER	2.0	24.0	
Inland Dredging	BOAT CAPTAIN	4.0	42.0	
Total hrs worked to date: 6,698.5		Hrs worked MTD: 6,698.5		Total: 36.0 426.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
No equipment hours reported today				
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
MISHAP REPORTING (Describe mishaps)				
The following mishap was reported today:				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		17		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	29 Jun 2020 - Monday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
Contractor/Subcontractor: Inland Dredging Age: 36 Gender: Male Date Employee Started Work: Location of Mishap: Aberdeen, MS Mile 366 Tenn-Tom Waterway Result: Remained at work - Other Injury Category: Injury Contractor Recordable Mishap: Yes Tender-Operator Nicholas Girardot was swinging a hammer tightening a blot and hit his self in the leg.				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 18	Page 1 of 3
		DATE 30 Jun 2020 - Tuesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 89 °F No Precipitation No Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The Dredge continued normal operations throughout the day. They went from station 452+02 to 459+77, finishing cut 1, and discharging through a final total 3,020' of pipeline. Dredge will begin cut 2 in the morning hours. The material is being discharged in to disposal area AB-12.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continued normal operations in Amory on Mile 366.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on reporting accidents ant incidents.			
JHAs / Tasks Performed.			
1. Clean Dredge Pump			
2. Pontoon Connections			
3. General Housekeeping			
4. Routine Greasing			
5. Shifting Anchors			
6. Clean Cutter-head			
Injury or Illness.			
- Crew has been injury and illness free since 6/29/2020			
Observations.			
- Observed crew push dredge over for tow.			
- Observed crew break pontoon connection for traffic.			
- Observed crew shift anchors.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%			
2:09 - shift anchors(x12)			
2:58 - passing tows(x5)			
1:33 - Clean pump(x4)			
0:11 - Dike Repair			
0:51 - Add pipe-steel 400'			
0%			
0:14 - Tighten bolts on dutchman (Engine room)			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 18	Page 2 of 3	
	DATE 30 Jun 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	7,124.5	Hrs worked MTD:	7,124.5
		Total:	36.0
			426.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 18	Page 3 of 3
	DATE 30 Jun 2020 - Tuesday	

PROJECT
2020 24" Maintenance Dredging Tenn-Tom

CONTRACT NUMBER
W9127819D0039 W9127820F0143

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 19	Page 1 of 3				
		DATE 01 Jul 2020 - Wednesday					
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143					
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 83 °F 5 IN Precipitation 10 MPH Wind						
QC NARRATIVES							
ACTIVITIES IN PROGRESS							
<p>The Dredge continued normal operations throughout the day. They went from station 459+77 to 460+13 and completed cut # 1. Then the dredge was moved to cut # 2 and started dredging at station 443+70 and went to station 446+70. The discharge line was reduced to 2,700' and they are still discharging the material in to disposal area AB-12.</p>							
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?							
<p>None today.</p>							
GENERAL COMMENTS							
<p>The Dredge completed cut # 1 and moved to Cut # 2. The water rose couple feet today due to the heavy rain in the area. The crew used caution when moving around the dredge shifting anchors and pulling slack.</p>							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
<p>.SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on using the right tool for the job. JHAs / Tasks Performed. 1. Clean Dredge Pump 2. Pontoon Connections 3. General Housekeeping 4. Routine Greasing 5. Shifting Anchors 6. Clean Cutter head 7. Taking out Pontoons Injury or Illness. - Crew has been injury and illness free since 6/29/2020 Miscellaneous. - Monitoring of weather. Observations. - Observed crew shifting anchors. - Observed crew clean dredge pump. - Observed crew taking out Pontoons.</p>							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT							
<p>I spoke with Josh Oliver today and made it clear that if an accident occurs on the job site that the Corp needs to be notified within 24 hrs</p>							
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?							
<p>70% 0:49 - shift anchors 3:10 - Clean pump 1:06 - Clean Cutter 1:33 - Move dredge to Cut # 2 0:32 - Remove pipe</p> <p>0% 0:14 - Service Water</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
Preparatory Inspections held today _____ No preparatory inspections held today							
Initial Inspections held today _____ No initial inspections held today							
ACTIVITY START/FINISH							
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Activity No</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="2" style="padding-top: 10px;"> No activities were started or finished today </td> </tr> </tbody> </table>				Activity No	Description	No activities were started or finished today	
Activity No	Description						
No activities were started or finished today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 19	Page 2 of 3
		DATE 01 Jul 2020 - Wednesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	7,550.5	Hrs worked MTD:	426.0
		Total:	36.0
			426.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		19		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	01 Jul 2020 - Wednesday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 20	Page 1 of 3
		DATE 02 Jul 2020 - Thursday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 84 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge ran 0:24 of 100% before the thrust bearing went out.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The chief is retrieving a spare thrust bearing. The crew on site in Amory are prepping for the removal of the bad thrust bearing.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
.SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Staying Focus on the task being performed, and Staying Alert.			
JHAs / Tasks Performed.			
1. Move The Dredge 2. Move swing anchors 3. Breaking connections			
Injury or Illness.			
- Crew has been injury and illness free since 6/29/2020			
Miscellaneous.			
- Monitoring of weather. - Dredging operations ceased at 12:26 am. - Made round on Fill Site.			
Observations.			
- Observed crew remove debris from on top of ladder. - Observed welder perform Hot work.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
I spoke with Josh Oliver today and he wants me to give him a 24 hr notice when we are going to start back up, so he can get the contract inspector back in time for his watch.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70% 0:02 - Clean pump			
0% 23:34 - Down for the Thrust bearing			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 20	Page 2 of 3
		DATE 02 Jul 2020 - Thursday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<hr/>			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<hr/>			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<hr/>			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
<hr/>			
Dredge Kelly L / Cutter Suction 6/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
<hr/>			
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
<hr/>			
Total hrs worked to date:	7,976.5	Hrs worked MTD:	852.0
		Total:	36.0 426.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
<hr/>			
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
The following mishap was reported today:			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		20		
PROJECT		DATE	02 Jul 2020 - Thursday	
		2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER
		W9127819D0039 W9127820F0143		
<p>Contractor/Subcontractor: Inland Dredging</p> <p>Age: 25</p> <p>Gender: Male</p> <p>Date Employee Started Work:</p> <p>Location of Mishap: Amory , MS</p> <p>Result: Remained at work - Other</p> <p>Injury Category: Injury</p> <p>Contractor Recordable Mishap: No</p> <p>Gary Boykin and Elmer Nelson were taking the trash to the dumpster . After throwing the trash in the dumpster Gary was sitting on the tool box in the back of the truck and fell out of the truck when the truck hit a pot hole according to the driver Elmer Nelson. Mr Boykin was taken to Gilmore Memorial Hospital in Amory, where x-rays were taken. Mr. Botkin has some minor bruising and no broken bones.</p>				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 21	Page 1 of 2
	DATE 03 Jul 2020 - Friday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 89 °F No Precipitation No Wind
-------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Crew is removing the thrust bearing

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?
None today.

GENERAL COMMENTS
The crew is breaking the pump to remove the thrust bearing

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
.SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO led discussion on Hand and Foot Placement, Staying Alert, Pinch points.

JHAs / Tasks Performed.
1. Disassemble dredge pump
2. General Lifting

Injury or Illness.
- Crew has been injury and illness free since 7/2/2020

Miscellaneous.
- Dredge ceased operations for repairs.
-
-

Observations.
- Observed crew Disassemble Dredge Pump.
- Observed Crane Operations.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?
70%

0%
24:00 - Down for the Thrust bearing

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 21	Page 2 of 2																
		DATE 03 Jul 2020 - Friday																	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143																	
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:15%;">Requirement No</th> <th style="width:10%;">Type</th> <th style="width:55%;">Description</th> <th style="width:20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today											
Requirement No	Type	Description	Results																
No QC requirements were completed today																			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:15%;">Item No</th> <th style="width:20%;">Location</th> <th style="width:65%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today												
Item No	Location	Description																	
No QC Deficiency items were issued today																			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:15%;">Item No</th> <th style="width:20%;">Location</th> <th style="width:65%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today												
Item No	Location	Description																	
No QC Deficiency items were corrected today																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:60%;">Name</th> <th style="width:20%;">First Day</th> <th style="width:20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site												
Name	First Day	Last Day																	
No Contractors had their first or last day on the site																			
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:60%;">Dredge Name</th> <th style="width:20%;">First Day</th> <th style="width:20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Dredge Kelly L / Cutter Suction</td> <td>6/3/2020</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Dredge Kelly L / Cutter Suction	6/3/2020											
Dredge Name	First Day	Last Day																	
Dredge Kelly L / Cutter Suction	6/3/2020																		
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:25%;">Crew</th> <th style="width:45%;">Position</th> <th style="width:15%;">Number of Employees</th> <th style="width:15%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4">No labor hours were reported today</td> </tr> <tr> <td colspan="2">Total hrs worked to date: 7,976.5</td> <td>Hrs worked MTD: 852.0</td> <td>Total:</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	No labor hours were reported today				Total hrs worked to date: 7,976.5		Hrs worked MTD: 852.0	Total:				
Crew	Position	Number of Employees	Hours Worked																
No labor hours were reported today																			
Total hrs worked to date: 7,976.5		Hrs worked MTD: 852.0	Total:																
EQUIPMENT HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:25%;">Equipment Name</th> <th style="width:50%;">Description</th> <th style="width:10%;">Idle Hours</th> <th style="width:15%;">Operating Hours</th> </tr> </thead> <tbody> <tr> <td colspan="4">No equipment hours reported today</td> </tr> <tr> <td colspan="2">Total operating hrs to date: 0.0</td> <td>Idle hrs MTD: 0.0</td> <td>Opr hrs MTD: 0.0</td> </tr> <tr> <td colspan="2"></td> <td></td> <td>Total:</td> </tr> </tbody> </table>				Equipment Name	Description	Idle Hours	Operating Hours	No equipment hours reported today				Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0				Total:
Equipment Name	Description	Idle Hours	Operating Hours																
No equipment hours reported today																			
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0																
			Total:																
MISHAP REPORTING (Describe mishaps) No mishaps reported today																			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 22	Page 1 of 2
	DATE 04 Jul 2020 - Saturday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 87 °F No Precipitation No Wind
-------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS
Crew is removing the thrust bearing

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?
None today.

GENERAL COMMENTS
The crew is breaking the pump to remove the thrust bearing

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
.SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO led discussion on General Lifting and Signalman.

JHAs / Tasks Performed.
1. Disassemble dredge pump
2. General Lifting

Injury or Illness.
- Crew has been injury and illness free since 7/2/2020

Miscellaneous.
- Dredge ceased operations for repairs.
- Monitoring of weather.

Observations.
- Observed crew Disassemble Dredge Pump.
- Observed Crane Operations.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?
70%

0%
24:00 - Down for the Thrust bearing

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
<hr/>	

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
<hr/>			

No QC requirements were completed today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 22	Page 2 of 2	
		DATE 04 Jul 2020 - Saturday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	12.0
Inland Dredging	DREDGE OPERATOR		4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR		5.0	60.0
Inland Dredging	WELDER		1.0	12.0
Inland Dredging	PROJECT ENGINEER		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	DREDGE MATE		2.0	24.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		11.0	132.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		4.0	42.0
Total hrs worked to date: 8,402.5		Hrs worked MTD: 1,278.0	Total: 36.0	426.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
No equipment hours reported today				
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 23	Page 1 of 2
		DATE 05 Jul 2020 - Sunday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 91 °F 2 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The crew started prepping the pump parts for installation. Estimated start up is Wednesday			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The dredge is still down for the thrust bearing.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Pneumatic Power Tools.			
JHAs / Tasks Performed.			
1. Housekeeping			
2. General Lifting			
Injury or Illness.			
- Crew has been injury and illness free since 7/2/2020			
Miscellaneous.			
- Monitoring of weather.			
- Made round in Engine room.			
- Made round on crane barge.			
Observations.			
- Observed crew perform Housekeeping.			
- Observed Crane Operations.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%			
0%			
24:00 - Down for the Thrust bearing			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 23	Page 2 of 2
		DATE 05 Jul 2020 - Sunday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	1.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	0.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	1.0	60.0
Inland Dredging	WELDER	0.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	0.0	12.0
Inland Dredging	DREDGE MATE	0.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	2.0	24.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	0.0	0.0
Total hrs worked to date: 8,642.5		Hrs worked MTD: 1,518.0	Total: 11.0 240.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION			
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 24	Page 1 of 3
	DATE 06 Jul 2020 - Monday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 92 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The crew started prepping the pump parts for installation. Estimated start up is Wednesday

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The dredge is still down for the thrust bearing.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO led discussion on Job Hazards Analysis.
Crew member read on topic from SOP.

JHAs / Tasks Performed.

1. Housekeeping
2. General Lifting
3. Chipping and Painting
4. Burning and Welding

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Made walk through on crane barge.

Observations.

- Observed crew perform Housekeeping.
- Observed Crane Operations.
- Observed crew Chipping and Painting.
- Observed welders work on Thrust Bearing.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0%
24:00 - Down for the Thrust bearing

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 24	Page 2 of 3
		DATE 06 Jul 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	1.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR	0.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	1.0	60.0
Inland Dredging	WELDER	0.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	0.0	12.0
Inland Dredging	DREDGE MATE	0.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	2.0	24.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	0.0	0.0
Total hrs worked to date:	8,882.5	Hrs worked MTD:	1,758.0
		Total:	11.0 240.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		24		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	06 Jul 2020 - Monday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 25	Page 1 of 2
	DATE 07 Jul 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 94 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The crew working on getting the pump back together

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The dredge is still down for the thrust bearing.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO led discussion on Work Clothing and Crane Operations.
Crew member read on topic from SOP.

JHAs / Tasks Performed.

1. Housekeeping
2. General Load Handling
3. Assembling Dredge Pump

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.

Observations.

- Observed crew Assemble Dredge Pump.
- Observed crew use Air Gun to tighten nuts on bolts.
- Observed crew use Tag Lines on Loads.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0%
24:00 - Down for the Thrust bearing

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 25	Page 2 of 2	
		DATE 07 Jul 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	12.0
Inland Dredging	DREDGE OPERATOR		1.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR		0.0	24.0
Inland Dredging	EQUIPMENT OPERATOR		1.0	60.0
Inland Dredging	WELDER		0.0	12.0
Inland Dredging	PROJECT ENGINEER		1.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		0.0	12.0
Inland Dredging	DREDGE MATE		0.0	24.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		2.0	24.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		0.0	0.0
Total hrs worked to date: 9,122.5		Hrs worked MTD: 1,998.0	Total: 11.0	240.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
No equipment hours reported today				
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26	Page 1 of 2
		DATE 08 Jul 2020 - Wednesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 90 °F No Precipitation 4.10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS The crew working on getting the pump back together			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None today.			
GENERAL COMMENTS The dredge is still down for the thrust bearing.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) .SSHO: Eric Pate Pre-shift Meeting Topics: SSSH led discussion on Hand Safety and Caught-In-Between. Crew member read on topic from SOP. JHAs / Tasks Performed. 1. Housekeeping 2. General Load Handling 3. Assembling Dredge Pump Injury or Illness. - Crew has been injury and illness free since 7/2/2020 Miscellaneous. - Monitoring of weather. Observations. - Observed crew Assemble Dredge Pump. - Observed crew use Air Gun to tighten nuts on bolts. - Observed crew use Tag Lines on Loads.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Today			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70% 0% 24:00 - Down for the Thrust bearing			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today <hr/> No preparatory inspections held today			
Initial Inspections held today <hr/> No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results <hr/> No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26	Page 2 of 2	
		DATE 08 Jul 2020 - Wednesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	12.0
Inland Dredging	DREDGE OPERATOR		1.0	12.0
Inland Dredging	QUALITY CONTROL INSPECTOR		0.0	24.0
Inland Dredging	EQUIPMENT OPERATOR		1.0	60.0
Inland Dredging	WELDER		0.0	12.0
Inland Dredging	PROJECT ENGINEER		1.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		0.0	12.0
Inland Dredging	DREDGE MATE		0.0	24.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		2.0	24.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		0.0	0.0
Total hrs worked to date: 9,362.5		Hrs worked MTD: 2,238.0	Total: 11.0	240.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
No equipment hours reported today				
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 27	Page 1 of 3
	DATE 09 Jul 2020 - Thursday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 94 °F 0.06 IN Precipitation 1.80 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 446+35 to 447+59. They discharged 4592 cys through 2,700' of pipeline, In to disposal area AB-12.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued normal operations in Amory on Mile 366.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Dwight Smalls
Pre-shift Meeting Topics: SSHO led discussion regarding housekeeping and trip hazards.

JHAs / Tasks Performed.

1. Housekeeping
2. Assembling Dredge Pump
3. Adjust Swing anchors

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Crew conducted cleanup of crane barge.
- Completed assembly of dredge pump
- Resumed dredging operations

Observations.

- Observed crew Assemble Dredge Pump.
- Observed crew use Air Gun to tighten nuts on bolts.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

00:05 - Shifting Anchors.
01:22 - Cleaning out the pump
00:24 - Cleaning off the cutterhead

0%

17:16 - Down for the Thrust bearing

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 27	Page 2 of 3	
	DATE 09 Jul 2020 - Thursday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	9,788.5	Hrs worked MTD:	2,664.0
		Total:	36.0 426.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		27		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	09 Jul 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 28	Page 2 of 2	
		DATE 10 Jul 2020 - Friday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	12.0
Inland Dredging	DREDGE OPERATOR		4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR		5.0	60.0
Inland Dredging	WELDER		1.0	12.0
Inland Dredging	PROJECT ENGINEER		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	DREDGE MATE		2.0	24.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		11.0	132.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		4.0	42.0
Total hrs worked to date:	10,214.5	Hrs worked MTD:	3,090.0	Total: 36.0 426.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
No equipment hours reported today				
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 28	Page 2 of 2	
		DATE 10 Jul 2020 - Friday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	12.0
Inland Dredging	DREDGE OPERATOR		4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR		5.0	60.0
Inland Dredging	WELDER		1.0	12.0
Inland Dredging	PROJECT ENGINEER		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	DREDGE MATE		2.0	24.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		11.0	132.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		4.0	42.0
Total hrs worked to date:	10,214.5	Hrs worked MTD:	3,090.0	Total: 36.0 426.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
No equipment hours reported today				
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 29	Page 1 of 3
	DATE 11 Jul 2020 - Saturday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 93 °F No Precipitation 2.80 MPH Wind
-------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 452+19 to 455+87. They discharged 13,620 cys through 2,980' of pipeline, In to disposal area AB-12.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued normal operations in Amory on Mile 366.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Dwight Smalls
Pre-shift Meeting Topics: SSHO led discussion regarding communicating tasks and deficiencies to opposite crew shift.

JHAs / Tasks Performed.

1. Housekeeping
2. Routine maintenance
3. Hot Work
4. Cleaning the dredge pump
5. Removing debris from the cutterhead

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.

Observations.

- Observed crew remove debris from pump.
- Observed crew repair swing wire
- Observed Hot Work/Welding
- Conducted 2 JHA Audits.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

- 00:19 - Shifting Anchors.
- 04:16 - Cleaning out the pump
- 00:30 - Passing Traffic

0%

- 01:14 - Repairing starboard swing wire
- 00:08 - Water in the fuel

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 29	Page 2 of 3	
		DATE 11 Jul 2020 - Saturday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No	Type	Description	Results	
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	12.0
Inland Dredging	DREDGE OPERATOR		4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR		5.0	60.0
Inland Dredging	WELDER		1.0	12.0
Inland Dredging	PROJECT ENGINEER		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	DREDGE MATE		2.0	24.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		11.0	132.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		4.0	42.0
Total hrs worked to date:	10,640.5	Hrs worked MTD:	3,516.0	Total: 36.0 426.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
No equipment hours reported today				
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		29		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	11 Jul 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 30	Page 1 of 3
		DATE 12 Jul 2020 - Sunday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 93 °F 0.36 IN Precipitation 4.40 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 455+87 to 458+85. They discharged 11,037 cys through 3,220' of pipeline, In to disposal area AB-12.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continued normal operations in Amory on Mile 366.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Dwight Smalls Pre-shift Meeting Topics: SSHO led discussion regarding proper stowage of flammables and chemicals. Discussed proper use of JHA and its importance.			
JHAs / Tasks Performed.-Covid 19 Temperature checks			
<ol style="list-style-type: none"> 1. Housekeeping 2. Routine maintenance 3. Hot Work 4. Cleaning the dredge pump 			
Injury or Illness.			
- Crew has been injury and illness free since 7/2/2020			
Miscellaneous.			
- Monitoring of weather.			
Observations.			
- Observed crew remove debris from pump.			
- Observed Hot Work/Welding			
- Made rounds rounds to dump site.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%			
02:31 - Shifting Anchors.			
00:58 - Added 240' of steel pipe			
03:09 - Cleaning out the pump			
00:13 - Cleaning off the cutterhead			
0%			
None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 30	Page 2 of 3	
		DATE 12 Jul 2020 - Sunday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
QC REQUIREMENTS				
Requirement No	Type	Description	Results	
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	12.0
Inland Dredging	DREDGE OPERATOR		4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR		5.0	60.0
Inland Dredging	WELDER		1.0	12.0
Inland Dredging	PROJECT ENGINEER		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	DREDGE MATE		2.0	24.0
Inland Dredging	OILER		2.0	24.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		11.0	132.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		4.0	42.0
Total hrs worked to date:	11,066.5	Hrs worked MTD:	3,942.0	Total: 36.0 426.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
No equipment hours reported today				
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		30		
		DATE	12 Jul 2020 - Sunday	
PROJECT	2020 24" Maintenance Dredging Tenn-Tom			
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31	Page 1 of 3								
		DATE 13 Jul 2020 - Monday									
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 92 °F No Precipitation 4.20 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
The dredge worked from station 458+85 to 460+42. They discharged 5,814 cys through 3,220' of pipeline, In to disposal area AB-12.											
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?											
None today.											
GENERAL COMMENTS											
The Dredge continued normal operations in Amory on Mile 366.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
SSHO: Dwight Smalls Pre-shift Meeting Topics: SSHO led discussion regarding Covid-19 symptoms and preventive measures JHAs / Tasks Performed.											
<ol style="list-style-type: none"> 1. Housekeeping 2. Routine maintenance 3. General Load handling. 4. Cleaning the dredge pump 5. Removing debris from the cutterhead. 											
Injury or Illness. - Crew has been injury and illness free since 7/2/2020											
Miscellaneous. - Monitoring of weather.											
Observations. - Observed crew remove debris from pump. - Observed General load handling. - Conducted new hire orientation.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
None Today											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?											
70% 00:35 - Shifting Anchors. 03:35 - Cleaning out the pump 02:36 - Clearing the pipe (low velocity to disposal area due to gravel)											
0% None											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results				
Requirement No	Type	Description	Results								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31	Page 2 of 3
		DATE 13 Jul 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	4.0	48.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	11.0	132.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	11,492.5	Hrs worked MTD:	4,368.0
		Total:	36.0 426.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 32	Page 1 of 2
	DATE 14 Jul 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 94 °F No Precipitation 2.10 MPH Wind
-------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 460+42 to 461+45. They discharged 3,242 cys through 3,460'of pipeline, In to disposal area AB-12.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued normal operations in Amory on Mile 366.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Dwight Smalls
Pre-shift Meeting Topics: SSHO led discussion regarding heat injuries.
JHAs / Tasks Performed.

1. Housekeeping
2. Routine maintenance
3. Crew replaced Dutchman in engine room.
4. Cleaning the dredge pump.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.

Observations.

- Observed crew remove debris from pump.
- Observed crew make repair to "Dutchman" in engine room.
- Crew continues to improve housekeeping efforts.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

05:46 - Cleaning out the pump

0%

02:53 - Service Water pump O-ring blew out on it
05:15 - Main Pump changing out the shock rubber

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 32	Page 2 of 2	
		DATE 14 Jul 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Dredge Kelly L / Cutter Suction	6/3/2020			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0	
Inland Dredging	DREDGE OPERATOR	4.0	48.0	
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0	
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0	
Inland Dredging	WELDER	1.0	12.0	
Inland Dredging	PROJECT ENGINEER	0.0	0.0	
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0	
Inland Dredging	DREDGE MATE	2.0	24.0	
Inland Dredging	OILER	2.0	24.0	
Inland Dredging	DREDGE CAPTAIN	1.0	12.0	
Inland Dredging	DECK HAND	11.0	132.0	
Inland Dredging	ENGINEER	2.0	24.0	
Inland Dredging	BOAT CAPTAIN	4.0	42.0	
Total hrs worked to date:	11,918.5	Hrs worked MTD:	4,794.0	Total: 36.0 426.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
No equipment hours reported today				
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 33	Page 1 of 3
		DATE 15 Jul 2020 - Wednesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 93 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 461+30 to 46+11 northbound, and then the dredge was moved to station 444+05 and dug southbound to station 440+56. They discharged 15,926 cys through 2,580 'of pipeline, In to disposal area AB-12.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continued normal operations in Amory on Mile 366.			
Tim Dyer is on site with the Density Meter technician.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Dwight Smalls Pre-shift Meeting Topics: JHAs / Tasks Performed.			
1. Housekeeping 2. Routine maintenance 3. Tender boat operations 4. Chipping and painting			
Injury or Illness. - Crew has been injury and illness free since 7/2/2020			
Miscellaneous. - Monitoring of weather.			
Observations. - Observed crew remove debris from pump. - 0745 Project manager Tim Dyer aboard - Observed crew move swing anchors			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70% 2:32 - Cleaning out the pump 0:17 - Clean Cutter 2:00 - Move dredge to lower half of cut # 2 1:53 - Shift Anchors 0:11 - Passing tow			
0% 0:11 - Water in the fuel 1:44 - Repair stuffing box			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 33	Page 2 of 3		
		DATE 15 Jul 2020 - Wednesday			
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143			
No activities were started or finished today					
QC REQUIREMENTS					
<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>		
No QC requirements were completed today					
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)					
<u>Item No</u>	<u>Location</u>	<u>Description</u>			
No QC Deficiency items were issued today					
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)					
<u>Item No</u>	<u>Location</u>	<u>Description</u>			
No QC Deficiency items were corrected today					
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)					
<u>Name</u>		<u>First Day</u>	<u>Last Day</u>		
No Contractors had their first or last day on the site					
VESSEL ON SITE					
<u>Dredge Name</u>		<u>First Day</u>	<u>Last Day</u>		
Dredge Kelly L / Cutter Suction		6/3/2020			
LABOR HOURS					
<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>		
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0		
Inland Dredging	DREDGE OPERATOR	4.0	48.0		
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0		
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0		
Inland Dredging	WELDER	1.0	12.0		
Inland Dredging	PROJECT ENGINEER	0.0	0.0		
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0		
Inland Dredging	DREDGE MATE	2.0	24.0		
Inland Dredging	OILER	2.0	24.0		
Inland Dredging	DREDGE CAPTAIN	1.0	12.0		
Inland Dredging	DECK HAND	11.0	132.0		
Inland Dredging	ENGINEER	2.0	24.0		
Inland Dredging	BOAT CAPTAIN	4.0	42.0		
Total hrs worked to date:	12,344.5	Hrs worked MTD:	5,220.0	Total:	36.0 426.0
EQUIPMENT HOURS					
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>		
No equipment hours reported today					
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD:	0.0 Total:
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		33		
		DATE	15 Jul 2020 - Wednesday	
PROJECT	CONTRACT NUMBER			
2020 24" Maintenance Dredging Tenn-Tom	W9127819D0039 W9127820F0143			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 34	Page 1 of 3
		DATE 16 Jul 2020 - Thursday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 94 °F No Precipitation 5 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The dredge worked from station 440+56 to 436+63 southbound. Then the dredge was moved back to station 444+08 and was setup to make the 2nd pass southbound in cut # 2. They discharged through 2,620' of pipeline into disposal area AB-12.</p> DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? <p>None today.</p> GENERAL COMMENTS <p>The Dredge continued normal operations in Amory on Mile 366.</p> <p>Tim Dyer is on site with the Density Meter technician. were on site again today working on the density meter.</p> <p>We did have a confirmed case of Covid-19. The employee is quarantined and under a doctor's care, he will not return until he's cleared by a negative test result and a doctor's permission. The company procedure for monitoring the crew on site is in place for both shifts.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Machine Guarding. Crew member read from SOP. JHAs / Tasks Performed. 1. Housekeeping 2. Routine maintenance 3. Tender boat operations 4. Chipping and painting 5. Clean Dredge Pump 6. Shifting Anchors Injury or Illness. - Crew has been injury and illness free since 7/2/2020 Miscellaneous. - Monitoring of weather. Observations. - Observed crew remove debris from pump. - 8:15 Project manager Tim Dyer aboard. - Made round on Fill Site. - Observed crew Shift Anchors.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None Today</p> WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70% 4:12 - Cleaning out the pump 0:27 - Move dredge to make 2nd pass 1:20 - Shift Anchors 1:17 - Add pipe on dump 0% 0:24 - Brake winch pump lost prime 1:50- Replace 2 broken stud bolts in main pump packing gland			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 34	Page 2 of 3	
	DATE 16 Jul 2020 - Thursday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Dredge Kelly L / Cutter Suction 6/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	12,734.5	Hrs worked MTD:	5,610.0
		Total:	33.0 390.0
EQUIPMENT HOURS			
Equipment Name Description		Idle Hours	Operating Hours
No equipment hours reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		34		
		DATE	16 Jul 2020 - Thursday	
		PROJECT		
2020 24" Maintenance Dredging Tenn-Tom		W9127819D0039 W9127820F0143		
Total operating hrs to date: 0.0		Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 35	Page 1 of 3				
		DATE 17 Jul 2020 - Friday					
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143					
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 81 °F Max 97 °F No Precipitation 5 MPH Wind						
QC NARRATIVES							
ACTIVITIES IN PROGRESS							
The dredge worked from station 444+08 to 440+78 southbound. They advanced 330' and discharged through 2,620' of pipeline into disposal area AB-12.							
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?							
None today.							
GENERAL COMMENTS							
The Dredge continued normal operations in Amory on Mile 366. The dredge is encountering heavy gas in the lower end of the cut.							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Gasolines, Fuel Oils, Flammables and Solvents. Crew member read from SOP. JHAs / Tasks Performed.							
<ol style="list-style-type: none"> 1. Housekeeping 2. Routine maintenance 3. Tender boat operations 4. Chipping and painting 5. Clean Dredge Pump 6. Shifting Anchors 7. Cleaning Cutterhead 							
Injury or Illness. - Crew has been injury and illness free since 7/2/2020							
Miscellaneous. - Monitoring of weather.							
Observations. - Observed crew remove debris from pump. - Observed crew Chipping and Painting. - Observed crew Cleaning Cutterhead.							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT							
None Today							
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?							
70% 5:55 - Cleaning out the pump 0:09 - Move dredge to make 2nd pass 0:31 - Shift Anchors 0:44 - Clean Cutter 0:31 - Passing tow 0%							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
Preparatory Inspections held today _____ No preparatory inspections held today							
Initial Inspections held today _____ No initial inspections held today							
ACTIVITY START/FINISH							
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> </tbody> </table>				Activity No	Description		
Activity No	Description						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 35	Page 2 of 3	
	DATE 17 Jul 2020 - Friday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	0.0	0.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	13,088.5	Hrs worked MTD:	5,964.0
		Total:	30.0 354.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		35		
		DATE	17 Jul 2020 - Friday	
PROJECT	CONTRACT NUMBER			
2020 24" Maintenance Dredging Tenn-Tom	W9127819D0039 W9127820F0143			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 36	Page 1 of 3				
		DATE 18 Jul 2020 - Saturday					
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143					
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 97 °F No Precipitation 5 MPH Wind						
QC NARRATIVES							
ACTIVITIES IN PROGRESS The dredge worked from station 440+78 to 437+55 southbound. They advanced 323' and discharged through 2,620' of pipeline into disposal area AB-12.							
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None today.							
GENERAL COMMENTS The Dredge continued normal operations in Amory on Mile 366. The dredge is encountering heavy gas in the lower end of the cut.							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Housekeeping and Horse playing. Crew member read from SOP. JHAs / Tasks Performed.							
<ol style="list-style-type: none"> 1. Housekeeping 2. Routine maintenance 3. Tender boat operations 4. Chipping and painting 5. Clean Dredge Pump 6. Shifting Anchors 7. Clean Cutterhead 							
Injury or Illness. - Crew has been injury and illness free since 7/2/2020							
Miscellaneous. - Monitoring of weather.							
Observations. - Observed crew remove debris from pump. - Observed crew Chipping and Painting. - Observed crew Cleaning Cutterhead.							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Today							
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70% 4:51 - Cleaning out the pump 1:34 - Shift Anchors 0:34 - Clean Cutter 0%							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
Preparatory Inspections held today _____ No preparatory inspections held today							
Initial Inspections held today _____ No initial inspections held today							
ACTIVITY START/FINISH							
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Activity No</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="2" style="padding-top: 10px;"> No activities were started or finished today </td> </tr> </tbody> </table>				Activity No	Description	No activities were started or finished today	
Activity No	Description						
No activities were started or finished today							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 36	Page 2 of 3	
		DATE 18 Jul 2020 - Saturday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
QC REQUIREMENTS				
Requirement No	Type	Description	Results	
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	12.0
Inland Dredging	DREDGE OPERATOR		2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR		5.0	60.0
Inland Dredging	WELDER		1.0	12.0
Inland Dredging	PROJECT ENGINEER		1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	12.0
Inland Dredging	DREDGE MATE		1.0	12.0
Inland Dredging	OILER		1.0	12.0
Inland Dredging	DREDGE CAPTAIN		1.0	12.0
Inland Dredging	DECK HAND		9.0	108.0
Inland Dredging	ENGINEER		2.0	24.0
Inland Dredging	BOAT CAPTAIN		4.0	42.0
Total hrs worked to date:	13,454.5	Hrs worked MTD:	6,330.0	Total: 31.0 366.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
No equipment hours reported today				
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0	Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		36		
		DATE	18 Jul 2020 - Saturday	
PROJECT	CONTRACT NUMBER			
2020 24" Maintenance Dredging Tenn-Tom	W9127819D0039 W9127820F0143			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 37	Page 1 of 3
	DATE 19 Jul 2020 - Sunday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 98 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 437+55 to 436+25, then the dredge was moved to station 443+58 and dredged to station 445+00 northbound. They advanced 262' and discharged through 2,620' of pipeline into disposal area AB-12.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued normal operations in Amory on Mile 366. The dredge completed the lower portion of cut # 2, then was flipped around and start working upstream.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO led discussion on Danger of Exploding Batteries.
Crew member read from SOP.
JHAs / Tasks Performed.

1. Housekeeping
2. Routine maintenance
3. Tender boat operations
4. Chipping and painting
5. Clean Dredge Pump
6. Shifting Anchors
7. Clean Cutterhead
8. Move The Dredge

Injury or Illness.
- Crew has been injury and illness free since 7/2/2020

Miscellaneous.
- Monitoring of weather.

Observations.

- Observed crew remove debris from pump.
- Observed crew Chipping and Painting.
- Observed crew Cleaning Cutterhead.
- Observed crew Move The Dredge.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

6:48 - Cleaning out the pump
0:46- Shift Anchors
0:12 - Clean Cutter
1:07 - Move dredge to start working northbound

0%

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 37	Page 2 of 3	
	DATE 19 Jul 2020 - Sunday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	1.0	12.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	13,820.5	Hrs worked MTD: 6,696.0	Total: 31.0 366.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0 Total:
MISHAP REPORTING (Describe mishaps)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 37	Page 3 of 3
	DATE 19 Jul 2020 - Sunday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 38	Page 1 of 3
	DATE 20 Jul 2020 - Monday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 95 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 445+00 to 448+99. They advanced 399' and discharged through 2,620' of pipeline into disposal area AB-12.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued normal operations in Amory on Mile 366. The dredge completed the lower portion of cut # 2, then was flipped around and start working upstream.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO led discussion on Cell Phone and Electronic Device Policy.
Crew member read from SOP.
JHAs / Tasks Performed.

1. Housekeeping
2. Routine maintenance
3. Tender boat operations
4. Chipping and painting
5. Clean Dredge Pump
6. Shifting Anchors
7. Clean Cutterhead

Injury or Illness.
- Crew has been injury and illness free since 7/2/2020

Miscellaneous.
- Monitoring of weather.

Observations.

- Observed crew remove debris from pump.
- Observed crew Chipping and Painting.
- Observed crew Cleaning Cutterhead.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
4:32 - Cleaning out the pump
1:34- Shift Anchors
1:33- Clean Cutter

0%

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 38	Page 2 of 3	
	DATE 20 Jul 2020 - Monday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	1.0	12.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	14,186.5	Hrs worked MTD:	7,062.0
		Total:	31.0 366.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			
Total operating hrs to date:	0.0	Idle hrs MTD:	0.0
		Opr hrs MTD:	0.0
		Total:	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		38		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	20 Jul 2020 - Monday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 39	Page 1 of 3
		DATE 21 Jul 2020 - Tuesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 97 °F No Precipitation 5 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 448+99 to 453+15. They advanced 416' and discharged through 2,660' of pipeline into disposal area AB-12.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued normal operations in Amory on Mile 366. We are encountering heavy gas in the area.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
 Pre-shift Meeting Topics: SSHO led discussion on Eye Protection.
 Crew member read from SOP.
 JHAs / Tasks Performed.
 1. Housekeeping
 2. Routine maintenance
 3. Tender boat operations
 4. Chipping and painting
 5. Clean Dredge Pump
 6. Shifting Anchors

Injury or Illness.
 - Crew has been injury and illness free since 7/2/2020

Miscellaneous.
 - Monitoring of weather.
 - Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943.
 - Not able to inspect, still on the other side of the Aberdeen Locks.

Observations.
 - Observed crew remove debris from pump.
 - Observed crew Chipping and Painting.
 - Made round in Fleet.
 - Observed crew pump out Deck barge.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
 5:20 - Cleaning out the pump
 2:05- Shift Anchors
 0:46- Clean Cutter
 0:24- Add 40' pipe

 0%
 0:07- Fouled up swing wire

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 39	Page 2 of 3	
	DATE 21 Jul 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	1.0	12.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	14,552.5	Hrs worked MTD:	7,428.0
		Total:	31.0
			366.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
No equipment hours reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 39	Page 3 of 3
	DATE 21 Jul 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

Total operating hrs to date: 0.0	Idle hrs MTD: 0.0	Opr hrs MTD: 0.0	Total:
----------------------------------	-------------------	------------------	--------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 40	Page 1 of 3
	DATE 22 Jul 2020 - Wednesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 96 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 453+15 to 46+23. They advanced 308' and discharged through 2,820' of pipeline into disposal area AB-12.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued normal operations in Amory on Mile 366. We are encountering heavy gravel as we proceed to the north , this has slowed down our advance.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO led discussion on Material Handling (Lifting).
Crew member read from SOP.
JHAs / Tasks Performed.

1. Housekeeping
2. Routine maintenance
3. Tender boat operations
4. Chipping and painting
5. Clean Dredge Pump
6. Shifting Anchors
7. Add pontoons

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943.
- Not able to inspect, still on the other side of the Aberdeen Locks.

Observations.

- Observed crew Shifting Anchors.
- Observed Engine Room crew work on Dredge hand railings.
- Observed crew Add pontoons.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

5:16 - Cleaning out the pump
3:03- Shift Anchors
1:03- Add 160' pipe

0%

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	_____
No preparatory inspections held today	
Initial Inspections held today	_____
No initial inspections held today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 40	Page 3 of 3
	DATE 22 Jul 2020 - Wednesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-908	Inloand Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
034-916	Trackhoe 320	0.0	24.0
064-904	Yazoo Booster	24.0	0.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 324.0		Idle hrs MTD: 60.0	Opr hrs MTD: 324.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 41	Page 1 of 3
		DATE 23 Jul 2020 - Thursday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 98 °F No Precipitation 5 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The dredge worked from station 456+13 to 458+39. They advanced 226' and discharged through 2,980' of pipeline into disposal area AB-12.</p> DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? <p>None today.</p> GENERAL COMMENTS <p>The Dredge continued normal operations in Amory on Mile 366. The dredge continues to encounter heavy gravel as we proceed to the north , this has slowed down our advance.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Floating Pipeline and Pontoons. Crew member read from SOP. JHAs / Tasks Performed. 1. Housekeeping 2. Routine maintenance 3. Tender boat operations 4. Chipping and painting 5. Clean Dredge Pump 6. Shifting Anchors 7. Add Pontoons</p> <p>Injury or Illness. - Crew has been injury and illness free since 7/2/2020</p> <p>Miscellaneous. - Monitoring of weather. - Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943. - Not able to inspect, still on the other side of the Aberdeen Locks.</p> <p>Observations. - Observed crew Shifting Anchors. - Observed crew Add Pontoons.</p> VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None Today</p> WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70% 4:38 - Cleaning out the pump 0:56- Shift Anchors 1:00- Add 160' pipe 0:15- Clean Suction 0:15- Passing Tow 0% 1:41- Excessive Time adding pipe			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 41	Page 2 of 3	
	DATE 23 Jul 2020 - Thursday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Dredge Kelly L / Cutter Suction 6/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	1.0	12.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	15,284.5	Hrs worked MTD:	8,160.0
		Total:	31.0 366.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 41	Page 3 of 3
	DATE 23 Jul 2020 - Thursday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 648.0		Idle hrs MTD: 120.0	Opr hrs MTD: 648.0
		Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 42	Page 1 of 3
		DATE 24 Jul 2020 - Friday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 97 °F No Precipitation 5 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The dredge worked from station 458+39 to 460+14. They advanced 175' and discharged through 3,140' of pipeline into disposal area AB-12.</p> DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? <p>None today.</p> GENERAL COMMENTS <p>The Dredge continued normal operations in Amory on Mile 366. The dredge continues to encounter heavy gravel as we proceed to the north , this has slowed down our advance. We are going to take it down in layers.</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Ladder Safety. Crew member read from SOP. JHAs / Tasks Performed. 1. Housekeeping 2. Routine maintenance 3. Tender boat operations 4. Chipping and painting 5. Clean Dredge Pump 6. Shifting Anchors 7. Add pontoons</p> <p>Injury or Illness. - Crew has been injury and illness free since 7/2/2020</p> <p>Miscellaneous. - Monitoring of weather. - Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943. - Not able to inspect, still on the other side of the Aberdeen Locks.</p> <p>Observations. - Observed crew Shift Anchors. - Observed crew Add pontoons. - Observed crew pull Line Anchor. - Observed crew stage pontoons next to main Pontoon line.</p> VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None Today</p> WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 1:28- Shift Anchors 0:19- Add 160' pipe 1:53- Clean Suction 0:18- Passing Tow 0% 0:50- Change the fuel filters on main engine			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 42	Page 2 of 3	
	DATE 24 Jul 2020 - Friday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Dredge Kelly L / Cutter Suction 6/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	1.0	12.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	15,650.5	Hrs worked MTD:	8,526.0
		Total:	31.0 366.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 42	Page 3 of 3
	DATE 24 Jul 2020 - Friday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-914	Inland Tiger	0.0	24.0
029-908	Inloand Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 972.0		Idle hrs MTD: 180.0	Opr hrs MTD: 972.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 43	Page 1 of 3
		DATE 25 Jul 2020 - Saturday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 98 °F No Precipitation 5 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The dredge worked from station 460+14 to 461+00, , they moved back to station 459+22 and dredged to station 460+78. . They advanced 242' and discharged through 3,220' of pipeline into disposal area AB-12.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? <p>None today.</p>			
GENERAL COMMENTS <p>The Dredge continued normal operations in Amory on Mile 366. The dredge continues to encounter heavy gravel as we proceed to the north , this has slowed down our advance.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Safe Work Procedures for Vessel Crews. Crew member read from SOP. JHAs / Tasks Performed. 1. Housekeeping 2. Routine maintenance 3. Tender boat operations 4. Chipping and painting 5. Clean Dredge Pump</p>			
<p>Injury or Illness. - Crew has been injury and illness free since 7/2/2020</p>			
<p>Miscellaneous. - Monitoring of weather. - Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943. - Not able to inspect, still on the other side of the Aberdeen Locks.</p>			
<p>Observations. - Observed Cheif work on Breakers in Breaker Box inside of Fill Site shack. - Teamed up with Fill Site Foreman and discussed the different type of material that's being discharged (Sand and Gravel). - The Fill Site Foreman and I also discussed what could happen when operating Heavy Equipment near the discharge pipe, while the Dredge is operating. - Observed crew clean Dredge Pump.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None Today</p>			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? <p>0:06- Shift Anchors 0:48- Moved dredge back for 2nd pass 1:06- Clean Suction 0:14- Adjusted the spreader mon the dump 7:02- Cleaned the pump</p> <p>0%</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 43	Page 3 of 3
	DATE 25 Jul 2020 - Saturday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-9012	Mr. Gus		0.0	24.0	
029-914	Inland Tiger		0.0	24.0	
029-908	Inloand Rebel		0.0	24.0	
005-905	American Crane 7250		24.0	0.0	
028-909	Skidder Barge		0.0	0.0	
028-932	Fuel Barge		0.0	24.0	
028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		0.0	24.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 1,296.0		Idle hrs MTD: 240.0	Opr hrs MTD: 1,296.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 44	Page 1 of 3
		DATE 26 Jul 2020 - Sunday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 98 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 460+78 to 462+00 in cut # 2 then moved to Cut # 3 and dredged from station 463+02 to 466+27. They advanced 447' and discharged through 3,740' of pipeline into disposal area AB-12.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continued normal operations in Amory on Mile 366. The dredge moved out of the gravel once it jumped in to cut# 3.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Chain Binders. Crew member read from SOP. JHAs / Tasks Performed. 1. Housekeeping 2. Routine maintenance 3. Tender boat operations 4. Chipping and painting 5. Clean Dredge Pump 6. Shift Anchors 7. Move the Dredge 8. Pontoon Connection			
Injury or Illness. - Crew has been injury and illness free since 7/2/2020			
Miscellaneous. - Monitoring of weather. - Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943. - Not able to inspect, still on the other side of the Aberdeen Locks.			
Observations. - Made round on Fill Site. - Observed crew break Pontoon connection. - Observed crew move the Dredge. - Observed crew reset Swing Anchors.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%: 0:42- Shift Anchors 0:58- Moved from cut #2 to cut#3 1:17- Add floating pipe 2:38- Cleaned the pump 0:14-Clear suction			
0% 0:18-Change air regulator on Alco clutch			
PREP/INITIAL DATES		(Preparatory and initial dates held and advance notice)	
Preparatory Inspections held today _____			
No preparatory inspections held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 44	Page 3 of 3
	DATE 26 Jul 2020 - Sunday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-9012	Mr. Gus		0.0	24.0	
029-914	Inland Tiger		0.0	24.0	
029-908	Inloand Rebel		0.0	24.0	
005-905	American Crane 7250		24.0	0.0	
028-909	Skidder Barge		0.0	0.0	
028-932	Fuel Barge		0.0	24.0	
028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		0.0	24.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 1,620.0		Idle hrs MTD: 300.0	Opr hrs MTD: 1,620.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 45	Page 1 of 3
		DATE 27 Jul 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 97 °F No Precipitation 5 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The dredge worked from station 466+27 to 468+56 in cut #3. They advanced 229' and discharged through 4,280' of pipeline into disposal area AB-12.</p> DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? <p>None today.</p> GENERAL COMMENTS <p>The Dredge continued normal operations in Amory on Mile 366. The dredge is encountering a lot of debris at the northern portion of the cut .</p> SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Chain Binders. Crew member read from SOP. JHAs / Tasks Performed. 1. Housekeeping 2. Routine maintenance 3. Tender boat operations 4. Chipping and painting 5. Clean Dredge Pump 6. Shift Anchors 7. Move the Dredge 8. Pontoon Connection</p> <p>Injury or Illness. - Crew has been injury and illness free since 7/2/2020</p> <p>Miscellaneous. - Monitoring of weather. - Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943. - Not able to inspect, still on the other side of the Aberdeen Locks.</p> <p>Observations. - Made round on Fill Site. - Observed crew break Pontoon connection. - Observed crew move the Dredge. - Observed crew reset Swing Anchors.</p> VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None Today</p> WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? <p>70%: 0:35- Shift Anchors 1:37- Add floating pipe 1:46- Cleaned the pump</p> <p>0% 7:48- Spuds not working 0:38- Replace broken bolts on the dutchman</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)		Preparatory Inspections held today No preparatory inspections held today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 45	Page 3 of 3
	DATE 27 Jul 2020 - Monday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-9012	Mr. Gus		0.0	24.0
029-914	Inland Tiger		0.0	24.0
029-908	Inloand Rebel		0.0	24.0
005-905	American Crane 7250		24.0	0.0
028-909	Skidder Barge		0.0	0.0
028-932	Fuel Barge		0.0	24.0
028-942	Hopper Barge #1001		0.0	24.0
028-943	Hopper Barge #1002		0.0	24.0
028-946	Crane Barge		0.0	24.0
028-953	Anchor Barge		0.0	24.0
028-951	Deck Barge		0.0	24.0
029-923	Survey Boat "Secant"		12.0	12.0
064-904	Yazoo Booster		24.0	0.0
034-916	Trackhoe 320		0.0	24.0
Rental	Dozer # 1085		0.0	24.0
Rental # 2	Dozer # 1699		0.0	24.0
Total operating hrs to date: 1,944.0		Idle hrs MTD: 360.0	Opr hrs MTD: 1,944.0	Total: 60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 46	Page 1 of 3
	DATE 28 Jul 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 94 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 468+56 to 469+21 in cut #3, then moved to cut # 4 and dredged from station 468+57 to 471+00 . They advanced 308' and discharged through 4,280' of pipeline into disposal area AB-12.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The dredge is completed the cuts at mile 366 at 1435 hrs today and started prepping for tow to mile 353.7.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: Captain led discussion on packing up and moving to the next cut.

JHAs / Tasks Performed.

1. Housekeeping
2. Routine maintenance
3. Clean Dredge Pump
4. Shift Anchors

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943.
- Not able to inspect, still on the other side of the Aberdeen Locks.
- Dredging operations ceased at 2:15 PM 7-28-2020

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 0:34- Shift Anchors
- 1:23- Clear the suction
- 3:54- Cleaned the pump
- 0:02- passing pleasure craft

0%

- 0:31- Remove the ring stop to free ring to make connection
- 9:25- Repair spuds

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 46	Page 2 of 3	
	DATE 28 Jul 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	17,150.5	Hrs worked MTD:	10,026.0
		Total:	32.0 378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 46	Page 3 of 3
	DATE 28 Jul 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-932	Fuel Barge		0.0	24.0	
028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		0.0	24.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 2,268.0		Idle hrs MTD: 420.0	Opr hrs MTD: 2,268.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 47	Page 1 of 3				
		DATE 29 Jul 2020 - Wednesday					
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143					
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 92 °F 0.30 IN Precipitation 5 MPH Wind						
QC NARRATIVES							
ACTIVITIES IN PROGRESS							
<p>The crew is breaking down the pipeline and racking it for tow. The dump crew is breaking down the plastic shore pipe and capping them.</p> <p>The AD survey was ran at mile 366</p>							
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?							
<p>None today.</p>							
GENERAL COMMENTS							
<p>The crew is in prepping the fleet for tow to mile 353.7</p>							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
<p>SSHO: Eric Pate Pre-shift Meeting Topics: SSHO led discussion on Crane Operations.</p>							
<p>JHAs / Tasks Performed.</p> <ol style="list-style-type: none"> 1. Housekeeping 2. Routine maintenance 3. Crane Operations 4. Breaking Connections 							
<p>Observations.</p> <ul style="list-style-type: none"> - Observed Engine Room crew work on the Dredge Ladder. - Observed crew pulling pipe off Fill Site. - Made round on Crane Barge. 							
<p>Injury or Illness.</p> <ul style="list-style-type: none"> - Crew has been injury and illness free since 7/2/2020 							
<p>Miscellaneous.</p> <ul style="list-style-type: none"> - Monitoring of weather. - Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943. - Not able to inspect, still on the other side of the Aberdeen Locks. - Dredging operations ceased at 2:15 PM 7-28-2020 							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT							
<p>None Today</p>							
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?							
<p>70%:</p>							
<p>0% 0:24- Prep for tow</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>							
ACTIVITY START/FINISH							
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Activity No</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td style="border-bottom: 1px solid black;"> </td> <td style="border-bottom: 1px solid black;"> </td> </tr> </tbody> </table>				Activity No	Description		
Activity No	Description						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 47	Page 2 of 3	
	DATE 29 Jul 2020 - Wednesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	17,528.5	Hrs worked MTD:	10,404.0
		Total:	32.0 378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 47	Page 3 of 3
	DATE 29 Jul 2020 - Wednesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-932	Fuel Barge		0.0	24.0	
028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		0.0	24.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 2,592.0		Idle hrs MTD: 480.0	Opr hrs MTD: 2,592.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 48	Page 1 of 3
	DATE 30 Jul 2020 - Thursday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 93 °F No Precipitation 9 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The crew finished getting the dredge and pipeline tow ready to leave .

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The crew is in prepping the fleet for tow to mile 353.7

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Dwight Smalls
Pre-shift Meeting Topics: SSHO led discussion on Medical Emergencies.

JHAs / Tasks Performed.

1. Preparing tow
2. Routine maintenance
3. Crane Operations
4. Breaking Connections

Observations.

- Observed Engine Room crew work on the Dredge Ladder.
- Observed crew pulling pipe off Fill Site.
- Made round on Crane Barge.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943.
- Not able to inspect, still on the other side of the Aberdeen Locks.
- Dredging operations ceased at 2:15 PM 7-28-2020

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

0%
0:24- Prep for tow

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	
No preparatory inspections held today	
Initial Inspections held today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 48	Page 2 of 3	
	DATE 30 Jul 2020 - Thursday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Dredge Kelly L / Cutter Suction 6/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	17,906.5	Hrs worked MTD:	10,782.0
		Total:	32.0 378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 48	Page 3 of 3
	DATE 30 Jul 2020 - Thursday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 2,916.0		Idle hrs MTD: 540.0	Opr hrs MTD: 2,916.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 49	Page 1 of 3
	DATE 31 Jul 2020 - Friday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 94 °F 0.05 IN Precipitation 8.30 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 968+71 to 969+34. They advanced 63' and discharged 816 CY of material through 1,720' of pipeline into disposal area C-19.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The crew towed fleet to Mile 353 and set up for dredging operations. The Dredge began normal operations in Hamilton on Mile 353.5 at 19:04.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Dwight Smalls
Pre-shift Meeting Topics: Preparing for tow.

JHAs / Tasks Performed.

1. Crew towed dredge to new station
2. Pipe connection
3. Crane Operations
4. Shore connection
5. Moved the dredge
6. Commenced dredging operations

Observations.

- Observed crane operations.
- Observed crew make pipe connections.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Equipment not on site (NOS) AL Cenac, Booster Barge, Supply Barge, Hopper Barge 028-942, Hopper Barge 028-943.
- Not able to inspect, still on the other side of the Aberdeen Locks.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:
01:17 - Cleaning out the pump

0%
19:04 - Tow to mile 353.5 / Set up to begin dredging.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 49	Page 2 of 3	
	DATE 31 Jul 2020 - Friday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	18,284.5	Hrs worked MTD:	11,160.0
		Total:	32.0
			378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 49	Page 3 of 3
	DATE 31 Jul 2020 - Friday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 3,240.0		Idle hrs MTD: 600.0	Opr hrs MTD: 3,240.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 50	Page 1 of 3								
		DATE 01 Aug 2020 - Saturday									
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 84 °F 0.01 IN Precipitation 7.60 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS The dredge worked from station 969+34 to 973+35. They advanced 401' and discharged 11,881 CY of material through 1,720' of pipeline into disposal area C-19.											
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None today.											
GENERAL COMMENTS The Dredge continued normal operations in Hamilton on Mile 353.5 at 19:04.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
SSHO: Dwight Smalls Pre-shift Meeting Topics:											
JHAs / Tasks Performed.											
<ol style="list-style-type: none"> 1. Cleaned the pump. 2. Disconnect Pipeline 3. Connect Pipeline 4. Fuel Transfer 											
Observations.											
<ul style="list-style-type: none"> - Observed crew remove debris from the pump. - Observed crew remove debris from the cutterhead - Observed crew make pipe connection. 											
Injury or Illness.											
<ul style="list-style-type: none"> - Crew has been injury and illness free since 7/2/2020 											
Miscellaneous.											
<ul style="list-style-type: none"> - Monitoring of weather. 											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Today.											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?											
70%: 01:56 - Shifting anchors 07:40 - Cleaning out the pump 0:17 - Passing Traffic											
0% 00:35 - Working on hydraulics for swing winches											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results				
Requirement No	Type	Description	Results								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 50	Page 2 of 3	
	DATE 01 Aug 2020 - Saturday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	18,662.5	Hrs worked MTD:	378.0
		Total:	32.0 378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 50	Page 3 of 3
	DATE 01 Aug 2020 - Saturday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 3,564.0		Idle hrs MTD: 60.0	Opr hrs MTD: 324.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 51	Page 1 of 3
		DATE 02 Aug 2020 - Sunday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 90 °F No Precipitation 3 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS The dredge worked from station 973+35 to 976+24. They advanced 289' and discharged 9,633 CY of material through 1,720' of pipeline into disposal area C-19.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None today.			
GENERAL COMMENTS The Dredge continued normal operations in Hamilton on Mile 353.5.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Dwight Smalls Pre-shift Meeting Topics: JHAs / Tasks Performed. 1. Cleaned the pump. 2. Changed swing anchor sheave Observations. - Observed crew remove debris from the pump. - Observed crew remove debris from the cutterhead - Observed crew change swing anchor sheave Injury or Illness. - Crew has been injury and illness free since 7/2/2020 Miscellaneous. - Monitoring of weather.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Today.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%: 01:32 - Shifting anchors 05:47 - Cleaning out the pump 00:09 - Shifting pipe on Disposal Area 0% 04:04 - Replacing port swing sheave			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 51	Page 2 of 3
		DATE 02 Aug 2020 - Sunday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	19,040.5	Hrs worked MTD:	756.0
		Total:	32.0
			378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inloand Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 51	Page 3 of 3
	DATE 02 Aug 2020 - Sunday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 3,888.0		Idle hrs MTD: 120.0	Opr hrs MTD: 648.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 52	Page 1 of 3
	DATE 03 Aug 2020 - Monday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 93 °F 0.19 IN Precipitation 2.30 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 976+24 to 979+50. They advanced 326' and discharged 12,074 CY of material through 1,720' of pipeline into disposal area C-19.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued normal operations in Hamilton on Mile 353.5.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Dwight Smalls
Pre-shift Meeting Topics: Rest/Scheduling time off

JHAs / Tasks Performed.

1. Cleaned the pump.
2. Removed debris from the cutterhead
3. Chipping and painting
4. Routine maintenance
5. General Housekeeping

Observations.

- Observed crew remove debris from the pump.
- Observed crew remove debris from the cutterhead

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 01:17 - Shifting anchors
- 07:52 - Cleaning out the pump
- 00:10 - Dike work
- 00:21 - Clearing cutterhead
- 00:04 - Passing traffic

0%
None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 52	Page 2 of 3	
	DATE 03 Aug 2020 - Monday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	19,418.5	Hrs worked MTD:	1,134.0
		Total:	32.0
			378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 52	Page 3 of 3
	DATE 03 Aug 2020 - Monday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		0.0	24.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 4,212.0		Idle hrs MTD: 180.0	Opr hrs MTD: 972.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 53	Page 1 of 3				
		DATE 04 Aug 2020 - Tuesday					
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143					
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 87 °F 0.20 IN Precipitation 5.80 MPH Wind						
QC NARRATIVES							
ACTIVITIES IN PROGRESS							
The dredge worked from station 979+50 to 983+04. They advanced 354' and discharged 17,044 CY of material through 1,720' of pipeline into disposal area C-19.							
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?							
None today.							
GENERAL COMMENTS							
The Dredge continued normal operations in Hamilton on Mile 353.5.							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
SSHO: Dwight Smalls Pre-shift Meeting Topics: Rest/Scheduling time off							
JHAs / Tasks Performed.							
<ol style="list-style-type: none"> 1. Cleaned the pump. 2. Removed debris from the cutterhead 3. Chipping and painting 4. Routine maintenance 5. General Housekeeping 6. Crane repair technician aboard. 							
Observations.							
<ul style="list-style-type: none"> - Observed crew remove debris from the pump. - Observed crew remove debris from the cutterhead. - Made rounds to dumb site for monthly equipment inspections. - Made rounds aboard Inland Tiger. - Made rounds aboard Inland Rebel. 							
Injury or Illness.							
<ul style="list-style-type: none"> - Crew has been injury and illness free since 7/2/2020 							
Miscellaneous.							
<ul style="list-style-type: none"> - Monitoring of weather. 							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT							
None Today.							
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?							
70%: 01:33 - Shifting anchors 06:17 - Cleaning out the pump 00:22 - Clearing cutterhead							
0% 00:16 - Main engine went down due to an air lock.							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
Preparatory Inspections held today <hr/> No preparatory inspections held today							
Initial Inspections held today <hr/> No initial inspections held today							
ACTIVITY START/FINISH							
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Activity No</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td style="border-top: 1px solid black;"> </td> <td style="border-top: 1px solid black;"> </td> </tr> </tbody> </table>				Activity No	Description		
Activity No	Description						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 53	Page 2 of 3	
	DATE 04 Aug 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	19,796.5	Hrs worked MTD:	1,512.0
		Total:	32.0 378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 53	Page 3 of 3
	DATE 04 Aug 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-932	Fuel Barge		0.0	24.0	
028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		0.0	24.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 4,536.0		Idle hrs MTD: 240.0	Opr hrs MTD: 1,296.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 54	Page 1 of 3
		DATE 05 Aug 2020 - Wednesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 65 °F Max 85 °F No Precipitation 7.50 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 983+04 to 985+25. They advanced 221' and discharged 8,185 CY of material through 1,960' of pipeline into disposal area C-19.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continued normal operations in Hamilton on Mile 353.5.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Dwight Smalls Pre-shift Meeting Topics: Preventing Back injuries			
JHAs / Tasks Performed.			
<ol style="list-style-type: none"> 1. Cleaned the pump. 2. Completed Monthly fire extinguisher checks 3. Chipping and painting 4. Routine maintenance 5. General Housekeeping 6. Adjust Swing anchors. 			
Observations.			
- Observed crew remove debris from the pump.			
Injury or Illness.			
- Crew has been injury and illness free since 7/2/2020			
Miscellaneous.			
- Monitoring of weather.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%:			
01:06 - Shifting anchors			
07:03 - Cleaning out the pump			
00:36 - Clearing cutterhead			
00:46 - Adding 240' of pipeline			
00:48 - Passing Traffic			
0%			
None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 54	Page 2 of 3	
	DATE 05 Aug 2020 - Wednesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
QC REQUIREMENTS			
Requirement No	Type	Description	
Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	20,174.5	Hrs worked MTD:	1,890.0
		Total:	32.0
			378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		54		
		DATE	05 Aug 2020 - Wednesday	
PROJECT		CONTRACT NUMBER		
2020 24" Maintenance Dredging Tenn-Tom		W9127819D0039 W9127820F0143		
028-942	Hopper Barge #1001	0.0	24.0	
028-943	Hopper Barge #1002	0.0	24.0	
028-946	Crane Barge	0.0	24.0	
028-953	Anchor Barge	0.0	24.0	
028-951	Deck Barge	0.0	24.0	
029-923	Survey Boat "Secant"	12.0	12.0	
064-904	Yazoo Booster	24.0	0.0	
034-916	Trackhoe 320	0.0	24.0	
Rental	Dozer # 1085	0.0	24.0	
Rental # 2	Dozer # 1699	0.0	24.0	
Total operating hrs to date: 4,860.0		Idle hrs MTD: 300.0	Opr hrs MTD: 1,620.0	Total: 60.0
324.0				
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 55	Page 1 of 3
	DATE 06 Aug 2020 - Thursday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 92 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 985+25 to 989+31. They advanced 406' and discharged 10,525 CY of material through 2,120' of pipeline into disposal area C-19.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge completed the cut at Mile 353.5 at 19:15 hours today.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO led discussion on Routine Dredging.

JHAs / Tasks Performed.

1. Cleaned the pump
2. Clean Cutterhead
3. Chipping and painting
4. Routine maintenance
5. General Housekeeping
6. Shift Anchors
7. Add pontoons

Observations.

- Observed crew remove debris from the pump.
- Observed crew Shift Anchors.
- Observed crew Add pontoons.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- All Dredging operations ceased at 7:15 PM on 8/6/2020

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 1:14 - Shifting anchors
- 3:45 - Cleaning out the pump
- 0:34- Clearing cutterhead
- 0:38 - Adding 240' of pipeline
- 0:12 - Passing Traffic

0%

- 4:45 - Completed the cut, prepping for tow

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH	
Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 55	Page 2 of 3	
	DATE 06 Aug 2020 - Thursday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	20,552.5	Hrs worked MTD:	2,268.0
		Total:	32.0
			378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 55	Page 3 of 3
	DATE 06 Aug 2020 - Thursday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-932	Fuel Barge		0.0	24.0
028-942	Hopper Barge #1001		0.0	24.0
028-943	Hopper Barge #1002		0.0	24.0
028-946	Crane Barge		0.0	24.0
028-953	Anchor Barge		0.0	24.0
028-951	Deck Barge		0.0	24.0
029-923	Survey Boat "Secant"		12.0	12.0
064-904	Yazoo Booster		24.0	0.0
034-916	Trackhoe 320		0.0	24.0
Rental	Dozer # 1085		0.0	24.0
Rental # 2	Dozer # 1699		0.0	24.0
Total operating hrs to date: 5,184.0		Idle hrs MTD: 360.0	Opr hrs MTD: 1,944.0	Total: 60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 56	Page 1 of 3								
		DATE 07 Aug 2020 - Friday									
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 94 °F No Precipitation 5 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
The dredge crew is prepping the fleet for tow to mile 326											
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?											
None today.											
GENERAL COMMENTS											
Prep for tow to mile 326											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO and Captain led discussion on General Load Handling and Demobilization.											
JHAs / Tasks Performed.											
<ol style="list-style-type: none"> 1. Remove Swing Anchor 2. Move The Dredge 3. Remove Pipe from Fill Site 4. General Load Handling 5. Housekeeping 6. Routine Greasing 7. Routine Maintenance 											
Observations.											
<ul style="list-style-type: none"> - Observed crew Remove Swing Anchors. - Observed Crane Operations. 											
Injury or Illness.											
<ul style="list-style-type: none"> - Crew has been injury and illness free since 7/2/2020 											
Miscellaneous.											
<ul style="list-style-type: none"> - Monitoring of weather. - All Dredging operations ceased at 7:15 PM on 8/6/2020 											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
None Today.											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?											
70%:											
0% 24:00 - Prep for tow to mile 326											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____											
No preparatory inspections held today											
Initial Inspections held today _____											
No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____											
No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results				
Requirement No	Type	Description	Results								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 56	Page 2 of 3	
	DATE 07 Aug 2020 - Friday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
<hr/>			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
<hr/>			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
<hr/>			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	20,930.5	Hrs worked MTD:	2,646.0
		Total:	32.0
			378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 56	Page 3 of 3
	DATE 07 Aug 2020 - Friday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 5,508.0		Idle hrs MTD: 420.0	Opr hrs MTD: 2,268.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 57	Page 2 of 3	
	DATE 08 Aug 2020 - Saturday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	21,308.5	Hrs worked MTD:	3,024.0
		Total:	32.0 378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 57	Page 3 of 3
	DATE 08 Aug 2020 - Saturday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 5,832.0		Idle hrs MTD: 480.0	Opr hrs MTD: 2,592.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 58	Page 1 of 3
	DATE 09 Aug 2020 - Sunday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 99 °F No Precipitation 1.60 MPH Wind
-------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge crew is prepping the fleet for tow to mile 326

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

Prep for tow to mile 326

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO and Captain led discussion on Crane Operations, Hand and Foot Placement, Driving At Night.
Crew member read from SOP.
JHAs / Tasks Performed.
1. General Load Handling
2. Routine Greasing
3. Routine Maintenance
4. General House Keeping
5. Pumping Out Vessels

Observations.
- Observed Crane Operations.
- Observed Engine Room crew work on Anchor Barge.
- Observed crew pumping out vessel.

Injury or Illness.
- Crew has been injury and illness free since 7/2/2020

Miscellaneous.
- Monitoring of weather.
- All Dredging operations ceased at 7:15 PM on 8/6/2020

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

0%
24:00 - Prep for tow to mile 326

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 58	Page 2 of 3	
	DATE 09 Aug 2020 - Sunday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	21,686.5	Hrs worked MTD:	3,402.0
		Total:	32.0
			378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inloand Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 58	Page 3 of 3
	DATE 09 Aug 2020 - Sunday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 6,156.0		Idle hrs MTD: 540.0	Opr hrs MTD: 2,916.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 59	Page 1 of 3
		DATE 10 Aug 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 97 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS The crew completed racking the fleet for tow, the tows left at 1315 hrs.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None today.			
GENERAL COMMENTS The tows left mile 353.5 around 1315 hrs headed for mile 326. The dredge tow arrived at mile 326 at 2000 hrs last night. the pipeline tow made it to the north side of Stennis Lock and will arrive tomorrow at mile 326. The tow is 27.5 miles.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Eric Pate Pre-shift Meeting Topics: SSHO and Captain led discussion on making up tow, and returning tools when they are finished using them. Crew member read from SOP. JHAs / Tasks Performed. 1. Racking fleet for tow to mile 326			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Today.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70%: 0% 24:00 - On tow			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <hr/> No preparatory inspections held today Initial Inspections held today <hr/> No initial inspections held today			
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 59	Page 2 of 3	
	DATE 10 Aug 2020 - Monday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	22,064.5	Hrs worked MTD: 3,780.0	Total: 32.0 378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 59	Page 3 of 3
	DATE 10 Aug 2020 - Monday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

Total operating hrs to date:	6,480.0	Idle hrs MTD:	600.0	Opr hrs MTD:	3,240.0	Total:	60.0	324.0
------------------------------	---------	---------------	-------	--------------	---------	--------	------	-------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 60	Page 1 of 3				
		DATE 11 Aug 2020 - Tuesday					
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143					
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 98 °F 1.16 IN Precipitation 6.50 MPH Wind						
QC NARRATIVES							
ACTIVITIES IN PROGRESS							
The dredge worked from station 1031+84 to 1031+60. They advanced 24' and discharged 696 CY of material through 1,320' of pipeline into disposal area AL-13.							
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?							
None today.							
GENERAL COMMENTS							
The Dredge began operations in Columbus on Mile 326. We are encountering heavy gravel right from the start. We are going to have to remove it in layers in order to keep it moving.							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO and Captain led discussion on Team work and Staying Alert.							
JHAs / Tasks Performed.							
<ol style="list-style-type: none"> 1. General Load Handling 2. Routine Greasing 3. Routine Maintenance 4. General House Keeping 5. Pumping Out Vessels 6. Unloading Heavy Equipment 							
Observations.							
<ul style="list-style-type: none"> - Observed Crane Operations. - Observed crew pumping out vessel. - Observed crew unload equipment from barge to Fill Site. 							
Injury or Illness.							
<ul style="list-style-type: none"> - Crew has been injury and illness free since 7/2/2020 							
Miscellaneous.							
<ul style="list-style-type: none"> - Monitoring of weather. - All Dredging operations ceased at 7:15 PM on 8/6/2020. - Dredge left Hamilton, MS. at 1:15 PM on 8/10/2020 - Dredge made it to new location at 10:00 PM on 8/10/2020. (Mile 326) - Dredging operations started at 9:15 PM on 8/11/2020 							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT							
None Today.							
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?							
70%:							
00:04 - Shifting anchors 00:14 - Cleaning out the pump 00:15 - Clearing cutterhead							
0%							
21:29 - Tow arrived and dredge prep to start up.							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
Preparatory Inspections held today <hr/> No preparatory inspections held today							
Initial Inspections held today <hr/> No initial inspections held today							
ACTIVITY START/FINISH							
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; width: 15%;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> </tr> </tbody> </table>				Activity No	Description		
Activity No	Description						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 60	Page 2 of 3	
	DATE 11 Aug 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date: 22,442.5		Hrs worked MTD: 4,158.0	
		Total:	32.0
			378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 60	Page 3 of 3
	DATE 11 Aug 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 6,804.0		Idle hrs MTD: 660.0	Opr hrs MTD: 3,564.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 61	Page 1 of 3				
		DATE 12 Aug 2020 - Wednesday					
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143					
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F No Precipitation 4.30 MPH Wind						
QC NARRATIVES							
ACTIVITIES IN PROGRESS							
<p>The dredge worked from station 1031+60 to 1028+99. They advanced 261' and discharged 3,654 CY of material through 1,320' of pipeline into disposal area AL-13.</p>							
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?							
<p>None today.</p>							
GENERAL COMMENTS							
<p>The Dredge continued operations in Columbus on Mile 326. Due to the heavy amount of gravel the dredge is making 2 passes to clean up to grade. The 1st pass is leaving an average 9.5'.</p>							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
<p>SSHO: Eric Pate Pre-shift Meeting Topics: SSHO and Crew led discussion on Housekeeping, Routine Dredging and Good Communication.</p>							
<p>JHAs / Tasks Performed.</p> <ol style="list-style-type: none"> 1. General Load Handling 2. Routine Greasing 3. Routine Maintenance 4. General Housekeeping 5. Shift Anchors 6. Clean Dredge Pump 7. Clean Cutterhead 							
<p>Observations.</p> <ul style="list-style-type: none"> - Observed crew set up Landing Walkway. - Observed crew Shift Anchors. - Observed crew Clean Dredge Pump. - Observed crew Clean the Cutterhead. 							
<p>Injury or Illness.</p> <ul style="list-style-type: none"> - Crew has been injury and illness free since 7/2/2020 							
<p>Miscellaneous.</p> <ul style="list-style-type: none"> - Monitoring of weather. - Made round on Fill Site. 							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT							
<p>None Today.</p>							
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?							
<p>70%:</p> <p>01:32 - Shifting anchors 02:48 - Cleaning out the pump 02:41 - Clearing cutterhead</p>							
<p>0% None</p>							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p>							
<p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>							
ACTIVITY START/FINISH							
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Activity No</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td style="border-top: 1px solid black; height: 20px;"> </td> <td style="border-top: 1px solid black;"> </td> </tr> </tbody> </table>				Activity No	Description		
Activity No	Description						

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 61	Page 2 of 3	
	DATE 12 Aug 2020 - Wednesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	22,820.5	Hrs worked MTD:	4,536.0
		Total:	32.0
			378.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 61	Page 3 of 3
	DATE 12 Aug 2020 - Wednesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-932	Fuel Barge			0.0	24.0
028-942	Hopper Barge #1001			0.0	24.0
028-943	Hopper Barge #1002			0.0	24.0
028-946	Crane Barge			0.0	24.0
028-953	Anchor Barge			0.0	24.0
028-951	Deck Barge			0.0	24.0
029-923	Survey Boat "Secant"			12.0	12.0
064-904	Yazoo Booster			24.0	0.0
034-916	Trackhoe 320			0.0	24.0
Rental	Dozer # 1085			0.0	24.0
Rental # 2	Dozer # 1699			0.0	24.0
Total operating hrs to date: 7,128.0		Idle hrs MTD: 720.0	Opr hrs MTD: 3,888.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 62	Page 1 of 3
		DATE 13 Aug 2020 - Thursday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 73 °F Max 89 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 1028+99 to 1028+38 1st pass, then backed up for 2nd pass starting from station 1031+43 to 1029+72. They advanced 232' and discharged 5,155 CY of material through 1,320' of pipeline into disposal area AL-13.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continued operations in Columbus on Mile 326. Due to the heavy amount of gravel the cut, the dredge was moved back to make 2nd pass today.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO and Crew led discussion on Staying Focus and The Buddy System.			
JHAs / Tasks Performed.			
<ol style="list-style-type: none"> 1. Move The Dredge 2. Routine Greasing 3. Routine Maintenance 4. General Housekeeping 5. Shift Anchors 6. Clean Cutterhead 			
Observations.			
<ul style="list-style-type: none"> - Observed crew Shift Anchors. - Observed Deck crew and Engine Room perform Maintenance on Dredge Ladder. - Observed crew Clean Cutterhead. 			
Injury or Illness.			
<ul style="list-style-type: none"> - Crew has been injury and illness free since 7/2/2020 			
Miscellaneous.			
<ul style="list-style-type: none"> - Monitoring of weather. - Made round on Fill Site. 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%:			
0:29 - Shifting anchors			
2:36 - Cleaning out the pump			
2:07 - Clearing cutterhead			
0:22 - Moving dredge back for 2nd pass			
0%:			
2:33 - Replace bolt in muff coupling and tighten remaining bolts			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 62	Page 2 of 3	
	DATE 13 Aug 2020 - Thursday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	23,210.5	Hrs worked MTD:	4,926.0
		Total:	33.0 390.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 62	Page 3 of 3
	DATE 13 Aug 2020 - Thursday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-932	Fuel Barge		0.0	24.0	
028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		0.0	24.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 7,452.0		Idle hrs MTD: 780.0	Opr hrs MTD: 4,212.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 63	Page 1 of 3
		DATE 14 Aug 2020 - Friday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 97 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 1029+72 to 1027+54 , they advanced 218' and discharged 4844 CY of material through 1,320' of pipeline into disposal area AL-13.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continued operations in Columbus on Mile 326. Due to the heavy amount of gravel the cut , we will be making 2 passes.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO and Crew led discussion on Electrical Arc Flash Safety. Crew member read from SOP. JHAs / Tasks Performed. 1. Clean Dredge Pump 2. Routine Greasing 3. Routine Maintenance 4. General Housekeeping 5. Shift Anchors 6. Clean Cutterhead			
Observations. - Observed crew Shift Anchors. - Observed crew Clean Dredge Pump. - Observed crew Clean Cutterhead.			
Injury or Illness. - Crew has been injury and illness free since 7/2/2020			
Miscellaneous. - Monitoring of weather. - Made round on Fill Site.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%: 0:28- Shifting anchors 5:03 - Cleaning out the pump 1:36- Clearing cutterhead 0:46 - Checking the dike for washouts 0:21 - Passing tow			
0%			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today No preparatory inspections held today			
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		63	
PROJECT		DATE	14 Aug 2020 - Friday
2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER	W9127819D0039 W9127820F0143
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Dredge Kelly L / Cutter Suction		6/3/2020	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	23,600.5	Hrs worked MTD:	5,316.0
		Total:	33.0 390.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 63	Page 3 of 3
	DATE 14 Aug 2020 - Friday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-932	Fuel Barge		0.0	24.0	
028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		0.0	24.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 7,776.0		Idle hrs MTD: 840.0	Opr hrs MTD: 4,536.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 64	Page 1 of 3
	DATE 15 Aug 2020 - Saturday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 96 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 1027+54 to 1025+40 , they advanced 214' and discharged 5,231 CY of material through 1,320' of pipeline into disposal area AL-13.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued operations in Columbus on Mile 326. Due to the heavy amount of gravel the cut , we will be making 2 passes.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO and Crew led discussion on Staying Alert and Sharp Objects.

JHAs / Tasks Performed.

1. Clean Dredge Pump
2. Routine Greasing
3. Routine Maintenance
4. General Housekeeping
5. Shift Anchors
6. Clean Cutterhead

Observations.

- Observed crew Shift Anchors.
- Observed crew Clean Dredge Pump.
- Observed crew Clean Cutterhead.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 0:25- Shifting anchors
- 3:54 - Cleaning out the pump
- 0:53- Clearing cutterhead
- 1:30- Passing tow

0%

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 64	Page 2 of 3	
	DATE 15 Aug 2020 - Saturday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
QC REQUIREMENTS			
Requirement No	Type	Description	
Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	23,990.5	Hrs worked MTD:	5,706.0
		Total:	33.0
			390.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 64	Page 3 of 3
	DATE 15 Aug 2020 - Saturday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		0.0	24.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 8,100.0		Idle hrs MTD: 900.0	Opr hrs MTD: 4,860.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 65	Page 1 of 3
		DATE 16 Aug 2020 - Sunday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 94 °F No Precipitation 5 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 1025+40 to 1025+11 1st pass, then 1028+50 to 1026+47 2nd pass , they advanced 243' and discharged 5,940 CY of material through 1,320' of pipeline into disposal area AL-13.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued operations in Columbus on Mile 326. Due to the heavy amount of gravel the cut , we will be making 2 passes.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate

Pre-shift Meeting Topics: SSHO and Crew led discussion on Complacency and Pumping out Vessels.

Crew member read from Tool Box Safety Sheet.

JHAs / Tasks Performed.

1. Clean Dredge Pump
2. Routine Greasing
3. Routine Maintenance
4. General Housekeeping
5. Shift Anchors
6. Clean Cutterhead
7. Move The Dredge
8. Clean Ladder Suction
9. Pumping Out Vessel

Observations.

- Observed crew Shift Anchors.
- Observed crew Clean Dredge Pump.
- Observed crew Clean Cutterhead.
- Observed crew Pumping Out Vessel.
- Observed crew Move The Dredge.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Talked to Josh Brown and we discussed station 1025+00 and 1026+00, after the 1st pass we were leaving 12' and Josh said he was good with that.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 0:31- Shifting anchors
- 1:44 - Cleaning out the pump
- 1:55- Clearing cutterhead
- 0:17- Passing tow
- 1:36- Move dredge back for 2nd pass
- 1:36- Shore work

0%

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 65	Page 3 of 3
	DATE 16 Aug 2020 - Sunday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-908	Inloand Rebel		0.0	24.0
005-905	American Crane 7250		24.0	0.0
028-909	Skidder Barge		0.0	0.0
028-932	Fuel Barge		0.0	24.0
028-942	Hopper Barge #1001		0.0	24.0
028-943	Hopper Barge #1002		0.0	24.0
028-946	Crane Barge		0.0	24.0
028-953	Anchor Barge		0.0	24.0
028-951	Deck Barge		0.0	24.0
029-923	Survey Boat "Secant"		12.0	12.0
064-904	Yazoo Booster		24.0	0.0
034-916	Trackhoe 320		0.0	24.0
Rental	Dozer # 1085		0.0	24.0
Rental # 2	Dozer # 1699		0.0	24.0
Total operating hrs to date: 8,424.0		Idle hrs MTD: 960.0	Opr hrs MTD: 5,184.0	Total: 60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 1 of 3
		DATE 17 Aug 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 70 °F Max 92 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 1025+17 to 1023+14 , they advanced 203' and discharged 5,075 CY of material through 1,320' of pipeline into disposal area AL-13.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continued operations in Columbus on Mile 326. Due to the heavy amount of gravel the cut , we will be making 2 passes.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO and Crew led discussion on Cell Phone and Electronic Device Policy. Crew member read from Tool Box Safety Sheet. JHAs / Tasks Performed. 1. Clean Dredge Pump 2. Routine Greasing 3. Routine Maintenance 4. General Housekeeping 5. Shift Anchors 6. Clean Cutterhead 7. Pumping Out Vessel			
Observations. - Observed crew Shift Anchors. - Observed crew Clean Dredge Pump. - Observed crew Clean Cutterhead. - Observed crew Pumping Out Vessel.			
Injury or Illness. - Crew has been injury and illness free since 7/2/2020			
Miscellaneous. - Monitoring of weather.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
I was informed today theta we would not be doing cut # 2. Once we complete cut # 1 we will pack up tow to Mile 266.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%: 0:17- Shifting anchors 2:09- Cleaning out the pump 2:47- Passing tow 0:51- Shore work 1:21 - Move dredge			
0% 0:58- Add a round of packing in the main pump			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 66	Page 2 of 3	
	DATE 17 Aug 2020 - Monday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date: 24,770.5		Hrs worked MTD: 6,486.0	
		Total:	33.0 390.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 66	Page 3 of 3
	DATE 17 Aug 2020 - Monday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 8,748.0		Idle hrs MTD: 1,020.0	Opr hrs MTD: 5,508.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 67	Page 1 of 3
	DATE 18 Aug 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 91 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 1023+14 to 1021+21 , they advanced 193' and discharged 4,825 CY of material through 1,620' of pipeline into disposal area AL-13.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued operations in Columbus on Mile 326. Due to the heavy amount of gravel the cut , we will be making 3 passes.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO and Crew led discussion on Controlling Stress.
Crew member read from Tool Box Safety Sheet.

- JHAs / Tasks Performed.
1. Clean Dredge Pump
 2. Routine Greasing
 3. Routine Maintenance
 4. General Housekeeping
 5. Shift Anchors
 6. Clean Cutterhead
 7. Pumping Out Vessel

- Observations.
- Observed crew Shift Anchors.
 - Observed crew Clean Dredge Pump.
 - Observed crew Clean Cutterhead.
 - Observed crew Pumping Out Vessel.

- Injury or Illness.
- Crew has been injury and illness free since 7/2/2020

- Miscellaneous.
- Monitoring of weather.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%:
- 0:15- Shifting anchors
 - 3:49- Cleaning out the pump
 - 1:35- Passing tow
 - 0:47- Add 300'
 - 1:07 - Shore work
 - 0:19 - Clean cutter

- 0%
- 0:19- Replace bolts
 - 2:17- oil sheen clean up

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	_____
No preparatory inspections held today	
Initial Inspections held today	_____
No initial inspections held today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 67	Page 2 of 3	
	DATE 18 Aug 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Dredge Kelly L / Cutter Suction 6/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	1.0	12.0
Inland Dredging	OILER	2.0	24.0
Inland Dredging	DREDGE CAPTAIN	1.0	12.0
Inland Dredging	DECK HAND	9.0	108.0
Inland Dredging	ENGINEER	2.0	24.0
Inland Dredging	BOAT CAPTAIN	4.0	42.0
Total hrs worked to date:	25,160.5	Hrs worked MTD:	6,876.0
		Total:	33.0 390.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 67	Page 3 of 3
	DATE 18 Aug 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-908	Inloand Rebel	0.0	24.0
005-905	American Crane 7250	24.0	0.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	0.0	24.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 9,072.0 Idle hrs MTD: 1,080.0 Opr hrs MTD: 5,832.0 Total: 60.0 324.0			

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 68	Page 1 of 3
	DATE 19 Aug 2020 - Wednesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 94 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 1021+21 to 1019+34, they advanced 187' and discharged 9,070 CY of material through 1,920' of pipeline into disposal area AL-13.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued operations in Columbus on Mile 326. Due to the heavy amount of gravel the cut , we will be making 3 passes.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO and Crew led discussion on Behavioral Safety - Who is Responsible For Safety.
Crew member read from Tool Box Safety Sheet on Behavioral Safety - Who is Responsible for Safety.

JHAs / Tasks Performed.

1. Clean Dredge Pump
2. Routine Greasing
3. Routine Maintenance
4. General Housekeeping
5. Shift Anchors
6. Clean Cutterhead
7. Pumping Out Vessel
8. Add pontoons

Observations.

- Observed crew Shift Anchors.
- Observed crew Clean Dredge Pump.
- Observed crew Clean Cutterhead.
- Observed crew Pumping Out Vessel.
- Observed crew Add Pontoons.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 0:28- Shifting anchors
- 3:37- Cleaning out the pump
- 0:21- Passing tow
- 0:57- Add 300'
- 1:19 - Clean cutter

0%:

- 1:21- oil sheen clean up

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice)
<u>Preparatory Inspections held today</u>	
No preparatory inspections held today	
<u>Initial Inspections held today</u>	
No initial inspections held today	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 3 of 3
68

DATE
19 Aug 2020 - Wednesday

PROJECT
2020 24" Maintenance Dredging Tenn-Tom

CONTRACT NUMBER
W9127819D0039 W9127820F0143

029-908	Inloand Rebel		0.0	24.0		
005-905	American Crane 7250		24.0	0.0		
028-909	Skidder Barge		0.0	0.0		
028-932	Fuel Barge		0.0	24.0		
028-942	Hopper Barge #1001		0.0	24.0		
028-943	Hopper Barge #1002		0.0	24.0		
028-946	Crane Barge		0.0	24.0		
028-953	Anchor Barge		0.0	24.0		
028-951	Deck Barge		0.0	24.0		
029-923	Survey Boat "Secant"		12.0	12.0		
064-904	Yazoo Booster		24.0	0.0		
034-916	Trackhoe 320		0.0	24.0		
Rental	Dozer # 1085		0.0	24.0		
Rental # 2	Dozer # 1699		0.0	24.0		
Total operating hrs to date:		9,396.0	Idle hrs MTD: 1,140.0	Opr hrs MTD: 6,156.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 69	Page 1 of 3
		DATE 20 Aug 2020 - Thursday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 91 °F No Precipitation 4.10 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 1019+34 to 1017+54, they advanced 180' and discharged 7,500 CY of material through 1,920' of pipeline into disposal area AL-13.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued operations in Columbus on Mile 326. Due to the heavy amount of gravel in the cut , we will be making 3 passes.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO and Crew led discussion on Caught In / On / Between.
Crew member read from Tool Box Safety Sheet on Caught In / On / Between.

JHAs / Tasks Performed.

1. Clean Dredge Pump
2. Routine Greasing
3. Routine Maintenance
4. General Housekeeping
5. Shift Anchors
6. Clean Cutterhead
7. Pumping Out Vessel

Observations.

- Observed crew Shift Anchors.
- Observed crew Clean Dredge Pump.
- Observed crew Clean Cutterhead.
- Observed crew Pumping Out Vessel.
- Observed crew bring STBD. Anchor in for Tow to pass.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Made round on Fill Site.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 00:49- Shifting anchors
- 06:00- Cleaning out the pump
- 00:20- Passing tow
- 01:05- Clean cutter

0%

None

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 3 of 3
69

DATE
20 Aug 2020 - Thursday

PROJECT
2020 24" Maintenance Dredging Tenn-Tom

CONTRACT NUMBER
W9127819D0039 W9127820F0143

029-908	Inloand Rebel		0.0	24.0		
005-905	American Crane 7250		24.0	0.0		
028-909	Skidder Barge		0.0	0.0		
028-932	Fuel Barge		0.0	24.0		
028-942	Hopper Barge #1001		0.0	24.0		
028-943	Hopper Barge #1002		0.0	24.0		
028-946	Crane Barge		0.0	24.0		
028-953	Anchor Barge		0.0	24.0		
028-951	Deck Barge		0.0	24.0		
029-923	Survey Boat "Secant"		12.0	12.0		
064-904	Yazoo Booster		24.0	0.0		
034-916	Trackhoe 320		0.0	24.0		
Rental	Dozer # 1085		0.0	24.0		
Rental # 2	Dozer # 1699		0.0	24.0		
Total operating hrs to date:		9,720.0	Idle hrs MTD: 1,200.0	Opr hrs MTD: 6,480.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 70	Page 1 of 3
		DATE 21 Aug 2020 - Friday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 85 °F 0.37 IN Precipitation 5.20 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 1017+54 to 1025+32. It then moved back to Cut 3 and worked from station 1027+00 to 1025+32. They advanced 436' and discharged 8,382 CY of material through 1,920' of pipeline into disposal area AL-13.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continued operations in Columbus on Mile 326. Due to the heavy amount of gravel in the cut , we will be making 3 passes.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO and Crew led discussion on Caught In / On / Between.
Crew member read from Tool Box Safety Sheet on Caught In / On / Between.

JHAs / Tasks Performed.

1. Clean Dredge Pump
2. Routine Greasing
3. Routine Maintenance
4. General Housekeeping
5. Shift Anchors
6. Clean Cutterhead
7. Pumping Out Vessel

Observations.

- Observed crew Shift Anchors.
- Observed crew Clean Dredge Pump.
- Observed crew Clean Cutterhead.
- Observed crew Pumping Out Vessel.
- Observed crew bring STBD. Anchor in for Tow to pass.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Made round on Fill Site.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 01:09- Clean cutter
- 01:24- Move dredge back for next cut
- 03:33- Clean pump
- 00:53- Shift anchors
- 00:03- Handle shore pipe

0%

- 00:16- Apply cold patch to hole in pipeline

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 70	Page 2 of 3	
	DATE 21 Aug 2020 - Friday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Dredge Kelly L / Cutter Suction 6/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	2.0	22.0
Inland Dredging	DREDGE OPERATOR	2.0	24.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	34.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging	WELDER	0.0	0.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	12.0
Inland Dredging	DREDGE MATE	0.0	0.0
Inland Dredging	OILER	3.0	36.0
Inland Dredging	DREDGE CAPTAIN	0.0	0.0
Inland Dredging	DECK HAND	10.0	120.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	5.0	48.0
Total hrs worked to date:	26,350.5	Hrs worked MTD:	8,066.0
		Total:	34.0
			392.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 70	Page 3 of 3
	DATE 21 Aug 2020 - Friday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-908	Inloand Rebel		0.0	24.0
005-905	American Crane 7250		24.0	0.0
028-909	Skidder Barge		0.0	0.0
028-932	Fuel Barge		0.0	24.0
028-942	Hopper Barge #1001		0.0	24.0
028-943	Hopper Barge #1002		0.0	24.0
028-946	Crane Barge		0.0	24.0
028-953	Anchor Barge		0.0	24.0
028-951	Deck Barge		0.0	24.0
029-923	Survey Boat "Secant"		12.0	12.0
064-904	Yazoo Booster		24.0	0.0
034-916	Trackhoe 320		0.0	24.0
Rental	Dozer # 1085		0.0	24.0
Rental # 2	Dozer # 1699		0.0	24.0
Total operating hrs to date: 10,044.0		Idle hrs MTD: 1,260.0	Opr hrs MTD: 6,804.0	Total: 60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 71	Page 1 of 3
	DATE 22 Aug 2020 - Saturday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 83 °F 0.04 IN Precipitation 2.20 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 1025+32 to 1022+82 They advanced 250' and discharged 4,167 CY of material through 1,320' of pipeline into disposal area AL-13.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge completed operations in Columbus on Mile 326 and began preparations to tow to Howell Heflin Lock (Mile 266).

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: Crew led discussion on Pinch Points and Preparing For Tow.

JHAs / Tasks Performed.

1. Clean Dredge Pump
2. Routine Greasing
3. Routine Maintenance
4. General Housekeeping
5. Shift Anchors
6. Clean Cutterhead
7. Pumping Out Vessel
8. Make Up Tow

Observations.

- Observed crew Shift Anchors.
- Observed crew Clean Dredge Pump.
- Observed crew Clean Cutterhead.
- Observed crew Pumping Out Vessel.
- Observed crew Make Up Tow.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Dredging operations ceased at 12:15 PM on 8-22-2020

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 00:36- Clean cutter
- 01:57- Clean pump
- 00:55- Shift anchors
- 00:33- Handle shore pipe

0%

- 11:45- Prep for tow

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 71	Page 2 of 3	
	DATE 22 Aug 2020 - Saturday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Dredge Kelly L / Cutter Suction 6/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	10.0
Inland Dredging	DREDGE OPERATOR	2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	48.0
Inland Dredging	WELDER	0.0	0.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	6.0
Inland Dredging	DREDGE MATE	0.0	0.0
Inland Dredging	OILER	3.0	30.0
Inland Dredging	DREDGE CAPTAIN	1.0	6.0
Inland Dredging	DECK HAND	10.0	108.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	26,696.5	Hrs worked MTD:	8,412.0
		Total:	33.0 346.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 71	Page 3 of 3
	DATE 22 Aug 2020 - Saturday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-908	Inloand Rebel		0.0	24.0
005-905	American Crane 7250		12.0	12.0
028-909	Skidder Barge		0.0	0.0
028-932	Fuel Barge		0.0	24.0
028-942	Hopper Barge #1001		0.0	24.0
028-943	Hopper Barge #1002		0.0	24.0
028-946	Crane Barge		12.0	12.0
028-953	Anchor Barge		0.0	24.0
028-951	Deck Barge		0.0	24.0
029-923	Survey Boat "Secant"		12.0	12.0
064-904	Yazoo Booster		24.0	0.0
034-916	Trackhoe 320		0.0	24.0
Rental	Dozer # 1085		0.0	24.0
Rental # 2	Dozer # 1699		0.0	24.0
Total operating hrs to date: 10,368.0		Idle hrs MTD: 1,320.0	Opr hrs MTD: 7,128.0	Total: 60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 72	Page 1 of 3
	DATE 23 Aug 2020 - Sunday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 91 °F No Precipitation 2.70 MPH Wind
-------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

The crew completed preparations for tow and the pipeline tow left at 14:20. The dredge tow followed later at 15:12.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The pipeline tow left mile 366 around 1420 hrs headed for mile 266. The dredge tow left mile 366 around 1512 hrs headed for mile 266. The tows stopped at mile 316 at 1800 hrs.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO and Crew led discussion on Using The Right Tool For The Job.
Crew member read from Tool Box Safety Sheet on Using The Right Tool For The Job.

JHAs / Tasks Performed.

1. Make Up Tow
2. Routine Greasing
3. Routine Maintenance
4. General Housekeeping
5. Pump Out Vessel

Observations.

- Observed crew Make Up Tow.
- Observed crew Pump Out Vessel.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Dredging operations ceased at 12:15 PM on 8-22-2020.
- Dredge departed TTWW (Mile 326) at 15:12 on 8-23-2020.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:
None.

0%
24:00 - On tow

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 72	Page 2 of 3	
	DATE 23 Aug 2020 - Sunday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	10.0
Inland Dredging	DREDGE OPERATOR	2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	48.0
Inland Dredging	WELDER	0.0	0.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	6.0
Inland Dredging	DREDGE MATE	0.0	0.0
Inland Dredging	OILER	3.0	30.0
Inland Dredging	DREDGE CAPTAIN	1.0	6.0
Inland Dredging	DECK HAND	10.0	108.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date: 27,042.5		Hrs worked MTD: 8,758.0	
		Total:	33.0 346.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 72	Page 3 of 3
	DATE 23 Aug 2020 - Sunday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	12.0	12.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 10,692.0		Idle hrs MTD: 1,380.0	Opr hrs MTD: 7,452.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 73	Page 1 of 3
		DATE 24 Aug 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 93 °F No Precipitation 6.40 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS The tows continued from Mile 310.5 to Mile 293.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None today.			
GENERAL COMMENTS The tows continued towards Mile 266 traveling from mile 310.5 to mile 293.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO: Eric Pate Pre-shift Meeting Topics: JHAs / Tasks Performed. - Dredge is still on Tow			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Today.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70%: None. 0% 24:00 - On tow			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <hr/> No preparatory inspections held today Initial Inspections held today <hr/> No initial inspections held today			
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 73	Page 2 of 3	
		DATE 24 Aug 2020 - Monday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	10.0
Inland Dredging	DREDGE OPERATOR		2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR		3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR		5.0	48.0
Inland Dredging	WELDER		0.0	0.0
Inland Dredging	PROJECT ENGINEER		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	6.0
Inland Dredging	DREDGE MATE		0.0	0.0
Inland Dredging	OILER		3.0	30.0
Inland Dredging	DREDGE CAPTAIN		1.0	6.0
Inland Dredging	DECK HAND		10.0	108.0
Inland Dredging	ENGINEER		3.0	36.0
Inland Dredging	BOAT CAPTAIN		4.0	48.0
Total hrs worked to date: 27,388.5		Hrs worked MTD: 9,104.0	Total: 33.0	346.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-901	Dredge Kelly L		0.0	24.0
029-9012	Mr. Gus		0.0	24.0
029-914	Inland Tiger		0.0	24.0
029-908	Inloand Rebel		0.0	24.0
005-905	American Crane 7250		12.0	12.0
028-909	Skidder Barge		0.0	0.0
028-932	Fuel Barge		0.0	24.0
028-942	Hopper Barge #1001		0.0	24.0
028-943	Hopper Barge #1002		0.0	24.0
028-946	Crane Barge		12.0	12.0
028-953	Anchor Barge		0.0	24.0
028-951	Deck Barge		0.0	24.0
029-923	Survey Boat "Secant"		12.0	12.0
064-904	Yazoo Booster		24.0	0.0
034-916	Trackhoe 320		0.0	24.0
Rental	Dozer # 1085		0.0	24.0
Rental # 2	Dozer # 1699		0.0	24.0
Total operating hrs to date: 11,016.0		Idle hrs MTD: 1,440.0	Opr hrs MTD: 7,776.0	Total: 60.0 324.0
MISHAP REPORTING (Describe mishaps)				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 73	Page 3 of 3
	DATE 24 Aug 2020 - Monday	

PROJECT
2020 24" Maintenance Dredging Tenn-Tom

CONTRACT NUMBER
W9127819D0039 W9127820F0143

No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 74	Page 1 of 3
	DATE 25 Aug 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
--	---

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 82 °F 0.67 IN Precipitation 5.80 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS
The tows continued from Mile 293 to Mile 265.9.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?
None today.

GENERAL COMMENTS
The tows continued towards Mile 266 traveling from mile 293 to mile 265.9.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
SSHO: Eric Pate
Pre-shift Meeting Topics:

JHAs / Tasks Performed.
1. Dredge still on Tow
2. Stage Dredge and Equipment

Observations.

Injury or Illness.
- Crew has been injury and illness free since 7/2/2020

Miscellaneous.
- Monitoring of weather.
- Dredge made it to new location at 5:48 PM on 8/25/2020. (TTWW Mile 266)

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Today.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?
70%:
None.

0%
24:00 - On tow

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 74	Page 2 of 3	
	DATE 25 Aug 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	10.0
Inland Dredging	DREDGE OPERATOR	2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	48.0
Inland Dredging	WELDER	0.0	0.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	6.0
Inland Dredging	DREDGE MATE	0.0	0.0
Inland Dredging	OILER	3.0	30.0
Inland Dredging	DREDGE CAPTAIN	1.0	6.0
Inland Dredging	DECK HAND	10.0	108.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	27,734.5	Hrs worked MTD:	9,450.0
		Total:	33.0 346.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	12.0	12.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	12.0	12.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 74	Page 3 of 3
	DATE 25 Aug 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

064-904	Yazoo Booster		24.0	0.0
034-916	Trackhoe 320		0.0	24.0
Rental	Dozer # 1085		0.0	24.0
Rental # 2	Dozer # 1699		0.0	24.0
Total operating hrs to date: 11,340.0		Idle hrs MTD: 1,500.0	Opr hrs MTD: 8,100.0	Total: 60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 75	Page 1 of 3
	DATE 26 Aug 2020 - Wednesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 94 °F No Precipitation 4.90 MPH Wind
-------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge is at mile 266 and prepping for startup.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The dredge is at Mile 266 and prepping to start

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate
Pre-shift Meeting Topics: SSHO and crew led discussion on Crane Operations and Staying Alert.

JHAs / Tasks Performed.

1. Crane Operations
2. Remove Cutterhead
3. Stage Landing Pontoon
4. Stage Fleeting Signs
5. Unloading Fill Site Equipment
6. Burning and Welding

Observations.

- Observed Crane Operations.
- Observed crew Remove Cutterhead.
- Observed Fill Site crew Unload Equipment for Fill Site.
- Observed crew Stage Landing Pontoon.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.
- Yard welders came aboard to perform Burning And Welding, on Rope Guard and Suction Pipe.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Today.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:
None.

0%
24:00 - Repairs/Prep for startup

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 75	Page 2 of 3	
	DATE 26 Aug 2020 - Wednesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	10.0
Inland Dredging	DREDGE OPERATOR	2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	48.0
Inland Dredging	WELDER	0.0	0.0
Inland Dredging	PROJECT ENGINEER	0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER	1.0	6.0
Inland Dredging	DREDGE MATE	0.0	0.0
Inland Dredging	OILER	3.0	30.0
Inland Dredging	DREDGE CAPTAIN	1.0	6.0
Inland Dredging	DECK HAND	10.0	108.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	28,080.5	Hrs worked MTD:	9,796.0
		Total:	33.0 346.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	12.0	12.0
028-909	Skidder Barge	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 75	Page 3 of 3
	DATE 26 Aug 2020 - Wednesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-932	Fuel Barge		0.0	24.0	
028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		12.0	12.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 11,664.0		Idle hrs MTD: 1,560.0	Opr hrs MTD: 8,424.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 76	Page 1 of 3
	DATE 27 Aug 2020 - Thursday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 91 °F No Precipitation 5 MPH Wind
-------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS
The dredge is at mile 266 and prepping for startup.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?
None today.

GENERAL COMMENTS
The dredge is at Mile 266 and prepping to start

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
SSHO monitored all activities today.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
None Today.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?
70%:
None.

0%
24:00 - Repairs/Prep for startup

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		76		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	27 Aug 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Dredge Kelly L / Cutter Suction		6/3/2020		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	10.0
Inland Dredging	DREDGE OPERATOR		2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR		3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR		5.0	48.0
Inland Dredging	WELDER		0.0	0.0
Inland Dredging	PROJECT ENGINEER		0.0	0.0
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	6.0
Inland Dredging	DREDGE MATE		0.0	0.0
Inland Dredging	OILER		3.0	30.0
Inland Dredging	DREDGE CAPTAIN		1.0	6.0
Inland Dredging	DECK HAND		10.0	108.0
Inland Dredging	ENGINEER		3.0	36.0
Inland Dredging	BOAT CAPTAIN		4.0	48.0
Total hrs worked to date: 28,426.5		Hrs worked MTD: 10,142.0	Total: 33.0	346.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-901	Dredge Kelly L		0.0	24.0
029-9012	Mr. Gus		0.0	24.0
029-914	Inland Tiger		0.0	24.0
029-908	Inloand Rebel		0.0	24.0
005-905	American Crane 7250		12.0	12.0
028-909	Skidder Barge		0.0	0.0
028-932	Fuel Barge		0.0	24.0
028-942	Hopper Barge #1001		0.0	24.0
028-943	Hopper Barge #1002		0.0	24.0
028-946	Crane Barge		12.0	12.0
028-953	Anchor Barge		0.0	24.0
028-951	Deck Barge		0.0	24.0
029-923	Survey Boat "Secant"		12.0	12.0
064-904	Yazoo Booster		24.0	0.0
034-916	Trackhoe 320		0.0	24.0
Rental	Dozer # 1085		0.0	24.0
Rental # 2	Dozer # 1699		0.0	24.0
Total operating hrs to date: 11,988.0		Idle hrs MTD: 1,620.0	Opr hrs MTD: 8,748.0	Total: 60.0 324.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		76		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	27 Aug 2020 - Thursday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 77	Page 1 of 3
		DATE 28 Aug 2020 - Friday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 86 °F 1.18 IN Precipitation 10.10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 2522+35 to 2524+31. They advanced 196' and discharged 4,719 CY of material through 2,860' of pipeline into disposal area D-36.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge started operations at Howell Heflin Lock at Mile 266 at 1221hrs.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
All the crew members worked in a safe productive manner today. There were no issues to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
I was instructed to put up another job sign at the fish camp.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%: 00:20- Clean cutter 00:55- Clean pump 00:39- Shift anchors			
0% 12:21- Prep for start up			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 77	Page 2 of 3		
		DATE 28 Aug 2020 - Friday			
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)					
Name		First Day	Last Day		
No Contractors had their first or last day on the site					
VESSEL ON SITE					
Dredge Name		First Day	Last Day		
Dredge Kelly L / Cutter Suction		6/3/2020			
LABOR HOURS					
Crew	Position		Number of Employees	Hours Worked	
Inland Dredging	SAFETY ENGINEER - ON SITE		1.0	10.0	
Inland Dredging	DREDGE OPERATOR		2.0	18.0	
Inland Dredging	QUALITY CONTROL INSPECTOR		3.0	36.0	
Inland Dredging	EQUIPMENT OPERATOR		5.0	48.0	
Inland Dredging	WELDER		1.0	12.0	
Inland Dredging	PROJECT ENGINEER		1.0	12.0	
Inland Dredging	DREDGE CHIEF ENGINEER		1.0	6.0	
Inland Dredging	DREDGE MATE		2.0	24.0	
Inland Dredging	OILER		3.0	30.0	
Inland Dredging	DREDGE CAPTAIN		1.0	6.0	
Inland Dredging	DECK HAND		10.0	108.0	
Inland Dredging	ENGINEER		3.0	36.0	
Inland Dredging	BOAT CAPTAIN		4.0	48.0	
Total hrs worked to date: 28,820.5		Hrs worked MTD: 10,536.0	Total: 37.0	394.0	
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
063-901	Dredge Kelly L		0.0	24.0	
029-9012	Mr. Gus		0.0	24.0	
029-914	Inland Tiger		0.0	24.0	
029-908	Inloand Rebel		0.0	24.0	
005-905	American Crane 7250		12.0	12.0	
028-909	Skidder Barge		0.0	0.0	
028-932	Fuel Barge		0.0	24.0	
028-942	Hopper Barge #1001		0.0	24.0	
028-943	Hopper Barge #1002		0.0	24.0	
028-946	Crane Barge		12.0	12.0	
028-953	Anchor Barge		0.0	24.0	
028-951	Deck Barge		0.0	24.0	
029-923	Survey Boat "Secant"		12.0	12.0	
064-904	Yazoo Booster		24.0	0.0	
034-916	Trackhoe 320		0.0	24.0	
Rental	Dozer # 1085		0.0	24.0	
Rental # 2	Dozer # 1699		0.0	24.0	
Total operating hrs to date: 12,312.0		Idle hrs MTD: 1,680.0	Opr hrs MTD: 9,072.0	Total: 60.0	324.0
MISHAP REPORTING (Describe mishaps)					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		77		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	28 Aug 2020 - Friday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 78	Page 1 of 3								
		DATE 29 Aug 2020 - Saturday									
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143									
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F No Precipitation 4.20 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS The dredge worked from station 2524+31 to 2526+41. They advanced 210' and discharged 4,667 CY of material through 2,860 ' of pipeline into disposal area D-36.											
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None today.											
GENERAL COMMENTS The Dredge continues operations at Howell Heflin Lock at Mile 266.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) All the crew members worked in a safe productive manner today. There were no issues to report.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70%: 00:34- Clean cutter 00:54- Clean pump 01:05- Shift anchors 01:00- Passing tow 0% None											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 78	Page 2 of 3
		DATE 29 Aug 2020 - Saturday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Dredge Kelly L / Cutter Suction		6/3/2020	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	10.0
Inland Dredging	DREDGE OPERATOR	2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	48.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	0.0	0.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	30.0
Inland Dredging	DREDGE CAPTAIN	1.0	6.0
Inland Dredging	DECK HAND	10.0	120.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date: 29,220.5		Hrs worked MTD: 10,936.0	
		Total:	36.0 400.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inloand Rebel	0.0	24.0
005-905	American Crane 7250	12.0	12.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	12.0	12.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 12,636.0		Idle hrs MTD: 1,740.0	
		Opr hrs MTD:	9,396.0
		Total:	60.0 324.0
MISHAP REPORTING (Describe mishaps)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		78		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		DATE	29 Aug 2020 - Saturday	
		CONTRACT NUMBER	W9127819D0039 W9127820F0143	
No mishaps reported today				
Empty space for report content				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 79	Page 1 of 3
		DATE 30 Aug 2020 - Sunday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 92 °F 0.20 IN Precipitation 5 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 2526+41 to 2528+53. They advanced 212' and discharged 5,182 CY of material through 2,560' of pipeline into disposal area D-36.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continues operations at Howell Heflin Lock at Mile 266.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate

Pre-shift Meeting Topics: SSHO and crew led discussion on Routine Dredging and Pumping Out Vessels.

JHAs / Tasks Performed.

1. Take Out pontoons
2. Shift Anchors
3. Routine Greasing
4. Routine Maintenance
5. Pump Out Vessel

Observations.

- Observed crew Take Out Pontoons.
- Observed crew Pump Out Vessel.
- Observed crew Shift Anchors.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 1:02- Clean cutter
- 0:12- Clean pump
- 0:35- Shift anchors
- 0:48- Passing tow
- 0:40- Remove 300' of floating pipeline

0%

None

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 3 of 3
79

DATE
30 Aug 2020 - Sunday

PROJECT
2020 24" Maintenance Dredging Tenn-Tom

CONTRACT NUMBER
W9127819D0039 W9127820F0143

029-908	Inloand Rebel		0.0	24.0		
005-905	American Crane 7250		12.0	12.0		
028-909	Skidder Barge		0.0	0.0		
028-932	Fuel Barge		0.0	24.0		
028-942	Hopper Barge #1001		0.0	24.0		
028-943	Hopper Barge #1002		0.0	24.0		
028-946	Crane Barge		12.0	12.0		
028-953	Anchor Barge		0.0	24.0		
028-951	Deck Barge		0.0	24.0		
029-923	Survey Boat "Secant"		12.0	12.0		
064-904	Yazoo Booster		24.0	0.0		
034-916	Trackhoe 320		0.0	24.0		
Rental	Dozer # 1085		0.0	24.0		
Rental # 2	Dozer # 1699		0.0	24.0		
Total operating hrs to date:		12,960.0	Idle hrs MTD: 1,800.0	Opr hrs MTD: 9,720.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 80	Page 1 of 3
		DATE 31 Aug 2020 - Monday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused Non-Critical Delay Temperature Min 75 °F Max 91 °F No Precipitation 9 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge worked from station 2528+53 to 2529+71. They advanced 118' and discharged 2,622 CY of material through 2,380' of pipeline into disposal area D-36.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None today.

GENERAL COMMENTS

The Dredge continues operations at Howell Heflin Lock at Mile 266.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO: Eric Pate

Pre-shift Meeting Topics: SSHO and crew led discussion on Getting Killed By Coworker and Staying Alert. Crew member read from Tool Box Safety Sheet on Getting Killed By Coworker.

JHAs / Tasks Performed.

1. Take Out pontoons
2. Shift Anchors
3. Routine Greasing
4. Routine Maintenance
5. Pump Out Vessel
6. Clean Cutterhead
7. Clean Dredge Pump
8. Burning and Welding

Observations.

- Observed crew Take Out Pontoons.
- Observed crew Pump Out Vessel.
- Observed crew Shift Anchors.
- Observed crew clean Cutterhead.
- Observed crew clean Dredge Pump.

Injury or Illness.

- Crew has been injury and illness free since 7/2/2020

Miscellaneous.

- Monitoring of weather.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%:

- 00:58- Clean cutter
- 00:17- Clean pump
- 00:28- Remove 300' steel pipe
- 00:15- Add 120' shore pipe
- 00:29- Shift anchors
- 01:45- Passing tow

0%:

- 05:29- Repairs on ALCO
- 01:33- Replace stbd swing wire
- 03:17- standby for severe lightning

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 80	Page 2 of 3	
	DATE 31 Aug 2020 - Monday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Dredge Kelly L / Cutter Suction 6/3/2020			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	10.0
Inland Dredging	DREDGE OPERATOR	2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	48.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	0.0	0.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	30.0
Inland Dredging	DREDGE CAPTAIN	1.0	6.0
Inland Dredging	DECK HAND	10.0	120.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	30,020.5	Hrs worked MTD:	11,736.0
		Total:	36.0 400.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 80	Page 3 of 3
	DATE 31 Aug 2020 - Monday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-9012	Mr. Gus		0.0	24.0
029-914	Inland Tiger		0.0	24.0
029-908	Inloand Rebel		0.0	24.0
005-905	American Crane 7250		12.0	12.0
028-909	Skidder Barge		0.0	0.0
028-932	Fuel Barge		0.0	24.0
028-942	Hopper Barge #1001		0.0	24.0
028-943	Hopper Barge #1002		0.0	24.0
028-946	Crane Barge		12.0	12.0
028-953	Anchor Barge		0.0	24.0
028-951	Deck Barge		0.0	24.0
029-923	Survey Boat "Secant"		12.0	12.0
064-904	Yazoo Booster		24.0	0.0
034-916	Trackhoe 320		0.0	24.0
Rental	Dozer # 1085		0.0	24.0
Rental # 2	Dozer # 1699		0.0	24.0
Total operating hrs to date: 13,284.0		Idle hrs MTD: 1,860.0	Opr hrs MTD: 10,044.0	Total: 60.0
			0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 81	Page 1 of 3
		DATE 01 Sep 2020 - Tuesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 92 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 2529+71 to 2531+80. They advanced 209' and discharged 3,716 CY of material through 2,380 ' of pipeline into disposal area D-36.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continues operations at Howell Heflin Lock at Mile 266.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO and crew led discussion on Compressed Air Injury. Crew member read from Tool Box Safety Sheet on Compressed Air Injury.			
JHAs / Tasks Performed. 1. General Load Handling 2. Shift Anchors 3. Routine Greasing 4. Routine Maintenance 5. Pump Out Vessel			
Observations.			
<ul style="list-style-type: none"> - Observed crew Pump Out Vessel. - Observed crew Shift Anchors. - Observed crew perform General Load Handling. 			
Injury or Illness.			
- Crew has been injury and illness free since 7/2/2020			
Miscellaneous.			
- Monitoring of weather.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%:			
02:00- Clean pump			
01:10- Shift anchors			
00:32- Remove debris from spreader			
01:21- Passing tow			
0%:			
00:49- Cont. replace stbd swing wire			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 81	Page 2 of 3	
	DATE 01 Sep 2020 - Tuesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	10.0
Inland Dredging	DREDGE OPERATOR	2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	48.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	0.0	0.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	30.0
Inland Dredging	DREDGE CAPTAIN	1.0	6.0
Inland Dredging	DECK HAND	10.0	120.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	30,420.5	Hrs worked MTD:	400.0
		Total:	36.0
			400.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	12.0	12.0
028-909	Skidder Barge	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 81	Page 3 of 3
	DATE 01 Sep 2020 - Tuesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-932	Fuel Barge			0.0	24.0
028-942	Hopper Barge #1001			0.0	24.0
028-943	Hopper Barge #1002			0.0	24.0
028-946	Crane Barge			12.0	12.0
028-953	Anchor Barge			0.0	24.0
028-951	Deck Barge			0.0	24.0
029-923	Survey Boat "Secant"			12.0	12.0
064-904	Yazoo Booster			24.0	0.0
034-916	Trackhoe 320			0.0	24.0
Rental	Dozer # 1085			0.0	24.0
Rental # 2	Dozer # 1699			0.0	24.0
Total operating hrs to date: 13,608.0		Idle hrs MTD: 60.0	Opr hrs MTD: 324.0	Total: 60.0	324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 82	Page 1 of 3
		DATE 02 Sep 2020 - Wednesday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 91 °F No Precipitation 5.50 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 2531+80 to 2533+34. They advanced 154' and discharged 2,738 CY of material through 2,080 ' of pipeline into disposal area D-36.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continues operations at Howell Heflin Lock at Mile 266.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate / David Fleming Pre-shift Meeting Topics: SSHO and crew led discussion on PPE Maintenance and Accountability.			
JHAs / Tasks Performed.			
<ol style="list-style-type: none"> 1. Clean Dredge Pump 2. Shift Anchors 3. Routine Greasing 4. Routine Maintenance 5. Pump Out Vessel 6. Take Out Pontoons 			
Observations.			
<ul style="list-style-type: none"> - Observed crew Pump Out Vessel. - Observed crew Shift Anchors. 			
Injury or Illness.			
<ul style="list-style-type: none"> - Crew has been injury and illness free since 7/2/2020 			
Miscellaneous.			
<ul style="list-style-type: none"> - Monitoring of weather. - Made round on Dredge with Safety Manager Mr. Nate Woods. 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%:			
01:36 - Clean pump			
01:26 - Shift anchors			
00:30 - Passing tow			
00:53 - Remove 300' of floating steel pipe			
01:03 - Dike repair / Raising discharge pipe			
00:12 - Clean cutterhead			
0%:			
01:00 - Fouled up anchor wire			
05:30 - Rubber pipe at the shore connection burst and needed to be replaced			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 82	Page 2 of 3	
	DATE 02 Sep 2020 - Wednesday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	10.0
Inland Dredging	DREDGE OPERATOR	2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	48.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	0.0	0.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	30.0
Inland Dredging	DREDGE CAPTAIN	1.0	6.0
Inland Dredging	DECK HAND	10.0	120.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date: 30,820.5		Hrs worked MTD: 800.0	
		Total:	36.0
			400.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 82	Page 3 of 3
	DATE 02 Sep 2020 - Wednesday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	12.0	12.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 13,932.0		Idle hrs MTD: 120.0	Opr hrs MTD: 648.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 83	Page 1 of 3
		DATE 03 Sep 2020 - Thursday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 92 °F No Precipitation 4.30 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 2533+34 to 2534+63. They advanced 129' and discharged 2,293 CY of material through 2,080 ' of pipeline into disposal area D-36.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge continues operations at Howell Heflin Lock at Mile 266.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO and crew led discussion on Crane Operations, Welding and Cutting. Crew member read from the Tool Box Safety Sheet on Welding and Cutting.			
JHAs / Tasks Performed. 1. General Load Handling 2. Shift Anchors 3. Routine Greasing 4. Routine Maintenance 5. Pump Out Vessel 6. Pontoon Connection			
Observations.			
<ul style="list-style-type: none"> - Observed crew Pump Out Vessel. - Observed crew make Pontoon Connection. - Observed crew Shift Anchors. - Observed crew perform General Load Handling. 			
Injury or Illness.			
- Crew has been injury and illness free since 7/2/2020			
Miscellaneous.			
- Monitoring of weather.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%:			
00:32 - Clean pump			
00:22 - Shift anchors			
00:09 - Cleaning the spreader			
00:11 - Clean cutterhead			
0%:			
11:00 - Replaced rubber pipe at shore connection			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 83	Page 2 of 3	
	DATE 03 Sep 2020 - Thursday		
PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Dredge Kelly L / Cutter Suction	6/3/2020		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging	SAFETY ENGINEER - ON SITE	1.0	10.0
Inland Dredging	DREDGE OPERATOR	2.0	18.0
Inland Dredging	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging	EQUIPMENT OPERATOR	5.0	48.0
Inland Dredging	WELDER	1.0	12.0
Inland Dredging	PROJECT ENGINEER	1.0	12.0
Inland Dredging	DREDGE CHIEF ENGINEER	0.0	0.0
Inland Dredging	DREDGE MATE	2.0	24.0
Inland Dredging	OILER	3.0	30.0
Inland Dredging	DREDGE CAPTAIN	1.0	6.0
Inland Dredging	DECK HAND	10.0	120.0
Inland Dredging	ENGINEER	3.0	36.0
Inland Dredging	BOAT CAPTAIN	4.0	48.0
Total hrs worked to date:	31,220.5	Hrs worked MTD: 1,200.0	Total: 36.0 400.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-901	Dredge Kelly L	0.0	24.0
029-9012	Mr. Gus	0.0	24.0
029-914	Inland Tiger	0.0	24.0
029-908	Inland Rebel	0.0	24.0
005-905	American Crane 7250	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 83	Page 3 of 3
	DATE 03 Sep 2020 - Thursday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	12.0	12.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 14,256.0		Idle hrs MTD: 180.0	Opr hrs MTD: 972.0
		Total:	60.0 324.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 84	Page 1 of 3
		DATE 04 Sep 2020 - Friday	
PROJECT 2020 24" Maintenance Dredging Tenn-Tom		CONTRACT NUMBER W9127819D0039 W9127820F0143	
CONTRACTOR Inland Dredging	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 96 °F No Precipitation 3.40 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge worked from station 2534+63 to 2536+51. They advanced 188' and discharged 2,444 CY of material through 2,080 ' of pipeline into disposal area D-36.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None today.			
GENERAL COMMENTS			
The Dredge completed operations at Howell Heflin Lock at Mile 266 and has begun preparations for tow.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO: Eric Pate Pre-shift Meeting Topics: SSHO and crew led discussion on Team Work, Housekeeping and keeping Manhole Covers closed. Crew member read from the SOP on Housekeeping.			
JHAs / Tasks Performed. 1. Clean Dredge Pump 2. Shift Anchors 3. Routine Greasing 4. Routine Maintenance 5. Pump Out Vessel 6. Housekeeping			
Observations.			
<ul style="list-style-type: none"> - Observed crew Pump Out Vessel. - Observed crew Shift Anchors. - Observed crew perform Housekeeping. 			
Injury or Illness.			
- Crew has been injury and illness free since 7/2/2020			
Miscellaneous.			
<ul style="list-style-type: none"> - Monitoring of weather. - Made round on Fill Site. - Dredging operations ceased at 8:10 PM on 9/4/2020 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%:			
00:37 - Clean pump			
02:08 - Shift anchors			
00:08 - Passing traffic			
0%:			
01:12 - Fuel leak on the main engine			
03:50 - Dredge finished and began prepping for tow.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 84	Page 3 of 3
	DATE 04 Sep 2020 - Friday	

PROJECT 2020 24" Maintenance Dredging Tenn-Tom	CONTRACT NUMBER W9127819D0039 W9127820F0143
---	--

029-908	Inloand Rebel	0.0	24.0
005-905	American Crane 7250	12.0	12.0
028-909	Skidder Barge	0.0	0.0
028-932	Fuel Barge	0.0	24.0
028-942	Hopper Barge #1001	0.0	24.0
028-943	Hopper Barge #1002	0.0	24.0
028-946	Crane Barge	12.0	12.0
028-953	Anchor Barge	0.0	24.0
028-951	Deck Barge	0.0	24.0
029-923	Survey Boat "Secant"	12.0	12.0
064-904	Yazoo Booster	24.0	0.0
034-916	Trackhoe 320	0.0	24.0
Rental	Dozer # 1085	0.0	24.0
Rental # 2	Dozer # 1699	0.0	24.0
Total operating hrs to date: 14,580.0 Idle hrs MTD: 240.0 Opr hrs MTD: 1,296.0 Total: 60.0		324.0	

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------