

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 19 <div style="text-align: right;">Page 1 of 2</div>
		DATE 18 Oct 2014 - Saturday
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001
CONTRACTOR	WEATHER Weather Caused No Delay Temperature Min 71 °F, Max 83 °F; No Precipitation; 9 MPH Wnd	

QC NARRATIVES

ACTIVITIES IN PROGRESS

Activities Completed Today:
Dredge Mobilization

Activities Started Today:
Dredging - M/V Newport - Section 1 Sta. 1888+00 - 1938+00

Activities in Progress:
24 hour turtle trawling - F/V Miss Adrienne

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?
No.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?
Daily Delays:
The dredge incurred a delay to conduct the leak test (1 hour).

GENERAL COMMENTS

General Comments:
The Newport Crew arrived on site this morning, conducted a safety inspection, and a prep phase meeting was held with Manson personnel and USACE QA Inspector Thomas Blakely. Draghead depths and drafts were calibrated, and a leak test and paint test was performed during the first load of the project (load #1). The leak test passed with the first load.

5 loads were dug today; 5 loads dug to date.

24 hour turtle trawling is in progress with the F/V Miss Adrienne. 24 hour turtle trawling began Friday, 17 October at 09:00.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

10/7/14: Jeffrey (Drew) Hall mentioned that the first QC reports were OK to begin on the first day of dredging. Approval to use the NOAA tide gauge at Dauphin Island, as long as the tides are checked against the USACE tide board daily. Approval to survey the disposal site Sand Island Beneficial Use Area (SIBUA) at 200' spacing, parallel to long axis (as shown in contract drawings). Gave approval for project sign to be placed at Dauphin Island Marina.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Safety Inspection conducted this morning prior to startup of work. A prep phase meeting was held with Manson personnel and USACE QA Inspector Thomas Blakely.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
No preparatory or initial inspections were held today

ACTIVITY START/FINISH

The following 2 activities were started today:

Activity No	Description
0001	Mobilization and Demobilization
0002	Mobile Bar Channel Maintenance Dredging

No activities were finished today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 19 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 18 Oct 2014 - Saturday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QC REQUIREMENTS
 The following QC requirement was completed today:

Requirement No	Type	Description	Results
CT-00002	QC Testing	Leak Test and Paint test performed prior to startup.	Completed

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 Today was the first day on site for the following contractor:
 Contractor ID: PRIM
 No contractors had their last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOYEE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	2.0	16.0
Total hours worked to date: 264.0		Total	23.0
			264.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	12.00	12.00
30-304	MV Speedy M	12.00	12.00
Total operating hours to date: 72.00		Total	24.00
			72.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 20	Page 1 of 2
		DATE 19 Oct 2014 - Sunday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 54 °F, Max 75 °F; No Precipitation; 30 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 1 Sta. 1888+00 - 1938+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: None			
GENERAL COMMENTS General Comments: The Newport continues dredging in Section 1 Sta. 1888+00 - 1938+00 of the Mobile Bar Channel. 8 loads were dug today; 13 loads dug to date. There were no turtle takes today; zero total to date. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. Zero turtles caught/tagged/released today; zero total to date. 24 hour Survey/Crew boat Margaret M on site; no surveys run today.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. A weekly safety and ethics meeting was held, fire/emergency and abandon ship drills conducted, and monthly equipment inspection was completed today.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 20 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 19 Oct 2014 - Sunday	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today		CONTRACT NUMBER W91278-14-D-0087 0001	
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 528.0		Total	23.0
			264.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 144.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 21	Page 1 of 2
		DATE 20 Oct 2014 - Monday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 77 °F; No Precipitation; 30 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 1 Sta. 1888+00 - 1938+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: One delay totaling 97 minutes for minor operating repairs. GENERAL COMMENTS General Comments: The Newport continues dredging in Section 1 Sta. 1888+00 - 1938+00 of the Mobile Bar Channel. 8 loads were dug today; 21 loads completed total to date. There were no turtle takes today; zero total to date. USACE QA Inspector Thomas Blakely on board today. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. Zero turtles caught/tagged/released today; zero total to date. 24 hour Survey/Crew boat Margaret M on site; conditional survey of Section 1 Sta. 1888+00 - 1938+00 run today. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 21 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 20 Oct 2014 - Monday	
CONTRACT NUMBER W91278-14-D-0087 0001			

The following 3 Deficiency items were corrected today:

Item No	Location	Description
QA-00001		Found fire extinguishers had not been inspected this month.
QA-00002		Eyewash stations fluids needed refilling.
QA-00003		Fire extinguishers were checked and updated this day.
		Eyewash stations were refilled.
		No deficiencies noted today:

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

No contractors had their first or last day on site today

LABOR HOURS

The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 792.0		Total	23.0
			264.0

EQUIPMENT HOURS

The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 216.00		Total	24.00
			72.00

ACCIDENT REPORTING (Describe accidents)

No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 22	Page 1 of 2
		DATE 21 Oct 2014 - Tuesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 78 °F; No Precipitation; 20 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 1 Sta. 1888+00 - 1938+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays. GENERAL COMMENTS General Comments: The Newport continues dredging in Section 1 Sta. 1888+00 - 1938+00 of the Mobile Bar Channel. 9 loads were dug today; 30 loads completed total to date. There were no turtle takes today; zero total to date. USACE QA Inspector Thomas Blakely aboard today. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. Zero turtles caught/tagged/released today; zero total to date. 24 hour Survey/Crew boat Margaret M on site; conditional survey of Section 1 Sta. 1888+00 - 1938+00 run today. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 22 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 21 Oct 2014 - Tuesday	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today		CONTRACT NUMBER W91278-14-D-0087 0001	
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 1,056.0		Total	23.0
			264.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 288.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 23	Page 1 of 2						
		DATE 22 Oct 2014 - Wednesday							
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001							
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 77 °F; No Precipitation; 10 MPH Wind							
QC NARRATIVES									
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 1 Sta. 1888+00 - 1938+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys									
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.									
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays.									
GENERAL COMMENTS General Comments: The Newport continues dredging in Section 1 Sta. 1888+00 - 1938+00 of the Mobile Bar Channel. 8 loads were dug today; 38 loads completed total to date. There were no turtle takes today; zero total to date. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 3 turtles caught/tagged/released today; 3 total to date. 24 hour Survey/Crew boat Margaret M on site; conditional survey of Section 1 Sta. 1888+00 - 1938+00 run today.									
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.									
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.									
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today									
ACTIVITY START/FINISH No activities were started or finished today									
QC REQUIREMENTS No QC requirements were completed today									
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today The following Deficiency item was corrected today: <table border="0"> <tr> <td>Item No</td> <td>Location</td> <td>Description</td> </tr> <tr> <td>QA-00004</td> <td></td> <td>No deficiencies noted this day.</td> </tr> </table>				Item No	Location	Description	QA-00004		No deficiencies noted this day.
Item No	Location	Description							
QA-00004		No deficiencies noted this day.							

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 23 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 22 Oct 2014 - Wednesday	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today		CONTRACT NUMBER W91278-14-D-0087 0001	
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 1,320.0		Total	23.0 264.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 360.00		Total	24.00 72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 24	Page 1 of 2
		DATE 23 Oct 2014 - Thursday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 67 °F, Max 75 °F; No Precipitation; 15 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 1 Sta. 1888+00 - 1938+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays. GENERAL COMMENTS General Comments: The Newport continues dredging in Section 1 Sta. 1888+00 - 1938+00 of the Mobile Bar Channel. 7 loads were dug today; 45 loads completed total to date. There were no turtle takes today; zero total to date. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 0 turtles caught/tagged/released today; 3 total to date. 24 hour Survey/Crew boat Margaret M on site; no surveys were run today. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			
<div style="height: 100px;"></div>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 24 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 23 Oct 2014 - Thursday	
CONTRACT NUMBER W91278-14-D-0087 0001			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 1,584.0		Total	23.0 264.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 432.00		Total	24.00 72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 25	Page 1 of 2
		DATE 24 Oct 2014 - Friday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 50 °F, Max 73 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 1 Sta. 1888+00 - 1938+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays.			
GENERAL COMMENTS General Comments: The Newport continues dredging in Section 1 Sta. 1888+00 - 1938+00 of the Mobile Bar Channel. 7 loads were dug today; 52 loads completed total to date. There were no turtle takes today; zero total to date. USACE QA Inspector Thomas Blakely aboard today. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 0 turtles caught/tagged/released today; 3 total to date. 24 hour Survey/Crew boat Margaret M on site; a conditional survey was run of Section 1 Sta. 1888+00 - 1938+00.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 25 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 24 Oct 2014 - Friday	
CONTRACT NUMBER W91278-14-D-0087 0001			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 1,848.0		Total	23.0
			264.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 504.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26	Page 1 of 2
		DATE 25 Oct 2014 - Saturday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 77 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 1 Sta. 1888+00 - 1938+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays.			
GENERAL COMMENTS General Comments: The Newport continues dredging in Section 1 Sta. 1888+00 - 1938+00 of the Mobile Bar Channel. 7 loads were dug today; 59 loads completed total to date. There were no turtle takes today; zero total to date. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 0 turtles caught/tagged/released today; 3 total to date. 24 hour Survey/Crew boat Margaret M on site; a conditional survey was run of Section 1 Sta. 1888+00 - 1938+00.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. The Newport crew completed weekly safety inspections today.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 25 Oct 2014 - Saturday	
CONTRACT NUMBER W91278-14-D-0087 0001			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 2,112.0		Total	23.0
			264.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 576.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 27	Page 1 of 2
		DATE 26 Oct 2014 - Sunday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 78 °F, Max 92 °F; No Precipitation; 4 MPH Wnd	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 1 Sta. 1888+00 - 1938+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays. GENERAL COMMENTS General Comments: The Newport continues dredging in Section 1 Sta. 1888+00 - 1938+00 of the Mobile Bar Channel. 8 loads were dug today; 67 loads completed total to date. There were no turtle takes today; zero total to date. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 0 turtles caught/tagged/released today; 3 total to date. 24 hour Survey/Crew boat Margaret M on site; a conditional survey was run of Section 1 Sta. 1888+00 - 1938+00. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. The Newport crew completed weekly safety inspections and held a weekly safety and ethics meeting (topic: plans and procedures for rescuing persons from the water). The Field Engineers held a weekly safety and ethics meeting (topic: verbal communication as part of planning each task).			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 27 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 26 Oct 2014 - Sunday	
CONTRACT NUMBER W91278-14-D-0087 0001			
No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 2,376.0		Total	23.0 264.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	12.00	12.00
30-304	MV Speedy M	12.00	12.00
Total operating hours to date: 648.00		Total	24.00 72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 28	Page 1 of 2
		DATE 27 Oct 2014 - Monday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 62 °F, Max 77 °F; No Precipitation; 3 MPH Wnd	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 1 Sta. 1888+00 - 1938+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays. GENERAL COMMENTS General Comments: The Newport continues dredging in Section 1 Sta. 1888+00 - 1938+00 of the Mobile Bar Channel. 7 loads were dug today; 74 loads completed total to date. There were no turtle takes today; zero total to date. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 0 turtles caught/tagged/released today; 3 total to date. 24 hour Survey/Crew boat Margaret M on site; a conditional survey was run of Section 1 Sta. 1888+00 - 1938+00. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 28 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 27 Oct 2014 - Monday	
CONTRACT NUMBER W91278-14-D-0087 0001			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 2,640.0		Total	23.0
			264.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 720.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 29	Page 1 of 2
		DATE 28 Oct 2014 - Tuesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 78 °F; No Precipitation; 2 MPH Wnd	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: Dredging - M/V Newport - Section 1 Sta. 1888+00 - 1938+00 Activities Started Today: Dredging - M/V Newport - Section 2 Sta. 1938+00 - 1988+00 Activities in Progress: 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: One delay for repairing the bubbler for draft sensor (10 minutes) GENERAL COMMENTS General Comments: The Newport continued dredging in Section 1 Sta. 1888+00 - 1938+00 of the Mobile Bar Channel up to load #74, then moved into Section 2 Sta. 1938+00 - 1988+00 as of load #75. 8 loads were dug today; 81 loads completed total to date. There were no turtle takes today; zero total to date. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 0 turtles caught/tagged/released today; 3 total to date. 24 hour Survey/Crew boat Margaret M on site; a conditional survey was run of Section 1 Sta. 1888+00 - 1938+00. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 29 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 28 Oct 2014 - Tuesday	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today		CONTRACT NUMBER W91278-14-D-0087 0001	
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 2,904.0		Total	23.0
			264.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 792.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 30	Page 1 of 2
		DATE 29 Oct 2014 - Wednesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 80 °F; 0.01 IN Precipitation; 10 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: None GENERAL COMMENTS General Comments: The Newport continues dredging in Section 2 Sta. 1938+00 - 1988+00 of the Mobile Bar Channel. 9 loads were dug today; 90 loads completed total to date. There were no turtle takes today; zero total to date. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 2 turtles caught/tagged/released today; 5 total to date. 24 hour Survey/Crew boat Margaret M on site; a conditional survey was run of Section 2 Sta. 1938+00 - 1988+00. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 30 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 29 Oct 2014 - Wednesday	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today		CONTRACT NUMBER W91278-14-D-0087 0001	
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	2.0	16.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 3,176.0		Total	24.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 864.00		Total	24.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31	Page 1 of 2
		DATE 30 Oct 2014 - Thursday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 69 °F; No Precipitation; 8 MPH Wnd	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: None			
GENERAL COMMENTS General Comments: The Newport continues dredging in Section 2 Sta. 1938+00 - 1988+00 of the Mobile Bar Channel. 10 loads were dug today; 99 loads completed total to date. There were no turtle takes today; zero total to date. Turbidity measurements collected during dredging today; remained within contract specs (less than 50 NTU difference between upstream of dredge and behind dredge outside 400' mixing zone) 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 1 turtle caught/tagged/released today; 6 total to date. 24 hour Survey/Crew boat Margaret M on site; no surveys run today.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			
Empty section for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 30 Oct 2014 - Thursday	
CONTRACT NUMBER W91278-14-D-0087 0001			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	2.0	16.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 3,448.0		Total	24.0
			272.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 936.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 32	Page 1 of 2
		DATE 31 Oct 2014 - Friday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 74 °F; No Precipitation; 26 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: None GENERAL COMMENTS General Comments: The Newport continues dredging in Section 2 Sta. 1938+00 - 1988+00 of the Mobile Bar Channel. 9 loads were dug today; 108 loads completed total to date. There were no turtle takes today; zero total to date. Turbidity measurements collected during dredging today; remained within contract specs (less than 50 NTU difference between upstream of dredge and behind dredge outside 400' mixing zone). 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 0 turtle caught/tagged/released today; 6 total to date. 24 hour Survey/Crew boat Margaret M on site; a conditonal survey of Section 2 Sta. 1938+00 - 1988+00 was run in the AM and AD survey of Section 1 Sta. 1888+00 - 1938+00 was run in the PM alongside the USACE survey vessel Irvington. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 32 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 31 Oct 2014 - Friday	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today		CONTRACT NUMBER W91278-14-D-0087 0001	
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	2.0	16.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 3,720.0		Total	24.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 1,008.00		Total	24.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 33	Page 1 of 2
		DATE 01 Nov 2014 - Saturday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 38 °F, Max 59 °F; No Precipitation; 24 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: One delay for ship traffic (11 minutes)			
GENERAL COMMENTS General Comments: The Newport continues dredging in Section 2 Sta. 1938+00 - 1988+00 of the Mobile Bar Channel. 9 loads were dug today; 117 loads completed total to date. There were no turtle takes today; zero total to date. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 2 turtles caught/tagged/released today; 8 total to date. 24 hour Survey/Crew boat Margaret M on site; no surveys run today.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. Field Engineers held a weekly safety and ethics meeting (topic: reviewing company near misses and reviewing project safety documents routinely).			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 33 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 01 Nov 2014 - Saturday	
CONTRACT NUMBER W91278-14-D-0087 0001			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	2.0	16.0
Manson Construction	SURVEYOR	2.0	16.0
Total hours worked to date: 3,992.0		Total	272.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	12.00	12.00
Total operating hours to date: 1,080.00		Total	72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 34	Page 1 of 2
		DATE 02 Nov 2014 - Sunday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 64 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: None. GENERAL COMMENTS General Comments: The Newport continues dredging in Section 2 Sta. 1938+00 - 1988+00 of the Mobile Bar Channel. 9 loads were dug today; 126 loads completed total to date. There were no turtle takes today; zero total to date. Turbidity measurements collected during dredging today; remained within contract specs (less than 50 NTU difference between upstream of dredge and behind dredge outside 400' mixing zone). 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 1 turtles caught/tagged/released today; 9 total to date. 24 hour Survey/Crew boat Margaret M on site; a conditional survey of Section 2 Sta. 1938+00 - 1988+00 was conducted in the AM, along with a conditional survey of the Disposal Site. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. The Newport crew conducted a weekly safety meeting and conducted emergency drills for fire and launching rescue boat. The Field Engineers conducted an emergency drill for fire on vessel.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 34 Page 2 of 2																																																	
		DATE 02 Nov 2014 - Sunday																																																	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001																																																	
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Manson Construction</td><td>BOAT CAPTAIN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Manson Construction</td><td>CHIEF ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Manson Construction</td><td>DECK HAND</td><td style="text-align: right;">4.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Manson Construction</td><td>DREDGE CAPTAIN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">12.0</td></tr> <tr><td>Manson Construction</td><td>DREDGE PUMPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Manson Construction</td><td>EMPLOYEE(S)</td><td style="text-align: right;">4.0</td><td style="text-align: right;">48.0</td></tr> <tr><td>Manson Construction</td><td>ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Manson Construction</td><td>MATE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">24.0</td></tr> <tr><td>Manson Construction</td><td>QUALITY CONTROL INSPECTOR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr><td>Manson Construction</td><td>SURVEYOR</td><td style="text-align: right;">2.0</td><td style="text-align: right;">16.0</td></tr> <tr> <td colspan="2"></td> <td style="text-align: right;">Total</td> <td style="text-align: right;">272.0</td> </tr> </tbody> </table> Total hours worked to date: 4,264.0				Employer	Labor Classification	Number of Employees	Hours Worked	Manson Construction	BOAT CAPTAIN	4.0	48.0	Manson Construction	CHIEF ENGINEER	1.0	12.0	Manson Construction	DECK HAND	4.0	48.0	Manson Construction	DREDGE CAPTAIN	1.0	12.0	Manson Construction	DREDGE PUMPER	2.0	24.0	Manson Construction	EMPLOYEE(S)	4.0	48.0	Manson Construction	ENGINEER	2.0	24.0	Manson Construction	MATE	2.0	24.0	Manson Construction	QUALITY CONTROL INSPECTOR	2.0	16.0	Manson Construction	SURVEYOR	2.0	16.0			Total	272.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
Manson Construction	BOAT CAPTAIN	4.0	48.0																																																
Manson Construction	CHIEF ENGINEER	1.0	12.0																																																
Manson Construction	DECK HAND	4.0	48.0																																																
Manson Construction	DREDGE CAPTAIN	1.0	12.0																																																
Manson Construction	DREDGE PUMPER	2.0	24.0																																																
Manson Construction	EMPLOYEE(S)	4.0	48.0																																																
Manson Construction	ENGINEER	2.0	24.0																																																
Manson Construction	MATE	2.0	24.0																																																
Manson Construction	QUALITY CONTROL INSPECTOR	2.0	16.0																																																
Manson Construction	SURVEYOR	2.0	16.0																																																
		Total	272.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table style="width: 100%; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Idle Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>0001</td><td>Turtle Trawler F/V Miss Adrienne</td><td style="text-align: right;">0.00</td><td style="text-align: right;">24.00</td></tr> <tr><td>20-202</td><td>Hopper Dredge Newport</td><td style="text-align: right;">0.00</td><td style="text-align: right;">24.00</td></tr> <tr><td>30-303</td><td>M/V Margaret M</td><td style="text-align: right;">0.00</td><td style="text-align: right;">24.00</td></tr> <tr><td>30-304</td><td>M/V Speedy M</td><td style="text-align: right;">24.00</td><td style="text-align: right;">0.00</td></tr> <tr> <td colspan="2"></td> <td style="text-align: right;">Total</td> <td style="text-align: right;">72.00</td> </tr> </tbody> </table> Total operating hours to date: 1,152.00				Serial Number	Description	Idle Hours	Operating Hours	0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00	20-202	Hopper Dredge Newport	0.00	24.00	30-303	M/V Margaret M	0.00	24.00	30-304	M/V Speedy M	24.00	0.00			Total	72.00																								
Serial Number	Description	Idle Hours	Operating Hours																																																
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00																																																
20-202	Hopper Dredge Newport	0.00	24.00																																																
30-303	M/V Margaret M	0.00	24.00																																																
30-304	M/V Speedy M	24.00	0.00																																																
		Total	72.00																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 35	Page 1 of 2
		DATE 03 Nov 2014 - Monday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 79 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: One delay for the dredge to go dockside to take on fuel and water and complete minor repairs (1007 minutes). GENERAL COMMENTS General Comments: The Newport continues dredging in Section 2 Sta. 1938+00 - 1988+00 of the Mobile Bar Channel. The Newport spend majority of the day at the dock taking on fuel and water and completing minor repairs. 2 loads were dug today; 128 loads completed total to date. There were no turtle takes today; zero total to date. 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 1 turtles caught/tagged/released today; 10 total to date. 24 hour Survey/Crew boat Margaret M on site; no surveys conducted today. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 35 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 03 Nov 2014 - Monday	
CONTRACT NUMBER W91278-14-D-0087 0001			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 4,520.0		Total	22.0
			256.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	0.00	24.00
30-304	M/V Speedy M	24.00	0.00
Total operating hours to date: 1,224.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 36	Page 1 of 2
		DATE 04 Nov 2014 - Tuesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 75 °F; No Precipitation; 14 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: The dredge began having issues with the starboard main engine keel cooler during load #133, and headed to the BAE dock in Mobile after dumping the load (728 minutes). GENERAL COMMENTS General Comments: The Newport continues dredging in Section 2 Sta. 1938+00 - 1988+00 of the Mobile Bar Channel. The dredge began having issues with the starboard main engine keel cooler during load #133, and headed to the BAE dock in Mobile after dumping the load. It is anticipated that the dredge will be down for multiple days as she has to go into dry dock for repairs. 5 loads were dug today; 133 loads completed total to date. There were no turtle takes today; zero total to date. Turbidity measurements collected during dredging today; remained within contract specs (less than 50 NTU difference between upstream of dredge and behind dredge outside 400' mixing zone). 24 hour turtle trawling is in progress with the F/V Miss Adrienne. 0 turtles caught/tagged/released today; 8 total to date. The trawler went on standby after load #133 in anticipation of the dredge being down for multiple days. 24 hour Survey/Crew boat Margaret M on site; conditional survey of Section 2 Sta. 1938+00 - 1988+00 and Disposal Area conducted today. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 36 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 04 Nov 2014 - Tuesday	
CONTRACT NUMBER W91278-14-D-0087 0001			
No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 4,776.0		Total	22.0
			256.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 1,296.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 37 Page 1 of 1																																																	
PROJECT Dredging of Mobile District Bar Channels		DATE 05 Nov 2014 - Wednesday																																																	
CONTRACTOR Manson Construction Co.		CONTRACT NUMBER W91278-14-D-0087 0001																																																	
WEATHER Weather Caused No Delay Temperature Min 59 °F, Max 78 °F; No Precipitation; 17 MPH Wind																																																			
QC NARRATIVES No QC Narratives were reported today																																																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today																																																			
ACTIVITY START/FINISH No activities were started or finished today																																																			
QC REQUIREMENTS No QC requirements were completed today																																																			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today																																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today																																																			
LABOR HOURS The following labor hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Employer</th> <th style="text-align: left;">Labor Classification</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr><td>Manson Construction</td><td>BOAT CAPTAIN</td><td style="text-align: right;">4.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Manson Construction</td><td>CHIEF ENGINEER</td><td style="text-align: right;">1.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Manson Construction</td><td>DECK HAND</td><td style="text-align: right;">4.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Manson Construction</td><td>DREDGE CAPTAIN</td><td style="text-align: right;">1.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Manson Construction</td><td>DREDGE PUMPER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Manson Construction</td><td>EMPLOYEE(S)</td><td style="text-align: right;">4.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Manson Construction</td><td>ENGINEER</td><td style="text-align: right;">2.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Manson Construction</td><td>MATE</td><td style="text-align: right;">2.0</td><td style="text-align: right;">0.0</td></tr> <tr><td>Manson Construction</td><td>QUALITY CONTROL INSPECTOR</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr><td>Manson Construction</td><td>SURVEYOR</td><td style="text-align: right;">1.0</td><td style="text-align: right;">8.0</td></tr> <tr> <td colspan="2">Total hours worked to date: 4,792.0</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">22.0</td> </tr> </tbody> </table>				Employer	Labor Classification	Number of Employees	Hours Worked	Manson Construction	BOAT CAPTAIN	4.0	0.0	Manson Construction	CHIEF ENGINEER	1.0	0.0	Manson Construction	DECK HAND	4.0	0.0	Manson Construction	DREDGE CAPTAIN	1.0	0.0	Manson Construction	DREDGE PUMPER	2.0	0.0	Manson Construction	EMPLOYEE(S)	4.0	0.0	Manson Construction	ENGINEER	2.0	0.0	Manson Construction	MATE	2.0	0.0	Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0	Manson Construction	SURVEYOR	1.0	8.0	Total hours worked to date: 4,792.0		Total	22.0
Employer	Labor Classification	Number of Employees	Hours Worked																																																
Manson Construction	BOAT CAPTAIN	4.0	0.0																																																
Manson Construction	CHIEF ENGINEER	1.0	0.0																																																
Manson Construction	DECK HAND	4.0	0.0																																																
Manson Construction	DREDGE CAPTAIN	1.0	0.0																																																
Manson Construction	DREDGE PUMPER	2.0	0.0																																																
Manson Construction	EMPLOYEE(S)	4.0	0.0																																																
Manson Construction	ENGINEER	2.0	0.0																																																
Manson Construction	MATE	2.0	0.0																																																
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0																																																
Manson Construction	SURVEYOR	1.0	8.0																																																
Total hours worked to date: 4,792.0		Total	22.0																																																
EQUIPMENT HOURS The following equipment hours were Reported today: <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 10px;"> <thead> <tr> <th style="text-align: left;">Serial Number</th> <th style="text-align: left;">Description</th> <th style="text-align: right;">Idle Hours</th> <th style="text-align: right;">Operating Hours</th> </tr> </thead> <tbody> <tr><td>0001</td><td>Turtle Trawler F/V Miss Adrienne</td><td style="text-align: right;">24.00</td><td style="text-align: right;">0.00</td></tr> <tr><td>20-202</td><td>Hopper Dredge Newport</td><td style="text-align: right;">24.00</td><td style="text-align: right;">0.00</td></tr> <tr><td>30-303</td><td>MV Margaret M</td><td style="text-align: right;">24.00</td><td style="text-align: right;">0.00</td></tr> <tr><td>30-304</td><td>MV Speedy M</td><td style="text-align: right;">24.00</td><td style="text-align: right;">0.00</td></tr> <tr> <td colspan="2">Total operating hours to date: 1,296.00</td> <td style="text-align: right;">Total</td> <td style="text-align: right;">96.00</td> </tr> </tbody> </table>				Serial Number	Description	Idle Hours	Operating Hours	0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00	20-202	Hopper Dredge Newport	24.00	0.00	30-303	MV Margaret M	24.00	0.00	30-304	MV Speedy M	24.00	0.00	Total operating hours to date: 1,296.00		Total	96.00																								
Serial Number	Description	Idle Hours	Operating Hours																																																
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00																																																
20-202	Hopper Dredge Newport	24.00	0.00																																																
30-303	MV Margaret M	24.00	0.00																																																
30-304	MV Speedy M	24.00	0.00																																																
Total operating hours to date: 1,296.00		Total	96.00																																																
ACCIDENT REPORTING (Describe accidents) No accidents reported today																																																			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.																																																			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS																																																
			DATE																																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 38	Page 1 of 2
		DATE 06 Nov 2014 - Thursday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 76 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: The Newport remained dockside at BAE in Mobile for repairs to the starboard main engine keel cooler (1440 minutes). GENERAL COMMENTS General Comments: The Newport remained dockside at BAE in Mobile for repairs to the starboard main engine keel cooler; no dredging conducted today. There were no turtle takes today; zero total to date. A potable water sample was collected on 11/4/14 after the Newport took on water; results of the analysis will be sent to the USACE once it is recieved. 24 hour turtle trawling with the F/V Miss Adrienne is on standby while the Newport is at the dock. 24 hour turtle trawling will resume a minimum of 4 hours prior to resume of dredging per contract specs. 0 turtles caught/tagged/released today; 10 total to date. 24 hour Survey/Crew boat Margaret M on site; no surveys conducted today. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 38 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 06 Nov 2014 - Thursday	
CONTRACT NUMBER W91278-14-D-0087 0001			
No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	0.0
Manson Construction	CHIEF ENGINEER	1.0	0.0
Manson Construction	DECK HAND	4.0	0.0
Manson Construction	DREDGE CAPTAIN	1.0	0.0
Manson Construction	DREDGE PUMPER	2.0	0.0
Manson Construction	EMPLOYEE(S)	4.0	0.0
Manson Construction	ENGINEER	2.0	0.0
Manson Construction	MATE	2.0	0.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 4,808.0		Total	22.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	MV Margaret M	24.00	0.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 1,296.00		Total	96.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 39	Page 1 of 2
		DATE 07 Nov 2014 - Friday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 63 °F; No Precipitation; 17 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: The Newport remained dockside at BAE in Mobile for repairs to the starboard main engine keel cooler, replace sections of the hopper seal, pressure wash hull, and Annual Load Line Survey which indicated areas of the hopper slope plating are beyond wastage allowance and need to be renewed (1440 minutes). GENERAL COMMENTS General Comments: The Newport remained dockside at BAE in Mobile for repairs; no dredging conducted today. There were no turtle takes today; zero total to date. A potable water sample was collected on 11/4/14 after the Newport took on water; results of the analysis will be sent to the USACE once it is recieved. 24 hour turtle trawling with the F/V Miss Adrienne is on standby while the Newport is at the dock. 24 hour turtle trawling will resume a minimum of 4 hours prior to resume of dredging per contract specs. 0 turtles caught/tagged/released today; 10 total to date. 24 hour Survey/Crew boat Margaret M on site; no surveys conducted today. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 39 Page 2 of 2	
		DATE 07 Nov 2014 - Friday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	0.0
Manson Construction	CHIEF ENGINEER	1.0	0.0
Manson Construction	DECK HAND	4.0	0.0
Manson Construction	DREDGE CAPTAIN	1.0	0.0
Manson Construction	DREDGE PUMPER	2.0	0.0
Manson Construction	EMPLOYEE(S)	4.0	0.0
Manson Construction	ENGINEER	2.0	0.0
Manson Construction	MATE	2.0	0.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 4,824.0		Total	22.0
			16.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	M/V Margaret M	24.00	0.00
30-304	M/V Speedy M	24.00	0.00
Total operating hours to date: 1,296.00		Total	96.00
			0.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 40	Page 1 of 2
		DATE 08 Nov 2014 - Saturday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 40 °F, Max 64 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: The Newport remained on dry dock at BAE in Mobile for repairs to the starboard main engine keel cooler, replace sections of the hopper seal, pressure wash hull, and replacement of sections of the hopper slope plating (1440 minutes). GENERAL COMMENTS General Comments: The Newport remained in dry dock at BAE in Mobile for repairs; no dredging conducted today. There were no turtle takes today; zero total to date. A potable water sample was collected on 11/4/14 after the Newport took on water; results of the analysis will be sent to the USACE once it is recieved. 24 hour turtle trawling with the F/V Miss Adrienne is on standby while the Newport is at the dock. 24 hour turtle trawling will resume a minimum of 4 hours prior to resume of dredging per contract specs. 0 turtles caught/tagged/released today; 10 total to date. 24 hour Survey/Crew boat Margaret M on site on standby; no surveys conducted today. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. Daily safety meetings are being held with shipyard crews for ongoing work/repairs.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
<div></div>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 40 Page 2 of 2	
		DATE 08 Nov 2014 - Saturday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)			
No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	0.0
Manson Construction	CHIEF ENGINEER	1.0	0.0
Manson Construction	DECK HAND	4.0	0.0
Manson Construction	DREDGE CAPTAIN	1.0	0.0
Manson Construction	DREDGE PUMPER	2.0	0.0
Manson Construction	EMPLOYEE(S)	4.0	0.0
Manson Construction	ENGINEER	2.0	0.0
Manson Construction	MATE	2.0	0.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 4,840.0		Total 22.0	16.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	MV Margaret M	24.00	0.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 1,296.00		Total 96.00	0.00
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 41	Page 1 of 2
		DATE 09 Nov 2014 - Sunday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 41 °F, Max 69 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: The Newport remained on dry dock at BAE in Mobile for repairs to the starboard main engine keel cooler, replace sections of the hopper seal, pressure wash hull, and replacement of sections of the hopper slope plating (1440 minutes).			
GENERAL COMMENTS General Comments: The Newport remained in dry dock at BAE in Mobile for repairs; no dredging conducted today. There were no turtle takes today; zero total to date. A potable water sample was collected on 11/4/14 after the Newport took on water; results of the analysis will be sent to the USACE once it is recieved. 24 hour turtle trawling with the F/V Miss Adrienne is on standby while the Newport is at the dock. 24 hour turtle trawling will resume a minimum of 4 hours prior to resume of dredging per contract specs. 0 turtles caught/tagged/released today; 10 total to date. 24 hour Survey/Crew boat Margaret M on site on standby; no surveys conducted today.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. Daily safety meetings are being held with shipyard crews for ongoing work/repairs.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 41 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 09 Nov 2014 - Sunday	
CONTRACT NUMBER W91278-14-D-0087 0001			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)			
No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	0.0
Manson Construction	CHIEF ENGINEER	1.0	0.0
Manson Construction	DECK HAND	4.0	0.0
Manson Construction	DREDGE CAPTAIN	1.0	0.0
Manson Construction	DREDGE PUMPER	2.0	0.0
Manson Construction	EMPLOYEE(S)	4.0	0.0
Manson Construction	ENGINEER	2.0	0.0
Manson Construction	MATE	2.0	0.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 4,856.0		Total	22.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	M/V Margaret M	24.00	0.00
30-304	M/V Speedy M	24.00	0.00
Total operating hours to date: 1,296.00		Total	96.00
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 42	Page 1 of 2
		DATE 10 Nov 2014 - Monday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 73 °F; No Precipitation; 13 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: The Newport remained on dry dock at BAE in Mobile for repairs to the starboard main engine keel cooler, replace sections of the hopper seal, pressure wash hull, and replacement of sections of the hopper slope plating (1440 minutes). GENERAL COMMENTS General Comments: The Newport remained in dry dock at BAE in Mobile for repairs; no dredging conducted today. There were no turtle takes today; zero total to date. A potable water sample was collected on 11/4/14 after the Newport took on water; results of the analysis will be sent to the USACE once it is recieved. 24 hour turtle trawling with the F/V Miss Adrienne is on standby while the Newport is at the dock. 24 hour turtle trawling will resume a minimum of 4 hours prior to resume of dredging per contract specs. 0 turtles caught/tagged/released today; 10 total to date. 24 hour Survey/Crew boat Margaret M on site on standby; no surveys conducted today. Boater Warning Signs installed at Fort Morgan and Billy Goat Hole Public Boat Ramps; Sign Installation Completed for Task Order 1. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. Daily safety meetings are being held with shipyard crews for ongoing work/repairs.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 42 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 10 Nov 2014 - Monday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	0.0
Manson Construction	CHIEF ENGINEER	1.0	0.0
Manson Construction	DECK HAND	4.0	0.0
Manson Construction	DREDGE CAPTAIN	1.0	0.0
Manson Construction	DREDGE PUMPER	2.0	0.0
Manson Construction	EMPLOY EE(S)	4.0	0.0
Manson Construction	ENGINEER	2.0	0.0
Manson Construction	MATE	2.0	0.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total		22.0	16.0

 Total hours worked to date: 4,872.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	MV Margaret M	24.00	0.00
30-304	MV Speedy M	24.00	0.00
Total		96.00	0.00

 Total operating hours to date: 1,296.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 43	Page 1 of 2
		DATE 11 Nov 2014 - Tuesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 77 °F; No Precipitation; 13 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: The Newport remained on dry dock at BAE in Mobile for repairs to the starboard main engine keel cooler, replace sections of the hopper seal, pressure wash hull, and replacement of sections of the hopper slope plating (1440 minutes).			
GENERAL COMMENTS General Comments: The Newport remained in dry dock at BAE in Mobile for repairs; no dredging conducted today. There were no turtle takes today; zero total to date. A potable water sample was collected on 11/4/14 after the Newport took on water; results of the analysis will be sent to the USACE once it is recieved. 24 hour turtle trawling with the F/V Miss Adrienne is on standby while the Newport is at the dock. 24 hour turtle trawling will resume a minimum of 4 hours prior to resume of dredging per contract specs. 0 turtles caught/tagged/released today; 10 total to date. 24 hour Survey/Crew boat Margaret M on site on standby; no surveys conducted today. Boater Warning Signs installed at Fort Morgan and Billy Goat Hole Public Boat Ramps; Sign Installation Completed for Task Order 1.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. Daily safety meetings are being held with shipyard crews for ongoing work/repairs.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 43 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 11 Nov 2014 - Tuesday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	0.0
Manson Construction	CHIEF ENGINEER	1.0	0.0
Manson Construction	DECK HAND	4.0	0.0
Manson Construction	DREDGE CAPTAIN	1.0	0.0
Manson Construction	DREDGE PUMPER	2.0	0.0
Manson Construction	EMPLOY EE(S)	4.0	0.0
Manson Construction	ENGINEER	2.0	0.0
Manson Construction	MATE	2.0	0.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total		22.0	16.0

 Total hours worked to date: 4,888.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	MV Margaret M	24.00	0.00
30-304	MV Speedy M	24.00	0.00
Total		96.00	0.00

 Total operating hours to date: 1,296.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 44	Page 1 of 2
		DATE 12 Nov 2014 - Wednesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 46 °F, Max 64 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: The Newport remained on dry dock at BAE in Mobile for repairs to the starboard main engine keel cooler, replace sections of the hopper seal, pressure wash hull, replacing pins in ram wells, replacing bolts in z-drives, and replacement of sections of the hopper slope plating (1440 minutes).			
GENERAL COMMENTS General Comments: The Newport remained in dry dock at BAE in Mobile for repairs; no dredging conducted today. There were no turtle takes today; zero total to date. A potable water sample was collected on 11/4/14 after the Newport took on water; results of the analysis will be sent to the USACE once it is recieved. 24 hour turtle trawling with the F/V Miss Adrienne is on standby while the Newport is at the dock. 24 hour turtle trawling will resume a minimum of 4 hours prior to resume of dredging per contract specs. 0 turtles caught/tagged/released today; 10 total to date. 24 hour Survey/Crew boat Margaret M on site on standby; no surveys conducted today. Project Sign Installation Completed for Task Order 1.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. Daily safety meetings are being held with shipyard crews for ongoing work/repairs.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 44 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 12 Nov 2014 - Wednesday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	0.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	0.0
Contractor ID: PRIM	DECK HAND	4.0	0.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	0.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	0.0
Contractor ID: PRIM	EMPLOY EE(S)	4.0	0.0
Contractor ID: PRIM	ENGINEER	2.0	0.0
Contractor ID: PRIM	MATE	2.0	0.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total		22.0	16.0

 Total hours worked to date: 4,904.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	MV Margaret M	24.00	0.00
30-304	MV Speedy M	24.00	0.00
Total		96.00	0.00

 Total operating hours to date: 1,296.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 45	Page 1 of 2
		DATE 13 Nov 2014 - Thursday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 46 °F; 0.53 IN Precipitation; 23 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: The Newport remained on dry dock at BAE in Mobile for repairs to the starboard main engine keel cooler, replace sections of the hopper seal, pressure wash hull, replacing pins in ram wells, replacing bolts in z-drives, and replacement of sections of the hopper slope plating (1440 minutes).			
GENERAL COMMENTS General Comments: The Newport remained in dry dock at BAE in Mobile for repairs; no dredging conducted today. There were no turtle takes today; zero total to date. A potable water sample was collected on 11/4/14 after the Newport took on water; results of the analysis will be sent to the USACE once it is recieved. 24 hour turtle trawling with the F/V Miss Adrienne is on standby while the Newport is at the dock. 24 hour turtle trawling will resume a minimum of 4 hours prior to resume of dredging per contract specs. 0 turtles caught/tagged/released today; 10 total to date. 24 hour Survey/Crew boat Margaret M on site on standby; no surveys conducted today. Project Sign Installation Completed for Task Order 1.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. Daily safety meetings are being held with shipyard crews for ongoing work/repairs.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 45 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 13 Nov 2014 - Thursday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	0.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	0.0
Contractor ID: PRIM	DECK HAND	4.0	0.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	0.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	0.0
Contractor ID: PRIM	EMPLOY EE(S)	4.0	0.0
Contractor ID: PRIM	ENGINEER	2.0	0.0
Contractor ID: PRIM	MATE	2.0	0.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total		22.0	16.0

 Total hours worked to date: 4,920.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	MV Margaret M	24.00	0.00
30-304	MV Speedy M	24.00	0.00
Total		96.00	0.00

 Total operating hours to date: 1,296.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 46	Page 1 of 2
		DATE 14 Nov 2014 - Friday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 29 °F, Max 49 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: The Newport remained on dry dock at BAE in Mobile for repairs to the starboard main engine keel cooler, replace sections of the hopper seal, pressure wash hull, replacing pins in ram wells, replacing bolts in z-drives, and replacement of sections of the hopper slope plating (1440 minutes).			
GENERAL COMMENTS General Comments: The Newport remained in dry dock at BAE in Mobile for repairs; no dredging conducted today. There were no turtle takes today; zero total to date. A potable water sample was collected on 11/4/14 after the Newport took on water; results came back with no detections and was sent to the USACE on 11/14/14. 24 hour turtle trawling with the F/V Miss Adrienne is on standby while the Newport is at the dock. 24 hour turtle trawling will resume a minimum of 4 hours prior to resume of dredging per contract specs. 0 turtles caught/tagged/released today; 10 total to date. 24 hour Survey/Crew boat Margaret M on site on standby; no surveys conducted today. Project Sign Installation Completed for Task Order 1.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. Daily safety meetings are being held with shipyard crews for ongoing work/repairs.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
Empty space for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 46 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 14 Nov 2014 - Friday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	0.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	0.0
Contractor ID: PRIM	DECK HAND	4.0	0.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	0.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	0.0
Contractor ID: PRIM	EMPLOY EE(S)	4.0	0.0
Contractor ID: PRIM	ENGINEER	2.0	0.0
Contractor ID: PRIM	MATE	2.0	0.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total		22.0	16.0

 Total hours worked to date: 4,936.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	MV Margaret M	24.00	0.00
30-304	MV Speedy M	24.00	0.00
Total		96.00	0.00

 Total operating hours to date: 1,296.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 47	Page 1 of 2
PROJECT Dredging of Mobile District Bar Channels		DATE 15 Nov 2014 - Saturday	
CONTRACTOR		CONTRACT NUMBER W91278-14-D-0087 0001	
WEATHER Weather Caused No Delay Temperature Min 29 °F, Max 58 °F; No Precipitation; 9 MPH Wnd			

QC NARRATIVES

ACTIVITIES IN PROGRESS

Activities Completed Today:
None

Activities Started Today:
None

Activities in Progress:
 Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00
 24 hour turtle trawling - F/V Miss Adrienne
 Dredge Area and Disposal Area Surveys

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?
None.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?
 Daily Delays:
 The Newport spent the first half of the day in dry dock, then set sail in the afternoon to resume dredging in Section 2 of the Mobile Bar Channel. Dredging resumed at 18:41 with load # 134. A leak test was completed during load #134 (passed). Delays totaled (1122 minutes).

GENERAL COMMENTS

General Comments:
 The Newport remained in dry dock at BAE in Mobile for the first part of the day, and resumed dredging in Section 2 (Sta. 1938+00 to 1988+00) of the Mobile Bar Channel at 18:42 with load # 134. A leak test was performed during load #134 (passed). 2 loads dredged today, 135 total to date for the contract. Zero turtle takes today, zero to date for the contract.

24 hour turtle trawling with the F/V Miss Adrienne resumed at 14:13 this afternoon. Zero turtles caught/tagged/released today; ten total to date.

24 hour Survey/Crew boat Margaret M on site on standby; no surveys conducted today.

Project Sign Installation Completed for Task Order 1.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT
Complete leak test during first load once dredging resumed since sections of the hopper seal was replaced in dry dock.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)
The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today								
ACTIVITY START/FINISH No activities were started or finished today								
QC REQUIREMENTS The following QC requirement was completed today: <table style="width: 100%; margin-top: 5px;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td>CT-00003</td> <td>QC Testing</td> <td>1 hour leak test performed once dredging resumed during load #134. Test Passed</td> <td>Completed</td> </tr> </tbody> </table>	Requirement No	Type	Description	Results	CT-00003	QC Testing	1 hour leak test performed once dredging resumed during load #134. Test Passed	Completed
Requirement No	Type	Description	Results					
CT-00003	QC Testing	1 hour leak test performed once dredging resumed during load #134. Test Passed	Completed					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 47 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 15 Nov 2014 - Saturday	
CONTRACT NUMBER W91278-14-D-0087 0001			
(less than 5% loss, actual lost = 1.4% over 1 hour).			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)			
No QC Deficiency items were issued today The following Deficiency item was corrected today:			
Item No	Location	Description	
QA-00005		Found Port window on Crew/Survey boat Speedy M. broken and it needs replacing.	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	24.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	6.0
Contractor ID: PRIM	DECK HAND	4.0	24.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	6.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	12.0
Contractor ID: PRIM	EMPLOYEE(S)	4.0	24.0
Contractor ID: PRIM	ENGINEER	2.0	12.0
Contractor ID: PRIM	MATE	2.0	12.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total hours worked to date: 5,072.0		Total	22.0
			136.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	12.00	12.00
20-202	Hopper Dredge Newport	12.00	12.00
30-303	M/V Margaret M	12.00	12.00
30-304	M/V Speedy M	24.00	0.00
Total operating hours to date: 1,332.00		Total	60.00
			36.00
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 48	Page 1 of 2
		DATE 16 Nov 2014 - Sunday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 73 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: One delay was incurred for calibrating the drag heads (20 minutes)			
GENERAL COMMENTS General Comments: The Newport continued dredging in Section 2 (Sta. 1938+00 to 1988+00) of the Mobile Bar Channel. Weather deteriorated throughout the day with an approaching cold front; therefore, the dredge loaded slightly smaller loads today. One delay was incurred totaling 20 minutes for calibrating the drag heads. 11 loads dredged today, 146 total to date for the project. No turtle takes today, zero to date for the project. 24 hour turtle trawling with the F/V Miss Adrienne continues ahead of the dredge in Section 2 (Sta. 1938+00 to 1988+00) . 31 tows completed today. No turtles caught/tagged/released today; ten total to date. 24 hour Survey/Crew boat Margaret M on site; a conditonal survey of Section 2 (Sta. 1938+00 to 1988+00) was conducted on the Margaret M in the AM. NOAA tides were checked against the USAC tide board before and after survey and were found to agree. Turbidity measurements were collected in the dredge area, and were found to be within specs. Project Sign Installation Completed for Task Order 1.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. Field Engineers conducted weekly safety meeting.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty row for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 48 Page 2 of 2	
		DATE 16 Nov 2014 - Sunday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)			
No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOYEE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total hours worked to date: 5,328.0		Total	22.0 256.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	24.00
30-304	M/V Speedy M	24.00	0.00
Total operating hours to date: 1,404.00		Total	36.00 72.00
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 49	Page 1 of 2
		DATE 17 Nov 2014 - Monday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 72 °F; 0.78 IN Precipitation; 25 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: None GENERAL COMMENTS General Comments: The Newport continued dredging in Section 2 (Sta. 1938+00 to 1988+00) of the Mobile Bar Channel. Weather improved after the cold front passed and allowed the dredge to dig heavier loads. No delays were incurred today. 9 loads dredged today, 155 total to date for the project. No turtle takes today, zero to date for the project. 24 hour turtle trawling with the F/V Miss Adrienne continues ahead of the dredge in Section 2 (Sta. 1938+00 to 1988+00) . 15 tows completed today. Trawling was suspended from 05:05 to 11:21 and from 20:15 to 24:00 due to weather. No turtles caught/tagged/released today; ten total to date. 24 hour Survey/Crew boat Margaret M on site; no surveys were run due to weather. Project Sign Installation Completed for Task Order 1. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Information recieved from Drew Hall via email: - Skipping sections/no dredging consecutive sections is acceptable. Manson may do this to take advantage of good weather for outer sections with steep slope on red toe. - Box cutting is acceptable for acceptance and payment where steep/shallow banks exist on the toes. Any box cutting below a depth of 51 ft is not eligible for payment. - BD surveys for Gulfport disposal areas can be run paralell to long axis at 200' spacing. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. The Newport Crew held a weekly safety and ethics meeting and conducted an emergency spill response drill.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 49 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 17 Nov 2014 - Monday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOY EE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total		22.0	256.0

 Total hours worked to date: 5,584.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	12.00	24.00
30-304	MV Speedy M	24.00	0.00
Total		36.00	72.00

 Total operating hours to date: 1,476.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 50	Page 1 of 2
		DATE 18 Nov 2014 - Tuesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 47 °F; No Precipitation; 23 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: None GENERAL COMMENTS General Comments: The Newport continued dredging in Section 2 (Sta. 1938+00 to 1988+00) of the Mobile Bar Channel. Section 2 is near completion. No delays were incurred today. 8 loads dredged today, 163 total to date for the project. No turtle takes today, zero to date for the project. 24 hour turtle trawling with the F/V Miss Adrienne continues ahead of the dredge in Section 2 (Sta. 1938+00 to 1988+00). Trawling was suspended from 00:00 to 09:41 due to weather. 1 turtle caught/tagged/released today; 11 total to date. 24 hour Survey/Crew boat Margaret M on site; a conditional survey was run of Section 2 (Sta. 1938+00 to 1988+00) on the Margaret M in the morning. Corps tide board was checked against the NOAA tide gauge and were found to agree. No turbidity samples taken today due to weather/seas. We have AD surveys scheduled with the Corps for Section 2 on Thursday 11/20/14. Project Sign Installation Completed for Task Order 1. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 50 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 18 Nov 2014 - Tuesday	
CONTRACT NUMBER W91278-14-D-0087 0001			
No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOYEE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total hours worked to date: 5,840.0		Total	22.0
			256.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	12.00	24.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 1,548.00		Total	36.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 51	Page 1 of 2
		DATE 19 Nov 2014 - Wednesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 0 °F, Max 0 °F; No Precipitation; No Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None Activities Started Today: None Activities in Progress: Dredging - MV Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: None GENERAL COMMENTS General Comments: The Newport completed dredging in Section 2 (Sta. 1938+00 to 1988+00) and moved into Sections 3-4 (1988+00 to 2138+00) of the Mobile Bar Channel as of load #169. One delay was incurred today to move dredge areas (18 minutes). 9 loads dredged today, 172 total to date for the project. No turtle takes today, zero to date for the project. Buoys #6, #8, and #10 on the red side of the channel will need to be moved approximately 50 ft to the east in order to dredge those areas. 24 hour turtle trawling with the F/V Miss Adrienne continues ahead of the dredge. Zero turtles caught/tagged/released today; 11 total to date. 24 hour Survey/Crew boat Margaret M on site; a conditional survey was run of Section 2 (Sta. 1938+00 to 1988+00) and the SIBUA Disposal Area on the Margaret M in the morning. Corps tide board was checked against the NOAA tide gauge and were found to agree. Turbidity samples were taken today at the Disposal Area. We have AD surveys scheduled with the Corps for Section 2 on Thursday 11/20/14. Project Sign Installation Completed for Task Order 1. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 51 Page 2 of 2	
		DATE 19 Nov 2014 - Wednesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)			
No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOYEE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total hours worked to date: 6,096.0		Total	22.0 256.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	24.00
30-304	M/V Speedy M	24.00	0.00
Total operating hours to date: 1,620.00		Total	36.00 72.00
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 52	Page 1 of 2
		DATE 20 Nov 2014 - Thursday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR	WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 67 °F; No Precipitation; 14 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: Dredging - M/V Newport - Section 2 Sta. 1938 - 1988+00 Activities Started Today: Dredging - M/V Newport - Sections 3-5 Sta. 1988+00 - 2138+00 Activities in Progress: Dredging - M/V Newport - Section 2 Sta. 1938+00 - 1988+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: None GENERAL COMMENTS General Comments: The Newport continues dredging in Sections 3-5 (Sta. 1988+00 to 2138+00) of the Mobile Bar Channel, working on box cutting the red side slope areas. There were no delays incurred today. 8 loads dug today; 180 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender today. This will allow the dredge to access the material there. Survey/Crew Vessel M/V Margaret M and M/V Speedy M on site; an AD survey of Section 2 (Sta. 1938+00 to 1988+00) was run alongside the USACE in the morning, and a conditional survey of Sections 3-5 (Sta. 1988+00 to 2138+00) on the Margaret M. USACE tide board was checked against NOAA tide gauge and were found to agree. Turbidity measurements were taken at the dredge area and were found to be within spec. The F/V Miss Adrienne is currently conducting 24 hour turtle trawling ahead of the dredge. Zero turtles caught/tagged/relocated today, 11 turtles caught/tagged/relocated for the project to date. Project Sign Installation Completed for Task Order 1. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 52 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 20 Nov 2014 - Thursday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOY EE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total		22.0	256.0

 Total hours worked to date: 6,352.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	12.00	24.00
30-304	MV Speedy M	24.00	0.00
Total		36.00	72.00

 Total operating hours to date: 1,692.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 53	Page 1 of 2
		DATE 21 Nov 2014 - Friday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 38 °F, Max 69 °F; No Precipitation; 15 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - MV Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: None			
GENERAL COMMENTS General Comments: The Newport continues dredging in Sections 3-5 (Sta. 1988+00 to 2138+00) of the Mobile Bar Channel, working on box cutting the red side slope areas. The weather deteriorated in the evening and the Newport moved off the red side slope and into the more accessible areas of the sections. There were no delays incurred today. 7 loads dug today; 187 total to date. No turtle takes today, zero turtle takes for project to date. USACE Inspector on board today. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel MV Margaret M and MV Speedy M on site; a conditional survey of Sections 3-5 (Sta. 1988+00 to 2138+00) as run in the morning on the Margaret M. USACE tide board was checked against NOAA tide gauge and were found to agree. Turbidity measurements were taken at the dredge area and were found to be within spec. The F/V Miss Adrienne is currently conducting 24 hour turtle trawling ahead of the dredge. Zero turtles caught/tagged/relocated today, 11 turtles caught/tagged/relocated for the project to date.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty row for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 53 Page 2 of 2	
		DATE 21 Nov 2014 - Friday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)			
No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOYEE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total hours worked to date: 6,608.0		Total	22.0 256.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	12.00	24.00
30-304	M/V Speedy M	24.00	0.00
Total operating hours to date: 1,764.00		Total	36.00 72.00
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 54	Page 1 of 2
		DATE 22 Nov 2014 - Saturday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 47 °F, Max 70 °F; No Precipitation; 16 MPH Wnd	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - M/V Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: One delay was incurred today due to weather totaling 232 minutes. GENERAL COMMENTS General Comments: The Newport continued dredging in Sections 3-5 (Sta. 1988+00 to 2138+00) of the Mobile Bar Channel until 20:08 when weather deteriorated to the point that it was no longer safe to work. The Newport headed to anchor at the Fort Morgan anchorage. The weather delay totaled 232 minutes. 9 loads dug today; 196 total to date. No turtle takes today, zero turtle takes for project to date. USACE Inspector on board today. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel M/V Margaret M and M/V Speedy M on site; no surveys were run due to weather. The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; however, trawling was suspended at approximately 04:00 this morning due to weather. Zero turtles caught/tagged/relocated today, 11 turtles caught/tagged/relocated for the project to date. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 54 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 22 Nov 2014 - Saturday	
CONTRACT NUMBER W91278-14-D-0087 0001			
No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOYEE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total hours worked to date: 6,864.0		Total	22.0
			256.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	12.00	24.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 1,836.00		Total	36.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 55	Page 1 of 2
		DATE 23 Nov 2014 - Sunday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 60 °F, Max 73 °F; 0.17 IN Precipitation; 28 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - MV Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: One delay was incurred today due to weather totaling 1440 minutes.			
GENERAL COMMENTS General Comments: The Newport remained at anchor at the Fort Morgan anchorage for the day due to poor weather. The weather delay totaled 1440 minutes. 0 loads dug today; 196 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel MV Margaret M and MV Speedy M on site; no surveys were run due to weather. The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; however, trawling was suspended today due to weather. Zero turtles caught/tagged/relocated today, 11 turtles caught/tagged/relocated for the project to date.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks. The Newport crew held a weekly safety and ethics meeting and conducted a damage control drill. The Field Engineers held a weekly safety and ethics meeting and conducted an emergency environmental release drill.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty row for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 55		Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 23 Nov 2014 - Sunday			
CONTRACT NUMBER W91278-14-D-0087 0001					

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total		22.0	256.0

Total hours worked to date: 7,120.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	M/V Margaret M	24.00	0.00
30-304	M/V Speedy M	24.00	0.00
Total		96.00	0.00

Total operating hours to date: 1,836.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 56	Page 1 of 2
		DATE 24 Nov 2014 - Monday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused Non-Critical Delay Temperature Min 54 °F, Max 78 °F; No Precipitation; 15 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - M/V Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: One delay was incurred today due to weather totaling 522 minutes.			
GENERAL COMMENTS General Comments: The Newport remained at anchor at the Fort Morgan anchorage due to poor weather until 08:42, at which time the Newport resumed dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). The weather delay totaled 522 minutes. 4 loads dug today; 200 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel M/V Margaret M and M/V Speedy M on site; no surveys were run due to weather. The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; trawling was suspended in the morning due to weather and fog, and resumed today at approximately midday. An attempt to resume trawling was made in the morning, but the thick fog present made it unsafe to work, therefore the trawling resumed after the Newport resumed dredging. Zero turtles caught/tagged/relocated today, 11 turtles caught/tagged/relocated for the project to date.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty row for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 56 Page 2 of 2	
		DATE 24 Nov 2014 - Monday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)			
No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 7,376.0		Total	22.0 256.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	24.00	0.00
20-202	Hopper Dredge Newport	24.00	0.00
30-303	M/V Margaret M	24.00	0.00
30-304	M/V Speedy M	24.00	0.00
Total operating hours to date: 1,836.00		Total	96.00 0.00
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 57	Page 1 of 2
		DATE 25 Nov 2014 - Tuesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 59 °F; No Precipitation; 18 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - MV Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays on the day GENERAL COMMENTS General Comments: The Newport resumed dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 5 loads dug today; 205 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel MV Margaret M and MV Speedy M on site; survey of sec 3,4, and 5 run today The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; trawling resumed after the Newport resumed dredging. Zero turtles caught/tagged/relocated today, 11 turtles caught/tagged/relocated for the project to date. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 57 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 25 Nov 2014 - Tuesday	
CONTRACT NUMBER W91278-14-D-0087 0001			
No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 7,632.0		Total	22.0
			256.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 1,908.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 58	Page 1 of 2
		DATE 26 Nov 2014 - Wednesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 37 °F, Max 57 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - MV Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays on the day GENERAL COMMENTS General Comments: The Newport resumed dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 9 loads dug today; 214 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel MV Margaret M and MV Speedy M on site; survey of sec 3,4, and 5 run today The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; trawling resumed after the Newport resumed dredging. Zero turtles caught/tagged/relocated today, 11 turtles caught/tagged/relocated for the project to date. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 58 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 26 Nov 2014 - Wednesday	
CONTRACT NUMBER W91278-14-D-0087 0001			
No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 7,888.0		Total	22.0
			256.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 1,980.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 59	Page 1 of 2
		DATE 27 Nov 2014 - Thursday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused Critical Delay Temperature Min 37 °F, Max 55 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - M/V Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: 519 minute delay due to weather			
GENERAL COMMENTS General Comments: The Newport started the day anchored for 8 hours and 39 minutes due to high seas. While at anchor the crew worked on both drag heads and serviced the port main engine. At 08:39 the Newport resumed dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 6 loads dug today; 220 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel M/V Margaret M and M/V Speedy M on site; no surveys were done yesterday of sec. 3,4, and 5. The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; . The trawler went to anchor for 2 hours yesterday to conduct maintenance. Zero turtles caught/tagged/relocated today, 11 turtles caught/tagged/relocated for the project to date.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 59 <div style="text-align: right;">Page 2 of 2</div>	
		DATE 27 Nov 2014 - Thursday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)			
No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 8,144.0		Total	22.0
			256.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 2,052.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			
CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 60	Page 1 of 2
		DATE 28 Nov 2014 - Friday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 33 °F, Max 55 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - MV Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays on the day GENERAL COMMENTS General Comments: The Newport continued digging in Mobile Bar dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 10 loads dug today; 230 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel MV Margaret M and MV Speedy M on site; no surveys were done yesterday of sec. 3,4, and 5. The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; . . The trawler went to anchor for 2 hours yesterday to conduct maintenance. 1 turtles caught/tagged/relocated today, 12 turtles caught/tagged/relocated for the project to date. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 60 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 28 Nov 2014 - Friday	
CONTRACT NUMBER W91278-14-D-0087 0001			
No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS			
The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOYEE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total hours worked to date: 8,400.0		Total	22.0
			256.0
EQUIPMENT HOURS			
The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 2,124.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 61	Page 1 of 2
		DATE 29 Nov 2014 - Saturday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 32 °F, Max 66 °F; No Precipitation; 22 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - MV Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: 13 Minute delay due to hydrolics GENERAL COMMENTS General Comments: The Newport continued digging in Mobile Bar dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 10 loads dug today; 240 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel MV Margaret M and MV Speedy M on site; surveys were done yesterday of sec. 3,4, and 5. The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; . . Zero turtles caught/tagged/relocated today, 12 turtles caught/tagged/relocated for the project to date. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 61 <div style="text-align: right;">Page 2 of 2</div>	
PROJECT Dredging of Mobile District Bar Channels		DATE 29 Nov 2014 - Saturday	
CONTRACT NUMBER W91278-14-D-0087 0001			
No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOYEE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total hours worked to date: 8,656.0		Total	22.0
			256.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 2,196.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 62	Page 1 of 2
		DATE 30 Nov 2014 - Sunday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR		WEATHER Weather Caused No Delay Temperature Min 42 °F, Max 73 °F; No Precipitation; 21 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - MV Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No Delays on the day GENERAL COMMENTS General Comments: The Newport continued digging in Mobile Bar dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 10 loads dug today; 250 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel MV Margaret M and MV Speedy M on site; surveys were done yesterday of sec. 3,4, and 5. The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; . . Zero turtles caught/tagged/relocated today, 12 turtles caught/tagged/relocated for the project to date. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 62 <div style="text-align: right;">Page 2 of 2</div>	
		DATE 30 Nov 2014 - Sunday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Contractor ID: PRIM	BOAT CAPTAIN	4.0	48.0
Contractor ID: PRIM	CHIEF ENGINEER	1.0	12.0
Contractor ID: PRIM	DECK HAND	4.0	48.0
Contractor ID: PRIM	DREDGE CAPTAIN	1.0	12.0
Contractor ID: PRIM	DREDGE PUMPER	2.0	24.0
Contractor ID: PRIM	EMPLOYEE(S)	4.0	48.0
Contractor ID: PRIM	ENGINEER	2.0	24.0
Contractor ID: PRIM	MATE	2.0	24.0
Contractor ID: PRIM	QUALITY CONTROL INSPECTOR	1.0	8.0
Contractor ID: PRIM	SURVEYOR	1.0	8.0
Total hours worked to date: 8,912.0		Total	22.0
			256.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	24.00	0.00
Total operating hours to date: 2,268.00		Total	24.00
			72.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 63	Page 1 of 2
		DATE 01 Dec 2014 - Monday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 48 °F, Max 73 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - MV Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No Delays on the day			
GENERAL COMMENTS General Comments: The Newport continued digging in Mobile Bar dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 8 loads dug today; 258 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel MV Margaret M and MV Speedy M on site; surveys were done yesterday of sec. 3,4, and 5. Survey/Crew Vessel MV Speedy sailed to Gulfport for BD Surveys The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; . . Zero turtles caught/tagged/relocated today, 12 turtles caught/tagged/relocated for the project to date. Load totals were adjusted in Loads 251 thru 256 to correct yardage error.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			
Empty row for additional notes			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 63 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 01 Dec 2014 - Monday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total		22.0	256.0

Total hours worked to date: 9,168.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	0.00	24.00
30-304	M/V Speedy M	0.00	24.00
Total		0.00	96.00

Total operating hours to date: 2,364.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 64	Page 1 of 2
		DATE 02 Dec 2014 - Tuesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 73 °F; No Precipitation; 9 MPH Wnd	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - M/V Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: 618 min for fuel and water GENERAL COMMENTS General Comments: The Newport continued digging in Mobile Bar dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 6 loads dug today; 264 total to date. No turtle takes today, zero turtle takes for project to date. The Newport went dockside for fuel and water Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel M/V Margaret M and M/V Speedy M on site; surveys were done yesterday of sec. 3,4, and 5. Survey/Crew Vessel M/V Speedy sailed to Gulfport for BD Surveys The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; . . Zero turtles caught/tagged/relocated today, 12 turtles caught/tagged/relocated for the project to date. Load totals were adjusted in Loads 251 thru 256 to correct yardage error. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 64 Page 2 of 2	
		DATE 02 Dec 2014 - Tuesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
<u>Employer</u>	<u>Labor Classification</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOY EE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 9,424.0		Total	22.0 256.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
<u>Serial Number</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	0.00	24.00
Total operating hours to date: 2,460.00		Total	0.00 96.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 65	Page 1 of 2
		DATE 03 Dec 2014 - Wednesday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 73 °F; No Precipitation; 10 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - M/V Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays on the day			
GENERAL COMMENTS General Comments: The Newport continued digging in Mobile Bar dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 8 loads dug today; 272 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel M/V Margaret M and M/V Speedy M on site; surveys were done yesterday of sec. 3,4, and 5. Survey/Crew Vessel M/V Speedy sailed to Gulfport for BD Surveys The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; . . Zero turtles caught/tagged/relocated today, 12 turtles caught/tagged/relocated for the project to date. Load totals were adjusted in Loads 251 thru 256 to correct yardage error.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 65 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 03 Dec 2014 - Wednesday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOY EE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total		22.0	256.0

Total hours worked to date: 9,680.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	0.00	24.00
Total		0.00	96.00

Total operating hours to date: 2,556.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 66	Page 1 of 2
		DATE 04 Dec 2014 - Thursday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 53 °F, Max 77 °F; No Precipitation; 3 MPH Wnd	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - M/V Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays on the day GENERAL COMMENTS General Comments: The Newport continued digging in Mobile Bar dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 9 loads dug today; 281 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel M/V Margaret M and M/V Speedy M on site; surveys were done yesterday of sec. 3,4, and 5. Survey/Crew Vessel M/V Speedy sailed to Gulfport for BD Surveys The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge; . . Zero turtles caught/tagged/relocated today, 12 turtles caught/tagged/relocated for the project to date. Load totals were adjusted in Loads 251 thru 256 to correct yardage error. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 66 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 04 Dec 2014 - Thursday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QC REQUIREMENTS
 No QC requirements were completed today

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOY EE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total		22.0	256.0

Total hours worked to date: 9,936.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	0.00	24.00
Total		0.00	96.00

Total operating hours to date: 2,652.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 67	Page 1 of 2
		DATE 05 Dec 2014 - Friday	
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001	
CONTRACTOR Manson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 51 °F, Max 73 °F; No Precipitation; 3 MPH Wnd	
QC NARRATIVES ACTIVITIES IN PROGRESS Activities Completed Today: None. Activities Started Today: None. Activities in Progress: Dredging - MV Newport - Sections 3-5 Sta. 1988+00 - 2138+00 24 hour turtle trawling - F/V Miss Adrienne Dredge Area and Disposal Area Surveys DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Daily Delays: No delays on the day GENERAL COMMENTS General Comments: The Newport continued digging in Mobile Bar dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 7 loads dug today; 288 total to date. No turtle takes today, zero turtle takes for project to date. Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there. Survey/Crew Vessel MV Margaret M and MV Speedy M on site; surveys were done yesterday of sec. 3 and 4. Survey/Crew Vessel MV Speedy sailed to Gulfport for BD Surveys The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge. Zero turtles caught/tagged/relocated today, 12 turtles caught/tagged/relocated for the project to date. Load totals were adjusted in Loads 251 thru 256 to correct yardage error. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall: -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) No preparatory or initial inspections were held today			
ACTIVITY START/FINISH No activities were started or finished today			
QC REQUIREMENTS No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 67 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 05 Dec 2014 - Friday	
CONTRACT NUMBER W91278-14-D-0087 0001			

QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)
 No QC Deficiency items were issued today
 No Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)
 No contractors had their first or last day on site today

LABOR HOURS
 The following labor hours were Reported today:

Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total		22.0	256.0

Total hours worked to date: 10,192.0

EQUIPMENT HOURS
 The following equipment hours were Reported today:

Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	M/V Margaret M	0.00	24.00
30-304	M/V Speedy M	0.00	24.00
Total		0.00	96.00

Total operating hours to date: 2,748.00

ACCIDENT REPORTING (Describe accidents)
 No accidents reported today

CONTRACTOR CERTIFICATION On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 68 <div style="text-align: right;">Page 1 of 2</div>
		DATE 06 Dec 2014 - Saturday
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 55 °F, Max 73 °F; 0.01 IN Precipitation; 2 MPH Wind	

QC NARRATIVES

ACTIVITIES IN PROGRESS

Activities Completed Today:
None.

Activities Started Today:
None.

Activities in Progress:
 Dredging - MV Newport - Sections 3-5 Sta. 1988+00 - 2138+00
 24 hour turtle trawling - F/V Miss Adrienne
 Dredge Area and Disposal Area Surveys

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?
 None.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?
 Daily Delays:
 No delays on the day

GENERAL COMMENTS

General Comments:
 The Newport continued digging in Mobile Bar dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 7 loads dug today; 295 total to date. No turtle takes today, zero turtle takes for project to date.

Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there.

Survey/Crew Vessel MV Margaret M and MV Speedy M on site; surveys were done yesterday of sec. 3 and 4.
 Survey/Crew Vessel MV Speedy sailed to Gulfport for BD Surveys

The F/V Miss Adrienne continues 24 hour turtle trawling ahead of the dredge. Zero turtles caught/tagged/relocated today, 12 turtles caught/tagged/relocated for the project to date. The F/V Miss Adrienne departed for Gulfport at midnight.

Load totals were adjusted in Loads 251 thru 256 to correct yardage error.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall:
 -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following activity was finished today:

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 68 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 06 Dec 2014 - Saturday	
0005 Sea Turtle/ Gulf Sturgeon Trawling		CONTRACT NUMBER W91278-14-D-0087 0001	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 10,448.0		Total	22.0 256.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	0.00	24.00
Total operating hours to date: 2,844.00		Total	0.00 96.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 69 <div style="text-align: right;">Page 1 of 2</div>
		DATE 07 Dec 2014 - Sunday
PROJECT Dredging of Mobile District Bar Channels		CONTRACT NUMBER W91278-14-D-0087 0001
CONTRACTOR Manson Construction Co.	WEATHER Weather Caused No Delay Temperature Min 44 °F, Max 62 °F; No Precipitation; 7 MPH Wnd	

QC NARRATIVES

ACTIVITIES IN PROGRESS

Activities Completed Today:
 Dredging - M/V Newport - Sections 3-5 Sta. 1988+00 - 2138+00
 24 hour turtle trawling - F/V Miss Adrienne

Activities Started Today:
 None.

Activities in Progress:
 Dredge Area and Disposal Area Surveys

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?
 None.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?
 Daily Delays:
 40 minutes for transferring between works.

GENERAL COMMENTS

General Comments:
 The Newport continued digging in Mobile Bar dredging Sections 3 - 5 (Sta. 1988+00 to 2138+00). 9 loads dug today; 304 total to date. No turtle takes today, zero turtle takes for project to date. The Newport completed dumping the last load at 23:20 and departed for Gulfport at midnight.

Buoys #6, #8, #10 on the red side of the channel were moved approximately 75' to the east by the USCG Buoy Tender on 11/20/14. This will allow the dredge to access the material there.

Survey/Crew Vessel M/V Margaret M and M/V Speedy M on site; surveys were done yesterday of sec. 3, 4, and portion of 5. Survey/Crew Vessel M/V Speedy sailed to Gulfport for BD Surveys

The F/V Miss Adrienne departed for Gulfport. Zero turtles caught/tagged/relocated today, 12 turtles caught/tagged/relocated for the project to date.

Load totals were adjusted in Loads 251 thru 256 to correct yardage error.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Discussed Gulfport BD surveys with USACE Project Engineer Drew Hall:
 -Can ignore the 5 day expiration on Disposal Area surveys, can use 30 day expiration, same as channel surveys

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

The Newport crew continues working with safety as a top priority and routinely completes/reviews JSAs for daily tasks.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

No preparatory or initial inspections were held today

ACTIVITY START/FINISH

No activities were started today

The following activity was finished today:

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION - CIVIL		REPORT NUMBER 69 Page 2 of 2	
PROJECT Dredging of Mobile District Bar Channels		DATE 07 Dec 2014 - Sunday	
0002 Mobile Bar Channel Maintenance Dredging		CONTRACT NUMBER W91278-14-D-0087 0001	
QC REQUIREMENTS No QC requirements were completed today			
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected) No QC Deficiency items were issued today No Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) No contractors had their first or last day on site today			
LABOR HOURS The following labor hours were Reported today:			
Employer	Labor Classification	Number of Employees	Hours Worked
Manson Construction	BOAT CAPTAIN	4.0	48.0
Manson Construction	CHIEF ENGINEER	1.0	12.0
Manson Construction	DECK HAND	4.0	48.0
Manson Construction	DREDGE CAPTAIN	1.0	12.0
Manson Construction	DREDGE PUMPER	2.0	24.0
Manson Construction	EMPLOYEE(S)	4.0	48.0
Manson Construction	ENGINEER	2.0	24.0
Manson Construction	MATE	2.0	24.0
Manson Construction	QUALITY CONTROL INSPECTOR	1.0	8.0
Manson Construction	SURVEYOR	1.0	8.0
Total hours worked to date: 10,704.0		Total	22.0 256.0
EQUIPMENT HOURS The following equipment hours were Reported today:			
Serial Number	Description	Idle Hours	Operating Hours
0001	Turtle Trawler F/V Miss Adrienne	0.00	24.00
20-202	Hopper Dredge Newport	0.00	24.00
30-303	MV Margaret M	0.00	24.00
30-304	MV Speedy M	0.00	24.00
Total operating hours to date: 2,940.00		Total	0.00 96.00
ACCIDENT REPORTING (Describe accidents) No accidents reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE