

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 15	Page 1 of 364	
		DATE 09 Feb 2021 - Tuesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 72 °F 0.50 IN Precipitation 10 MPH Wind			
QC NARRATIVES				
GENERAL COMMENTS				
Dredge E. Stroud arrived on location at STA 43+00. Spill barge and line was set at 1940. Due to engine issues the dredge was not able to start up. Outside crew set up line, moved dredge, changed spuds, connected line, and connected spill barge. Engine room worked on main engine. QC's dropped buoys for line location, placed GCP's on Gaillard Island, set up the spill barge, transported spud pins, and updated dredgepack.				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
Crew held a JSA to discuss demobilization of equipment. Employees discussed safety awareness and communication while working with crane operations. Crane operator held a JSA before swapping to the 85 foot spuds. Engine room completed adding water lines to the deckhand rooms. Crews continued setting up pontoon line over night. QC set up orange buoys to mark the pontoon line. Employees are working safely with no incidents to report.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT				
None				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today _____				
No preparatory inspections held today				
Initial Inspections held today _____				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description _____				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results _____				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description _____				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description _____				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day _____				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C		RIGGER	1.0	12.0
Mike Hooks, L.L.C		DREDGE OPERATOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 15	Page 2 of 364	
		DATE 09 Feb 2021 - Tuesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	SAFETY INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 372.0		Hrs worked MTD: 372.0	Total:	32.0 372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 192.0		Idle hrs MTD: 72.0	Opr hrs MTD: 192.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 16	Page 3 of 364
		DATE 10 Feb 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 55 °F Max 65 °F 0.50 IN Precipitation 5 MPH Wind	
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud arrived on location at Theodore Ship Channel STA 43+00. Start-up was at 1825. The dredge dredged from STA 43+00 to STA 42+05 for a total advance of 95ft and approximately 5,594cubic yards pumped into DA14W. Outside crew set up line, moved dredge, and connected spill barge. QC's dropped buoys for line location, placed GCP's on Gailliard Island, set up the spill barge, transported spud pins, and updated dredgepack.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO held a thorough turnovers with each other. JSA's were signed by crew and reviewed by SSHO and approved by the Captain at the beginning of shift. Crew took on groceries working as a team and using the proper lifting technique with heavy boxes. Crew boat Captain is continuing to clean and sterilize all equipment inside boat in high traffic areas. All hand rails and safety chains are in place and being closed when not in use. Alt SSHO is making sure all lights are working properly No accident, injuries or near misses.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day Mike Hooks, L.L.C 02/10/2021			
LABOR HOURS Crew Position Number of Employees Hours Worked Mike Hooks, L.L.C RIGGER 1.0 12.0 Mike Hooks, L.L.C DREDGE OPERATOR 2.0 24.0 Mike Hooks, L.L.C QUALITY CONTROL INSPECTOR 2.0 24.0			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 4 of 364	
		16			
		DATE			
		10 Feb 2021 - Wednesday			
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	SAFETY INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER			1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DECK HAND			6.0	72.0
Total hrs worked to date: 744.0		Hrs worked MTD: 744.0		Total: 32.0 372.0	
EQUIPMENT HOURS					
				Idle	Operating
<u>Equipment Name</u>	<u>Description</u>			<u>Hours</u>	<u>Hours</u>
Rental	Mrs. Renae			0.0	24.0
Rental-	Ms. Ruth			24.0	0.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH68-12	Spill Barge			0.0	24.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
MH-65	Supply Barge			24.0	0.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
Total operating hrs to date: 384.0		Idle hrs MTD: 144.0		Opr hrs MTD: 384.0	
				Total: 72.0 192.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 6 of 364		
		17				
		DATE				
		11 Feb 2021 - Thursday				
PROJECT		CONTRACT NUMBER				
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016				
Mike Hooks, L.L.C	SAFETY INSPECTOR			1.0	12.0	
Mike Hooks, L.L.C	WELDER			1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	0.0	
Mike Hooks, L.L.C	RIGGER			1.0	12.0	
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK			3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0	
Mike Hooks, L.L.C	OILER			3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0	
Mike Hooks, L.L.C	DECK HAND			6.0	72.0	
Mike Hooks, L.L.C	ENGINEER			2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0	
Total hrs worked to date:		1,116.0	Hrs worked MTD:		1,116.0	
			Total:		32.0 372.0	
EQUIPMENT HOURS						
Equipment Name	Description			Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud			0.0	24.0	
Rental	Mrs. Renae			0.0	24.0	
Rental-	Ms. Ruth			24.0	0.0	
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0	
LA 8767ER	Andy B (Tender Boat)			0.0	24.0	
MH-62	Derrick Barge			0.0	24.0	
MH-65	Supply Barge			24.0	0.0	
MH68-12	Spill Barge			0.0	24.0	
LA 7667-FW	Survey Boat			12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0	
Big Johnny 4000	Big Johnny 4000			12.0	12.0	
Total operating hrs to date:	576.0	Idle hrs MTD:		216.0	Opr hrs MTD: 576.0	
				Total:		72.0 192.0
MISHAP REPORTING (Describe mishaps)						
No mishaps reported today						
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 8 of 364	
		18			
		DATE			
		12 Feb 2021 - Friday			
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		2.0		24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		1.0		12.0
Mike Hooks, L.L.C	WELDER		1.0		12.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0		12.0
Mike Hooks, L.L.C	DREDGE COOK		3.0		36.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0		0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		12.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		3.0		36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		6.0		72.0
Mike Hooks, L.L.C	ENGINEER		2.0		24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date:		1,488.0	Hrs worked MTD:		1,488.0
			Total:		32.0 372.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
Rental	Mrs. Renae		0.0	24.0	
Rental-	Ms. Ruth		24.0	0.0	
105661-03	Dredge E. Stroud		0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)		0.0	24.0	
LA 8767ER	Andy B (Tender Boat)		0.0	24.0	
MH-62	Derrick Barge		0.0	24.0	
MH-65	Supply Barge		24.0	0.0	
MH68-12	Spill Barge		0.0	24.0	
LA 7667-FW	Survey Boat		12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)		0.0	24.0	
Big Johnny 4000	Big Johnny 4000		12.0	12.0	
Total operating hrs to date:	768.0	Idle hrs MTD:	288.0	Opr hrs MTD:	768.0
		Total:		72.0	192.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 10 of 364						
		19							
		DATE	13 Feb 2021 - Saturday						
		CONTRACT NUMBER			W9127820D0078 W9127821F0016				
PROJECT		Maintenance Dredging of Mobile Harbor							
Mike Hooks, L.L.C	WELDER	1.0	12.0						
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0						
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0						
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0						
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0						
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0						
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0						
Mike Hooks, L.L.C	OILER	3.0	36.0						
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0						
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0						
Mike Hooks, L.L.C	DECK HAND	6.0	72.0						
Mike Hooks, L.L.C	ENGINEER	2.0	24.0						
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0						
Total hrs worked to date:		1,860.0	Hrs worked MTD:	1,860.0	Total:	32.0	372.0		
EQUIPMENT HOURS									
Equipment Name		Description	Idle Hours	Operating Hours					
LA 261582B100		Faye Marie (Tender Boat)	0.0	24.0					
Rental		Mrs. Renae	0.0	24.0					
Rental-		Ms. Ruth	24.0	0.0					
105661-03		Dredge E. Stroud	0.0	24.0					
LA 8767ER		Andy B (Tender Boat)	0.0	24.0					
MH-62		Derrick Barge	0.0	24.0					
MH-65		Supply Barge	24.0	0.0					
MH68-12		Spill Barge	0.0	24.0					
LA 7667-FW		Survey Boat	12.0	12.0					
LA 5637EB		Micheal S (Tender Boat)	0.0	24.0					
Big Johnny 4000		Big Johnny 4000	12.0	12.0					
Total operating hrs to date:		960.0	Idle hrs MTD:	360.0	Opr hrs MTD:	960.0	Total:	72.0	192.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS		DATE			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 12 of 364	
		20		
		DATE	14 Feb 2021 - Sunday	
		14 Feb 2021 - Sunday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	SAFETY INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 2,232.0		Hrs worked MTD: 2,232.0	Total: 32.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 1,152.0		Idle hrs MTD: 432.0	Opr hrs MTD: 1,152.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 21	Page 13 of 364
		DATE 15 Feb 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 26 °F Max 47 °F No Precipitation 18 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued to stay in safe haven waiting for strong weather to pass. Outside crew checked equipment, and performed general housekeeping. QC's continued updating RMS, checked DQM, All trash and garbage was removed from the dredge, and the dredge was cleaned and disinfected.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
JSA has been reviewed and accepted with all crew members signatures. Carpenters are on board writing their own JSA and following Mike Hooks safety standards. Deck crew got discharge line broke down safely for transporting to safe harbor. Dredge Captain and Tugs stayed in good communication with one another while moving dredge to safe harbor. Engineers transferred fuel to tugs safely with no over flows or spills. All hand rails and safety chains are in place and being closed when not in use. SSHO has started working on continuing education and is taking his OSHA 30 class. Alt SSHO is making sure all lights are working			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	1.0	12.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 14 of 364	
		21			
PROJECT		DATE			
		15 Feb 2021 - Monday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0		
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0		
Mike Hooks, L.L.C	WELDER	1.0	12.0		
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0		
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0		
Mike Hooks, L.L.C	OILER	3.0	36.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	6.0	72.0		
Mike Hooks, L.L.C	ENGINEER	2.0	24.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0		
Total hrs worked to date: 2,604.0		Hrs worked MTD: 2,604.0		Total: 32.0 372.0	
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
Rental	Mrs. Renae	0.0	24.0		
Rental-	Ms. Ruth	24.0	0.0		
105661-03	Dredge E. Stroud	0.0	24.0		
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0		
LA 8767ER	Andy B (Tender Boat)	0.0	24.0		
MH-62	Derrick Barge	0.0	24.0		
MH-65	Supply Barge	24.0	0.0		
MH68-12	Spill Barge	0.0	24.0		
LA 7667-FW	Survey Boat	12.0	12.0		
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0		
Big Johnny 4000	Big Johnny 4000	12.0	12.0		
Total operating hrs to date: 1,344.0		Idle hrs MTD: 504.0		Opr hrs MTD: 1,344.0 Total: 72.0 192.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 22	Page 15 of 364																								
		DATE 16 Feb 2021 - Tuesday																									
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 22 °F Max 40 °F No Precipitation No Wind																										
QC NARRATIVES																											
GENERAL COMMENTS Dredge E. Stroud continued to stay in safe haven waiting for strong weather to pass. Outside crew checked equipment, and performed general housekeeping. QC's continued updating RMS, checked DQM, All trash and garbage was removed from the dredge, and the dredge was cleaned and disinfected.																											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) JSA has been reviewed and accepted with all crew members signatures. Standing by for rough weather. Alt SSHO is making sure all lights are working properly. No accident, injuries or near misses.																											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None Given																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today																											
ACTIVITY START/FINISH <u>Activity No</u> <u>Description</u> No activities were started or finished today																											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"><thead><tr><th style="text-align: left;"><u>Requirement No</u></th><th style="text-align: left;"><u>Type</u></th><th style="text-align: left;"><u>Description</u></th><th style="text-align: left;"><u>Results</u></th></tr></thead></table> No QC requirements were completed today				<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>																				
<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>																								
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"><thead><tr><th style="text-align: left;"><u>Item No</u></th><th style="text-align: left;"><u>Location</u></th><th style="text-align: left;"><u>Description</u></th></tr></thead></table> No QC Deficiency items were issued today				<u>Item No</u>	<u>Location</u>	<u>Description</u>																					
<u>Item No</u>	<u>Location</u>	<u>Description</u>																									
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"><thead><tr><th style="text-align: left;"><u>Item No</u></th><th style="text-align: left;"><u>Location</u></th><th style="text-align: left;"><u>Description</u></th></tr></thead></table> No QC Deficiency items were corrected today				<u>Item No</u>	<u>Location</u>	<u>Description</u>																					
<u>Item No</u>	<u>Location</u>	<u>Description</u>																									
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"><thead><tr><th style="text-align: left;"><u>Name</u></th><th style="text-align: left;"><u>First Day</u></th><th style="text-align: left;"><u>Last Day</u></th></tr></thead></table> No Contractors had their first or last day on the site				<u>Name</u>	<u>First Day</u>	<u>Last Day</u>																					
<u>Name</u>	<u>First Day</u>	<u>Last Day</u>																									
LABOR HOURS <table style="width:100%; border-collapse: collapse;"><thead><tr><th style="text-align: left;"><u>Crew</u></th><th style="text-align: left;"><u>Position</u></th><th style="text-align: left;"><u>Number of Employees</u></th><th style="text-align: left;"><u>Hours Worked</u></th></tr></thead><tbody><tr><td>Mike Hooks, L.L.C</td><td>SAFETY INSPECTOR</td><td style="text-align: center;">1.0</td><td style="text-align: center;">12.0</td></tr><tr><td>Mike Hooks, L.L.C</td><td>RIGGER</td><td style="text-align: center;">1.0</td><td style="text-align: center;">12.0</td></tr><tr><td>Mike Hooks, L.L.C</td><td>DREDGE OPERATOR</td><td style="text-align: center;">2.0</td><td style="text-align: center;">24.0</td></tr><tr><td>Mike Hooks, L.L.C</td><td>QUALITY CONTROL INSPECTOR</td><td style="text-align: center;">2.0</td><td style="text-align: center;">24.0</td></tr><tr><td>Mike Hooks, L.L.C</td><td>WELDER</td><td style="text-align: center;">1.0</td><td style="text-align: center;">12.0</td></tr></tbody></table>				<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	Mike Hooks, L.L.C	SAFETY INSPECTOR	1.0	12.0	Mike Hooks, L.L.C	RIGGER	1.0	12.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	WELDER	1.0	12.0
<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>																								
Mike Hooks, L.L.C	SAFETY INSPECTOR	1.0	12.0																								
Mike Hooks, L.L.C	RIGGER	1.0	12.0																								
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																								
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																								
Mike Hooks, L.L.C	WELDER	1.0	12.0																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 16 of 364	
		22		
PROJECT		DATE	16 Feb 2021 - Tuesday	
		Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 2,976.0		Hrs worked MTD: 2,976.0	Total: 32.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 1,536.0		Idle hrs MTD: 576.0	Opr hrs MTD: 1,536.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 23	Page 17 of 364
		DATE 17 Feb 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 29 °F Max 51 °F No Precipitation 25 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued to stay in safe haven waiting for strong weather to pass. Outside crew checked equipment, and performed general housekeeping. QC's continued updating RMS, checked DQM unloaded weight equipment, All trash and garbage was removed from the dredge, and the dredge was cleaned and disinfected.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge is standing by for rough weather. JSAs has been reviewed and accepted with all crew members signatures. Crew moved the gym equipment to the dredge using proper lifting techniques. Carpenters are continuing to work safely while remodeling. Welder had a fire extinguisher near by while welding in the quarter deck. Engineer maintained fire watch in the engine room. Alternate SSHO is keeping equipment well lit over night. No incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	1.0	12.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 18 of 364	
		23		
		DATE	17 Feb 2021 - Wednesday	
		17 Feb 2021 - Wednesday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 3,348.0		Hrs worked MTD: 3,348.0	Total: 32.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 1,728.0		Idle hrs MTD: 648.0	Opr hrs MTD: 1,728.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 20 of 364	
		24		
		DATE	18 Feb 2021 - Thursday	
		PROJECT		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 3,720.0		Hrs worked MTD: 3,720.0	Total: 32.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 1,920.0	Idle hrs MTD: 720.0	Opr hrs MTD: 1,920.0	Total: 72.0	192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 22 of 364	
		25		
		DATE	19 Feb 2021 - Friday	
		19 Feb 2021 - Friday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 4,092.0		Hrs worked MTD: 4,092.0	Total: 32.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 2,112.0		Idle hrs MTD: 792.0	Opr hrs MTD: 2,112.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26	Page 23 of 364																												
		DATE 20 Feb 2021 - Saturday																													
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																													
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 29 °F Max 60 °F No Precipitation 8 MPH Wind																													
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud moved to location and started dredging on the North side of Theodore ship channel starting on STA 43+00 to 40+15 for a daily advance of 335ft, and pumped approximately 16,378 cubic yards NET in open water DA 14W. Outside crew checked equipment, performed general housekeeping, got pontoons, strung out lines, put anchors out, and participated in safety classes. QC's moved spill barge to location, change oil on the skiff, fueled up, counted pipe line, and ran turbidity test.																															
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge got on location and got started up at 1200 hrs. Outside crews were seen wearing PPE while on the Derrick barge setting anchors and handling cables. Employees used good communication while making pontoon connections. Welder made repairs to the Spud ladder support. Deficiency was updated in the DTL. Night crew added lights to floating line and kept pontoon line well lit over night. Crews are working safely with no incidents to report.																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today																															
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today																															
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today																															
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today																															
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site																															
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width:25%;">Crew</th> <th style="width:45%;">Position</th> <th style="width:15%;">Number of Employees</th> <th style="width:15%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>WELDER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>PROJECT ENGINEER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	RIGGER	1.0	12.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	SAFETY INSPECTOR	1.0	12.0	Mike Hooks, L.L.C	WELDER	1.0	12.0	Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0
Crew	Position	Number of Employees	Hours Worked																												
Mike Hooks, L.L.C	RIGGER	1.0	12.0																												
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																												
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																												
Mike Hooks, L.L.C	SAFETY INSPECTOR	1.0	12.0																												
Mike Hooks, L.L.C	WELDER	1.0	12.0																												
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26	Page 24 of 364	
		DATE 20 Feb 2021 - Saturday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		3.0	36.0
Mike Hooks, L.L.C	DREDGE MATE		3.0	36.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		6.0	72.0
Mike Hooks, L.L.C	ENGINEER		2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 4,464.0		Hrs worked MTD: 4,464.0	Total: 32.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
Rental	Mrs. Renae		0.0	24.0
Rental-	Ms. Ruth		24.0	0.0
105661-03	Dredge E. Stroud		0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0	24.0
LA 8767ER	Andy B (Tender Boat)		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH68-12	Spill Barge		0.0	24.0
LA 7667-FW	Survey Boat		12.0	12.0
LA 5637EB	Micheal S (Tender Boat)		0.0	24.0
Big Johnny 4000	Big Johnny 4000		12.0	12.0
Total operating hrs to date: 2,304.0		Idle hrs MTD: 864.0	Opr hrs MTD: 2,304.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 26 of 364	
		27		
		DATE	21 Feb 2021 - Sunday	
		21 Feb 2021 - Sunday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 4,836.0		Hrs worked MTD: 4,836.0	Total: 32.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 2,496.0	Idle hrs MTD: 936.0	Opr hrs MTD: 2,496.0	Total: 72.0	192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 28	Page 28 of 364	
		DATE 22 Feb 2021 - Monday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 5,208.0		Hrs worked MTD: 5,208.0	Total: 32.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 2,688.0		Idle hrs MTD: 1,008.0	Opr hrs MTD: 2,688.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 30 of 364	
		29			
PROJECT		DATE			
		23 Feb 2021 - Tuesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			6.0	72.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date: 5,580.0		Hrs worked MTD: 5,580.0		Total: 32.0 372.0	
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
Rental	Mrs. Renae			0.0	24.0
Rental-	Ms. Ruth			24.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
Total operating hrs to date: 2,880.0		Idle hrs MTD: 1,080.0		Opr hrs MTD: 2,880.0	
				Total: 72.0 192.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 32 of 364	
		30		
		DATE	24 Feb 2021 - Wednesday	
		24 Feb 2021 - Wednesday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 5,952.0		Hrs worked MTD: 5,952.0	Total: 32.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 3,072.0		Idle hrs MTD: 1,152.0	Opr hrs MTD: 3,072.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31	Page 33 of 364
		DATE 25 Feb 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 76 °F No Precipitation 7 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud continued dredging the North cut of Theodore Ship Channel starting at STA 35+85 to 31+60 for a daily advance of 425ft, and pumped approximately 30,222 cubic yards NET into open water DA14W. The dredge shut down at 0400, and resumed operations at 0640. Outside crew shifted anchors, repaired spud cable, cleaned cutter, and checked all equipment. Engine room crew greased A-frame, ladder, and spuds. QC's ran check surveys, performed turbidity test, used castaway, and processed checks, and discussed the checks with the lever room.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>Deck captain held a JSA with crews to discuss the tasks for the day. Outside crews moved the dredge for ships and moved anchors. Welders added a new spot light to the Andy B. Engineers maintained the engine room, greased the ladder and spuds. Employees were seen using communication while unloading groceries. A safety meeting was held with the crews to talk about house keeping on barges and tenders. Employees were seen wearing gloves glasses and other PPE while working. Alternate SSHO is keeping equipment well lit over night.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	1.0	12.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 34 of 364	
		31		
		DATE	25 Feb 2021 - Thursday	
		25 Feb 2021 - Thursday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 6,324.0		Hrs worked MTD: 6,324.0	Total: 32.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 3,264.0		Idle hrs MTD: 1,224.0	Opr hrs MTD: 3,264.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 36 of 364		
		32			
		DATE	26 Feb 2021 - Friday		
		CONTRACT NUMBER			W9127820D0078 W9127821F0016
PROJECT		Maintenance Dredging of Mobile Harbor			
Mike Hooks, L.L.C	WELDER	1.0	12.0		
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	0.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0		
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0		
Mike Hooks, L.L.C	OILER	3.0	36.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	6.0	72.0		
Mike Hooks, L.L.C	ENGINEER	2.0	24.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0		
Total hrs worked to date:		6,696.0	Hrs worked MTD:	6,696.0	Total: 32.0 372.0
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0		
Rental	Mrs. Renae	0.0	24.0		
Rental-	Ms. Ruth	24.0	0.0		
105661-03	Dredge E. Stroud	0.0	24.0		
LA 8767ER	Andy B (Tender Boat)	0.0	24.0		
MH-62	Derrick Barge	0.0	24.0		
MH-65	Supply Barge	24.0	0.0		
MH68-12	Spill Barge	0.0	24.0		
LA 7667-FW	Survey Boat	12.0	12.0		
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0		
Big Johnny 4000	Big Johnny 4000	12.0	12.0		
Total operating hrs to date:		3,456.0	Idle hrs MTD:	1,296.0	Opr hrs MTD: 3,456.0 Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 38 of 364	
		33			
PROJECT		DATE			
		27 Feb 2021 - Saturday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			3.0	36.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			6.0	72.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date: 7,068.0		Hrs worked MTD: 7,068.0		Total: 32.0	372.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
Rental	Mrs. Renae			0.0	24.0
Rental-	Ms. Ruth			24.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
MH68-12	Spill Barge			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
Total operating hrs to date: 3,648.0		Idle hrs MTD: 1,368.0		Opr hrs MTD: 3,648.0	
				Total: 72.0	192.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 34	Page 39 of 364
		DATE 28 Feb 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Non-Critical Delay Temperature Min 66 °F Max 77 °F No Precipitation 9 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging the North cut of Theodore Ship Channel starting at STA 24+00 to STA 22+40 and south cut STA 22+80 to STA 22+10 for a daily advance of 230ft, the dredge pumped approximately 16,356 cubic yards NET into open water DA14W. Dredge finished reach and moved to south cut STA 22+80 at 15:00. Outside crew shifted anchors, checked all equipment, adjusted line, and moved dredge over to the south cut, took out 260ft of pontoon, and moved spill barge. QC's ran AD surveys, used castaway, performed turbidity test, and cleaned the skiff. Dredge was cleaned and trash removed.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Deck Capt held a JSA during shift change to discuss hand placement while working with the pontoons before and after the dredge is moved to another cut. Engine room crews were seen wearing PPE while greasing the ladder and spuds. Outside crews wore PPE and used good communication over the radio. SSHO started the USACE inspection on the new 108 crane. All safety hazard labeling is posted on the crane. JSAs and checklist were added in the cab. Night crew is keeping equipment in the fleeting area and line well lit over night. Employees and crews are working safely with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 40 of 364					
		34							
PROJECT		DATE							
		28 Feb 2021 - Sunday							
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER							
		W9127820D0078 W9127821F0016							
Mike Hooks, L.L.C	WELDER			3.0	36.0				
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0				
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0				
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0				
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0				
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0				
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0				
Mike Hooks, L.L.C	OILER			3.0	36.0				
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0				
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0				
Mike Hooks, L.L.C	DECK HAND			6.0	72.0				
Mike Hooks, L.L.C	ENGINEER			2.0	24.0				
Mike Hooks, L.L.C	BOAT CAPTAIN			1.0	12.0				
Total hrs worked to date:		7,428.0	Hrs worked MTD:	7,428.0	Total:	30.0	360.0		
EQUIPMENT HOURS									
Equipment Name		Description		Idle Hours	Operating Hours				
LA 261582B100		Faye Marie (Tender Boat)		0.0	24.0				
Rental		Mrs. Renae		0.0	24.0				
Rental-		Ms. Ruth		24.0	0.0				
105661-03		Dredge E. Stroud		0.0	24.0				
LA 8767ER		Andy B (Tender Boat)		0.0	24.0				
MH-62		Derrick Barge		0.0	24.0				
MH-65		Supply Barge		24.0	0.0				
MH68-12		Spill Barge		0.0	24.0				
LA 7667-FW		Survey Boat		12.0	12.0				
LA 5637EB		Micheal S (Tender Boat)		0.0	24.0				
Big Johnny 4000		Big Johnny 4000		12.0	12.0				
Total operating hrs to date:		3,840.0	Idle hrs MTD:	1,440.0	Opr hrs MTD:	3,840.0	Total:	72.0	192.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 35	Page 41 of 364																				
		DATE 01 Mar 2021 - Monday																					
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																					
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Non-Critical Delay Temperature Min 58 °F Max 73 °F No Precipitation 9 MPH Wind																						
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud continued dredging the South cut of Theodore Ship Channel starting at STA 22+10 to STA 19+25 for a daily advance of 285ft, the dredge pumped approximately 21,533 cubic yards NET into open water DA14W. Outside crew shifted anchors, checked all equipment, adjusted line, passed line around green beacon (3). Tow T.H Kelly hit stern pontoon at 16:00, crew replaced the damaged pontoon tank and inspected the dredge for damage. Dredge started back up at 18:40. QC's monitored weather, recorded notes of incident, and reported the incident with the office. Dredge was cleaned and trash removed.																							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dredge was down over night due to heavy fog. Outside crews worked on house keeping. SSHO and Mate checked lighting on the pontoon line. Employees on the spill barge were seen wearing PPE while moving the spill barge anchors. Outside crews were seen wearing PPE while breaking the line to go over green beacon #3. While the dredge was shut down on station 21+00 to work on the pontoon line, a tug struck the first stern pontoon of the dredge. No incidents to employees. Outside crews removed the damaged pontoon tank with the Derrick barge and tenders safely with no near misses. Pictures and notes of the incident were taken. Alternate SSHO is continuing to keep equipment well lit over night.																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today																							
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today																							
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today															
Requirement No	Type	Description	Results																				
No QC requirements were completed today																							
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today																
Item No	Location	Description																					
No QC Deficiency items were issued today																							
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today																
Item No	Location	Description																					
No QC Deficiency items were corrected today																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site																
Name	First Day	Last Day																					
No Contractors had their first or last day on the site																							
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td style="text-align: right;">1.0</td> <td style="text-align: right;">12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	RIGGER	1.0	12.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Crew	Position	Number of Employees	Hours Worked																				
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																				
Mike Hooks, L.L.C	RIGGER	1.0	12.0																				
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																				
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 42 of 364	
		35			
PROJECT		DATE			
		01 Mar 2021 - Monday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER		3.0		36.0
Mike Hooks, L.L.C	PROJECT ENGINEER		0.0		0.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		0.0		0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		12.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		3.0		36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0		0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		6.0		72.0
Mike Hooks, L.L.C	ENGINEER		2.0		24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		1.0		12.0
Total hrs worked to date: 7,788.0		Hrs worked MTD:	360.0	Total:	30.0 360.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours		Operating Hours
LA 261582B100	Faye Marie (Tender Boat)		0.0		24.0
Rental	Mrs. Renae		0.0		24.0
Rental-	Ms. Ruth		24.0		0.0
105661-03	Dredge E. Stroud		0.0		24.0
LA 8767ER	Andy B (Tender Boat)		0.0		24.0
MH-62	Derrick Barge		0.0		24.0
MH-65	Supply Barge		24.0		0.0
MH68-12	Spill Barge		0.0		24.0
LA 7667-FW	Survey Boat		12.0		12.0
LA 5637EB	Micheal S (Tender Boat)		0.0		24.0
Big Johnny 4000	Big Johnny 4000		12.0		12.0
Total operating hrs to date: 4,032.0		Idle hrs MTD:	72.0	Opr hrs MTD:	192.0 72.0 192.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 36	Page 43 of 364
		DATE 02 Mar 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 60 °F No Precipitation 25 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging the South cut of Theodore Ship Channel starting at STA 19+25 to STA 18+30 for a daily advance of 95ft, the dredge pumped approximately 7,600 cubic yards NET into open water DA14W. Outside crew shifted anchors, checked all equipment. QC's monitored weather, checked over AD submittals. Dredge was cleaned and trash removed, laundry was washed and returned. Engine room made engine repairs to the Michael S tender. SSHO started the March monthly inspection. Fire extinguishers, ladders, extension cords and other equipment were inspected.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Dredge is continuing to stand by for weather. Outside crews are standing by on gust of 25 knots Northeast winds with 3 foot waves. Deck Capt. requested crew limit work during bad weather to prevent boating incidents. Engine room made engine repairs to the Michael S tender. SSHO started the March monthly inspection. Fire extinguishers, ladders, extension cords and other equipment were inspected. SSHO and Deck captain monitored the weather throughout the day.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	3.0	36.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 44 of 364	
		36			
PROJECT		DATE			
		02 Mar 2021 - Tuesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			6.0	72.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			1.0	12.0
Total hrs worked to date: 8,148.0		Hrs worked MTD: 720.0		Total: 30.0 360.0	
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
Rental	Mrs. Renae			0.0	24.0
Rental-	Ms. Ruth			24.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
Total operating hrs to date: 4,224.0		Idle hrs MTD: 144.0		Opr hrs MTD: 384.0	
				Total: 72.0 192.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 37	Page 45 of 364
		DATE 03 Mar 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 45 °F Max 63 °F No Precipitation 18 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud pumped water at the South cut of Theodore Ship Channel at STA 18+30 for a daily advance of 0ft, the dredge pumped approximately 0 cubic yards NET into open water DA14W. Outside crew checked and maintained equipment. Deckhands also cleaned the top deck. QC's monitored weather, delivered drone to Missouri H, and picked up skiff supplies at Seven C's. Tender boats were being repaired. Dredge was cleaned and sanitized.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Standing by for rough weather. SSHO is monitoring weather currently 25 mph winds 4ft waves. Pumping Water. Deck crew was observed cleaning and washing top deck. SSHO's held a thorough turnover with each other. Reflective tape was added to steps going into SSHO/ QC office for better visibility of steps. Engine room maintained engines.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	3.0	36.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 46 of 364					
		37							
PROJECT		DATE							
		03 Mar 2021 - Wednesday							
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER							
		W9127820D0078 W9127821F0016							
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0				
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0				
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0				
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0				
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0				
Mike Hooks, L.L.C	OILER			3.0	36.0				
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0				
Mike Hooks, L.L.C	CRANE OPERATOR			2.0	24.0				
Mike Hooks, L.L.C	DECK HAND			6.0	72.0				
Mike Hooks, L.L.C	ENGINEER			2.0	24.0				
Mike Hooks, L.L.C	BOAT CAPTAIN			1.0	12.0				
Total hrs worked to date:		8,544.0	Hrs worked MTD:	1,116.0	Total:	33.0	396.0		
EQUIPMENT HOURS									
Equipment Name	Description			Idle Hours	Operating Hours				
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0				
Rental	Mrs. Renae			0.0	24.0				
Rental-	Ms. Ruth			24.0	0.0				
105661-03	Dredge E. Stroud			0.0	24.0				
LA 8767ER	Andy B (Tender Boat)			0.0	24.0				
MH-62	Derrick Barge			0.0	24.0				
MH-65	Supply Barge			24.0	0.0				
MH68-12	Spill Barge			0.0	24.0				
LA 7667-FW	Survey Boat			12.0	12.0				
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0				
Big Johnny 4000	Big Johnny 4000			12.0	12.0				
Total operating hrs to date:		4,416.0	Idle hrs MTD:	216.0	Opr hrs MTD:	576.0	Total:	72.0	192.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 48 of 364	
		38		
PROJECT		DATE	04 Mar 2021 - Thursday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
Maintenance Dredging of Mobile Harbor				
Mike Hooks, L.L.C	WELDER	3.0	36.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 8,940.0		Hrs worked MTD: 1,512.0	Total: 33.0	396.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
Rental	Mrs. Renae	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
Total operating hrs to date: 4,608.0		Idle hrs MTD: 288.0	Opr hrs MTD: 768.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 39	Page 49 of 364
		DATE 05 Mar 2021 - Friday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 42 °F Max 72 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud started dredging the South cut of Theodore Ship Channel at STA 14+90 to STA 10+50 for a daily advance of 440ft, and approximately 43,694 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, and moved dredge over for outbound barge. QC's performed hydrographic surveys for the channel and D/A, processed surveys, recorded turbidity, spoke with DA crew about plan to prevent D/A overfilling, loaded flare line file, spoke with leverman about the cuts, picked up anchor for skiff, and delivered compressor part to the 1st assistant engineer. Dredge was cleaned and sanitized.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>JSA's are signed at the beginning of shift and approved by the SSHO and Captain. Tug Gods Glory did preventative maintenance on their boat painting handrails. Deck crew shifted anchors safely with proper PPE on for task at hand. QC department ran surveys and checks following rules of the road while operating skiff. Leverman maintained good communication with boat/ ship traffic. No accidents, injuries or near misses. SSHO did monthly equipment inspection on extension cords and updated color code on good cords and got rid of any bad cords.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 50 of 364	
		39			
		DATE		05 Mar 2021 - Friday	
		05 Mar 2021 - Friday			
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER		3.0		36.0
Mike Hooks, L.L.C	PROJECT ENGINEER		1.0		12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		0.0		0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		12.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		3.0		36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	CRANE OPERATOR		2.0		24.0
Mike Hooks, L.L.C	DECK HAND		6.0		72.0
Mike Hooks, L.L.C	ENGINEER		2.0		24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		1.0		12.0
Total hrs worked to date:		9,336.0	Hrs worked MTD:	1,908.0	Total: 33.0 396.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours		Operating Hours
LA 8767ER	Andy B (Tender Boat)		0.0		24.0
Rental	Mrs. Renae		0.0		24.0
Rental-	Ms. Ruth		24.0		0.0
105661-03	Dredge E. Stroud		0.0		24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0		24.0
MH-62	Derrick Barge		0.0		24.0
MH-65	Supply Barge		24.0		0.0
MH68-12	Spill Barge		0.0		24.0
LA 7667-FW	Survey Boat		12.0		12.0
LA 5637EB	Micheal S (Tender Boat)		0.0		24.0
Big Johnny 4000	Big Johnny 4000		12.0		12.0
Total operating hrs to date:		4,800.0	Idle hrs MTD:	360.0	Opr hrs MTD: 960.0 Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 40	Page 51 of 364
		DATE 06 Mar 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 40 °F Max 68 °F No Precipitation 20 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud started dredging the South cut of Theodore Ship Channel at STA 10+50 to STA 10+30 for a daily advance of 20ft, and approximately 1,986 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, Started pumping water because of rough seas. QC's processed surveys, spoke with DA crew about plan to prevent D/A overfilling, Put the anchor and rope in the skiff, organized and up keep on the skiff. Dredge was cleaned and sanitized.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>JSA's filled out and approved and beginning of shift. QC department ran surveys and checks, they followed rules of the road while operating skiff. Leverman maintained good communication with ship/ boat traffic in ship channel. Carpenters have started working on renovating Oilers bedroom and working on Galley. SSHO found a oxygen bottle that was not completely secured on the tender boat. SSHO got with the boatman and he immediately fixed the issue. SSHO finalized a schedule for the crew boats. SSHO completed monthly fire extinguisher checklist. Added tags to 108 crane barge.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 52 of 364	
		40			
		DATE		06 Mar 2021 - Saturday	
		06 Mar 2021 - Saturday			
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER			3.0	36.0
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			2.0	24.0
Mike Hooks, L.L.C	DECK HAND			6.0	72.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			1.0	12.0
Total hrs worked to date:		9,732.0	Hrs worked MTD:		2,304.0
			Total:		33.0
					396.0
EQUIPMENT HOURS					
<u>Equipment Name</u>	<u>Description</u>			<u>Idle Hours</u>	<u>Operating Hours</u>
Rental	Mrs. Renae			0.0	24.0
Rental-	Ms. Ruth			24.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
Total operating hrs to date:		4,992.0	Idle hrs MTD:		432.0
			Opr hrs MTD:		1,152.0
			Total:		72.0
					192.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 41	Page 53 of 364
		DATE 07 Mar 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 43 °F Max 69 °F No Precipitation 20 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>The dredge pumped water until 1415. At 1415 the dredge resumed normal operations. Dredge E. Stroud started dredging the South cut of Theodore Ship Channel at STA 10+30 to STA 10+20 for a daily advance of 10ft, and approximately 1,011 cubic yards NET was pumped into open water DA14W. Due to generator malfunctions, the dredge ceased operations at 1530. Outside crew checked equipment, performed general housekeeping, and secured sub-line tow for Missouri H. QC's ran CKS for channel, adjusted ropes at the Dog River Marina, picked up gallon water for galley, recovered GCP markers from Gaillard Island, and acquired drone from Missouri H. Dredge was cleaned and sanitized.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>JSA's are filled out and approved by SSHO and Captain. SSHO held a safety meeting with crew. Tender boat and derrick barge checklist are continuing to be completed every day. Lights are working properly on discharge line like they should. Crew boat Miss. Renee took on fuel from dredge without any spills or over flows. Deck crew shifted anchors of discharge line safely and remembered line of fire while working lines.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 41	Page 54 of 364	
		DATE 07 Mar 2021 - Sunday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	3.0	36.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	24.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 10,128.0		Hrs worked MTD: 2,700.0	Total: 32.0	396.0
EQUIPMENT HOURS				
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>	
Rental	Mrs. Renae	0.0	24.0	
Rental-	Ms. Ruth	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	0.0	0.0	
Total operating hrs to date: 5,184.0		Idle hrs MTD: 504.0	Opr hrs MTD: 1,344.0	Total: 72.0 192.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 42	Page 55 of 364
		DATE 08 Mar 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 39 °F Max 70 °F No Precipitation 8 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
<p>The dredge started the day down due to repair of exciter and voltage regulator on the generator. Normal operations were resumed at 0755. Dredge E. Stroud started dredging the South cut of Theodore Ship Channel at STA 10+20 to STA 07+10 for a daily advance of 310ft, and approximately 28,302 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, and moved line. QC's built border for flare, turned in receipts, spoke with carpenter, spoke with crew boat about sign in log, flew drone map with GCP at Horn Island, set stakes for horn island D/A, and topographic surveys of horn island. Dredge was cleaned and sanitized.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>JSA's filled out at beginning of shift and approved by Captain and SSHO. Carpenters are continuing to remodel dredge following Mike Hooks safety policy. Leverman maintained good communication with ship/ boat traffic in ship channel. Shaw Box, chain falls and come alongs have all been inspected and load tested by R&S Crane. Two come alongs did not pass inspection they need new safety latches. SSHO checked electrical hand tools and extension cords as per monthly check list. One grinder did not have a handle or guard we found them in the drawer and the engineer corrected the issue. No accidents, injuries or near misses.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 42	Page 56 of 364	
		DATE 08 Mar 2021 - Monday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	8.0	96.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 10,500.0		Hrs worked MTD: 3,072.0	Total: 31.0	372.0
EQUIPMENT HOURS				
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
Rental	Mrs. Renae	0.0	0.0	
Rental-	Ms. Ruth	0.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 5,364.0	Idle hrs MTD: 564.0	Opr hrs MTD: 1,524.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 43	Page 57 of 364
		DATE 09 Mar 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 41 °F Max 71 °F No Precipitation 15 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>The Dredge E. Stroud continued dredging the South cut of Theodore Ship Channel at STA 07+10 to STA 04+50 for a daily advance of 260ft, and approximately 24,098 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, and moved line, Move for OB Ships. QC's ran CKS and process, put spill barge on location, got trailer and boat information. Dredge was cleaned and sanitized.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>JSA's filled out at beginning of shift and approved by Captain and SSHO. Safety meeting was held with crew about communication and working as a team. Carpenters are continuing to remodel dredge following Mike Hooks safety policy. Leverman maintained good communication with ship/ boat traffic in ship channel. Dredge had to be moved so ship could have room to get to dock. Deck crew and welder made repairs on pontoons that needed welding repairs. Dredge is continuing to be cleaned and sanitized daily. SSHO is continuing education with boaters education and fall protection classes. No accidents, injuries or near misses.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 58 of 364	
		43			
		DATE		09 Mar 2021 - Tuesday	
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			0.0	0.0
Mike Hooks, L.L.C	DECK HAND			8.0	96.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		10,872.0	Hrs worked MTD:		3,444.0
			Total:		31.0
					372.0
EQUIPMENT HOURS					
Equipment Name		Description		Idle Hours	Operating Hours
LA 261582B100	Rental	Faye Marie (Tender Boat)		0.0	24.0
		Mrs. Renae		0.0	0.0
		Ms. Ruth		0.0	0.0
105661-03		Dredge E. Stroud		0.0	24.0
LA 8767ER		Andy B (Tender Boat)		0.0	24.0
MH-62		Derrick Barge		0.0	24.0
MH-65		Supply Barge		24.0	0.0
MH68-12		Spill Barge		0.0	24.0
LA 7667-FW		Survey Boat		12.0	12.0
LA 5637EB		Micheal S (Tender Boat)		0.0	24.0
Big Johnny 4000		Big Johnny 4000		12.0	12.0
MH 41-205		108 Crane		12.0	12.0
Total operating hrs to date:		5,544.0	Idle hrs MTD:		624.0
			Opr hrs MTD:		1,704.0
			Total:		60.0
					180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 44	Page 59 of 364
		DATE 10 Mar 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 75 °F No Precipitation 15 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>The Dredge E. Stroud continued dredging the South cut of Theodore Ship Channel at STA 04+50 to STA 02+40 for a daily advance of 210ft, and approximately 16,108 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, Move for OB Ships. Fuel barge tied up at 08:40-09:10, JSA was held at 06:00 - 06:15. Dredge was cleaned and sanitized.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>JSA's were filled out at beginning of the shift and approved by Captain and SSHO. Dredge took on fuel and potable water from fuel barge with no spills. Crane operators are continuing to fill out equipment check form and inspecting equipment before lifts. Mike Hooks safety trainer held the Flaggers in the work zone class with employees. Dredge is pumping water and standing by for rough seas. Night crew is keeping equipment well lit over night. No accidents, injuries or near misses.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 60 of 364	
		44		
		DATE	10 Mar 2021 - Wednesday	
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	8.0	96.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 11,244.0		Hrs worked MTD: 3,816.0	Total: 31.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
Rental	Mrs. Renae	0.0	0.0	
Rental-	Ms. Ruth	0.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 5,724.0		Idle hrs MTD: 684.0	Opr hrs MTD: 1,884.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 45	Page 61 of 364
		DATE 11 Mar 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 74 °F No Precipitation 15 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>The Dredge E. Stroud continued dredging the South cut of Theodore Ship Channel at STA 02+40 to STA 00+00 finished south cut station 00+00 at Y. Started north cut at 17:00 for a daily advance of 560ft, and approximately 21,339 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, pull in for IB ship, greased spud collars and A-frame. Held JSA meeting at 06:00 to 06:15. Qc's ran survey check sections, processed checks, and brought engineer to spill barge to fix the generator. Dredge was cleaned and sanitized.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>Capt held a JSA with the crew to discuss the plan and location to move the dredge for the next cut. Main office safety trainer continued the flagger safety class with employees. Dredge and Gods glory crew attended the tourniquet and bleeding control class. SSHO held a safety meeting to discuss USACE Performance evaluation for the Panama City job. Employees were reminded that in order to not have permit violations or incidents on this job employees will have to step up communication and safety awareness. Alternate SSHO replaced needed lights on equipment and took pictures.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 62 of 364	
		45		
		DATE	11 Mar 2021 - Thursday	
		11 Mar 2021 - Thursday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	8.0	96.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 11,616.0		Hrs worked MTD: 4,188.0	Total: 31.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
Rental	Mrs. Renae	0.0	0.0	
Rental-	Ms. Ruth	0.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 5,904.0		Idle hrs MTD: 744.0	Opr hrs MTD: 2,064.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 63 of 364																				
		46																					
PROJECT Maintenance Dredging of Mobile Harbor		DATE	12 Mar 2021 - Friday																				
		CONTRACT NUMBER	W9127820D0078 W9127821F0016																				
CONTRACTOR	Mike Hooks, L.L.C	WEATHER	Weather Caused No Delay Temperature Min 54 °F Max 77 °F No Precipitation 12 MPH Wind																				
QC NARRATIVES GENERAL COMMENTS <p>The Dredge E. Stroud continued dredging the north cut at STA 07+20 to STA 10+80 for a daily advance of 360ft, and approximately 25,200 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, pull in for OB ship, greased ladder, travel block, spuds, and A-frame. At 20:00 broke line for OB ship Theodore, pulled anchor in for Mobile IB (2) at 22:00. Safety held electrical and arc class. QC's ran survey check sections, process checks, ran DA CKS, used probe and bar check to test accuracy, and ran a latency test. Dredge was cleaned and sanitized.</p>																							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>A JSA was held to discuss the tasks for the day. Day shift and night shift communicated their duties and unfinished tasks. Night crew fueled the equipment with no spill incidents. Alternate SSHO corrected items on the DTL and added lights on pontoon equipment. Welders added a new lights to the Faye Marie. Fall arrest harness and other PPE was used appropriately. New Hire orientation was completed with new deckhand. Emergency procedures, pontoon connection and other topics were discussed. Main office safety trainer held electrical safety and arc flash safety classes. Employees are working safely with no near misses to report.</p>																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today																							
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today																							
QC REQUIREMENTS <table border="1"> <thead> <tr> <th>Requirement No</th> <th>Type</th> <th>Description</th> <th>Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today															
Requirement No	Type	Description	Results																				
No QC requirements were completed today																							
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today																
Item No	Location	Description																					
No QC Deficiency items were issued today																							
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table border="1"> <thead> <tr> <th>Item No</th> <th>Location</th> <th>Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today																
Item No	Location	Description																					
No QC Deficiency items were corrected today																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table border="1"> <thead> <tr> <th>Name</th> <th>First Day</th> <th>Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site																
Name	First Day	Last Day																					
No Contractors had their first or last day on the site																							
LABOR HOURS <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	RIGGER	0.0	0.0	Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Crew	Position	Number of Employees	Hours Worked																				
Mike Hooks, L.L.C	RIGGER	0.0	0.0																				
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0																				
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																				
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 46	Page 64 of 364	
		DATE 12 Mar 2021 - Friday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	8.0	96.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 11,988.0		Hrs worked MTD: 4,560.0	Total: 31.0	372.0
EQUIPMENT HOURS				
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>	
Rental	Mrs. Renae	0.0	0.0	
Rental-	Ms. Ruth	0.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 6,084.0	Idle hrs MTD: 804.0	Opr hrs MTD: 2,244.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 47	Page 65 of 364
		DATE 13 Mar 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 55 °F Max 78 °F No Precipitation 7 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS The Dredge E. Stroud continued dredging the north cut at STA 10+80 to STA 14+50 for a daily advance of 370ft, and approximately 15,348 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, pull in for OB ship finished cut 3 and moved dredge to cut 2 and started digging at 12:20. QC's ran survey checks and processed. Dredge was cleaned and sanitized			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) A JSA was held to discuss the tasks for the day. Night crew checked lighting equipment to be visible during heavy fog. Engine room maintenance the generator on the spill barge and refueled. Outside crews moved anchors and were seen wearing PPE while working with equipment. Day crew are fusing plastic pipe at the landing. Crews are using the 108 crane and other equipment with good communication. Employees are working safely with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 66 of 364	
		47		
PROJECT		DATE	13 Mar 2021 - Saturday	
		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor				
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0	36.0
Mike Hooks, L.L.C	OILER		3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR		0.0	0.0
Mike Hooks, L.L.C	DECK HAND		8.0	96.0
Mike Hooks, L.L.C	ENGINEER		2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 12,360.0		Hrs worked MTD: 4,932.0	Total: 31.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
LA 261582B100	Faye Marie (Tender Boat)		0.0	24.0
Rental	Mrs. Renae		0.0	0.0
Rental-	Ms. Ruth		0.0	0.0
105661-03	Dredge E. Stroud		0.0	24.0
LA 8767ER	Andy B (Tender Boat)		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH68-12	Spill Barge		0.0	24.0
LA 7667-FW	Survey Boat		12.0	12.0
LA 5637EB	Micheal S (Tender Boat)		0.0	24.0
Big Johnny 4000	Big Johnny 4000		12.0	12.0
MH 41-205	108 Crane		12.0	12.0
Total operating hrs to date: 6,264.0		Idle hrs MTD: 864.0	Opr hrs MTD: 2,424.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 48	Page 67 of 364
		DATE 14 Mar 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Non-Critical Delay Temperature Min 55 °F Max 78 °F No Precipitation 7 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
The Dredge E. Stroud continued dredging the north cut at STA 14+50 to STA 21+20 for a daily advance of 670ft, and approximately 59,556 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, open line for ship. QC's ran survey checks, ran DA's, and processed. Dredge was cleaned and sanitized.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Captain held a JSA to remind employees to watch for over head loads, wear PPE and watch for slip trips and falls during tasks. Outside crews moved anchors and worked on house keeping around the dredge. Galley hand is continuing to sanitize walls in quarter deck and galley. Day crew continued to fuse plastic pipe at the landing. SSHO monitored employees wearing PPE during tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today No preparatory inspections held today			
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 68 of 364					
		48							
		DATE							
		14 Mar 2021 - Sunday							
PROJECT		CONTRACT NUMBER							
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016							
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0				
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0				
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0				
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0				
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0				
Mike Hooks, L.L.C	OILER			3.0	36.0				
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0				
Mike Hooks, L.L.C	CRANE OPERATOR			0.0	0.0				
Mike Hooks, L.L.C	DECK HAND			8.0	96.0				
Mike Hooks, L.L.C	ENGINEER			2.0	24.0				
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0				
Total hrs worked to date:		12,732.0	Hrs worked MTD:	5,304.0	Total:	31.0	372.0		
EQUIPMENT HOURS									
Equipment Name	Description			Idle Hours	Operating Hours				
Rental	Mrs. Renae			0.0	0.0				
Rental-	Ms. Ruth			0.0	0.0				
105661-03	Dredge E. Stroud			0.0	24.0				
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0				
LA 8767ER	Andy B (Tender Boat)			0.0	24.0				
MH-62	Derrick Barge			0.0	24.0				
MH-65	Supply Barge			24.0	0.0				
MH68-12	Spill Barge			0.0	24.0				
LA 7667-FW	Survey Boat			12.0	12.0				
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0				
Big Johnny 4000	Big Johnny 4000			12.0	12.0				
MH 41-205	108 Crane			12.0	12.0				
Total operating hrs to date:		6,444.0	Idle hrs MTD:	924.0	Opr hrs MTD:	2,604.0	Total:	60.0	180.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 49	Page 69 of 364																								
		DATE 15 Mar 2021 - Monday																									
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 74 °F 0.10 IN Precipitation 9 MPH Wind																										
QC NARRATIVES GENERAL COMMENTS <p>The Dredge E. Stroud continued dredging the north cut at STA 21+20 to STA 23+20 and finished at 08:25. Then moved to the center cut at STA 43+00 to STA 45+15 for a total daily advance of 415ft, and approximately 41,380 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, got pontoons to hook up line. QC's ran the second AD reach and processed, ran DA checks and processed, talked to the spill barge crew. Dredge was cleaned and sanitized.</p>																											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Dredge captain and crew discussed moving the dredge and other tasks during the JSA. SSHO monitored the crew work on pontoons, move anchors using the Derrick barge and other tasks. Welders replaced the welding machine in the engine room using chain hoist with no near misses. The annual USACE condition survey was done today by Diers and Stark inc. Night crew is continuing to keep equipment well lit over night.</p>																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today																											
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today																											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 50%;">Description</th> <th style="width: 20%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today																			
Requirement No	Type	Description	Results																								
No QC requirements were completed today																											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 30%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today																				
Item No	Location	Description																									
No QC Deficiency items were issued today																											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 30%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today																				
Item No	Location	Description																									
No QC Deficiency items were corrected today																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site																				
Name	First Day	Last Day																									
No Contractors had their first or last day on the site																											
LABOR HOURS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Crew</th> <th style="width: 30%;">Position</th> <th style="width: 20%;">Number of Employees</th> <th style="width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td style="text-align: center;">0.0</td> <td style="text-align: center;">0.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>WELDER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	RIGGER	0.0	0.0	Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	WELDER	1.0	12.0
Crew	Position	Number of Employees	Hours Worked																								
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																								
Mike Hooks, L.L.C	RIGGER	0.0	0.0																								
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0																								
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																								
Mike Hooks, L.L.C	WELDER	1.0	12.0																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 70 of 364	
		49			
PROJECT		DATE			
		15 Mar 2021 - Monday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			0.0	0.0
Mike Hooks, L.L.C	DECK HAND			8.0	96.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		13,104.0	Hrs worked MTD:		5,676.0
			Total:		31.0
					372.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
Rental	Mrs. Renae			0.0	0.0
Rental-	Ms. Ruth			0.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		6,624.0	Idle hrs MTD:		984.0
			Opr hrs MTD:		2,784.0
			Total:		60.0
					180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 50	Page 71 of 364
		DATE 16 Mar 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 69 °F Max 81 °F No Precipitation 12 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud continued dredging Theodore ship channel at STA 45+15 to STA 48+80 for a total daily advance of 365ft, and approximately 24,739 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors, and moved the spill barge. The engine room reset the fuel block. QC's ran DA checks, ran channel checks, and processed checks, talked to the spill barge crew and helped move the spill barge. Safety held safety meeting. Dredge was cleaned and sanitized.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>Captain reminded employees to watch for over head loads and use communication during the JSA. Day crew continued work on fusing the plastic pipe at the landing. Dredge crew shifted anchors and moved the dredge for ships. SSHO and crew added two lights to the plastic pipes that were missing buoys and lights. Crew will make up buoys and lights and add them to the line. Engine room made adjustments to the cooper and maintained the engine room. A safety meeting was held to discuss an oxygen bottle near miss and praised the crew for safe pontoon work.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 72 of 364	
		50		
		DATE	16 Mar 2021 - Tuesday	
		16 Mar 2021 - Tuesday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	8.0	96.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 13,476.0		Hrs worked MTD: 6,048.0	Total: 31.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
Rental	Mrs. Renae	0.0	0.0	
Rental-	Ms. Ruth	0.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 6,804.0	Idle hrs MTD: 1,044.0	Opr hrs MTD: 2,964.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 51	Page 73 of 364																												
		DATE 17 Mar 2021 - Wednesday																													
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																													
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Non-Critical Delay Temperature Min 71 °F Max 78 °F No Precipitation 12 MPH Wind																														
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud continued dredging Theodore ship channel at STA 48+80 to STA 50+50 for a total daily advance of 170ft, and approximately 11,522 cubic yards NET was pumped into open water DA14W. Outside crew checked equipment, performed general housekeeping, shifted anchors. Dredge was cleaned and sanitized.																															
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Deck captain discussed the upcoming weather hazards for the day and plans to continue fusing plastic pipe at the landing until the weather worsens. SSHO and deck captain monitored the weather throughout the day. The dredge stood by for bad weather. SSHO painted the confined space covers on the 108 and will add decals when possible. The DTL is continuing to be update daily. Night crew took pictures, monitored the equipment during the bad weather and kept equipment well lit over night..																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today																															
ACTIVITY START/FINISH Activity No Description No activities were started or finished today																															
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today																															
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today																															
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site																															
LABOR HOURS <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>WELDER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>PROJECT ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	RIGGER	0.0	0.0	Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	WELDER	1.0	12.0	Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0
Crew	Position	Number of Employees	Hours Worked																												
Mike Hooks, L.L.C	RIGGER	0.0	0.0																												
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0																												
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																												
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																												
Mike Hooks, L.L.C	WELDER	1.0	12.0																												
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 74 of 364					
		51							
		DATE							
		17 Mar 2021 - Wednesday							
PROJECT		CONTRACT NUMBER							
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016							
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0				
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0				
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0				
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0				
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0				
Mike Hooks, L.L.C	OILER			3.0	36.0				
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0				
Mike Hooks, L.L.C	CRANE OPERATOR			0.0	0.0				
Mike Hooks, L.L.C	DECK HAND			8.0	96.0				
Mike Hooks, L.L.C	ENGINEER			2.0	24.0				
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0				
Total hrs worked to date:		13,848.0	Hrs worked MTD:	6,420.0	Total:	31.0	372.0		
EQUIPMENT HOURS									
Equipment Name	Description			Idle Hours	Operating Hours				
Rental	Mrs. Renae			0.0	0.0				
Rental-	Ms. Ruth			0.0	0.0				
105661-03	Dredge E. Stroud			0.0	24.0				
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0				
LA 8767ER	Andy B (Tender Boat)			0.0	24.0				
MH-62	Derrick Barge			0.0	24.0				
MH-65	Supply Barge			24.0	0.0				
MH68-12	Spill Barge			0.0	24.0				
LA 7667-FW	Survey Boat			12.0	12.0				
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0				
Big Johnny 4000	Big Johnny 4000			12.0	12.0				
MH 41-205	108 Crane			12.0	12.0				
Total operating hrs to date:		6,984.0	Idle hrs MTD:	1,104.0	Opr hrs MTD:	3,144.0	Total:	60.0	180.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 52	Page 75 of 364
		DATE 18 Mar 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 55 °F Max 74 °F No Precipitation 14 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging Theodore ship channel at STA 50+50 to STA 50+50 for a total daily advance of 0ft, and approximately 0 cubic yards NET was pumped into open water DA14W. Outside crew checked, cleaned equipment, and performed general housekeeping. Qc's updated RMS. Dredge was cleaned and sanitized.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
A JSA was held between shifts to discuss over night weather and the tasks for the day. Over night crew checked on equipment overnight and made sure equipment was well lit during bad weather. SSHO held an American Red Cross CPR class. Employees trained on hands on First aid, CPR and got familiarized with the AED by using the AED trainer. Ms Brenda monitored the day crew start work on adding blocks to the plastic pipe for later use. Employees are continuing to wear PPE and using good communication.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 76 of 364	
		52		
		DATE	18 Mar 2021 - Thursday	
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	8.0	96.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 14,220.0		Hrs worked MTD: 6,792.0	Total: 31.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
Rental	Mrs. Renae	0.0	0.0	
Rental-	Ms. Ruth	0.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 7,164.0		Idle hrs MTD: 1,164.0	Opr hrs MTD: 3,324.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 53	Page 77 of 364
		DATE 19 Mar 2021 - Friday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 51 °F Max 61 °F No Precipitation 18 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging Theodore ship channel at STA 50+50 to STA 52+50 for a total daily advance of 200ft, and approximately 13,556 cubic yards NET was pumped into open water DA14W. Outside crew checked, cleaned equipment, repaired pontoon line due to weather damage, and performed general housekeeping. Fuel barge arrived at 1:30am and left at 4:00am. Qc's updated RMS. Dredge was cleaned and sanitized.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO and Deck Captain held a safety meeting to discuss equipment lighting, oxygen acetylene bottle handling, and safety awareness for upcoming tasks. Welder added the brackets for the fire extinguisher, axe and ring buoy to the 108 crane. Outside crew got the pontoons lined up safely with good communication and no near misses. Ms Brenda continued to monitor the crew at the landing during operations. Alternate SSHO is keeping equipment well lit at night and visible.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 53	Page 78 of 364	
		DATE 19 Mar 2021 - Friday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	8.0	96.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date:		14,592.0	Hrs worked MTD:	7,164.0
			Total:	31.0 372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
Rental	Mrs. Renae	0.0	0.0	
Rental-	Ms. Ruth	0.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	0.0	0.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date:		7,332.0	Idle hrs MTD:	1,212.0
			Opr hrs MTD:	3,492.0
			Total:	48.0 168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 54	Page 79 of 364
		DATE 20 Mar 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Non-Critical Delay Temperature Min 52 °F Max 65 °F No Precipitation 11 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging Theodore ship channel at STA 52+50 to STA 56+30 for a total daily advance of 380ft, and approximately 25,756 cubic yards NET was pumped into open water DA14W. Outside crew checked, cleaned equipment, shifted anchors, and performed general housekeeping. Qc's ran surveys and processed check sections. Dredge was cleaned, sanitized, and trash was removed.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Crew discussed plans to continue adding blocks to the plastic pipe at the landing. Deck captain reminded the crew of crane operation hazards and PPE. Dredge crew moved anchors on the spill barge and the dredge with no incidents. SSHO and engineer replaced worn safety signage around the dredge. Night crew is continuing to check equipment over night for lighting. Crews are working safely with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 80 of 364	
		54		
		DATE	20 Mar 2021 - Saturday	
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	8.0	96.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 14,964.0		Hrs worked MTD: 7,536.0	Total: 31.0	372.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
Rental	Mrs. Renae	0.0	0.0	
Rental-	Ms. Ruth	0.0	0.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	0.0	0.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 7,500.0		Idle hrs MTD: 1,260.0	Opr hrs MTD: 3,660.0	Total: 48.0 168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 55	Page 81 of 364
		DATE 21 Mar 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 50 °F Max 72 °F No Precipitation 9 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging Theodore ship channel at STA 56+30 to STA 58+90 for a total daily advance of 260ft, and approximately 17,622 cubic yards NET was pumped into open water DA14W. Outside crew checked, cleaned equipment, shifted anchors, and performed general housekeeping. Qc's ran surveys, processed check sections, and found the pontoon that floated off. Dredge was cleaned, sanitized, and trash was removed.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Deck Capt. and crew discussed the tasks for the day in the morning JSA. Welders and landing crew made repairs to pontoon pipe at the landing . SSHO monitored crew during crane operations. Employees were seen wearing PPE while using good communication. The dredge crew shifted anchors and moved the dredge for inbound/ outbound tows. Night crews are continuing to take pictures of the equipment well lit over night. Crews are working safely with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 82 of 364	
		55			
PROJECT		DATE			
		21 Mar 2021 - Sunday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			0.0	0.0
Mike Hooks, L.L.C	DECK HAND			8.0	96.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date: 15,336.0		Hrs worked MTD: 7,908.0		Total: 31.0 372.0	
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
Rental	Mrs. Renae			0.0	0.0
Rental-	Ms. Ruth			0.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			0.0	0.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date: 7,668.0		Idle hrs MTD: 1,308.0		Opr hrs MTD: 3,828.0	
				Total: 48.0 168.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 56	Page 83 of 364
		DATE 22 Mar 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 47 °F Max 74 °F No Precipitation 11 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging Theodore ship channel STA 58+90 to STA 62+10 for a total daily advance of 320ft, and approximately 21,689 cubic yards NET was pumped into open water DA14W. Outside crew checked, cleaned equipment, shifted anchors, clean cutter, cable, and performed general housekeeping. Safety held safety meeting. Dredge pack malfunctioned and we didn't get data from 12:00 to 4:00am. Dredge was cleaned, sanitized, and trash was removed.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Shift crews discussed upcoming tasks for the day. Dredge crew moved the line anchors, replaced the Derrick barge cable and worked on dredge housekeeping. SSHO monitored crew wearing PPE during cable cutting operations. Mate had crew paint anchor buoys yellow for better visibility. Landing crew continued work on pontoon repairs with no near misses. SSHO alternate inspected fleeting area for equipment and lighting.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 84 of 364	
		56			
		DATE		22 Mar 2021 - Monday	
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			0.0	0.0
Mike Hooks, L.L.C	DECK HAND			8.0	96.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		15,708.0	Hrs worked MTD:		8,280.0
			Total:		31.0 372.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
Rental	Mrs. Renae			0.0	0.0
Rental-	Ms. Ruth			0.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			0.0	0.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		7,836.0	Idle hrs MTD:	1,356.0	Opr hrs MTD: 3,996.0
			Total:	48.0	168.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 57	Page 85 of 364
		DATE 23 Mar 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 65 °F Max 73 °F No Precipitation 20 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging Theodore ship channel STA 62+10 to STA 62+60 for a total daily advance of 50ft, and approximately 3,389 cubic yards NET was pumped into open water DA14W. Outside crew checked, cleaned equipment, shifted anchors, clean cutter, and performed general housekeeping. Safety held safety meeting. Dredge pack malfunctioned and we didn't get data from 12:00 to 4:00am. Dredge was cleaned, sanitized, and trash was removed.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
A safety meeting and a JSA were held early morning during shift change with both AM and PM crews. Deck Capt had the crew inspect the fleeting area and take count of floating equipment before the bad weather. SSHO and engineers corrected deficiencies. Crews at the landing continued making repairs to pontoon equipment. Welder made a make shift barricade to protect near by workers from welders flash. SSHO and Deck Capt are monitoring weather.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 86 of 364	
		57			
		DATE		23 Mar 2021 - Tuesday	
		PROJECT		CONTRACT NUMBER	
Maintenance Dredging of Mobile Harbor		W9127820D0078		W9127821F0016	
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			0.0	0.0
Mike Hooks, L.L.C	DECK HAND			8.0	96.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		16,080.0	Hrs worked MTD:	8,652.0	Total: 31.0 372.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
Rental	Mrs. Renae			0.0	0.0
Rental-	Ms. Ruth			0.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			0.0	0.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		8,004.0	Idle hrs MTD:	1,404.0	Opr hrs MTD: 4,164.0
				Total:	48.0 168.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 58	Page 87 of 364
		DATE 24 Mar 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 67 °F Max 70 °F No Precipitation 25 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS Dredge E. Stroud stopped digging and started pumping water at STA 62+60 because of rough seas and poor weather conditions. Outside crew checked equipment and performed general housekeeping. Safety held safety meeting. QCs worked on completing old RMS. Dredge was cleaned, sanitized, and trash was removed.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Crew discussed tasks for equipment watch during bad weather. Night crew set up submerge buoys with lights to have ready for when the dredge adds submerge line. Engine room crew fueled up crew boat Captain Dickey with no over fills or spills. Leverman maintained good communication with boat/ ship traffic in ship channel. Mate and deckhand painted spud collars for better visibility at night for night shift leverman. Once task was completed paint was safely stored back in paint locker. No accidents, injuries or near misses.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	1.0	12.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 88 of 364	
		58			
		DATE		24 Mar 2021 - Wednesday	
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			0.0	0.0
Mike Hooks, L.L.C	DECK HAND			8.0	96.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		16,452.0	Hrs worked MTD:		9,024.0
			Total:		31.0
					372.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
Rental	Mrs. Renae			0.0	0.0
Rental-	Ms. Ruth			0.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			0.0	0.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		8,172.0	Idle hrs MTD:		1,452.0
			Opr hrs MTD:		4,332.0
			Total:		48.0
					168.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 89 of 364																												
		59																													
		DATE	25 Mar 2021 - Thursday																												
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																													
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 69 °F Max 76 °F No Precipitation 20 MPH Wind																														
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud stopped digging and started pumping water at STA 62+60 because of rough seas and poor weather conditions. Outside crew checked equipment, broke pipe line at 0315, worked on broken nipple on subline, blew out the subline that had water in it. Welder welded nipples for the plastic, Performed general housekeeping. Safety held safety meeting. QCs worked on completing old RMS. Dredge was cleaned, sanitized, and trash was removed.																															
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Crew discussed tasks for equipment watch during bad weather. Leverman maintained good communication with boat/ ship traffic in ship channel. Engineer went and looked at spill barge they were having problems with keeping power. Engineer changed out faulty GFCI on spill barge. Welder made welding repairs to balls and bells in the harbor. Standing by for rough weather. No accidents, injuries or near misses.																															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today																															
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today																															
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today																															
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today																															
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today																															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site																															
LABOR HOURS <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>WELDER</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>PROJECT ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	RIGGER	0.0	0.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	WELDER	2.0	24.0	Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0
Crew	Position	Number of Employees	Hours Worked																												
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																												
Mike Hooks, L.L.C	RIGGER	0.0	0.0																												
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																												
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																												
Mike Hooks, L.L.C	WELDER	2.0	24.0																												
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0																												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 90 of 364	
		59			
		DATE		25 Mar 2021 - Thursday	
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			2.0	24.0
Mike Hooks, L.L.C	OILER			0.0	0.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			4.0	48.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		16,764.0	Hrs worked MTD:		9,336.0
			Total:		26.0
					312.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
Rental	Mrs. Renae			0.0	0.0
Rental-	Ms. Ruth			0.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			0.0	0.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		8,340.0	Idle hrs MTD:	1,500.0	Opr hrs MTD:
				4,500.0	Total:
				48.0	168.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 60	Page 91 of 364																				
		DATE 26 Mar 2021 - Friday																					
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																					
CONTRACTOR Mike Hooks, L.L.C	WEATHER Previous Weather - Critical Delay Temperature Min 71 °F Max 78 °F No Precipitation 8 MPH Wind																						
QC NARRATIVES																							
GENERAL COMMENTS																							
<p>Dredge E. Stroud started digging at STA 62+60 to STA 63+65 for a total daily advance of 105ft and 7,117 cubic yards NET pumped into DA14W. The dredge pumped water from 0000 to 1710 due to rough seas, fog, and repairing line from storm damage. Outside crew checked equipment, repaired and connected line, moved spill barge into the DA, and worked on preparing line at the landing. SSHO held a safety meeting for the crew. QCs worked on previous RMS reports, preparing dredgepack for the leverroom, checked skiff, and updated DQM. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>																							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)																							
<p>SSHO and Deck Captain approved and signed off on JSAs. Deck crew worked on replacing wore out tanks with new tanks on discharge line. All proper ppe was used for task at hand. Crane was used to lift tanks out of water and a flagger was there to assist. Engine room maintained engines and fueled crew boat up with no spills or over fills. Welders continued to make repairs to balls and bells in the harbor. Leverman maintained good communication with boat/ ship traffic in ship channel. No accidents, injuries or near misses.</p>																							
PREP/INITIAL DATES		(Preparatory and initial dates held and advance notice)																					
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>																							
ACTIVITY START/FINISH																							
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>																							
QC REQUIREMENTS																							
<table border="0" style="width: 100%;"> <tr> <td style="border-bottom: 1px solid black;">Requirement No</td> <td style="border-bottom: 1px solid black;">Type</td> <td style="border-bottom: 1px solid black;">Description</td> <td style="border-bottom: 1px solid black;">Results</td> </tr> </table> <p>No QC requirements were completed today</p>				Requirement No	Type	Description	Results																
Requirement No	Type	Description	Results																				
ISSUED QA/QC DEFICIENCY																							
(Describe QA and QC Deficiency items issued)																							
<table border="0" style="width: 100%;"> <tr> <td style="border-bottom: 1px solid black;">Item No</td> <td style="border-bottom: 1px solid black;">Location</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> </table> <p>No QC Deficiency items were issued today</p>				Item No	Location	Description																	
Item No	Location	Description																					
CORRECTED QA/QC DEFICIENCY																							
(Report QC and QA Deficiency items corrected)																							
<table border="0" style="width: 100%;"> <tr> <td style="border-bottom: 1px solid black;">Item No</td> <td style="border-bottom: 1px solid black;">Location</td> <td style="border-bottom: 1px solid black;">Description</td> </tr> </table> <p>No QC Deficiency items were corrected today</p>				Item No	Location	Description																	
Item No	Location	Description																					
CONTRACTORS ON SITE																							
(Report first and/or last day contractors were on site)																							
<table border="0" style="width: 100%;"> <tr> <td style="border-bottom: 1px solid black;">Name</td> <td style="border-bottom: 1px solid black;">First Day</td> <td style="border-bottom: 1px solid black;">Last Day</td> </tr> </table> <p>No Contractors had their first or last day on the site</p>				Name	First Day	Last Day																	
Name	First Day	Last Day																					
LABOR HOURS																							
<table border="0" style="width: 100%;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: right;">Number of Employees</th> <th style="text-align: right;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td style="text-align: right;">0.0</td> <td style="text-align: right;">0.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: right;">2.0</td> <td style="text-align: right;">24.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	RIGGER	0.0	0.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Crew	Position	Number of Employees	Hours Worked																				
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																				
Mike Hooks, L.L.C	RIGGER	0.0	0.0																				
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																				
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 60	Page 92 of 364	
		DATE 26 Mar 2021 - Friday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	4.0	48.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 17,076.0		Hrs worked MTD: 9,648.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
MH-62	Derrick Barge	0.0	24.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 8,508.0	Idle hrs MTD: 1,548.0	Opr hrs MTD: 4,668.0	Total: 48.0	168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 61	Page 93 of 364
		DATE 27 Mar 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 71 °F Max 78 °F No Precipitation 9 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud started digging at STA 63+65 to STA 64+85 for a total daily advance of 120ft and 4,744 cubic yards NET pumped into DA14W. The dredge pumped water from 0000 to 07:30 & 1400 to 2400 due to rough seas, fog, and repairing line from storm damage. Outside crew checked equipment, repaired and connected line, moved spill barge into the DA, and worked on cleaning up the landing, loaded cable on the 108. SSHO held a safety meeting for the crew. QCs worked on previous RMS reports, preparing dredge pack for the leveroom, checked skiff, and updated DQM. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>SSHO and Deck Captain approved and signed off on JSAs. Deck crew shifted anchors safely. Engine room crew maintained engines with proper on for task at hand. Gods Glory tug waiting for fog to clear up to bring submergable pipe onsite from harbor. Leverman maintained good communication with boat/ ship traffic in ship channel. No accidents, injuries or near misses.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 94 of 364	
		61		
		DATE	27 Mar 2021 - Saturday	
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	4.0	48.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 17,388.0		Hrs worked MTD: 9,960.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 8,676.0	Idle hrs MTD: 1,596.0	Opr hrs MTD: 4,836.0	Total: 48.0	168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 62	Page 95 of 364
		DATE 28 Mar 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Previous Weather - Critical Delay Temperature Min 57 °F Max 84 °F 0.90 IN Precipitation 25 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud started digging at STA 64+85 to STA 67+65 for a total daily advance of 280ft and 11,070 cubic yards NET pumped into DA14W. The dredge pumped water from 0000 to 06:45 due to rough seas and fog. Picked up cutter head to 46' plus tide at STA 65+00 due to clay. Outside crew checked equipment, connected line, moved spill barge 1,300ft West & about 450ft in the DA, Shifted anchors and worked on cleaning up the landing. SSHO held a safety meeting for the crew, started putting lights on buoys. QCs worked on previous RMS reports, preparing dredge pack for the leveroom, checked skiff, and updated DQM. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>SSHO and Deck Captain approved and signed off on JSAs. Submergible line was put into service safely with assistance from tug Gods Glory. SSHO and QC worked on buoy lights at the landing. Leverman maintained good communication with boat/ ship traffic in ship channel. No accidents, injuries or near misses.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 96 of 364	
		62		
		DATE	28 Mar 2021 - Sunday	
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	4.0	48.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 17,700.0		Hrs worked MTD: 10,272.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 8,844.0	Idle hrs MTD: 1,644.0	Opr hrs MTD: 5,004.0	Total: 48.0	168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 63	Page 97 of 364
		DATE 29 Mar 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 73 °F No Precipitation 12 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud started digging at STA 67+65 to STA 71+35 for a total daily advance of 370ft and 13,584 cubic yards NET pumped into DA14W. The dredge pumped water from 0300 to 07:20 due to rough seas. Picked up cutter head to 45' plus tide at STA 69+25 due to clay. Picked up cutter head to 44' plus tide at STA 70+30 due to clay. Outside crew checked equipment, shifted anchors, cleaned the cutter head, greased the ladder & traveling block. SSHO held a safety meeting for the crew, started putting lights on buoys. QCs worked on running the 3rd Reach ADS, check sections and processing. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>SSHO and Deck Captain approved and signed off on JSAs. More submergable line was brought on location safely with assistance from tug Gods Glory. 13:00 LOTO took place to get a tire and to clean clay out of cutter head. Welders are continuing to make weld repairs in harbor on balls and bells. Leverman maintained good communication with boat/ ship traffic in ship channel. QC department followed rules of the road while doing surveys. No accidents, injuries or near misses.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 63	Page 98 of 364	
		DATE 29 Mar 2021 - Monday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	4.0	48.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 18,012.0		Hrs worked MTD: 10,584.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 9,012.0	Idle hrs MTD: 1,692.0	Opr hrs MTD: 5,172.0	Total: 48.0	168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 99 of 364																								
		64																									
		DATE	30 Mar 2021 - Tuesday																								
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Critical Delay Temperature Min 45 °F Max 83 °F 0.10 IN Precipitation 15 MPH Wind																									
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud started digging at STA 71+35 to STA 75+35 for a total daily advance of 400ft and 13,556 cubic yards NET pumped into DA14W. The dredge pumped water from 1620 to 2400 due to rough seas. Picked up cutter head to 44.5' plus tide at STA 73+10 due to clay. Outside crew checked equipment, shifted anchors, cleaned the cutter head. SSHO held a safety meeting for the crew. QCs worked on submittals for the 3rd Reach ADS, inspected skiff, and attempted to run CKS. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.																											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO and Deck Captain approved and signed off on JSAs. Safety meeting was held with crew QA Josh and Hannah attended over the phone. Welders are continuing to make weld repairs in harbor on balls and bells. Deck crew shifted anchors safely wearing all proper ppe for task at hand. Leverman maintained good communication with boat/ ship traffic in ship channel. QC department followed rules of the road while doing surveys. No accidents, injuries or near misses.																											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today																											
ACTIVITY START/FINISH Activity No Description No activities were started or finished today																											
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today																											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today																											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today																											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site																											
LABOR HOURS <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>WELDER</td> <td>2.0</td> <td>24.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	RIGGER	0.0	0.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	WELDER	2.0	24.0
Crew	Position	Number of Employees	Hours Worked																								
Mike Hooks, L.L.C	RIGGER	0.0	0.0																								
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																								
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																								
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																								
Mike Hooks, L.L.C	WELDER	2.0	24.0																								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 100 of 364	
		64		
		DATE	30 Mar 2021 - Tuesday	
		30 Mar 2021 - Tuesday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 18,324.0		Hrs worked MTD: 10,896.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
MH-62	Derrick Barge	0.0	24.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 9,180.0	Idle hrs MTD: 1,740.0	Opr hrs MTD: 5,340.0	Total: 48.0	168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 101 of 364	
		65		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	31 Mar 2021 - Wednesday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
CONTRACTOR	Mike Hooks, L.L.C	WEATHER	Weather Caused No Delay Temperature Min 54 °F Max 80 °F No Precipitation 13 MPH Wind	
QC NARRATIVES				
GENERAL COMMENTS				
Dredge E. Stroud started digging at STA 75+35 to STA 76+50 for a total daily advance of 115ft and 3,897 cubic yards NET pumped into DA14W. Outside crew checked equipment. QCs worked on submittals for the 3rd Reach ADS, inspected, changed oil, and cleaned the skiff. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
SSHO and Deck Captain approved and signed off on JSAs. SSHO held a thorough turnover with one another. Welders are continuing to make weld repairs on balls and bells. Leverman maintained good communication with boat/ ship traffic in ship channel. Crew at the landing started work on adding floats to the plastic pipe. Ms Brenda monitored the crew wear PPE during pneumatic tool operations. Crew was seen using good communication while working with the crane. Crew inspected equipment over night during bad weather. No accidents or near misses.				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
<u>Preparatory Inspections held today</u>				
No preparatory inspections held today				
<u>Initial Inspections held today</u>				
No initial inspections held today				
ACTIVITY START/FINISH				
<u>Activity No</u>	<u>Description</u>			
No activities were started or finished today				
QC REQUIREMENTS				
<u>Requirement No</u>	<u>Type</u>	<u>Description</u>	<u>Results</u>	
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
<u>Item No</u>	<u>Location</u>	<u>Description</u>		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
<u>Item No</u>	<u>Location</u>	<u>Description</u>		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
<u>Name</u>	<u>First Day</u>	<u>Last Day</u>		
No Contractors had their first or last day on the site				
LABOR HOURS				
<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	RIGGER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 102 of 364				
		65						
PROJECT		DATE						
		31 Mar 2021 - Wednesday						
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER						
		W9127820D0078 W9127821F0016						
Mike Hooks, L.L.C	DECK CAPTAIN			0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE			2.0	24.0			
Mike Hooks, L.L.C	OILER			0.0	0.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0			
Mike Hooks, L.L.C	DECK HAND			5.0	60.0			
Mike Hooks, L.L.C	ENGINEER			2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0			
Total hrs worked to date:		18,636.0	Hrs worked MTD:	11,208.0	Total:	26.0	312.0	
EQUIPMENT HOURS								
Equipment Name	Description			Idle Hours	Operating Hours			
MH-62	Derrick Barge			0.0	24.0			
105661-03	Dredge E. Stroud			0.0	24.0			
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0			
LA 8767ER	Andy B (Tender Boat)			0.0	24.0			
MH-65	Supply Barge			24.0	0.0			
MH68-12	Spill Barge			0.0	24.0			
LA 7667-FW	Survey Boat			12.0	12.0			
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0			
MH 41-205	108 Crane			12.0	12.0			
Total operating hrs to date:	9,348.0	Idle hrs MTD:	1,788.0	Opr hrs MTD:	5,508.0	Total:	48.0	168.0
MISHAP REPORTING (Describe mishaps)								
No mishaps reported today								
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.						
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 103 of 364
		DATE 01 Apr 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Critical Delay Temperature Min 47 °F Max 64 °F No Precipitation 40 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud stayed at STA 76+50 for a total daily advance of 0ft and 0 cubic yards NET pumped into DA14W due to rough seas and heavy winds. Outside crew checked equipment. QCs worked on submittals for the 3rd Reach ADS, and dropped them off. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
A JSA and safety meeting were held early morning to discuss eye protection, new hire training for engine room and outside SSEs. Captain discussed crane operation hazards and precautions. Dredge is on stand by for weather. SSHO started monthly safety inspections. Extension cords, tools and fire extinguishers were inspected for April. No defective equipment was found. Brenda monitored plastic pipe work at the landing. Employees were seen wearing PPE while using pneumatic tools. Night crew is continuing to monitor equipment and keep it well lit over night.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 104 of 364	
		66		
PROJECT		DATE	01 Apr 2021 - Thursday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
Maintenance Dredging of Mobile Harbor				
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 18,948.0		Hrs worked MTD: 312.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 9,516.0	Idle hrs MTD: 48.0	Opr hrs MTD: 168.0	Total: 48.0	168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 67	Page 105 of 364
		DATE 02 Apr 2021 - Friday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Critical Delay Temperature Min 41 °F Max 64 °F No Precipitation 30 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging STA 76+50 to STA 77+85 for a total daily advance of 135ft and 6,100 cubic yards NET pumped into DA14W. Outside crew checked equipment, added subline, shifted anchors, greased ladder, a-frame, and the spud. QCs ran checks, ran DA checks, processed all the checks, and picked clean laundry. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
A JSA was held during shift change to discuss the tasks for the day. Day crew continued work on getting the submerge line ready. Employees were seen wearing PPE during crane and rigging operations. Dredge crew moved pontoon anchors and straighten up the line to get the dredge started up. A 1000' section of plastic with orange floats was added safely with no incidents. Night crew is continuing to keep equipment well lit over night. Crews are working safely with no incidents to report..			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 106 of 364	
		67		
		DATE	02 Apr 2021 - Friday	
		PROJECT		CONTRACT NUMBER
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 19,260.0		Hrs worked MTD: 624.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 9,684.0	Idle hrs MTD: 96.0	Opr hrs MTD: 336.0	Total: 48.0	168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 68	Page 107 of 364																													
		DATE 03 Apr 2021 - Saturday																														
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																														
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Non-Critical Delay Temperature Min 39 °F Max 68 °F No Precipitation 15 MPH Wind																														
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud continued dredging STA 77+85 to STA 82+70 for a total daily advance of 485ft and 21,915 cubic yards NET pumped into DA14W. Outside crew checked equipment, blew up subline to be able to move spill barge, shifted anchors, moved for in bound and outbound barges and ships, moved the spill barge. QCs ran checks, processed them, helped put spill barge in location. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.																																
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Captain held a JSA to remind employees of hazards in today's crane and submerge line operations. SSO continued work on monthly equipment check and monitored today's tasks. Confined spaces on the 108 crane barge were stenciled. DTL was updated. Employees were seen PPE while picking up anchors on the Derrick barge and working with cables. Captain added reflective tape to the spud sheaves covers for better visibility. Night crew freshened up the lights on the 108 crane and floating equipment.																																
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today																																
ACTIVITY START/FINISH Activity No Description No activities were started or finished today																																
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today																																
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today																																
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today																																
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site																																
LABOR HOURS <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td>0.0</td> <td>0.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>WELDER</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>PROJECT ENGINEER</td> <td>1.0</td> <td>12.0</td> </tr> </tbody> </table>					Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	RIGGER	0.0	0.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	WELDER	2.0	24.0	Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0
Crew	Position	Number of Employees	Hours Worked																													
Mike Hooks, L.L.C	RIGGER	0.0	0.0																													
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																													
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																													
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																													
Mike Hooks, L.L.C	WELDER	2.0	24.0																													
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0																													

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 108 of 364	
		68		
PROJECT		DATE	03 Apr 2021 - Saturday	
		CONTRACT NUMBER		W9127820D0078 W9127821F0016
Maintenance Dredging of Mobile Harbor				
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 19,572.0		Hrs worked MTD: 936.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
MH-62	Derrick Barge	0.0	24.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 9,852.0	Idle hrs MTD: 144.0	Opr hrs MTD: 504.0	Total: 48.0	168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 69 Page 109 of 364

DATE
04 Apr 2021 - Sunday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

CONTRACTOR
Mike Hooks, L.L.C

WEATHER
Weather Caused No Delay
Temperature Min 44 °F Max 71 °F
No Precipitation 2 MPH Wind

QC NARRATIVES

GENERAL COMMENTS

Dredge E. Stroud continued dredging STA 82+70 to STA 88+70 for a total daily advance of 600ft and 27,111 cubic yards NET pumped into DA14W. Outside crew checked equipment, shifted anchors, moved for in bound and outbound barges and ships. QCs ran checks in the channel and DA, processed them. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO issued PPE to crew before shift. Outside leverman and crew moved plastic that was near the fleeting area to Deer river. Employees picking up anchors with the Derrick barge were seen wearing PPE. Shift mate got the crew to remove excess mud off the Derrick's deck after picking up the anchors to prevent a slip hazard. Engine room maintained the engine room. Outside crews added buoys to the 1000 foot of plastic that was set out yesterday. Alternate SSHO is continuing to take pictures of the floating equipment over night.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 110 of 364	
		69			
PROJECT		DATE			
		04 Apr 2021 - Sunday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			2.0	24.0
Mike Hooks, L.L.C	OILER			0.0	0.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			5.0	60.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		19,884.0	Hrs worked MTD:		1,248.0
			Total:		26.0
					312.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		10,020.0	Idle hrs MTD:	192.0	Opr hrs MTD:
				672.0	Total:
				48.0	168.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 70	Page 111 of 364
		DATE 05 Apr 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 77 °F No Precipitation 2 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging STA 88+70 to STA 94+55 for a total daily advance of 585ft and 26,433 cubic yards NET pumped into DA14W. Outside crew checked equipment, shifted anchors, moved for in bound ship, pulled pipe line, cleaned cutter wire, changed leaking line on discharge pressure line. Dredge had a safety drill. QCs ran checks in the channel, ran reach 4 ADS and processed them. Dropped off laundry, started putting together submittals. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
A safety meeting and a JSA were discussed during morning crew change. Hand placement awareness was discussed along with other topics. Captain reminded crews to watch for over head loads to the crew working on crane operations. Outside crew made repairs to the swing anchor buoy and painted the buoy for better visibility. Day crew welder and crew added weights to plastic pipe while another crew added sub buoys with lights for the 4000' section of plastic to be used later on the job. Crews are seen wearing PPE and using good communication.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 70	Page 112 of 364	
		DATE 05 Apr 2021 - Monday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 20,196.0		Hrs worked MTD: 1,560.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 10,188.0		Idle hrs MTD: 240.0	Opr hrs MTD: 840.0	Total: 48.0 168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 71	Page 113 of 364
		DATE 06 Apr 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 53 °F Max 76 °F No Precipitation 9 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging STA94+55 to STA 98+65 for a total daily advance of 410ft and 18,526 cubic yards NET pumped into DA14W. Outside crew checked equipment, shifted anchors, moved for in bound and out bound ships, pulled pipe line, took out 2,820ft of subline and added 4,160ft of line. Moved the spill barge 4,500ft to the west. QCs ran checks in the channel, and processed them, moved the spill barge, and continued putting together submittal package. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Captain and SSHO discussed the tasks for the day in the morning JSA. Outside crews followed the job steps and hazards mentioned in the JSA and the 4000' of plastic was added with no incidents. Ms Brenda monitored the welders and crew continue to work on adding weights to the submerge line. Ms Brenda issued needed PPE to the landing crew. Items on the DTL were completed and updated. Alternate SSHO is continuing to keep equipment well lit over night.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 114 of 364	
		71			
PROJECT		DATE			
		06 Apr 2021 - Tuesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			2.0	24.0
Mike Hooks, L.L.C	OILER			0.0	0.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			5.0	60.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date: 20,508.0		Hrs worked MTD: 1,872.0		Total: 26.0 312.0	
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
MH68-12	Spill Barge			0.0	24.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date: 10,356.0		Idle hrs MTD: 288.0		Opr hrs MTD: 1,008.0	
				Total: 48.0 168.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 115 of 364
		72	
		DATE	07 Apr 2021 - Wednesday
		CONTRACT NUMBER	W9127820D0078 W9127821F0016
PROJECT Maintenance Dredging of Mobile Harbor			
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 77 °F No Precipitation 11 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging STA 98+65 to STA 104+10 for a total daily advance of 545ft and 15,391 cubic yards NET pumped into DA14W. At 06:55, the dredge seized operation due to broken STB spud cable. Crew replaced STB spud cable and the dredge started digging at 09:10 After STA 100+00 the dredge was instructed by John Morris to swing 22 degree sets. Outside crew checked equipment, shifted anchors, moved for in bound and out bound ships, pulled pipe line, fixed STB spud cable. QCs ran checks in the channel, processed them, moved the spill barge, and fueled up the skiff. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
A JSA was held to plan the tasks for the day. During the JSA the STB spud cable broke and needed to be changed. SSOH reminded employees to use communication during operation and passed out PPE. Crew completed the task with no near misses. Ms Brenda continued to monitor the plastic pipe operations at the landing. SSOH held a new hire orientation to discuss safe job procedures and other topics. Engineer showed SSE oiler how to use a safety harness safely while grassing the spuds. Employees are working safely with near misses to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
_____ _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
_____ _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
_____ _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
_____ _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 116 of 364	
		72			
PROJECT		DATE			
		07 Apr 2021 - Wednesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			2.0	24.0
Mike Hooks, L.L.C	OILER			0.0	0.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			5.0	60.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		20,820.0	Hrs worked MTD:		2,184.0
			Total:		26.0
					312.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
MH-62	Derrick Barge			0.0	24.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		10,524.0	Idle hrs MTD:		336.0
			Opr hrs MTD:		1,176.0
			Total:		48.0
					168.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 73	Page 117 of 364
		DATE 08 Apr 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 81 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging from STA 104+10 to STA 109+80 for a total daily advance of 570ft and 19,317 cubic yards NET pumped into DA14W. Outside crew checked equipment, shifted anchors, moved for in bound and out bound ships, adjusted pipe line, and worked on pipe for future use. QCs ran checks in the channel, processed them, discussed cks with leveroom, started measuring stern, and updated DQM. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Captain held a JSA to discuss tasks to be completed for today. Dredge Crew moved anchors and pulled the line. Engineer was seen wearing eye protection while pleasure washing the water screen. SSHO had caught in between and struck by safety classes with SSEs. SSEs watched the hand safety video and discussed it with the group. Landing crew started working go getting plastic pipe fused to be ready to use at a later time.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 118 of 364	
		73			
PROJECT		DATE			
		08 Apr 2021 - Thursday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	OILER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			5.0	60.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date: 21,132.0		Hrs worked MTD: 2,496.0		Total: 26.0	312.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date: 10,692.0	Idle hrs MTD: 384.0	Opr hrs MTD: 1,344.0	Total: 48.0	168.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 74	Page 119 of 364
		DATE 09 Apr 2021 - Friday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 67 °F Max 72 °F 3.50 IN Precipitation 25 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued dredging from STA 109+80 to 113+10 for a total daily advance of 330ft and 11,183 cubic yards NET pumped into DA14W. Outside crew checked equipment, shifted anchors, moved for in bound and out bound ships, adjusted pipe line, and worked on pipe for future use. QCs ran checks in the channel, processed them, discussed cks with leveroom, and updated DQM. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Deck Captain held a JSA to discuss the hazards of the tasks for the day. Capt reminded crews of the 25 knot winds and rain expected through out the day. Landing crew continued work on adding weights to the plastic pipe. Brenda L. monitored welding and heavy equipment operations with no near misses to report. Dredge crew moved anchors and moved the line as needed. Spill barge employees are continuing to stay aware of location and are staying in communication with the dredge. Dredge floating equipment is staying well lit over night.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	0.0	0.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 120 of 364		
		74			
PROJECT Maintenance Dredging of Mobile Harbor		DATE	09 Apr 2021 - Friday		
		CONTRACT NUMBER	W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0		
Mike Hooks, L.L.C	OILER	0.0	0.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	5.0	60.0		
Mike Hooks, L.L.C	ENGINEER	2.0	24.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0		
Total hrs worked to date: 21,444.0		Hrs worked MTD: 2,808.0	Total:	26.0	312.0
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
105661-03	Dredge E. Stroud	0.0	24.0		
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0		
LA 8767ER	Andy B (Tender Boat)	0.0	24.0		
MH-62	Derrick Barge	0.0	24.0		
MH-65	Supply Barge	24.0	0.0		
MH68-12	Spill Barge	0.0	24.0		
LA 7667-FW	Survey Boat	12.0	12.0		
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0		
MH 41-205	108 Crane	12.0	12.0		
Total operating hrs to date: 10,860.0	Idle hrs MTD: 432.0	Opr hrs MTD: 1,512.0	Total:	48.0	168.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 75	Page 121 of 364	
		DATE 10 Apr 2021 - Saturday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Critical Delay Temperature Min 61 °F Max 74 °F No Precipitation 18 MPH Wind		
QC NARRATIVES				
GENERAL COMMENTS Dredge E. Stroud pumped water due to rough seas. Outside crew checked equipment, caught the pipe that broke loose, put more pipe together for future use. QCs ran checks in the channel, processed them, discussed cks with leveroom, and updated DQM. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Deck Captain held a JSA to discuss crew tasks during rough weather. Dredge crew moved a piece of 500 foot of plastic pipe to the landing that came loose during rough weather. Landing crew stood by for rain and continued work on the submerge line weights when the weather cleared up. Dredge is continuing to stand by for weather. Night crew is continuing to monitor equipment and keep it well lit over night.				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today				
ACTIVITY START/FINISH Activity No Description No activities were started or finished today				
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site				
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	RIGGER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	1.0	12.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 122 of 364	
		75		
		DATE	10 Apr 2021 - Saturday	
		CONTRACT NUMBER		
PROJECT		Maintenance Dredging of Mobile Harbor		
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	OILER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 21,756.0		Hrs worked MTD: 3,120.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
MH-65	Supply Barge	24.0	0.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 11,028.0	Idle hrs MTD: 480.0	Opr hrs MTD: 1,680.0	Total: 48.0	168.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 76	Page 123 of 364												
		DATE 11 Apr 2021 - Sunday													
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016													
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused Non-Critical Delay Temperature Min 56 °F Max 76 °F No Precipitation 8 MPH Wind													
QC NARRATIVES GENERAL COMMENTS <p>Dredge E. Stroud started the day pumping water due to rough seas. At 0810, the dredge started dredging from STA 113+10 to 117+30 for a total daily advance of 420ft and 11,861 cubic yards NET pumped into DA14W. Outside crew checked equipment, continued to prepare pipe of future use, moved spill barge, and shifted anchors. Before start-up the crew disconnected the line to move around Green Beacon 7 in order to prevent damaging it. The navigational aid was not damaged. QCs ran checks in the channel, DA, 5th reach ADs, processed data, discussed cks with USACE and project engineer, updated DQM, and spoke with spill barge operators. In order to prevent future build-up on the DA, the spill barge operators will be swinging the spill barge continuously unless it is unsafe to do so. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>															
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>A safety meeting and a JSA were held during shift change. Crew discussed hands on training, and tasks hazard awareness. Deck Capt discussed the steps to pass the line over green beacon 7 in the JSA. Crew passed the line over and got the dredge started with no incidents. SSHO visited the welders at the landing during welding operations. Crew on the 108 crane continued work on getting the submerge line ready for use. SSHO found no deficiencies during the equipment inspection. Night crew has been doing a good job at keeping equipment well lit.</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today															
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today															
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today															
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today															
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site															
LABOR HOURS <table border="1"> <thead> <tr> <th>Crew</th> <th>Position</th> <th>Number of Employees</th> <th>Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td>2.0</td> <td>24.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	RIGGER	1.0	12.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Crew	Position	Number of Employees	Hours Worked												
Mike Hooks, L.L.C	RIGGER	1.0	12.0												
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0												

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 124 of 364	
		76			
PROJECT		DATE			
		11 Apr 2021 - Sunday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		2.0		24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR		2.0		24.0
Mike Hooks, L.L.C	WELDER		2.0		24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		0.0		0.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		0.0		0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		12.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		1.0		12.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0		0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		6.0		72.0
Mike Hooks, L.L.C	ENGINEER		2.0		24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0		36.0
Total hrs worked to date:		22,104.0	Hrs worked MTD:		3,468.0
			Total:		29.0 348.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours	Operating Hours	
MH-62	Derrick Barge		0.0	24.0	
105661-03	Dredge E. Stroud		0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)		0.0	24.0	
LA 8767ER	Andy B (Tender Boat)		0.0	24.0	
MH-65	Supply Barge		24.0	0.0	
MH68-12	Spill Barge		0.0	24.0	
LA 7667-FW	Survey Boat		12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)		0.0	24.0	
Big Johnny 4000	Big Johnny 4000		12.0	12.0	
MH 41-205	108 Crane		12.0	12.0	
Total operating hrs to date:		11,208.0	Idle hrs MTD:	540.0	Opr hrs MTD: 1,860.0
			Total:		60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 77	Page 125 of 364
		DATE 12 Apr 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 51 °F Max 81 °F No Precipitation 12 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud started dredging from STA 117+30 to STA 122+25 for a total daily advance of 495ft and 13,979 cubic yards NET pumped into DA14W. Outside crew checked equipment, continued to prepare pipe of future use, and shifted anchors. USACE QA requested we raise the ladder by 0.5ft. QCs ran checks in the channel, DA, updated DQM, and spoke with spill barge operators about future actions. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Deck captain held a JSA to discuss adding plastic pipe to the line. SSHO conducted new hire orientation with SSE. Employee was made aware of policies and safe job procedures. SSE was shown around the dredge, introduced to the captain on duty and his crew. Crew added 500 foot of plastic pipe safely with no near misses. SSHO monitored the crew replace the worn swing anchor buoy. All employees working on the tasks were seen wearing PPE. Alternate SSHO is keeping floating equipment well lit over night.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
QA requested to move ladder up 0.5ft			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 126 of 364	
		77		
		DATE	12 Apr 2021 - Monday	
		CONTRACT NUMBER		
PROJECT		Maintenance Dredging of Mobile Harbor		
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 22,452.0		Hrs worked MTD: 3,816.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 11,388.0	Idle hrs MTD: 600.0	Opr hrs MTD: 2,040.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 78	Page 127 of 364
		DATE 13 Apr 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Non-Critical Delay Temperature Min 52 °F Max 77 °F 0.11 IN Precipitation 25 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud started dredging from STA 122+25 to STA 126+35 for a total daily advance of 410ft and 9,263 cubic yards NET pumped into DA14W. Outside crew checked equipment, continued to prepare pipe of future use, and shifted anchor. QCs ran checks in the channel, DA, updated DQM, and spoke with spill barge operators about future actions. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
A JSA was held during shift change to discuss the tasks at the landing and the dredge. New hire SSE was shown how to safely tie the tender boat and got to see a pontoon connection by the crew. Crew PPE during pontoon connection and moving the swing anchors. Leverman used good communication with crew and passing vessels to move the dredge and the line to the channel green side. Ms Brenda monitored the plastic pipe operations at the landing. Night crew fueled equipment over night with no environmental hazards and are keeping equipment well lit.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 78	Page 128 of 364		
		DATE	13 Apr 2021 - Tuesday		
PROJECT	Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0		
Mike Hooks, L.L.C	OILER	1.0	12.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	6.0	72.0		
Mike Hooks, L.L.C	ENGINEER	2.0	24.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0		
<hr/> Total hrs worked to date: 22,800.0		<hr/> Hrs worked MTD: 4,164.0		<hr/> Total: 29.0 348.0	
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
MH-62	Derrick Barge	0.0	24.0		
105661-03	Dredge E. Stroud	0.0	24.0		
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0		
LA 8767ER	Andy B (Tender Boat)	0.0	24.0		
MH-65	Supply Barge	24.0	0.0		
MH68-12	Spill Barge	0.0	24.0		
LA 7667-FW	Survey Boat	12.0	12.0		
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0		
Big Johnny 4000	Big Johnny 4000	12.0	12.0		
MH 41-205	108 Crane	12.0	12.0		
<hr/> Total operating hrs to date: 11,568.0		<hr/> Idle hrs MTD: 660.0		<hr/> Opr hrs MTD: 2,220.0	
		<hr/> Total: 60.0		<hr/> 180.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 129 of 364
		79	
PROJECT		DATE	
Maintenance Dredging of Mobile Harbor		14 Apr 2021 - Wednesday	
CONTRACTOR		CONTRACT NUMBER	
Mike Hooks, L.L.C		W9127820D0078 W9127821F0016	
CONTRACTOR		WEATHER	
Mike Hooks, L.L.C		Weather Caused No Delay Temperature Min 66 °F Max 76 °F 1.30 IN Precipitation 30 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud started dredging from STA 126+35 to STA 129+30 for a total daily advance of 295ft and 6,665 cubic yards NET pumped into DA14W. Outside crew checked equipment, Pumped water because of rough seas, Shifted anchors, Moved for IB and OB tows, Moved 580' from spill barge to dredge to give the dredge more slack. QCs processed DA CKS, discussed DA locations with lever room, updated DQM data, spoke with core USACE about extending DA14W west. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
JSA's were approved at beginning of shift by SSHO and Captain. Deck crew moved discharge line around safely watching out for pinch points and line of fire while working lines. Engine room maintained engines. Leverman maintained good communication with ships/ boats in ship channel. Standing by for rough weather. No accidents, injuries or near misses.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 130 of 364	
		79		
		DATE	14 Apr 2021 - Wednesday	
		PROJECT		CONTRACT NUMBER
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 23,148.0		Hrs worked MTD: 4,512.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
MH-62	Derrick Barge	0.0	24.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 11,748.0	Idle hrs MTD: 720.0	Opr hrs MTD: 2,400.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 80	Page 131 of 364
		DATE 15 Apr 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 59 °F Max 73 °F 2.69 IN Precipitation 18 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud pumped water at STA 129+30 because of rough seas for a total daily advance of 0ft and 0 cubic yards NET pumped into DA14W. Outside crew checked equipment, Put line back together where it came apart from the storm, Recover floats that came off of line during the storm, QCs discussed DA locations with lever room, talked to the spill barge crew, updated DQM data, helped outside crew catch floats that came off of the pipeline due to the storm. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO held a safety meeting with captain and crew with QA Josh Ellsworth. Talked about new boot/ coverall policy and how they would be issued. Talked about inclement weather and slips, trips, falls with all the bad weather we are having and will have tomorrow. Engine room took on fuel and water last night with no spills or over fills. Welders worked on HDPE pipe and weights at the landing. Dredge standing by for rough weather. No accidents, injuries or near misses.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 132 of 364	
		80		
		DATE	15 Apr 2021 - Thursday	
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 23,496.0		Hrs worked MTD: 4,860.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
MH-62	Derrick Barge	0.0	24.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 11,928.0		Idle hrs MTD: 780.0	Opr hrs MTD: 2,580.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 81	Page 133 of 364
		DATE 16 Apr 2021 - Friday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 56 °F Max 72 °F No Precipitation 7 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud started digging at 09 :15 STA 129+30 to STA 133+30 for a total daily advance of 400ft and 9,037 cubic yards NET pumped into DA14W. Outside crew checked equipment, worked on anchors and rigging up anchors, changed pipe nipple, S/S anchors, move for OB ships. QCs discussed DA locations with lever room, talked to the spill barge crew, ran 6th reach ADS, CKS, and ran BDS on extended lines in the DA. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO and Captain reviewed and approved JSA's for task. QC department ran checks and surveys while operating skiff they followed rules of the road and communicated with dredge well. Leverman maintained good communication with boat/ ship traffic. Engine room worked on clutch on tender boat Michael S. wearing proper ppe for task at hand. No accidents, injuries or near misses.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 81	Page 134 of 364	
		DATE 16 Apr 2021 - Friday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 23,844.0		Hrs worked MTD: 5,208.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
No equipment hours reported today				
Total operating hrs to date: 11,928.0		Idle hrs MTD: 780.0	Opr hrs MTD: 2,580.0	Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 135 of 364
		82	
PROJECT		DATE	
Maintenance Dredging of Mobile Harbor		17 Apr 2021 - Saturday	
CONTRACTOR		CONTRACT NUMBER	
Mike Hooks, L.L.C		W9127820D0078 W9127821F0016	
CONTRACTOR		WEATHER	
Mike Hooks, L.L.C		Weather Caused No Delay Temperature Min 62 °F Max 65 °F No Precipitation 15 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued digging STA 133+30 to STA 138+55 for a total daily advance of 525ft and 11,861 cubic yards NET pumped into DA14W. Outside crew checked equipment, S/S anchors, move for OB ships, cleaned cutter head, cutter cable, suction & shaft, pulled lines. QCs discussed DA locations with lever room, talked to the spill barge crew, ran 6th reach ADS, CKS, & DA CKS. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO and Captain reviewed and approved JSA's for task. QC department ran checks and surveys while operating skiff they followed rules of the road and communicated with dredge well. Leverman maintained good communication with boat/ ship traffic. Engine room worked on clutch on tender boat Michael S. wearing proper ppe for task at hand. No accidents, injuries or near misses.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 136 of 364	
		82		
		DATE	17 Apr 2021 - Saturday	
		17 Apr 2021 - Saturday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 24,192.0		Hrs worked MTD: 5,556.0	Total:	29.0 348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 12,108.0	Idle hrs MTD: 840.0	Opr hrs MTD: 2,760.0	Total:	60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 83	Page 137 of 364
		DATE 18 Apr 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 56 °F Max 76 °F No Precipitation 15 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued digging STA 138+55 to STA 142+90 for a total daily advance of 435ft and 9,828 cubic yards NET pumped into DA14W. Outside crew checked equipment, Shift anchors, move for OB ships, cleaned cutter, cutter cable, took a tire out of the pump, laid 6,000ft submerge line down and took out 4,000ft out. Moved spill barge 3,000ft west about 1,000ft south in the DA. QCs discussed DA locations with lever room, talked to the spill barge crew, ran CKS, BDS, and dropped buoy 3,000ft west for spill barge.. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO and Captain reviewed and approved JSA's for task. Deck crew worked on putting submerge line into service. Shifted anchors with tender boats safely with all crew members following company policy and wearing proper ppe. Deckhands made a ball and bell connection watching hand placement and line of fire while working line to get connection made. Alt SSHO is making sure hand rails are closed at night when not in use. Alt SSHO is also checking lights on pipeline making sure all are operational. No accidents, injuries or near misses.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 138 of 364	
		83		
		DATE	18 Apr 2021 - Sunday	
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 24,540.0		Hrs worked MTD: 5,904.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
MH-62	Derrick Barge	0.0	24.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 12,288.0		Idle hrs MTD: 900.0	Opr hrs MTD: 2,940.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 84	Page 139 of 364
		DATE 19 Apr 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 53 °F Max 74 °F No Precipitation 20 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued digging STA 142+90 to STA 146+75 for a total daily advance of 385ft and 8,698 cubic yards NET pumped into DA14W. Outside crew checked equipment, Shift anchors, move for OB ships, pumped water from 0205 to 1120 due to rough seas and high winds. Fuel line in engine was changed. QCs discussed DA locations with lever room, talked to the spill barge crew, put together 6th reach AD & DA 14W extended BD lines submittals for core. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO and Captain reviewed and approved JSA's for task. Crew worked on submergible line at the landing with forklift, excavator and tender boat assistance. Engineers had to change out a fuel line on the Cooper motor that had shown signs of being rubbed. All proper ppe was being worn for task at hand. Alt SSHO is making sure hand rails are closed at night when not in use. Alt SSHO is also checking lights on pipeline making sure all are operational. No accidents, injuries or near misses.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 140 of 364	
		84		
PROJECT		DATE	19 Apr 2021 - Monday	
		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor				
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 24,888.0		Hrs worked MTD: 6,252.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 12,468.0		Idle hrs MTD: 960.0	Opr hrs MTD: 3,120.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 85	Page 141 of 364	
		DATE 20 Apr 2021 - Tuesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 57 °F Max 77 °F No Precipitation 10 MPH Wind		
QC NARRATIVES				
GENERAL COMMENTS				
<p>Dredge E. Stroud continued digging at STA146+75 to STA 153+30 for a total daily advance of 655ft and 14,798 cubic yards NET pumped into DA14W. QA inspector instructed dredge to drop ladder 0.5' @ 10:45. 45+ Tide @ 1700 outside crew Shift anchors, move for OB ships, pulled lines, changed out swing anchor buoy, checked the cutter, pulled the line, took on fuel, and greased the ladder. QCs discussed DA locations with lever room, talked to the spill barge crew, ran CKS, DA CKS and processed, processed STA 230+00 to STA 278+00 BDS, initial phase prep work, turned in submittals, Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
<p>SSHO and Captain reviewed and approved JSA's for task. QC Miranda finished her boaters ed course so she will be fully trained for when she makes the transition to the QC department next week. Deck crew rolled new in cable for swing wire with all proper ppe on while using cutting torch. Mate showed employee how to use derrick barge controls properly and safely. Deck crew started painting equipment once task was completed paint was put back in paint locker for proper storage. Welder made welds at landing working on discharge pipe. Alt SSHO is making sure hand rails are closed at night when not in use. Alt SSHO is also checking lights on pipeline making sure all are operational. No accidents, injuries or near misses.</p>				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C		SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C		RIGGER	1.0	12.0
Mike Hooks, L.L.C		DREDGE OPERATOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 142 of 364	
		85			
		DATE			
		20 Apr 2021 - Tuesday			
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR			2.0	24.0
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			1.0	12.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			6.0	72.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		25,236.0	Hrs worked MTD:		6,600.0
			Total:		29.0 348.0
EQUIPMENT HOURS					
Equipment Name		Description		Idle Hours	Operating Hours
MH-62		Derrick Barge		0.0	24.0
105661-03		Dredge E. Stroud		0.0	24.0
LA 261582B100		Faye Marie (Tender Boat)		0.0	24.0
LA 8767ER		Andy B (Tender Boat)		0.0	24.0
MH-65		Supply Barge		24.0	0.0
MH68-12		Spill Barge		0.0	24.0
LA 7667-FW		Survey Boat		12.0	12.0
LA 5637EB		Micheal S (Tender Boat)		0.0	24.0
Big Johnny 4000		Big Johnny 4000		12.0	12.0
MH 41-205		108 Crane		12.0	12.0
Total operating hrs to date:		12,648.0	Idle hrs MTD:		1,020.0
			Opr hrs MTD:		3,300.0
			Total:		60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 86 DATE 21 Apr 2021 - Wednesday	Page 143 of 364																				
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																					
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 72 °F No Precipitation 18 MPH Wind																						
QC NARRATIVES																							
GENERAL COMMENTS																							
<p>Dredge E. Stroud continued digging at STA153+30 to STA 156+50 for a total daily advance of 320ft and 7,230 cubic yards NET pumped into DA14W. Outside crew Shift anchors, move for OB ships, pulled lines, and pumped water due to rough seas. QCs discussed DA locations with lever room, processed STA 230+00 to STA 278+00 BDS and made submittal packages, put together submittal package with SMO data initial phase prep work, Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>																							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)																							
<p>SSHO and Captain reviewed and approved JSA's for task. Engine room crew took on fuel and water last night with no spills or over fills. SSHOs discussed last weeks safety meeting topics, unfinished tasks, items on order and other topics in the SSHO shift briefing. Deck crew worked on changing out winch cable on Derrick Barge. Engine room crew and SSHO walked through the engine room and did not find any deficiencies. Alt SSHO is making sure hand rails are closed at night when not in use. Alt SSHO is also checking lights on pipeline making sure all are operational. No accidents, injuries or near misses.</p>																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																							
Preparatory Inspections held today <hr/> No preparatory inspections held today <hr/> Initial Inspections held today <hr/> No initial inspections held today																							
ACTIVITY START/FINISH																							
Activity No Description <hr/> No activities were started or finished today																							
QC REQUIREMENTS																							
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"><hr/></td> </tr> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<hr/>				No QC requirements were completed today											
Requirement No	Type	Description	Results																				
<hr/>																							
No QC requirements were completed today																							
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)																							
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><hr/></td> </tr> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	<hr/>			No QC Deficiency items were issued today													
Item No	Location	Description																					
<hr/>																							
No QC Deficiency items were issued today																							
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)																							
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"><hr/></td> </tr> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	<hr/>			No QC Deficiency items were corrected today													
Item No	Location	Description																					
<hr/>																							
No QC Deficiency items were corrected today																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)																							
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"><hr/></td> </tr> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	<hr/>			No Contractors had their first or last day on the site													
Name	First Day	Last Day																					
<hr/>																							
No Contractors had their first or last day on the site																							
LABOR HOURS																							
<table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td>1.0</td> <td>12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td>2.0</td> <td>24.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	RIGGER	1.0	12.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Crew	Position	Number of Employees	Hours Worked																				
Mike Hooks, L.L.C	RIGGER	1.0	12.0																				
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																				
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																				
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 144 of 364	
		86			
PROJECT		DATE			
		21 Apr 2021 - Wednesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER		2.0		24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		0.0		0.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		0.0		0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		12.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		1.0		12.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0		0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		6.0		72.0
Mike Hooks, L.L.C	ENGINEER		2.0		24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0		36.0
Total hrs worked to date:		25,584.0	Hrs worked MTD:		6,948.0
			Total:		29.0
					348.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours		Operating Hours
105661-03	Dredge E. Stroud		0.0		24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0		24.0
LA 8767ER	Andy B (Tender Boat)		0.0		24.0
MH-62	Derrick Barge		0.0		24.0
MH-65	Supply Barge		24.0		0.0
MH68-12	Spill Barge		0.0		24.0
LA 7667-FW	Survey Boat		12.0		12.0
LA 5637EB	Micheal S (Tender Boat)		0.0		24.0
Big Johnny 4000	Big Johnny 4000		12.0		12.0
MH 41-205	108 Crane		12.0		12.0
Total operating hrs to date:		12,828.0	Idle hrs MTD:	1,080.0	Opr hrs MTD:
				3,480.0	Total:
					60.0
					180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 87	Page 145 of 364	
		DATE 22 Apr 2021 - Thursday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 72 °F No Precipitation 20 MPH Wind			
QC NARRATIVES				
GENERAL COMMENTS				
<p>Dredge E. Stroud continued digging at STA156+50 to STA 158+50 for a total daily advance of 200ft and 4,519 cubic yards NET pumped into DA14W. started digging clay the leverman picked the ladder up to 44 1/2 ft + tide. Outside crew Shift anchors, and pumped water due to rough seas and high winds. QCs discussed DA locations with lever room, processed STA 230+00 to STA 278+00 BDS and made submittal packages, put together submittal package with SMO data initial phase prep work. There was 8,000 ft of subline pipe that was added. Moved the spill barge 3,000 ft to the west. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
<p>A JSA and a safety meeting were held during shift change to discuss safety awareness for the tasks being completed today. Captain reminded crews to watch for pinch points, caught in between and use good communication during operations. Crews disconnected the line, picked up submerge line and added 8,000 foot of submerge pipe safely with no near misses using the steps discussed in the JSA. Crew was seen wearing PPE and using good communication. Crane 4000 crew continued chipping and painting. Welders started repairs to the STB hand rail. Night crew double checked the plastic line light buoys over night and lit up the supply barge. Outside crews worked safely with no incidents to report.</p>				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today				
No preparatory inspections held today				
Initial Inspections held today				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C		SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C		WELDER	2.0	24.0
Mike Hooks, L.L.C		PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 146 of 364	
		87		
		DATE	22 Apr 2021 - Thursday	
		PROJECT		CONTRACT NUMBER
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Mike Hooks, L.L.C	RIGGER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	
Total hrs worked to date: 25,932.0		Hrs worked MTD: 7,296.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 13,008.0		Idle hrs MTD: 1,140.0	Opr hrs MTD: 3,660.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 148 of 364	
		88		
		DATE	23 Apr 2021 - Friday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
PROJECT Maintenance Dredging of Mobile Harbor				
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 26,280.0		Hrs worked MTD: 7,644.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 13,188.0		Idle hrs MTD: 1,200.0	Opr hrs MTD: 3,840.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 150 of 364	
		89		
PROJECT		DATE	24 Apr 2021 - Saturday	
		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor				
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Total hrs worked to date: 26,628.0		Hrs worked MTD: 7,992.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
MH-62	Derrick Barge	0.0	24.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 13,368.0		Idle hrs MTD: 1,260.0	Opr hrs MTD: 4,020.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 152 of 364	
		90		
PROJECT		DATE	25 Apr 2021 - Sunday	
		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor				
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 26,976.0		Hrs worked MTD: 8,340.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 13,548.0		Idle hrs MTD: 1,320.0	Opr hrs MTD: 4,200.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 91	Page 153 of 364
		DATE 26 Apr 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 79 °F No Precipitation 8 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued digging at STA167+45 to STA 172+20 for a total daily advance of 475ft and 16,097 cubic yards NET pumped into DA14W. Outside crew shifted anchors and pulled lines, Moved over for OB & IB tows, Cleaned Cutter. QC's ran surveys for the D/A & channel, and turned in submittal package. The crew has been painting the dredge and making adjustments. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Captain discussed the plans to continue fusing plastic pipe at the landing, crane and Derrick barge annual inspection and other safety topics in the JSA. SSHO reminded crews to get all necessary PPE for the day. Crew on the dredge continued painting the dredge and tenders. Employees were seen wearing fall protection and other PPE. Brenda L. monitored the landing work site. Employees there continued house keeping on the 108 and 4000 cranes. Crews are working safely with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 91	Page 154 of 364	
		DATE 26 Apr 2021 - Monday		
PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 27,324.0		Hrs worked MTD: 8,688.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 13,728.0	Idle hrs MTD: 1,380.0	Opr hrs MTD: 4,380.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 92	Page 155 of 364																				
		DATE 27 Apr 2021 - Tuesday																					
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																					
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 65 °F Max 80 °F No Precipitation 11 MPH Wind																					
QC NARRATIVES GENERAL COMMENTS <p>Dredge E. Stroud continued digging at STA172+20 to STA 177+50 for a total daily advance of 530ft and 19,757 cubic yards NET pumped into DA14W. Outside crew shifted anchors and pulled lines, Moved over for OB & IB tows, washed out line to take out 660 ft. of line from DA and greased ladder. QC's attempted to run surveys in the channel but it was too rough at the time so maintenance was done on the skiff instead. The crew has been painting the dredge and making adjustments. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>																							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Crew is continuing to work on dredge housekeeping. SSHO held the JSA along with the shift mates. Night crew reported replacing lighting on the spill barge. Crews were seen wearing PPE while moving anchors and working with cables. Brenda monitored the crew weld weights to the plastic pipe. Welders and crew used good communication during heavy equipment operations. Visitors from the main office visited the dredge. Deficiencies found were added to the DTL. Crews are working safely with no incidents to report.</p>																							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today																							
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today																							
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today															
Requirement No	Type	Description	Results																				
No QC requirements were completed today																							
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today																
Item No	Location	Description																					
No QC Deficiency items were issued today																							
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today																
Item No	Location	Description																					
No QC Deficiency items were corrected today																							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site																
Name	First Day	Last Day																					
No Contractors had their first or last day on the site																							
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	RIGGER	1.0	12.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Crew	Position	Number of Employees	Hours Worked																				
Mike Hooks, L.L.C	RIGGER	1.0	12.0																				
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																				
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																				
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 156 of 364	
		92		
		DATE	27 Apr 2021 - Tuesday	
		27 Apr 2021 - Tuesday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 27,672.0		Hrs worked MTD: 9,036.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 13,908.0		Idle hrs MTD: 1,440.0	Opr hrs MTD: 4,560.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 93	Page 157 of 364
		DATE 28 Apr 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 80 °F No Precipitation 12 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud continued digging at STA177+50 to STA 180+00 for a total daily advance of 250ft and 10,449 cubic yards NET pumped into DA14W. Dredge was down from 0030 to 1010 due to welding hole on pump shell. Dredge started digging at 1010. Outside crew shifted anchors and pulled lines, moved over for OB & IB tows, changed pontoons and gasket. Crew at the landing finished welding metal collars onto 500ft pipe, painted Big Johnny, and fueled equipment. QC's ran surveys for 8th reach ADS, D/A CKS, channel CKS and performed bar checks. The USACE Colonel came out to visit, the safety team believes it was a success. The Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>SSHO discussed the tasks for the day in the JSA. Welders and equipment operators continued welding weights on the plastic pipe. Office personnel visited the dredge to attend the colonel visiting the E Stroud. Temperature checks were done before visitors boarded the crew boat. SSHO discussed SSE pontoon connections procedures and safety training with the Colonel. Outside crews added plastic to the line with no near misses. Engine room</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 158 of 364	
		93			
PROJECT		DATE			
		28 Apr 2021 - Wednesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER		2.0		24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		0.0		0.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		2.0		24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0		0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		7.0		84.0
Mike Hooks, L.L.C	ENGINEER		3.0		36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date:		28,080.0	Hrs worked MTD:	9,444.0	Total: 32.0 408.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours		Operating Hours
105661-03	Dredge E. Stroud		0.0		24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0		24.0
LA 8767ER	Andy B (Tender Boat)		0.0		24.0
MH-62	Derrick Barge		0.0		24.0
MH-65	Supply Barge		24.0		0.0
MH68-12	Spill Barge		0.0		24.0
LA 7667-FW	Survey Boat		12.0		12.0
LA 5637EB	Micheal S (Tender Boat)		0.0		24.0
Big Johnny 4000	Big Johnny 4000		12.0		12.0
MH 41-205	108 Crane		12.0		12.0
Total operating hrs to date:		14,088.0	Idle hrs MTD:	1,500.0	Opr hrs MTD: 4,740.0 Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 94	Page 159 of 364
		DATE 29 Apr 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 70 °F Max 82 °F No Precipitation 13 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud continued digging at STA180+00 to STA 185+05 for a total daily advance of 550ft and 19,881 cubic yards NET pumped into DA14W. Outside crew shifted anchors and pulled lines, moved over for OB & IB tows, and cleaned the cutter. The ladder was picked up 1/2 a foot due to picking up clay. QC's ran survey CKS in the D/A and channel and made a disc for the dredge swing data package. There was a safety meeting that was held at 6:00am. The outside crew connected pipe in the hole. The Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>A safety meeting was held with crew to discuss heat exhaustion and motivate crews to get all painting done during 75° weather and not wait for 90° temperatures next month. Hydration and other safety topics were discussed. SSHO visited with Fishtech spill barge operators. Employees were praised for having a clean deck with no spills. 108 crane crew were seen wearing PPE while continuing to work on the plastic pipe. Engine room and welders worked on the Michael S making repairs and maintenance</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 160 of 364	
		94		
		DATE	29 Apr 2021 - Thursday	
		CONTRACT NUMBER		W9127820D0078 W9127821F0016
PROJECT		Maintenance Dredging of Mobile Harbor		
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	7.0	84.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 28,488.0		Hrs worked MTD: 9,852.0	Total: 32.0	408.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
MH-62	Derrick Barge	0.0	24.0	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 14,268.0		Idle hrs MTD: 1,560.0	Opr hrs MTD: 4,920.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 161 of 364

95

DATE

30 Apr 2021 - Friday

PROJECT

Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER

W9127820D0078 W9127821F0016

CONTRACTOR

Mike Hooks, L.L.C

WEATHER

Weather Caused No Delay
Temperature Min 67 °F Max 81 °F
2 IN Precipitation 12 MPH Wind

QC NARRATIVES

GENERAL COMMENTS

Dredge E. Stroud continued digging at STA185+05 to STA 188+70 for a total daily advance of 365ft and 14,019 cubic yards NET pumped into DA14W. Outside crew shifted anchors and pulled lines, moved over for OB & IB tows, and cleaned the cutter. Also, Greased the ladder, spuds, and a frame. For STA 186+00, maxing at an 18 degree set. There was a delivery made to the landing that obtained 15 cement blocks. The pontoon tank at the landing was repaired as well. QC's ran survey CKS in the D/A and channel and ran bar checks. The Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

A safety meeting was held with crew to discuss heat exhaustion and motivate crews to get all painting done during 75° weather and not wait for 90° temperatures next month. Hydration and other safety topics were discussed. SSHO visited with Fishtech spill barge operators. Employees were praised for having a clean deck with no spills. 108 crane crew were seen wearing PPE while continuing to work on the plastic pipe. Engine room and welders worked on the Michael S making repairs and maintenance.

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No Type Description Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY

(Describe QA and QC Deficiency items issued)

Item No Location Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY

(Report QC and QA Deficiency items corrected)

Item No Location Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE

(Report first and/or last day contractors were on site)

Name First Day Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 162 of 364	
		95			
PROJECT		DATE			
		30 Apr 2021 - Friday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER		2.0		24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		0.0		0.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		2.0		24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0		0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		7.0		84.0
Mike Hooks, L.L.C	ENGINEER		3.0		36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date:		28,896.0	Hrs worked MTD:		10,260.0
			Total:		32.0
					408.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours		Operating Hours
MH-62	Derrick Barge		0.0		24.0
105661-03	Dredge E. Stroud		0.0		24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0		24.0
LA 8767ER	Andy B (Tender Boat)		0.0		24.0
MH-65	Supply Barge		24.0		0.0
MH68-12	Spill Barge		0.0		24.0
MH 41-205	108 Crane		12.0		12.0
LA 7667-FW	Survey Boat		12.0		12.0
LA 5637EB	Micheal S (Tender Boat)		0.0		24.0
Big Johnny 4000	Big Johnny 4000		12.0		12.0
Total operating hrs to date:		14,448.0	Idle hrs MTD:	1,620.0	Opr hrs MTD:
				5,100.0	Total:
					60.0
					180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 96 Page 163 of 364

DATE
01 May 2021 - Saturday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

CONTRACTOR
Mike Hooks, L.L.C

WEATHER
Weather Caused No Delay
Temperature Min 61 °F Max 83 °F
No Precipitation 13 MPH Wind

**QC NARRATIVES
GENERAL COMMENTS**

Dredge E. Stroud continued digging at STA188+70 to STA 191+95 for a total daily advance of 325ft and 11,748 cubic yards NET pumped into DA14W. Outside crew shifted anchors and pulled lines, moved over for OB & IB tows, and blew up 8,000ft of subline and moved the line West out of problem area. Also, Greased the ladder, spuds, and hauling gears. Starboard spill barge cable broke, and new cable was installed. QC's ran survey CKS in the D/A and channel, ran bar checks, and removed debris from the cutter. The Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Deck Captain discussed the plan to pick up and move the submerge line. Engineers used chain hoist to load a clutch and a pump onto the 108 with no near misses. Employees using the air compressor on the 108 crane to blow up the sub line were seen wearing PPE. Crane operator was seen watching for signals from the mate. Night crew is keeping equipment well lit over night. SSHO started May inspections on the safety harnesses and fire extinguishers on equipment. Employees are continuing to work safely despite having to wear dark colored coveralls in 84 degree (feels like 90 degree) and sunny weather. Crews will be reminded to drink plenty of fluids before every shift in the JSA.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 164 of 364	
		96			
PROJECT		DATE			
		01 May 2021 - Saturday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			7.0	84.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		29,304.0	Hrs worked MTD:		408.0
			Total:		32.0 408.0
EQUIPMENT HOURS					
<u>Equipment Name</u>	<u>Description</u>			<u>Idle Hours</u>	<u>Operating Hours</u>
MH-62	Derrick Barge			0.0	24.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		14,628.0	Idle hrs MTD:	60.0	Opr hrs MTD: 180.0
			Total:		60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 97	Page 165 of 364
		DATE 02 May 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 63 °F Max 78 °F No Precipitation 18 MPH Wind	
QC NARRATIVES GENERAL COMMENTS <p>Dredge E. Stroud continued digging at STA191+95 to STA 195+30 for a total daily advance of 335ft and 11,353 cubic yards NET pumped into DA14W. The dredge pumped water due to rough seas at 14:50. At 22:30, the dredge returned to normal operations. Outside crew shifted anchors, pulled lines, and checked equipment. The landing crew repaired swing buoys, connected a nipple to a pontoon, continued painting and buffing the 4k, moved 25 blocks onto the 108 crane, and performed housekeeping on welding barge. 4,000ft of subline was finished and is now ready for use. QC's ran survey CKS in the channel and performed maintenance and housekeeping on the skiff. The Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>SSHO held a safety meeting to get feed back on the coveralls. Employees were reminded to have ice and water in the tenders to stay well hydrated. Other safety topics were discussed. Employees were seen using good body mechanics and using good communication while moving oxygen and acetylene bottles. SSHO continued monthly inspections. Engine room oiler was seen wearing PPE while greasing the spud frame. Deficiencies found were corrected on the spot and added to the DTL. Employees were keeping an eye on equipment during severe weather. An orange float came off the line and was recovered by the crew. Employees are working safely with no incidents to report.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today			
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today			
QC REQUIREMENTS <u>Requirement No Type Description Results</u> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <u>Item No Location Description</u> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <u>Item No Location Description</u> No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <u>Name First Day Last Day</u> No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 166 of 364	
		97			
PROJECT		DATE			
		02 May 2021 - Sunday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	DREDGE OPERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR			2.0	24.0
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			7.0	84.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		29,712.0	Hrs worked MTD:		816.0
			Total:		32.0 408.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		14,808.0	Idle hrs MTD:		120.0
			Opr hrs MTD:		360.0
			Total:		60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
98 Page 167 of 364

DATE
03 May 2021 - Monday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

CONTRACTOR
Mike Hooks, L.L.C

WEATHER
Weather Caused No Delay
Temperature Min 70 °F Max 81 °F
No Precipitation 13 MPH Wind

**QC NARRATIVES
GENERAL COMMENTS**

Dredge E. Stroud continued digging at STA195+30 to STA 200+40 for a total daily advance of 510ft and 18,436 cubic yards NET pumped into DA14W. Outside crew shifted anchors, pulled lines, moved over for IB and OB tow, cleaned the cutter and checked equipment. QC's ran survey CKS in the channel, ADS in the 9th reach and bar checks. Deck captain (Jeff) discussed crane operations to employees working at the landing. SSHO (Jacob) continued monthly inspection on spill barge, 4000 and dredge engine room safety equipment. Engine room asst. chief (Keith) assisted in checking the extension cords for grounding continuity. The Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

Crews are continuing to hold JSAs before shifts. Engine room discussed plans to maintain engines and continue house keeping in their JSA. Deck captain discussed crane operations to employees working at the landing today. SSHO continued monthly inspection on spill barge, 4000 and dredge engine room safety equipment. Engine room asst. chief assisted in checking the extension cords for grounding continuity. Night crew is keeping equipment well lit over night. Crews are working safely with no incidents to report.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today
Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____
No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No Contractors had their first or last day on the site		

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 168 of 364		
		98			
		DATE	03 May 2021 - Monday		
		CONTRACT NUMBER			W9127820D0078 W9127821F0016
PROJECT		Maintenance Dredging of Mobile Harbor			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	24.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0		
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0		
Mike Hooks, L.L.C	OILER	2.0	24.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	7.0	84.0		
Mike Hooks, L.L.C	ENGINEER	3.0	36.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0		
Mike Hooks, L.L.C	RIGGER	1.0	12.0		
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0		
Total hrs worked to date:		30,120.0	Hrs worked MTD:	1,224.0	Total: 32.0 408.0
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
105661-03	Dredge E. Stroud	0.0	24.0		
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0		
LA 8767ER	Andy B (Tender Boat)	0.0	24.0		
MH-62	Derrick Barge	0.0	24.0		
MH-65	Supply Barge	24.0	0.0		
MH68-12	Spill Barge	0.0	24.0		
LA 7667-FW	Survey Boat	12.0	12.0		
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0		
Big Johnny 4000	Big Johnny 4000	12.0	12.0		
MH 41-205	108 Crane	12.0	12.0		
Total operating hrs to date:	14,988.0	Idle hrs MTD:	180.0	Opr hrs MTD: 540.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 99	Page 169 of 364
		DATE 04 May 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 84 °F No Precipitation 27 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud continued digging at STA 200+40 to STA 203+75 for a total daily advance of 335ft and 11,731 cubic yards NET pumped into DA14W. Outside crew shifted anchors, pulled lines, moved over for IB and OB tow, pumped water due to rough seas/lightning, the wind was blowing between 27-33 MPH coming from the South. Between 16:15 and 18:00 the spill barge was unable to swing due to the weather conditions. The dredge started back up at 18:00 digging. At 18:40 the fuel barge arrived. A safety meeting was held around 08:00 which included the hazards of falling while working. QC's ran survey CKS in the D/A. The Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>Capt and SSHO discussed weather and other tasks hazards for the day. SSHO held three fall protection classes with employees. Employees learned types of fall protection, hierarchy of fall protection, harness inspection and how to don a harness. Outside crews safely made repairs to an anchor buoy. Mate showed SSEs how to make an eye on a cable. Dredge spill barge called the dredge to report of high winds keeping them from being able to swing safely. Night crews are keeping equipment well lit over night. Employees are working safely with no incidents to report.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 170 of 364	
		99			
PROJECT		DATE			
		04 May 2021 - Tuesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER		2.0		24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		0.0		0.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		2.0		24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0		0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		7.0		84.0
Mike Hooks, L.L.C	ENGINEER		3.0		36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date:		30,528.0	Hrs worked MTD:	1,632.0	Total: 32.0 408.0
EQUIPMENT HOURS					
<u>Equipment Name</u>	<u>Description</u>		<u>Idle Hours</u>		<u>Operating Hours</u>
105661-03	Dredge E. Stroud		0.0		24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0		24.0
LA 8767ER	Andy B (Tender Boat)		0.0		24.0
MH-62	Derrick Barge		0.0		24.0
MH-65	Supply Barge		24.0		0.0
MH68-12	Spill Barge		0.0		24.0
LA 7667-FW	Survey Boat		12.0		12.0
LA 5637EB	Micheal S (Tender Boat)		0.0		24.0
Big Johnny 4000	Big Johnny 4000		12.0		12.0
MH 41-205	108 Crane		12.0		12.0
Total operating hrs to date:		15,168.0	Idle hrs MTD:	240.0	Opr hrs MTD: 720.0 Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 100	Page 171 of 364
		DATE 05 May 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 68 °F Max 77 °F 1.16 IN Precipitation 25 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued digging at STA 203+75 to STA 204+55 for a total daily advance of 80ft and 2,801 cubic yards NET pumped into DA14W. Outside crew shifted anchors, pulled lines, moved over for IB and OB tow, pumped water due to rough seas, the wind was blowing between 25-30 MPH coming from the South. Between 00:00 and 06:00 the spill barge was unable to swing due to the weather. At 17:50 to 24:00, 4,000ft of subline was ready, but weather was not permitting to put the line in. QC's ran CKS in the channel and D/A. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO held a thorough turnover with one another. SSHO had a new hire SSE come aboard today. I showed him the muster points and gave him a tour of the dredge so he would know where everything is located in case of emergency. Turned SSE employee over to mate so he could get rope handling under his belt first thing. Mate taught him how to throw ropes properly and how to properly tie the tender boat up to the dredge and barge. QC ran surveys and check in the skiff following rules of the road. Leverman maintained good communication with boat/ ship traffic.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 172 of 364	
		100			
PROJECT		DATE			
		05 May 2021 - Wednesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER		2.0		24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		0.0		0.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		2.0		24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0		0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		7.0		84.0
Mike Hooks, L.L.C	ENGINEER		3.0		36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date:		30,936.0	Hrs worked MTD:	2,040.0	Total: 32.0 408.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours		Operating Hours
MH-62	Derrick Barge		0.0		24.0
105661-03	Dredge E. Stroud		0.0		24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0		24.0
LA 8767ER	Andy B (Tender Boat)		0.0		24.0
MH-65	Supply Barge		24.0		0.0
MH68-12	Spill Barge		0.0		24.0
LA 7667-FW	Survey Boat		12.0		12.0
LA 5637EB	Micheal S (Tender Boat)		0.0		24.0
Big Johnny 4000	Big Johnny 4000		12.0		12.0
MH 41-205	108 Crane		12.0		12.0
Total operating hrs to date:		15,348.0	Idle hrs MTD:	300.0	Opr hrs MTD: 900.0 Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 101	Page 173 of 364
		DATE 06 May 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 81 °F Max 59 °F No Precipitation 7 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud prepared to go IB to change the pump and cutter head. Outside crew prepped the dredge to move to the dock, broke line and waited for 9 barge tow, cut the chulks loose on the cutter to be able to take it off, Removed the cutter head, started taking out the pump. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO and Deck Captain held a safety meeting with crew about situational awareness and simulations operations since we will be working on pump today. Tug and Captain maintained good communication and worked as a team getting dredge into the Harbor so we can start maintenance on pump. Welders made weld repairs on cutter head with all proper PPE on for task at hand. Good communication was maintained among crew to make sure pump was removed with no one in harms way. Simultaneous operations took place today crew kept their head on a swivel being aware of their surroundings. No accidents, injuries or near misses to report for the day.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 174 of 364	
		101			
PROJECT		DATE			
		06 May 2021 - Thursday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			7.0	84.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date: 31,344.0		Hrs worked MTD: 2,448.0		Total: 32.0 408.0	
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
MH-62	Derrick Barge			0.0	24.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date: 15,528.0		Idle hrs MTD: 360.0		Opr hrs MTD: 1,080.0	
				Total: 60.0 180.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 175 of 364
		102	
PROJECT		DATE	
Maintenance Dredging of Mobile Harbor		07 May 2021 - Friday	
CONTRACTOR		CONTRACT NUMBER	
Mike Hooks, L.L.C		W9127820D0078 W9127821F0016	
CONTRACTOR		WEATHER	
Mike Hooks, L.L.C		Weather Caused No Delay Temperature Min 59 °F Max 81 °F No Precipitation 10 MPH Wind	
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud continued changing the pump and cutter head QC ran cks and DA cks, placed a buoy for future pipe line location. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO and Deck Captain held a safety meeting with crew about situational awareness and body placement since we will be continuing work on pump today. Welders made weld repairs on cutter head with all proper PPE on for task at hand. Good communication was maintained among crew to make sure new pump was installed with no one in harms way avoiding pinch/ crush points. Simultaneous operations took place today crew kept their head on a swivel being aware of their surroundings. Crane was used for multiple lifts today with no one going under a suspended load. No accidents, injuries or near misses to report for the day.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 176 of 364	
		102		
PROJECT		DATE	07 May 2021 - Friday	
		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor				
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0	36.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		7.0	84.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 31,752.0		Hrs worked MTD: 2,856.0	Total: 32.0	408.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E. Stroud		0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0	24.0
LA 8767ER	Andy B (Tender Boat)		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH68-12	Spill Barge		0.0	24.0
LA 7667-FW	Survey Boat		12.0	12.0
LA 5637EB	Micheal S (Tender Boat)		0.0	24.0
Big Johnny 4000	Big Johnny 4000		12.0	12.0
MH 41-205	108 Crane		12.0	12.0
Total operating hrs to date: 15,708.0	Idle hrs MTD: 420.0	Opr hrs MTD: 1,260.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 103	Page 177 of 364
		DATE 08 May 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 65 °F Max 79 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued changing the pump and cutter head. Outside crew working on pump, fusing pipe and working on installing a new area for the hot water heaters, had to pull the runner out to take a spacer out, put a smaller spacer in to fit the runner. QC started putting new survey equipment in the survey skiff, worked on transferring data to the new computer. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO and Captain held a safety meeting with crew about situational awareness and body placement since we will be continuing work on pump today. LOTO took place to have all equipment deenergized so we can continue repairs on pump. Simultaneous operations took place today crew kept their head on a swivel being aware of their surroundings. 108 Crane was used for multiple lifts today with no one going under a suspended load or in swing radius. HDPE pipe was being fused shore side with assistance from 4,000 crane and other heavy equipment communication is key using several pieces of machinery at one time. No accidents, injuries or near misses to report for the day.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 178 of 364		
		103			
		DATE	08 May 2021 - Saturday		
		CONTRACT NUMBER			W9127820D0078 W9127821F0016
PROJECT		Maintenance Dredging of Mobile Harbor			
Mike Hooks, L.L.C	WELDER	2.0	24.0		
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	24.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0		
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0		
Mike Hooks, L.L.C	OILER	2.0	24.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	7.0	84.0		
Mike Hooks, L.L.C	ENGINEER	3.0	36.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0		
Total hrs worked to date:		32,160.0	Hrs worked MTD:	3,264.0	Total: 32.0 408.0
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
105661-03	Dredge E. Stroud	0.0	24.0		
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0		
LA 8767ER	Andy B (Tender Boat)	0.0	24.0		
MH-62	Derrick Barge	0.0	24.0		
MH-65	Supply Barge	24.0	0.0		
MH68-12	Spill Barge	0.0	24.0		
LA 7667-FW	Survey Boat	12.0	12.0		
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0		
Big Johnny 4000	Big Johnny 4000	12.0	12.0		
MH 41-205	108 Crane	12.0	12.0		
Total operating hrs to date:		15,888.0	Idle hrs MTD:	480.0	Opr hrs MTD: 1,440.0 Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 104	Page 179 of 364
		DATE 09 May 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 69 °F No Precipitation 12 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued changing the pump. Outside crew worked on the pump, Pulled out 4,000 feet of subline to the DA and sunk it. Added 660 feet of pipe to the DA, put stb swing anchor on, checked the pump for leaks, and continued working on subline QC started putting new survey equipment in the survey skiff, worked on transferring data to the new computer. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
JSA's were completed at beginning of shift being approved by captain and SSHO. Weather is being monitored by SSHO and QC department we are in a small craft advisory with more bad weather on the way. QC tried to run surveys and checks but it was too rough. Weld repairs are being completed on pump. HDPE pipe was towed with the assistance from tender boats to location of start up. Communication was a key factor in making this operation safe considering the amount of pleasure boats in the canal. No accidents, injuries or near misses to report for the day.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 180 of 364	
		104			
PROJECT		DATE			
		09 May 2021 - Sunday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			7.0	84.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		32,568.0	Hrs worked MTD:		3,672.0
			Total:		32.0
					408.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
MH-62	Derrick Barge			0.0	24.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		16,068.0	Idle hrs MTD:		540.0
			Opr hrs MTD:		1,620.0
			Total:		60.0
					180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 105	Page 181 of 364
		DATE 10 May 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 78 °F 0.37 IN Precipitation 18 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud prepared to move the dredge, moved to location and waited for weather to calm to continue on working to start up. Once the weather calmed the outside crew started hooking up line and sunk 4000ft of submerge line and moved 740ft of pipe to the spill barge side. At 22:30 the dredge started digging for a daily advance of 35ft and approximately 1,384 cubic yards NET into DA14W. QC worked on transferring data to the new computer. Checked buoy location for pipe line to follow, sealed leaks around window seals in skiff. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
JSA's were completed at beginning of shift being approved by captain and SSHO. Weather is being monitored by SSHO and QC department. Dredge was towed back to location first thing with excellent communication between Captain and tug Gods Glory. Discharge line anchors were repositioned safely with deckhands out of line of fire. Pontoon connections were made with deckhand being aware of hand and body placement. No accidents, injuries or near misses to report for the day.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 182 of 364	
		105			
PROJECT		DATE			
		10 May 2021 - Monday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			7.0	84.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		32,976.0	Hrs worked MTD:		4,080.0
			Total:		32.0 408.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		16,248.0	Idle hrs MTD:		600.0
			Opr hrs MTD:		1,800.0
			Total:		60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 106	Page 183 of 364
		DATE 11 May 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 67 °F Max 76 °F 1.44 IN Precipitation 8 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued digging for a daily advance of 510ft and approximately 20,164 cubic yards NET into DA14W. The outside crew moved the dredge for I/B & O/B Tows, shifted anchors, pulled the line and shifted anchors. QC worked on running check sections and processing. Dredge took on fuel and was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
JSA's were completed at beginning of shift being approved by captain and SSO. SSO held a safety meeting on fatigue awareness with crew. Weather is being monitored by SSO and QC department. Deck crew shifted anchors safely being aware of slips, trips and falls since all working surfaces are slippery due to weather conditions. We took on fuel and potable water from fuel flat with no spills or over fills. Leverman maintained good communication with boat/ ship traffic. No accidents, injuries or near misses to report for the day.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 184 of 364	
		106			
PROJECT		DATE			
		11 May 2021 - Tuesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			7.0	84.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date: 33,384.0		Hrs worked MTD: 4,488.0		Total: 32.0 408.0	
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
MH-65	Supply Barge			24.0	0.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date: 16,428.0		Idle hrs MTD: 660.0		Opr hrs MTD: 1,980.0	
				Total: 60.0 180.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 186 of 364	
		107			
PROJECT		DATE			
		12 May 2021 - Wednesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			7.0	84.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		33,792.0	Hrs worked MTD:		4,896.0
			Total:		32.0
					408.0
EQUIPMENT HOURS					
<u>Equipment Name</u>	<u>Description</u>			<u>Idle Hours</u>	<u>Operating Hours</u>
MH-62	Derrick Barge			0.0	24.0
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		16,608.0	Idle hrs MTD:		720.0
			Opr hrs MTD:		2,160.0
			Total:		60.0
					180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 108	Page 187 of 364
		DATE 13 May 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 57 °F Max 78 °F No Precipitation 17 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued digging at STA 214+45 to STA 219+60 for a daily advance of 515ft and approximately 20,362 cubic yards NET into DA14W. The outside crew moved the dredge for I/B & O/B Tows, pulled the line, shifted anchors, pumped water due to rough seas and took out 660ft of subline. QCs processed ADs and CKS for cross sections and created dredge swing data and spill barge swing data for the SMO submittal packages. Dredge took on fuel and was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Captain and SSHO held a JSA to discuss the tasks for the day. Outside crews moved the dredge over for ships, shifted anchors and pulled the line. Employees were seen wearing PPE during the tasks. Welder reinforced the pressure pipe on the discharge line. Engine room assisted as fire watch down stairs. Crew unloaded groceries from the crew boat safely with no incidents to report. Night crew and alternate SSHO added lights to floating equipment. Employees are working safely with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 188 of 364			
		108				
		DATE	13 May 2021 - Thursday			
		PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016				
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	24.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	7.0	84.0			
Mike Hooks, L.L.C	ENGINEER	3.0	36.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date: 34,200.0		Hrs worked MTD: 5,304.0	Total:	32.0	408.0	
EQUIPMENT HOURS						
Equipment Name	Description	Idle Hours	Operating Hours			
105661-03	Dredge E. Stroud	0.0	24.0			
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0			
LA 8767ER	Andy B (Tender Boat)	0.0	24.0			
MH-62	Derrick Barge	0.0	24.0			
MH-65	Supply Barge	24.0	0.0			
MH68-12	Spill Barge	0.0	24.0			
LA 7667-FW	Survey Boat	12.0	12.0			
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0			
Big Johnny 4000	Big Johnny 4000	12.0	12.0			
MH 41-205	108 Crane	12.0	12.0			
Total operating hrs to date: 16,788.0		Idle hrs MTD: 780.0	Opr hrs MTD: 2,340.0	Total:	60.0	180.0
MISHAP REPORTING (Describe mishaps)						
No mishaps reported today						
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 109	Page 189 of 364
		DATE 14 May 2021 - Friday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 56 °F Max 80 °F No Precipitation 8 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud continued digging at STA 219+60 to STA 225+70 for a daily advance of 610ft and approximately 24,118 cubic yards NET into DA14W. The outside crew moved the dredge for I/B & O/B Tows, pulled the line, shifted anchors, added 660ft of subline to the spill barge. QCs ran CKS in the channel and D/A and created submittal packages for the 9th and 10th reach. There was a safety meeting that was held at 06:00 which concluded the hazards that can cause serious eye damage if not wearing the proper protection. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>A safety Meeting and a JSA were held during crew changes. SSHO discussed eye protection against UV rays and upcoming heat stress. Captain reminded employees to watch for overhead loads and caught in between during crane operations. Spill barge employees reported making repairs to the spill barge lighting. SSHO will get with engineer to double check lightning equipment on the spill barge. Crew working on the 4000 were seen wearing PPE while moving plastic in the fleeting area. SSHO replaced worn safety signage around the dredge. Night crews are continuing to keep equipment well lit over night.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 190 of 364	
		109			
PROJECT		DATE			
		14 May 2021 - Friday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			7.0	84.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		34,608.0	Hrs worked MTD:		5,712.0
			Total:		32.0
					408.0
EQUIPMENT HOURS					
<u>Equipment Name</u>	<u>Description</u>			<u>Idle Hours</u>	<u>Operating Hours</u>
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		16,968.0	Idle hrs MTD:	840.0	Opr hrs MTD:
				2,520.0	Total:
				60.0	180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 110	Page 191 of 364
		DATE 15 May 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 80 °F No Precipitation 19 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud continued digging at STA 225+70 to STA 232+85 for a daily advance of 715ft and approximately 36,346 cubic yards NET into DA14W. The outside crew moved the dredge for I/B & O/B Tows, pulled the line, shifted anchors, cleaned dredge and equipment. QCs took pictures of the dredge, pipe, and fish tech operation with the drone. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>Captain discussed the plans for today and later in the week. Weather permitting, crews are ready to add plastic pipe to the line as necessary. Outside crews pulled the line and shifted anchors. SSHO monitored crew wearing gloves while handling anchor cables. Chief engineer had two employees take the fall protection class with the SSHO. Employees on the 4000 crane continued getting plastic pipe ready for use. Employees are continuing to work safe and use good communication during tasks.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____ No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 192 of 364	
		110		
		DATE	15 May 2021 - Saturday	
		CONTRACT NUMBER		
PROJECT		Maintenance Dredging of Mobile Harbor		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	7.0	84.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 35,016.0		Hrs worked MTD: 6,120.0	Total: 32.0	408.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 17,148.0	Idle hrs MTD: 900.0	Opr hrs MTD: 2,700.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 111	Page 193 of 364
		DATE 16 May 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 57 °F Max 82 °F No Precipitation 18 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued digging at STA 232+85 to STA 240+00 for a daily advance of 715ft and approximately 36,346 cubic yards NET into DA14W. The outside crew moved the dredge for I/B & O/B Tows, pulled the line, shifted anchors, took out 1,320ft of floating line and added 2,160ft of subline. QC's ran bar checks, CKS in the channel, CKS in the D/A and ADS. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Crew picked up submerged line and added it to the discharge line. Crew followed the potential hazards and precautions to take discussed in the JSA before shift. SSHO monitored engineers removing a drum of used oil filters with the 108 crane. Crew loaded the drum on the barge with no incidents. Outside crews were seen wearing PPE while shifting anchors. Night crew is continuing to keep equipment well lit over night. Employees are working safely with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 194 of 364	
		111		
		DATE	16 May 2021 - Sunday	
		CONTRACT NUMBER		
PROJECT		Maintenance Dredging of Mobile Harbor		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	7.0	84.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 35,424.0		Hrs worked MTD: 6,528.0	Total: 32.0	408.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 17,328.0	Idle hrs MTD: 960.0	Opr hrs MTD: 2,880.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 195 of 364
		112	
PROJECT Maintenance Dredging of Mobile Harbor		DATE	17 May 2021 - Monday
		CONTRACT NUMBER	W9127820D0078 W9127821F0016
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 70 °F Max 80 °F No Precipitation 24 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued digging at STA 240+00 to STA 247+85 for a daily advance of 785ft and approximately 39,904 cubic yards NET into DA14W. The outside crew moved the dredge for I/B & O/B Tows, pulled the line, shifted anchors. QC's ran bar checks and processed cross sections. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
A JSA was held to discuss today's tasks. Captain reminded crews to watch for overhead loads and wear their PPE. SSHO monitored crews clean bolts in the engine room. Outside crew pulled line anchors and shifted anchors. Engineers maintained the engine room and worked on house keeping. Night crew discussed working safely during rough seas with 30knot winds. Alternate SSHO and crew kept watch on equipment overnight. Employees are working safely with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 196 of 364						
		112							
		DATE	17 May 2021 - Monday						
		CONTRACT NUMBER			W9127820D0078 W9127821F0016				
PROJECT		Maintenance Dredging of Mobile Harbor							
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0					
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	24.0					
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	24.0					
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0					
Mike Hooks, L.L.C	DREDGE MATE		3.0	36.0					
Mike Hooks, L.L.C	OILER		2.0	24.0					
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0					
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0					
Mike Hooks, L.L.C	DECK HAND		7.0	84.0					
Mike Hooks, L.L.C	ENGINEER		3.0	36.0					
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0					
Total hrs worked to date:		35,832.0	Hrs worked MTD:	6,936.0	Total:	32.0	408.0		
EQUIPMENT HOURS									
Equipment Name	Description		Idle Hours	Operating Hours					
LA 8767ER	Andy B (Tender Boat)		0.0	24.0					
105661-03	Dredge E. Stroud		0.0	24.0					
LA 261582B100	Faye Marie (Tender Boat)		0.0	24.0					
MH-62	Derrick Barge		0.0	24.0					
MH-65	Supply Barge		24.0	0.0					
MH68-12	Spill Barge		0.0	24.0					
LA 7667-FW	Survey Boat		12.0	12.0					
LA 5637EB	Micheal S (Tender Boat)		0.0	24.0					
Big Johnny 4000	Big Johnny 4000		12.0	12.0					
MH 41-205	108 Crane		12.0	12.0					
Total operating hrs to date:		17,508.0	Idle hrs MTD:	1,020.0	Opr hrs MTD:	3,060.0	Total:	60.0	180.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS		DATE			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 113	Page 197 of 364
		DATE 18 May 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 71 °F Max 82 °F No Precipitation 31 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
<p>Dredge E. Stroud continued digging at STA 247+85 to STA 248+50 for a daily advance of 65ft and approximately 3,304 cubic yards NET into DA14W. The outside crew moved the dredge for I/B & O/B Tows, came around beacon and added 660ft of floating line, due to rough seas the line came apart at the spill barge which was reconnected. QC's ran BDS and processed cross sections. SSHO safety meeting was held at 06:00, Jacob discussed the hazards while on tow. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>A safety meeting was held to discuss the upcoming task of getting the floating equipment setup for tow. Captain and SSHO went over tasks hazards and precautions to take. Mates were reminded to continue training SSEs on the upcoming tasks of breaking pontoon and working with cables. Crews started pontoon work during 15knt winds to pass a green beacon. Crews were able to reconnect the line safely despite the winds picking up to 25knts. Tug God's glory assisted the dredge crew hold the line while working with the line. Engineers took on fuel and water with no environmental spills. Employees are continuing to use communication and work at a safe pace during inclement weather.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 198 of 364	
		113		
		DATE	18 May 2021 - Tuesday	
		PROJECT		CONTRACT NUMBER
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	7.0	84.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 36,240.0		Hrs worked MTD: 7,344.0	Total: 32.0	408.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 17,688.0		Idle hrs MTD: 1,080.0	Opr hrs MTD: 3,240.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 200 of 364	
		114			
		DATE		19 May 2021 - Wednesday	
		19 May 2021 - Wednesday			
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER	2.0		24.0	
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0		0.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0		12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0		24.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0		24.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0		24.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0		36.0	
Mike Hooks, L.L.C	OILER	2.0		24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0		0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0		12.0	
Mike Hooks, L.L.C	DECK HAND	7.0		84.0	
Mike Hooks, L.L.C	ENGINEER	3.0		36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0		24.0	
Total hrs worked to date: 36,648.0		Hrs worked MTD: 7,752.0		Total: 32.0 408.0	
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date: 17,868.0		Idle hrs MTD: 1,140.0		Opr hrs MTD: 3,420.0	
				Total: 60.0 180.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 115	Page 201 of 364
		DATE 20 May 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 73 °F Max 83 °F No Precipitation 34 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
<p>Due to rough seas, Dredge E. Stroud pumped water at STA 248+50. Dredge E Stroud was hit by ship Nathan Brandon/Singapore-IMO9603116 at 08:40 causing damage to the flow, stern, and pontoons. Tore off the discharge pipe, ripped the stairwell off dredge, stern rubber damaged all on the port side. Outside crew towed pontoons as they came apart. There were extremely rough seas during this time. QCs contacted coast guard immediately and exchanged information for both the Stroud and ship that hit at 08:50. Dredge location: latitude: 30.516151dN, longitude: 088.0874dW. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>Dredge is continuing to pump water during inclement weather. Deck captain discussed plans to hold emergency drills this week but will wait for safer weather. SSHO held another fall protection and Bloodborne class with employees. Arriving crew from their week off held a JSA with crew. Engine room worked on housekeeping and maintained the engine room. Crane operator and crew unloaded equipment using the 4000 crane with no near misses. Crews are working safely with no incidents to report.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 202 of 364	
		115			
PROJECT		DATE			
		20 May 2021 - Thursday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER		2.0		24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		0.0		0.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		2.0		24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0		0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		7.0		84.0
Mike Hooks, L.L.C	ENGINEER		3.0		36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date:		37,056.0	Hrs worked MTD:		8,160.0
			Total:		32.0
					408.0
EQUIPMENT HOURS					
<u>Equipment Name</u>	<u>Description</u>		<u>Idle Hours</u>		<u>Operating Hours</u>
105661-03	Dredge E. Stroud		0.0		24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0		24.0
LA 8767ER	Andy B (Tender Boat)		0.0		24.0
MH-62	Derrick Barge		0.0		24.0
MH-65	Supply Barge		24.0		0.0
MH68-12	Spill Barge		0.0		24.0
LA 7667-FW	Survey Boat		12.0		12.0
LA 5637EB	Micheal S (Tender Boat)		0.0		24.0
Big Johnny 4000	Big Johnny 4000		12.0		12.0
MH 41-205	108 Crane		12.0		12.0
Total operating hrs to date:		18,048.0	Idle hrs MTD:	1,200.0	Opr hrs MTD:
				3,600.0	Total:
					60.0
					180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 204 of 364	
		116			
		DATE			
		21 May 2021 - Friday			
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	SAFETY INSPECTOR			2.0	24.0
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			7.0	84.0
Mike Hooks, L.L.C	ENGINEER			3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Total hrs worked to date:		37,464.0	Hrs worked MTD:		8,568.0
			Total:		32.0
					408.0
EQUIPMENT HOURS					
				Idle	Operating
<u>Equipment Name</u>	<u>Description</u>			<u>Hours</u>	<u>Hours</u>
105661-03	Dredge E. Stroud			0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)			0.0	24.0
LA 8767ER	Andy B (Tender Boat)			0.0	24.0
MH-62	Derrick Barge			0.0	24.0
MH-65	Supply Barge			24.0	0.0
MH68-12	Spill Barge			0.0	24.0
LA 7667-FW	Survey Boat			12.0	12.0
LA 5637EB	Micheal S (Tender Boat)			0.0	24.0
Big Johnny 4000	Big Johnny 4000			12.0	12.0
MH 41-205	108 Crane			12.0	12.0
Total operating hrs to date:		18,228.0	Idle hrs MTD:		1,260.0
			Opr hrs MTD:		3,780.0
			Total:		60.0
					180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 117	Page 205 of 364
		DATE 22 May 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 65 °F Max 85 °F No Precipitation 17 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Due to the incident Dredge E. Stroud remained stationed at STA 248+50. While being down the dredge was moved into Theodore harbor for repairs on discharge pipe, took stern rubber off discharge pipe, removed broken stairwell, handrail, removed DQM equipment from pipe and did equipment watch. The crew also unloaded the trucks with supplies from the landing. The welders welded on the pipes and crane operations took place as well. QC's ran surveys in the D/A. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Captain held a meeting with crews to discuss breaking the stern line down, crane operations, and moving the dredge to the landing. Employees flipped over the stern pontoon tank that had flipped and were able to remove the pontoon from the stern plastic elbow safely with no near misses. The dredge was moved to the landing to start cutting up the discharge pipe. SSEs were assigned fire watch during cutting operations. Captain had all employees get off the 108 deck during lifting operations. Welders started welding on the discharge at the landing. Day crew started putting the plastic and pontoon line back together near the disposal area that had come loose during the inclement weather. Employees are continuing to work safely with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 206 of 364	
		117			
		DATE			
		22 May 2021 - Saturday			
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER		2.0		24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		0.0		0.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		2.0		24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0		0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		7.0		84.0
Mike Hooks, L.L.C	ENGINEER		3.0		36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date:		37,872.0	Hrs worked MTD:		8,976.0
			Total:		32.0
					408.0
EQUIPMENT HOURS					
<u>Equipment Name</u>	<u>Description</u>		<u>Idle Hours</u>		<u>Operating Hours</u>
105661-03	Dredge E. Stroud		0.0		24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0		24.0
LA 8767ER	Andy B (Tender Boat)		0.0		24.0
MH-62	Derrick Barge		0.0		24.0
MH-65	Supply Barge		24.0		0.0
MH68-12	Spill Barge		0.0		24.0
LA 7667-FW	Survey Boat		12.0		12.0
LA 5637EB	Micheal S (Tender Boat)		0.0		24.0
Big Johnny 4000	Big Johnny 4000		12.0		12.0
MH 41-205	108 Crane		12.0		12.0
Total operating hrs to date:		18,408.0	Idle hrs MTD:	1,320.0	Opr hrs MTD:
				3,960.0	Total:
					60.0
					180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 118	Page 207 of 364
PROJECT Maintenance Dredging of Mobile Harbor		DATE 23 May 2021 - Sunday	
CONTRACTOR Mike Hooks, L.L.C		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 63 °F Max 85 °F No Precipitation 14 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
Due to the damage of the allision from Nathan Brandon IMO: 9603116, Dredge E. Stroud remained non-operational. The outside crew welded the discharge pipe, cut off the old discharge pipe saddle, welded a new one in place, assembled a new rubber sleeve for the stern, worked on pontoon line, put in discharge pipe, assembled swivel elbow, had crane operations in action, and equipment watch. QC's ran surveys in the D/A, did bar checks, CKS in channel and ADS. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
A safety meeting and a JSA were held during crew change to discuss the potential hazards and controls for today's tasks. Mates and Captains are working with SSEs on showing best practices for their duties. Captain and Deck captain were seen using tag lines and hands signals during crane operations. No employees were seen near the load during operations. The discharge pipe, flange, rubber elbow and stern pontoon were added safely using good communication by the crew and captains. Welders added the saddles to the dredge and fused the new discharge pipe to the existing piece. Night crew added a temporary rope hand rail on the port side of the dredge. Crews completed adding the discharge with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
No preparatory inspections held today			
<u>Initial Inspections held today</u>			
No initial inspections held today			
ACTIVITY START/FINISH			
<u>Activity No Description</u>			
No activities were started or finished today			
QC REQUIREMENTS			
<u>Requirement No Type Description Results</u>			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
<u>Item No Location Description</u>			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
<u>Item No Location Description</u>			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
<u>Name First Day Last Day</u>			
No Contractors had their first or last day on the site			
LABOR HOURS			
<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 208 of 364	
		118			
PROJECT		DATE			
		23 May 2021 - Sunday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	WELDER		2.0		24.0
Mike Hooks, L.L.C	PROJECT ENGINEER		0.0		0.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0		12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0		24.0
Mike Hooks, L.L.C	DREDGE COOK		2.0		24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0		36.0
Mike Hooks, L.L.C	OILER		2.0		24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0		0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0		12.0
Mike Hooks, L.L.C	DECK HAND		7.0		84.0
Mike Hooks, L.L.C	ENGINEER		3.0		36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0		24.0
Total hrs worked to date:		38,280.0	Hrs worked MTD:	9,384.0	Total: 32.0 408.0
EQUIPMENT HOURS					
Equipment Name	Description		Idle Hours		Operating Hours
105661-03	Dredge E. Stroud		0.0		24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0		24.0
LA 8767ER	Andy B (Tender Boat)		0.0		24.0
MH-62	Derrick Barge		0.0		24.0
MH-65	Supply Barge		24.0		0.0
MH68-12	Spill Barge		0.0		24.0
LA 7667-FW	Survey Boat		12.0		12.0
LA 5637EB	Micheal S (Tender Boat)		0.0		24.0
Big Johnny 4000	Big Johnny 4000		12.0		12.0
MH 41-205	108 Crane		12.0		12.0
Total operating hrs to date:		18,588.0	Idle hrs MTD:	1,380.0	Opr hrs MTD: 4,140.0 Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 210 of 364					
		119							
PROJECT		DATE							
		24 May 2021 - Monday							
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER							
		W9127820D0078 W9127821F0016							
Mike Hooks, L.L.C	WELDER			2.0	24.0				
Mike Hooks, L.L.C	PROJECT ENGINEER			0.0	0.0				
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0				
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	24.0				
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	24.0				
Mike Hooks, L.L.C	DREDGE COOK			2.0	24.0				
Mike Hooks, L.L.C	DREDGE MATE			3.0	36.0				
Mike Hooks, L.L.C	OILER			2.0	24.0				
Mike Hooks, L.L.C	DREDGE CAPTAIN			0.0	0.0				
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0				
Mike Hooks, L.L.C	DECK HAND			7.0	84.0				
Mike Hooks, L.L.C	ENGINEER			3.0	36.0				
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0				
Total hrs worked to date:		38,688.0	Hrs worked MTD:	9,792.0	Total:	32.0	408.0		
EQUIPMENT HOURS									
Equipment Name		Description		Idle Hours	Operating Hours				
105661-03		Dredge E. Stroud		0.0	24.0				
LA 261582B100		Faye Marie (Tender Boat)		0.0	24.0				
LA 8767ER		Andy B (Tender Boat)		0.0	24.0				
MH-62		Derrick Barge		0.0	24.0				
MH-65		Supply Barge		24.0	0.0				
MH68-12		Spill Barge		0.0	24.0				
LA 7667-FW		Survey Boat		12.0	12.0				
LA 5637EB		Micheal S (Tender Boat)		0.0	24.0				
Big Johnny 4000		Big Johnny 4000		12.0	12.0				
MH 41-205		108 Crane		12.0	12.0				
Total operating hrs to date:		18,768.0	Idle hrs MTD:	1,440.0	Opr hrs MTD:	4,320.0	Total:	60.0	180.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 120	Page 211 of 364
		DATE 25 May 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 63 °F Max 86 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
Dredge E. Stroud continued digging at STA 251+80 to STA 256+60 for a daily advance of 480ft and approximately 21,689 cubic yards NET into DA14W. The outside crew welded on STBD brake rail, welded pateyes on the STBD brake band on swing hoist, shifted anchors, pulled lines, and moved over for IB/OB tow. Welders continued to make repairs on pontoons at the landing. QC's ran surveys for CKS in the channel and D/A and created cross sections. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Deck Captain discussed making repairs to the anchor buoy cable first thing this morning. Employees on the dredge pressure washed the top deck. Welders at the landing continued making pontoon repairs. Employees safely unloaded water to the dredge from the crew boat. SSHO and engineers replaced a worn fire hose on the port side. Alternate SSHO added a sub buoy to a 500 foot floating piece of plastic to the line that was missing a light. Employees are working safely with no incidents to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 120	Page 212 of 364		
		DATE 25 May 2021 - Tuesday			
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	24.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0		
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0		
Mike Hooks, L.L.C	OILER	2.0	24.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	7.0	84.0		
Mike Hooks, L.L.C	ENGINEER	3.0	36.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0		
Total hrs worked to date: 39,096.0		Hrs worked MTD: 10,200.0	Total:	32.0	408.0
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
105661-03	Dredge E. Stroud	0.0	24.0		
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0		
LA 8767ER	Andy B (Tender Boat)	0.0	24.0		
MH-62	Derrick Barge	0.0	24.0		
MH-65	Supply Barge	24.0	0.0		
MH68-12	Spill Barge	0.0	24.0		
LA 7667-FW	Survey Boat	12.0	12.0		
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0		
Big Johnny 4000	Big Johnny 4000	12.0	12.0		
MH 41-205	108 Crane	12.0	12.0		
Total operating hrs to date: 18,948.0	Idle hrs MTD: 1,500.0	Opr hrs MTD: 4,500.0	Total:	60.0	180.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 121	Page 213 of 364
		DATE 26 May 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 69 °F Max 84 °F No Precipitation 3 MPH Wind		
QC NARRATIVES GENERAL COMMENTS Dredge E. Stroud continued digging at STA 256+60 to STA 259+20 for a daily advance of 260ft and approximately 8,811 cubic yards NET into DA14W. The outside crew shifted anchors, pulled lines, and moved over for IB/OB tow. Welders continued to make repairs on pontoons at the landing. QC's helped the Missouri H in setting up dredge pack and hypack so they can finish the project in Theodore ship channel. Dredge was cleaned, sanitized, garbage was removed, and garbage was placed in the appropriate dumpster.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) JSA's were reviewed and approved at the start of shift. SSHO's held a thorough turnover with one another. Dredge was towed in safely with assistance from tender boats. Communication was key between all involved. Anchors were pulled with sketched barge with deckhands being out of the line of fire and not getting under a suspended load. No accidents, injuries or near misses.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	2.0	24.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 214 of 364	
		121		
PROJECT		DATE	26 May 2021 - Wednesday	
		Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER
		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	24.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE		3.0	36.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		0.0	0.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		7.0	84.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 39,504.0		Hrs worked MTD: 10,608.0	Total: 32.0	408.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E. Stroud		0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0	24.0
LA 8767ER	Andy B (Tender Boat)		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH68-12	Spill Barge		0.0	24.0
LA 7667-FW	Survey Boat		12.0	12.0
LA 5637EB	Micheal S (Tender Boat)		0.0	24.0
Big Johnny 4000	Big Johnny 4000		12.0	12.0
MH 41-205	108 Crane		12.0	12.0
Total operating hrs to date: 19,128.0	Idle hrs MTD: 1,560.0	Opr hrs MTD: 4,680.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 122	Page 215 of 364																																
		DATE 27 May 2021 - Thursday																																	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016																																	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 86 °F No Precipitation No Wind																																		
QC NARRATIVES																																			
GENERAL COMMENTS DREDGE MISSOURI H DREDGING PROCEDURE: MAKING ONE PASS (SWING 300' WIDE PLUS 10' PASS EACH TOE) WITH THE LADDER DEPTH AT 44' PLUS THE TIDE.																																			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) JSA'S were reviewed and approved for todays job tasks. SSHO observed crew finish prep for tow. Gods Glory towed dredge to Theodore. Dredge arrived on location, connected line and began to dredge at station 259+00. All job tasks were completed safely with no accidents or injuries to report.																																			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																																			
Preparatory Inspections held today _____ No preparatory inspections held today																																			
Initial Inspections held today _____ No initial inspections held today																																			
ACTIVITY START/FINISH																																			
Activity No Description _____ No activities were started or finished today																																			
QC REQUIREMENTS																																			
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today																											
Requirement No	Type	Description	Results																																
No QC requirements were completed today																																			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)																																			
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today																												
Item No	Location	Description																																	
No QC Deficiency items were issued today																																			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)																																			
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today																												
Item No	Location	Description																																	
No QC Deficiency items were corrected today																																			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)																																			
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site																												
Name	First Day	Last Day																																	
No Contractors had their first or last day on the site																																			
LABOR HOURS																																			
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>WELDER</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>PROJECT ENGINEER</td> <td style="text-align: center;">0.0</td> <td style="text-align: center;">0.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DECK CAPTAIN</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	RIGGER	1.0	12.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	WELDER	2.0	24.0	Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0
Crew	Position	Number of Employees	Hours Worked																																
Mike Hooks, L.L.C	RIGGER	1.0	12.0																																
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																																
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																																
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																																
Mike Hooks, L.L.C	WELDER	2.0	24.0																																
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0																																
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0																																

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 216 of 364						
		122							
		DATE	27 May 2021 - Thursday						
		CONTRACT NUMBER			W9127820D0078 W9127821F0016				
PROJECT		Maintenance Dredging of Mobile Harbor							
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	24.0						
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0						
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0						
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0						
Mike Hooks, L.L.C	OILER	2.0	24.0						
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0						
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0						
Mike Hooks, L.L.C	DECK HAND	7.0	84.0						
Mike Hooks, L.L.C	ENGINEER	3.0	36.0						
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0						
Total hrs worked to date:		39,912.0	Hrs worked MTD:	11,016.0	Total:	32.0	408.0		
EQUIPMENT HOURS									
Equipment Name	Description	Idle Hours	Operating Hours						
105661-03	Dredge E. Stroud	0.0	24.0						
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0						
LA 8767ER	Andy B (Tender Boat)	0.0	24.0						
MH-62	Derrick Barge	0.0	24.0						
MH-65	Supply Barge	24.0	0.0						
MH68-12	Spill Barge	0.0	24.0						
LA 7667-FW	Survey Boat	12.0	12.0						
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0						
Big Johnny 4000	Big Johnny 4000	12.0	12.0						
MH 41-205	108 Crane	12.0	12.0						
Total operating hrs to date:		19,308.0	Idle hrs MTD:	1,620.0	Opr hrs MTD:	4,860.0	Total:	60.0	180.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS		DATE			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 217 of 364
		123	
PROJECT		DATE	28 May 2021 - Friday
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER	W9127820D0078 W9127821F0016
CONTRACTOR	WEATHER		
Mike Hooks, L.L.C	Weather Caused No Delay Temperature Min 68 °F Max 88 °F 0.35 IN Precipitation 5 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
DREDGE MISSOURI H DREDGING PROCEDURE: MAKING ONE PASS (SWING 300' WIDE PLUS 10' PASS EACH TOE) WITH THE LADDER DEPTH AT 44' PLUS THE TIDE . THE QC DEPT. TOOK AD CHECKS BEHIND THE DREDGE FROM STATION 260+00 TO STATION 262+00 AND MOVED THE SPILL BARGE TO NEW LOCATION INSIDE DA # 14 WEST.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results

No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	

No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	

No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	

No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 218 of 364	
		123		
		DATE	28 May 2021 - Friday	
		CONTRACT NUMBER		
PROJECT		Maintenance Dredging of Mobile Harbor		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 40,272.0		Hrs worked MTD: 11,376.0	Total: 29.0	360.0
EQUIPMENT HOURS				
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 19,488.0	Idle hrs MTD: 1,680.0	Opr hrs MTD: 5,040.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 219 of 364
124

DATE
29 May 2021 - Saturday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

CONTRACTOR
Mike Hooks, L.L.C

WEATHER
Weather Caused No Delay
Temperature Min 68 °F Max 88 °F
No Precipitation 5 MPH Wind

QC NARRATIVES

GENERAL COMMENTS

DREDGE MISSOURI H DREDGING PROCEDURE: MAKING ONE PASS (SWING 300' WIDE PLUS 10' PASS EACH TOE) WITH THE LADDER DEPTH AT 44' PLUS THE TIDE . THE QC DEPT. TOOK AD CHECKS BEHIND THE DREDGE FROM STATION 264+00 TO STATION 268+00 AND MOVED THE SPILL BARGE TO NEW LOCATION INSIDE DA # 14 WEST.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO performed normal daily tasks. No accidents or injuries noted.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 220 of 364	
		124		
		DATE	29 May 2021 - Saturday	
		CONTRACT NUMBER		
PROJECT		Maintenance Dredging of Mobile Harbor		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 40,632.0		Hrs worked MTD: 11,736.0	Total: 29.0	360.0
EQUIPMENT HOURS				
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 19,668.0	Idle hrs MTD: 1,740.0	Opr hrs MTD: 5,220.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 125	Page 221 of 364
		DATE 30 May 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 60 °F Max 82 °F No Precipitation 5 MPH Wind	
QC NARRATIVES			
GENERAL COMMENTS			
DREDGE MISSOURI H DREDGING PROCEDURE: MAKING ONE PASS (SWING 300' WIDE PLUS 10' PASS EACH TOE) WITH THE LADDER DEPTH AT 44' PLUS THE TIDE . THE QC DEPT. TOOK AD CHECKS BEHIND THE DREDGE FROM STATION 272+00 TO STATION 278+00 AND MOVED THE SPILL BARGE TO NEW LOCATION INSIDE DA # 14 WEST.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO performed normal daily tasks.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 222 of 364	
		125		
		DATE	30 May 2021 - Sunday	
		CONTRACT NUMBER		
PROJECT		Maintenance Dredging of Mobile Harbor		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 40,992.0		Hrs worked MTD: 12,096.0	Total: 29.0	360.0
EQUIPMENT HOURS				
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 19,848.0	Idle hrs MTD: 1,800.0	Opr hrs MTD: 5,400.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 126	Page 223 of 364
		DATE 31 May 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 61 °F Max 85 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
DREDGE MISSOURI H DREDGING PROCEDURE: MAKING ONE PASS (SWING 300' WIDE PLUS 10' PASS EACH TOE) WITH THE LADDER DEPTH AT 44' PLUS THE TIDE . THE QC DEPT. TOOK AD CHECKS BEHIND THE DREDGE FROM STATION 280+00 TO STATION 282+13.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed crew members add equipment lighting markers to the 108 crane barge. A light stand was also added to the pontoon line. House keeping was performed on the Skachet, 108 and welding barge. Decks have been cleaned of mud and trip hazards. All job tasks were completed with out any accidents or injuries to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	RIGGER	1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 126	Page 224 of 364	
		DATE 31 May 2021 - Monday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	DECK CAPTAIN		0.0	0.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		0.0	0.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	24.0
Mike Hooks, L.L.C	DREDGE COOK		3.0	36.0
Mike Hooks, L.L.C	DREDGE MATE		3.0	36.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	ENGINEER		3.0	36.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 41,352.0		Hrs worked MTD: 12,456.0	Total: 29.0	360.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
105661-03	Dredge E. Stroud		0.0	24.0
LA 261582B100	Faye Marie (Tender Boat)		0.0	24.0
LA 8767ER	Andy B (Tender Boat)		0.0	24.0
MH-62	Derrick Barge		0.0	24.0
MH-65	Supply Barge		24.0	0.0
MH68-12	Spill Barge		0.0	24.0
LA 7667-FW	Survey Boat		12.0	12.0
LA 5637EB	Micheal S (Tender Boat)		0.0	24.0
Big Johnny 4000	Big Johnny 4000		12.0	12.0
MH 41-205	108 Crane		12.0	12.0
Total operating hrs to date: 20,028.0	Idle hrs MTD: 1,860.0	Opr hrs MTD: 5,580.0	Total: 60.0	180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 127	Page 225 of 364																																					
PROJECT Maintenance Dredging of Mobile Harbor		DATE 01 Jun 2021 - Tuesday	CONTRACT NUMBER W9127820D0078 W9127821F0016																																					
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 86 °F No Precipitation 5 MPH Wind																																							
QC NARRATIVES																																								
GENERAL COMMENTS DREDGE MISSOURI H DREDGING PROCEDURE: MAKING ONE PASS (SWING 300' WIDE PLUS 10' PASS EACH TOE) WITH THE LADDER DEPTH AT 44' PLUS THE TIDE . THE QC DEPT. TOOK AD SURVEY BEHIND THE DREDGE FROM STATION 264+00 TO STATION 290+00.																																								
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO performed normal daily activities.																																								
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)																																								
Preparatory Inspections held today _____																																								
No preparatory inspections held today																																								
Initial Inspections held today _____																																								
No initial inspections held today																																								
ACTIVITY START/FINISH																																								
Activity No Description _____																																								
No activities were started or finished today																																								
QC REQUIREMENTS																																								
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%; border-bottom: 1px solid black;">Requirement No</th> <th style="width: 15%; border-bottom: 1px solid black;">Type</th> <th style="width: 55%; border-bottom: 1px solid black;">Description</th> <th style="width: 15%; border-bottom: 1px solid black;">Results</th> </tr> </thead> </table>					Requirement No	Type	Description	Results																																
Requirement No	Type	Description	Results																																					
No QC requirements were completed today																																								
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)																																								
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%; border-bottom: 1px solid black;">Item No</th> <th style="width: 30%; border-bottom: 1px solid black;">Location</th> <th style="width: 55%; border-bottom: 1px solid black;">Description</th> </tr> </thead> </table>					Item No	Location	Description																																	
Item No	Location	Description																																						
No QC Deficiency items were issued today																																								
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)																																								
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%; border-bottom: 1px solid black;">Item No</th> <th style="width: 30%; border-bottom: 1px solid black;">Location</th> <th style="width: 55%; border-bottom: 1px solid black;">Description</th> </tr> </thead> </table>					Item No	Location	Description																																	
Item No	Location	Description																																						
No QC Deficiency items were corrected today																																								
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)																																								
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%; border-bottom: 1px solid black;">Name</th> <th style="width: 20%; border-bottom: 1px solid black;">First Day</th> <th style="width: 20%; border-bottom: 1px solid black;">Last Day</th> </tr> </thead> </table>					Name	First Day	Last Day																																	
Name	First Day	Last Day																																						
No Contractors had their first or last day on the site																																								
LABOR HOURS																																								
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 25%; border-bottom: 1px solid black;">Crew</th> <th style="width: 45%; border-bottom: 1px solid black;">Position</th> <th style="width: 15%; border-bottom: 1px solid black;">Number of Employees</th> <th style="width: 15%; border-bottom: 1px solid black;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>RIGGER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE OPERATOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>QUALITY CONTROL INSPECTOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>SAFETY INSPECTOR</td> <td style="text-align: center;">2.0</td> <td style="text-align: center;">24.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>WELDER</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>PROJECT ENGINEER</td> <td style="text-align: center;">0.0</td> <td style="text-align: center;">0.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DECK CAPTAIN</td> <td style="text-align: center;">0.0</td> <td style="text-align: center;">0.0</td> </tr> <tr> <td>Mike Hooks, L.L.C</td> <td>DREDGE CHIEF ENGINEER</td> <td style="text-align: center;">0.0</td> <td style="text-align: center;">0.0</td> </tr> </tbody> </table>					Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	RIGGER	1.0	12.0	Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0	Mike Hooks, L.L.C	WELDER	1.0	12.0	Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0	Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0
Crew	Position	Number of Employees	Hours Worked																																					
Mike Hooks, L.L.C	RIGGER	1.0	12.0																																					
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0																																					
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	2.0	24.0																																					
Mike Hooks, L.L.C	SAFETY INSPECTOR	2.0	24.0																																					
Mike Hooks, L.L.C	WELDER	1.0	12.0																																					
Mike Hooks, L.L.C	PROJECT ENGINEER	0.0	0.0																																					
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0																																					
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0																																					

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 226 of 364	
		127		
		DATE	01 Jun 2021 - Tuesday	
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0	
Mike Hooks, L.L.C	DREDGE COOK	3.0	36.0	
Mike Hooks, L.L.C	DREDGE MATE	3.0	36.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	3.0	36.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 41,712.0		Hrs worked MTD: 360.0	Total: 29.0	360.0
EQUIPMENT HOURS				
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>	
105661-03	Dredge E. Stroud	0.0	24.0	
LA 261582B100	Faye Marie (Tender Boat)	0.0	24.0	
LA 8767ER	Andy B (Tender Boat)	0.0	24.0	
MH-62	Derrick Barge	0.0	24.0	
MH-65	Supply Barge	24.0	0.0	
MH68-12	Spill Barge	0.0	24.0	
LA 7667-FW	Survey Boat	12.0	12.0	
LA 5637EB	Micheal S (Tender Boat)	0.0	24.0	
Big Johnny 4000	Big Johnny 4000	12.0	12.0	
MH 41-205	108 Crane	12.0	12.0	
Total operating hrs to date: 20,208.0		Idle hrs MTD: 60.0	Opr hrs MTD: 180.0	Total: 60.0 180.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 128	Page 227 of 364
		DATE 02 Jun 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 85 °F Max 72 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
GENERAL COMMENTS			
CONTINUE TOW IB TO MOBILE HAROR. THE DREDGE AND BARGES ARRIVE IN UPPER TURNING BASIN IN MOBILE HARBOR @ 02:30.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. Dredge arrived to location and prepped for start up. Tender boat crews moved pipe into position and made connections. SSHO observed crews communicate effectively and work safely. Bottom deck hand rails were chipped and painted. Decks were cleared of trash and any trip hazards. Employees were observed working in a safe manner using PPE. All job tasks were completed safely with out any accidents or injuries to report.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0
Mike Hooks, L.L.C	WELDER	1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 228 of 364	
		128			
PROJECT		DATE			
		02 Jun 2021 - Wednesday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	DREDGE COOK			1.0	12.0
Mike Hooks, L.L.C	DREDGE MATE			2.0	24.0
Mike Hooks, L.L.C	OILER			3.0	36.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			5.0	60.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			2.0	24.0
Mike Hooks, L.L.C	LABORER, GROUP 1			1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE			1.0	12.0
Mike Hooks, L.L.C	DREDGE MESS COOK			1.0	12.0
Total hrs worked to date:		42,048.0	Hrs worked MTD:		696.0
			Total:		27.0
					336.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
WRS71431	Missouri H.			0.0	24.0
LA-1761-EV	Arthur			12.0	12.0
LA-6073-FA	Capt. Archie			0.0	24.0
LA-6874-GH	Grayson Allen			0.0	24.0
112993	Survey Boat			12.0	12.0
640461	Brooklyn Anne			12.0	12.0
646190	Bayou Princess			12.0	12.0
636173	God's Grace			0.0	24.0
MH-58-06	Welding Barge			12.0	12.0
MH-43-16	Supply Barge			0.0	24.0
MH-59-15	Skatchet Barge			0.0	24.0
MH-61-20	108 Crane Barge			12.0	12.0
MH-95	Big Johnny			24.0	0.0
Total operating hrs to date:		20,424.0	Idle hrs MTD:		156.0
			Opr hrs MTD:		396.0
			Total:		96.0
					216.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 129	Page 229 of 364	
		DATE 03 Jun 2021 - Thursday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 73 °F Max 84 °F No Precipitation 10 MPH Wind		
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
DREDGE: Dredging from sta. 26+00 to 30+80 (west cut #1). Total advance 480' removing 21,333 net cubic yards. Pumping material through 4,450' of pipeline discharging into North Blakeley upland disposal area.				
GENERAL COMMENTS				
Dredging Mobile Harbor south bound at 46+ tide making 2 passes. swing 300' wide.				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. Dredge began cut at station #24+00 submerged line was layed and floating plastic connected. POB was updated for crew change. SSHO photographed boat ramp signs for the dredge Missouri H. Pontoon lighting and floating plastic lighting was inspected. No accidents or injuries to report.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT				
None Given				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today _____				
No preparatory inspections held today				
Initial Inspections held today _____				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description _____				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results _____				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description _____				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description _____				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day _____				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C		LABORER, GROUP 1	1.0	12.0
Mike Hooks, L.L.C		SAFETY ENGINEER - ON SITE	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 230 of 364		
		129				
PROJECT		DATE				
		03 Jun 2021 - Thursday				
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER				
		W9127820D0078 W9127821F0016				
Mike Hooks, L.L.C	DREDGE OPERATOR			2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR			1.0	12.0	
Mike Hooks, L.L.C	WELDER			2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK			1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE			1.0	12.0	
Mike Hooks, L.L.C	DREDGE MESS COOK			2.0	24.0	
Mike Hooks, L.L.C	OILER			2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0	
Mike Hooks, L.L.C	DECK HAND			5.0	60.0	
Mike Hooks, L.L.C	ENGINEER			2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0	
Total hrs worked to date:		42,372.0	Hrs worked MTD:		1,020.0	
			Total:		27.0 324.0	
EQUIPMENT HOURS						
Equipment Name	Description			Idle Hours	Operating Hours	
WRS71431	Missouri H.			0.0	24.0	
LA-1761-EV	Arthur			12.0	12.0	
LA-6073-FA	Capt. Archie			0.0	24.0	
LA-6874-GH	Grayson Allen			0.0	24.0	
112993	Survey Boat			12.0	12.0	
640461	Brooklyn Anne			12.0	12.0	
646190	Bayou Princess			12.0	12.0	
636173	God's Grace			0.0	24.0	
MH-58-06	Welding Barge			12.0	12.0	
MH-43-16	Supply Barge			0.0	24.0	
MH-59-15	Skatchet Barge			0.0	24.0	
MH-61-20	108 Crane Barge			12.0	12.0	
MH-95	Big Johnny			24.0	0.0	
Total operating hrs to date:		20,640.0	Idle hrs MTD:	252.0	Opr hrs MTD:	612.0
			Total:	96.0	216.0	
MISHAP REPORTING (Describe mishaps)						
No mishaps reported today						
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 130	Page 231 of 364
		DATE 04 Jun 2021 - Friday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 70 °F Max 83 °F No Precipitation 10 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS DREDGE: Dredging from sta. 30+80 TO 33+60 (west cut #1). Total advance 280' removing 12,444 net cubic yards. Pumping material through 6,450' of pipeline discharging into North Blakeley upland disposal area.			
GENERAL COMMENTS Dredging Mobile Harbor south bound at 46+ tide making 2 passes. swing 300' wide.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO inspected disposal area North Blakely. Deficiencies found on the derrick barge were noted and reported to the captain. Confined space covers and deck perimeter need to be marked safety yellow. Material list needed to repair severely rusted derrick housing needs to be created. Derrick barge, Pontoon, and submerged line lights needs to be corrected. Crane swing radius on 108 crane barge needs to be marked safety yellow. One employee was transported to the Occupational Health Center for pains in his lower abdomen groin area. Employee was seen for his symptoms and returned to work full duty same day.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT COE Dakota stated For the rest of the upper sump clear to 46'. Once we hit STA 32+76 clear to 44'.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			
LABOR HOURS Crew Position Number of Employees Hours Worked Mike Hooks, L.L.C LABORER, GROUP 1 1.0 12.0			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 232 of 364		
		130			
		DATE	04 Jun 2021 - Friday		
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0		
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0		
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0		
Mike Hooks, L.L.C	WELDER	2.0	24.0		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0		
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0		
Mike Hooks, L.L.C	DREDGE MATE	1.0	12.0		
Mike Hooks, L.L.C	DREDGE MESS COOK	2.0	24.0		
Mike Hooks, L.L.C	OILER	2.0	24.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	5.0	60.0		
Mike Hooks, L.L.C	ENGINEER	2.0	24.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0		
Total hrs worked to date: 42,696.0		Hrs worked MTD: 1,344.0		Total: 27.0 324.0	
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
WRS71431	Missouri H.	0.0	24.0		
LA-1761-EV	Arthur	12.0	12.0		
LA-6073-FA	Capt. Archie	0.0	24.0		
LA-6874-GH	Grayson Allen	0.0	24.0		
112993	Survey Boat	12.0	12.0		
640461	Brooklyn Anne	12.0	12.0		
646190	Bayou Princess	12.0	12.0		
636173	God's Grace	0.0	24.0		
MH-58-06	Welding Barge	12.0	12.0		
MH-43-16	Supply Barge	0.0	24.0		
MH-59-15	Skatchet Barge	0.0	24.0		
MH-61-20	108 Crane Barge	12.0	12.0		
MH-95	Big Johnny	24.0	0.0		
Total operating hrs to date: 20,856.0		Idle hrs MTD: 348.0	Opr hrs MTD: 828.0	Total: 96.0 216.0	
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 131	Page 233 of 364	
		DATE 05 Jun 2021 - Saturday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 74 °F Max 82 °F No Precipitation 10 MPH Wind		
QC NARRATIVES				
ACTIVITIES IN PROGRESS				
DREDGE: Dredging from sta. 33+60 to 34+75 (west cut #1). Total advance 115' removing 5,111 net cubic yards. Pumping material through 6,450' of pipeline discharging into North Blakeley upland disposal area.				
GENERAL COMMENTS				
Dredging Mobile Harbor south bound at 44+ tide making 2 passes. swing 300' wide.				
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)				
SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed crew members perform house keeping on decks of dredge. Employee washed and scrubbed deck. Chipping and painting is being performed on areas needed. Debris from pump were removed. All job tasks were completed safely with out any accident or injuries.				
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT				
None given				
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)				
Preparatory Inspections held today _____				
No preparatory inspections held today				
Initial Inspections held today _____				
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description _____				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results _____				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)				
Item No Location Description _____				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description _____				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day _____				
No Contractors had their first or last day on the site				
LABOR HOURS				
Crew		Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C		LABORER, GROUP 1	1.0	12.0
Mike Hooks, L.L.C		SAFETY ENGINEER - ON SITE	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 234 of 364	
		131			
PROJECT		DATE			
		05 Jun 2021 - Saturday			
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER			
		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	DREDGE OPERATOR			2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR			1.0	12.0
Mike Hooks, L.L.C	WELDER			2.0	24.0
Mike Hooks, L.L.C	DECK CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			0.0	0.0
Mike Hooks, L.L.C	DREDGE COOK			1.0	12.0
Mike Hooks, L.L.C	DREDGE MATE			1.0	12.0
Mike Hooks, L.L.C	DREDGE MESS COOK			2.0	24.0
Mike Hooks, L.L.C	OILER			2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0
Mike Hooks, L.L.C	DECK HAND			5.0	60.0
Mike Hooks, L.L.C	ENGINEER			2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0
Total hrs worked to date:		43,020.0	Hrs worked MTD:		1,668.0
			Total:		27.0 324.0
EQUIPMENT HOURS					
Equipment Name	Description			Idle Hours	Operating Hours
WRS71431	Missouri H.			0.0	24.0
LA-1761-EV	Arthur			12.0	12.0
LA-6073-FA	Capt. Archie			0.0	24.0
LA-6874-GH	Grayson Allen			0.0	24.0
112993	Survey Boat			12.0	12.0
640461	Brooklyn Anne			12.0	12.0
646190	Bayou Princess			12.0	12.0
636173	God's Grace			0.0	24.0
MH-58-06	Welding Barge			12.0	12.0
MH-43-16	Supply Barge			0.0	24.0
MH-59-15	Skatchet Barge			0.0	24.0
MH-61-20	108 Crane Barge			12.0	12.0
MH-95	Big Johnny			24.0	0.0
Total operating hrs to date:		21,072.0	Idle hrs MTD:		444.0
			Opr hrs MTD:		1,044.0
			Total:		96.0 216.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS		DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 132	Page 235 of 364
		DATE 06 Jun 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 73 °F Max 86 °F No Precipitation 10 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS DREDGE: Dredging from sta. 34+75 to 36+00 and jump over pipe line and dig from STA 37+75 TO 39+55. (west cut #1). Total advance 305' removing 13,556 net cubic yards. Pumping material through 6,450' of pipeline discharging into North Blakeley upland disposal area.			
GENERAL COMMENTS The dredge is double swing at a width of 300. At a depth of 44 plus tide. Holding in the toe for 4 mins. Making 15 to 20 degrees sets depends on the tide flow.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed employees open the pump to remove large debris. Several substantial logs were dislodged and photographed. The dredge crossed utility at station 36+00 successfully with out any incidents. Dredge is continuing to dig south bound on Mobile river.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew		Position	
		Number of Employees	
		Hours Worked	
Mike Hooks, L.L.C		LABORER, GROUP 1	
		1.0	
		12.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 236 of 364	
		132		
		DATE	06 Jun 2021 - Sunday	
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	2.0	24.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 43,344.0		Hrs worked MTD: 1,992.0	Total: 27.0	324.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	24.0	0.0	
Total operating hrs to date: 21,288.0		Idle hrs MTD: 540.0	Opr hrs MTD: 1,260.0	Total: 96.0 216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 238 of 364	
		133		
PROJECT		DATE	07 Jun 2021 - Monday	
		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor				
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	2.0	24.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 43,668.0		Hrs worked MTD: 2,316.0	Total: 27.0	324.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	24.0	0.0	
Total operating hrs to date: 21,504.0	Idle hrs MTD: 636.0	Opr hrs MTD: 1,476.0	Total: 96.0	216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 240 of 364	
		134		
		DATE	08 Jun 2021 - Tuesday	
		08 Jun 2021 - Tuesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	2.0	24.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 43,992.0		Hrs worked MTD: 2,640.0	Total: 27.0	324.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	24.0	0.0	
Total operating hrs to date: 21,720.0		Idle hrs MTD: 732.0	Opr hrs MTD: 1,692.0	Total: 96.0 216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 135	Page 241 of 364
		DATE 09 Jun 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Critical Delay Temperature Min 74 °F Max 89 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
DREDGE: dredging south bound from sta. 44+15 to station 48+00 (cut #1). Total advance 385' removing 14,830 net cubic yards. Pumping material through 6,610' of pipeline discharging into North Blakeley upland disposal area.			
SURVEYS: Took AD checks from station 42+00 to 46+00.			
Turbidity: Samples were taken and recorded.			
GENERAL COMMENTS			
The dredge making one pass, swinging at a width of 260'. at a depth of 44 plus tide. and not holding in the toes. Making 15 to 20 degrees sets depends on the tide flow.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed the crew shifting anchors, adjust tanks on pontoon line, clean the cutter, and move dredge and pipeline to pass ship traffic. Dredge is maintaining communication and allowing safe passage of vessels. Missouri H is continuing dredging south bound on the Mobile River with no accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 242 of 364	
		135		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	09 Jun 2021 - Wednesday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	2.0	24.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 44,316.0		Hrs worked MTD: 2,964.0	Total: 27.0	324.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	24.0	0.0	
Total operating hrs to date: 21,936.0		Idle hrs MTD: 828.0	Opr hrs MTD: 1,908.0	Total: 96.0 216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER

Page 243 of 364

136

DATE

10 Jun 2021 - Thursday

PROJECT

Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER

W9127820D0078 W9127821F0016

CONTRACTOR

Mike Hooks, L.L.C

WEATHER

Weather Caused No Delay
Temperature Min 74 °F Max 88 °F
0.10 IN Precipitation 10 MPH Wind

QC NARRATIVES

ACTIVITIES IN PROGRESS

DREDGE: dredging south bound from sta. 48+00 to station 53+50 (cut #1). Total advance 550' removing 21,185 net cubic yards. Pumping material through 6,610' of pipeline discharging into North Blakeley upland disposal area.

SURVEYS: Took AD checks from station 44+00 to 49+00.

Turbidity: Samples were taken and recorded.

GENERAL COMMENTS

The dredge making one pass, swinging at a width of 260'. at a depth of 44 plus tide. and not holding in the toes. Making 15 to 20 degrees sets depends on the tide flow.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed the crew shifting anchors, clean the cutter, and move dredge and pipeline to pass ship traffic. Dredge is maintaining communication and allowing safe passage of vessels. The Marine Surveyor performed yearly inspection of the dredge. Also held a Safety Meeting with the crew. Missouri H is continuing dredging south bound on the Mobile River with no accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY

(Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY

(Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE

(Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 136	Page 244 of 364	
		DATE 10 Jun 2021 - Thursday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Mike Hooks, L.L.C	SURVEYOR	2.0	24.0	
Total hrs worked to date: 44,628.0		Hrs worked MTD: 3,276.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	24.0	0.0	
Total operating hrs to date: 22,152.0		Idle hrs MTD: 924.0	Opr hrs MTD: 2,124.0	Total: 96.0 216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 137	Page 245 of 364
		DATE 11 Jun 2021 - Friday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 77 °F Max 88 °F 0.10 IN Precipitation 10 MPH Wind	

QC NARRATIVES

ACTIVITIES IN PROGRESS

DREDGE: dredging south bound from sta. 53+50 to station 58+95 (cut #1). Total advance 545' removing 20,993 net cubic yards. Pumping material through 6,980' of pipeline discharging into North Blakeley upland disposal area.

SURVEYS: Took AD checks from station 44+00 to 53+00.

Turbidity: Samples were taken and recorded.

GENERAL COMMENTS

The dredge making one pass, swinging at a width of 260'. at a depth of 44 plus tide. and not holding in the toes. Making 15 to 20 degrees sets depends on the tide flow.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed the crew shifting anchors, clean the cutter, clean the pump, add pontoons & subline, and move dredge and pipeline to pass ship traffic. Dredge is maintaining communication and allowing safe passage of vessels. Observed The engine room crew work on the Hoffa Valve. Missouri H is continuing dredging south bound on the Mobile River with no accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 137	Page 246 of 364		
		DATE 11 Jun 2021 - Friday			
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016			
LABOR HOURS					
Crew	Position	Number of Employees	Hours Worked		
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0		
Mike Hooks, L.L.C	SURVEYOR	2.0	24.0		
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0		
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0		
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0		
Mike Hooks, L.L.C	WELDER	1.0	12.0		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0		
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0		
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0		
Mike Hooks, L.L.C	OILER	2.0	24.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0		
Mike Hooks, L.L.C	DECK HAND	5.0	60.0		
Mike Hooks, L.L.C	ENGINEER	2.0	24.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0		
Total hrs worked to date: 44,964.0		Hrs worked MTD: 3,612.0	Total: 28.0	336.0	
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
WRS71431	Missouri H.	0.0	24.0		
LA-1761-EV	Arthur	12.0	12.0		
LA-6073-FA	Capt. Archie	0.0	24.0		
LA-6874-GH	Grayson Allen	0.0	24.0		
112993	Survey Boat	12.0	12.0		
640461	Brooklyn Anne	12.0	12.0		
646190	Bayou Princess	12.0	12.0		
636173	God's Grace	0.0	24.0		
MH-58-06	Welding Barge	12.0	12.0		
MH-43-16	Supply Barge	0.0	24.0		
MH-59-15	Skatchet Barge	0.0	24.0		
MH-61-20	108 Crane Barge	12.0	12.0		
MH-95	Big Johnny	24.0	0.0		
Total operating hrs to date: 22,368.0		Idle hrs MTD: 1,020.0	Opr hrs MTD: 2,340.0	Total: 96.0	216.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION					
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 138 DATE 12 Jun 2021 - Saturday	Page 247 of 364								
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 77 °F Max 86 °F No Precipitation 5 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS DREDGE: dredging south bound from sta. 58+95 to station 64+90 (cut #1). Total advance 595' removing 22,919 net cubic yards. Pumping material through 7,940' of pipeline discharging into North Blakeley upland disposal area. SURVEYS: None Taken due to strong currents and pipeline location in the cut. Turbidity: Samples were taken and recorded.											
GENERAL COMMENTS The dredge making one pass, swinging at a width of 260'. at a depth of 44 plus tide. and not holding in the toes. Making 10 to 30 degree sets depending on the current flow.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed the crew shifting anchors, clean the cutter, add 800' of floating line and 2 pontoons, and move dredge and pipeline to pass ship traffic. Dredge is maintaining communication and allowing safe passage of vessels. Observed The engine room crew work on the Hoffa Valve. Missouri H is continuing dredging south bound on the Mobile River with no accidents or injuries to report.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 138	Page 248 of 364	
		DATE 12 Jun 2021 - Saturday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 45,276.0		Hrs worked MTD: 3,924.0		Total: 26.0 312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
No equipment hours reported today				
Total operating hrs to date: 22,368.0		Idle hrs MTD: 1,020.0		Opr hrs MTD: 2,340.0 Total:
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 139	Page 249 of 364								
		DATE 13 Jun 2021 - Sunday									
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 76 °F Max 87 °F No Precipitation 10 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS DREDGE: dredging south bound from sta. 64+90 to station 70+90 (cut #1). Total advance 600' removing 21,378 net cubic yards. Pumping material through 7,940' of pipeline discharging into North Blakeley upland disposal area. SURVEYS: Took AD checks. in the cut from station 52+00 to 67+00. Turbidity: Samples were taken and recorded.											
GENERAL COMMENTS The dredge making one pass, swinging at a width of 260'. at a depth of 44 plus tide. and not holding in the toes. Making 10 to 30 degree sets depending on the current flow.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed the crew shifting anchors, clean the cutter, continued adding 800' of floating line and 2 pontoons, and move dredge and pipeline to pass ship traffic. Dredge is maintaining communication and allowing safe passage of vessels. Observed The engine room crew working on the AC Units. Missouri H is continuing dredging south bound on the Mobile River with no accidents or injuries to report.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 139	Page 250 of 364
		DATE 13 Jun 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
<hr/>			
No labor hours were reported today			
Total hrs worked to date: 45,276.0		Hrs worked MTD: 3,924.0	
		Total:	
<hr/>			
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
<hr/>			
No equipment hours reported today			
Total operating hrs to date: 22,368.0		Idle hrs MTD: 1,020.0	
		Opr hrs MTD: 2,340.0	
		Total:	
<hr/>			
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 140	Page 251 of 364
		DATE 14 Jun 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 87 °F Max 76 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
DREDGE: dredging south bound from sta. 70+90 to station 71+60 (cut #1) & 49+80 to 54+00 (cut #3). Total advance 490' removing 26,761 net cubic yards. Pumping material through 6,960' of pipeline discharging into North Blakeley upland disposal area.			
SURVEYS: Took AD checks. in cut #3 from station 50+00 to 51+00. Then took AD Survey of cut #1 from station 26+00 to 71+00.			
Turbidity: Samples were taken and recorded.			
GENERAL COMMENTS			
The dredge making one pass, swinging at a width of 260'. at a depth of 45 plus the tide. and holding at the east toe. Making 10 to 30 degree sets depending on the current flow.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed the crew moving the dredge from station 71+60 (cut # 1) to station 49+80 in (cut #3), shifting anchors, clean the pump, and clean the cutter cutter. and move the starboard anchor to pass ship traffic. Dredge is maintaining communication and allowing safe passage of vessels. Missouri H is continuing dredging south bound on the Mobile River with no accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 140	Page 252 of 364	
		DATE 14 Jun 2021 - Monday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 45,600.0		Hrs worked MTD: 4,248.0	Total: 27.0	324.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 22,596.0		Idle hrs MTD: 1,104.0	Opr hrs MTD: 2,568.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 141	Page 254 of 364	
		DATE 15 Jun 2021 - Tuesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 45,924.0		Hrs worked MTD: 4,572.0	Total: 27.0	324.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 22,824.0		Idle hrs MTD: 1,188.0	Opr hrs MTD: 2,796.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 142 DATE 16 Jun 2021 - Wednesday	Page 255 of 364								
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 89 °F No Precipitation 5 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
DREDGE: dredging south bound from sta. 58+80 to 61+90 (cut #3). Total advance 310' removing 16,419 net cubic yards. Pumping material through 6,960' of pipeline discharging into North Blakeley upland disposal area.											
SURVEYS: Took AD checks. in cut #3 from station 56+00 to 60+00.											
Turbidity: Samples were taken and recorded.											
GENERAL COMMENTS											
The dredge making one pass, swinging a width of 260'. at a depth of 45 plus the tide. and holding at the east toe. Making 10 to 30 degree sets depending on the current flow. (in Cut #3).											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed the crew shifting anchors, clean the pump, clean the cutter cutter, and replace the Port Swing Wire and the Port Swing Sheave. Dredge is maintaining communication and allowing safe passage of vessels. Missouri H is continuing dredging south bound on the Mobile River with no accidents or injuries to report.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
Received an Email from the QA (Joe Ellsworth) requesting that boards (7 each) needs to be removed from each cell in the small weir at the North Blakeley Disposal Area.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 142	Page 256 of 364	
		DATE 16 Jun 2021 - Wednesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1		1.0	12.0
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0
Mike Hooks, L.L.C	WELDER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		0.0	0.0
Mike Hooks, L.L.C	DREDGE COOK		2.0	24.0
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0
Mike Hooks, L.L.C	DREDGE MESS COOK		1.0	12.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	8.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	ENGINEER		2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		3.0	36.0
Total hrs worked to date: 46,256.0		Hrs worked MTD: 4,904.0	Total: 28.0	332.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
WRS71431	Missouri H.		0.0	24.0
LA-1761-EV	Arthur		12.0	12.0
LA-6073-FA	Capt. Archie		0.0	24.0
LA-6874-GH	Grayson Allen		0.0	24.0
112993	Survey Boat		12.0	12.0
640461	Brooklyn Anne		12.0	12.0
646190	Bayou Princess		12.0	12.0
636173	God's Grace		0.0	24.0
MH-58-06	Welding Barge		12.0	12.0
MH-43-16	Supply Barge		0.0	24.0
MH-59-15	Skatchet Barge		0.0	24.0
MH-61-20	108 Crane Barge		12.0	12.0
MH-95	Big Johnny		12.0	12.0
Total operating hrs to date: 23,052.0		Idle hrs MTD: 1,272.0	Opr hrs MTD: 3,024.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 143 Page 258 of 364

DATE
17 Jun 2021 - Thursday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	1.0	12.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	5.0	60.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	46,568.0	Hrs worked MTD:	5,216.0	Total:	26.0	312.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	12.0	12.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	0.0	24.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	23,280.0	Idle hrs MTD:	1,356.0	Opr hrs MTD:	3,252.0	Total:	84.0	228.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 259 of 364	
		143		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	17 Jun 2021 - Thursday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 144 DATE 18 Jun 2021 - Friday	Page 260 of 364
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 83 °F No Precipitation 15 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
DREDGE: dredging south bound from sta. 66+25 to 71+60 (cut #3). Total advance 535' removing 26,790 net cubic yards. Pumping material through 7,920' of pipeline discharging into North Blakeley upland disposal area.			
SURVEYS: Took AD checks. in cut #3 from station 61+00 to 63+00.			
Turbidity: Samples were taken and recorded.			
GENERAL COMMENTS			
The dredge making one pass, swinging a width of 260'. at a depth of 45 plus the tide. and holding at the east toe. The dredge swing is slower due to an increase of material (in Cut #3).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed the crew shifting anchors, clean the cutter cutter, clean the pump, and move the dredge to pass ship traffic. Dredge is maintaining communication and allowing safe passage of vessels. Missouri H is continuing dredging south bound on the Mobile River with no accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 261 of 364	
		144		
		DATE	18 Jun 2021 - Friday	
		PROJECT		CONTRACT NUMBER
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 46,880.0		Hrs worked MTD: 5,528.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 23,508.0		Idle hrs MTD: 1,440.0	Opr hrs MTD: 3,480.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 145	Page 262 of 364
		DATE 19 Jun 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Non-Critical Delay Temperature Min 76 °F Max 81 °F 4 IN Precipitation 25 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
DREDGE: dredging south bound from sta. 71+60 to 71+80 (cut #3). Then move the dredge to station 30+00 in the same cut. Dredging from station 30+00 to station 34+10. Total advance 430' removing 22,716 net cubic yards. Pumping material through 5,370' of pipeline discharging into North Blakeley upland disposal area.			
SURVEYS: Took AD checks. in cut #3 from station 60+00 to 71+00.			
Turbidity: Samples were not taken due to weather conditions.			
GENERAL COMMENTS			
The dredge making one pass, swinging a width of 260'. at a depth of 45 plus the tide. and holding at the east toe. The dredge swing is slower due to an increase of material (in Cut #3). (The dredge is making more passes over the pipeline due to the cutter being tied off.)			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. SSHO observed the crew shifting anchors, clean the cutter cutter, and move the dredge (during the storm) from station 71+80 to station 30+00 in the same cut. Dredge is maintaining communication and allowing safe passage of vessels. Missouri H is continuing dredging south bound on the Mobile River with no accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 263 of 364	
		145		
		DATE	19 Jun 2021 - Saturday	
		19 Jun 2021 - Saturday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 47,192.0		Hrs worked MTD: 5,840.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 23,736.0		Idle hrs MTD: 1,524.0	Opr hrs MTD: 3,708.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 146	Page 264 of 364
		DATE 20 Jun 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 76 °F Max 83 °F 0.10 IN Precipitation 15 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
DREDGE: dredging south bound from sta. 34+10 to 35+50 (over gas pipeline in cut #3). Total advance 140' removing 7,010 net cubic yards. Pumping material through 5,370' of pipeline discharging into North Blakeley upland disposal area.			
SURVEYS: Took AD checks. in cut #3 from station 30+38 to 34+00. Took AD Survey from station 50+00 to station 71+00.(cut #3)			
Turbidity: Samples were taken and recorded.			
GENERAL COMMENTS			
The dredge making one pass, swinging a width of 260'. at a depth of 45 plus the tide. and holding at the east toe. The dredge swing is slower due to an increase of material (in Cut #3). (The dredge is making more passes over the pipeline due to the cutter being tied off and dredging at a depth of 45+ the tide).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report was generated and placed in lever room for captain and leverman review. Held a Safety Meeting with the crew during lunch break. (copies to be Emailed). SSHO observed the crew clean the cutter suction, and move the dredge to pass ship traffic. Observing dredging operations while over gas pipeline crossing. Dredge is maintaining communication and allowing safe passage of vessels. Missouri H is continuing dredging south bound on the Mobile River with no accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 146	Page 265 of 364		
		DATE 20 Jun 2021 - Sunday			
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016			
LABOR HOURS					
Crew	Position	Number of Employees	Hours Worked		
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0		
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0		
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0		
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0		
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0		
Mike Hooks, L.L.C	WELDER	1.0	12.0		
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0		
Mike Hooks, L.L.C	OILER	2.0	24.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	5.0	60.0		
Mike Hooks, L.L.C	ENGINEER	2.0	24.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0		
Total hrs worked to date: 47,504.0		Hrs worked MTD: 6,152.0	Total: 26.0	312.0	
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
WRS71431	Missouri H.	0.0	24.0		
LA-1761-EV	Arthur	12.0	12.0		
LA-6073-FA	Capt. Archie	0.0	24.0		
LA-6874-GH	Grayson Allen	0.0	24.0		
112993	Survey Boat	12.0	12.0		
640461	Brooklyn Anne	12.0	12.0		
646190	Bayou Princess	12.0	12.0		
636173	God's Grace	0.0	24.0		
MH-58-06	Welding Barge	12.0	12.0		
MH-43-16	Supply Barge	0.0	24.0		
MH-59-15	Skatchet Barge	0.0	24.0		
MH-61-20	108 Crane Barge	12.0	12.0		
MH-95	Big Johnny	12.0	12.0		
Total operating hrs to date: 23,964.0		Idle hrs MTD: 1,608.0	Opr hrs MTD: 3,936.0	Total: 84.0	228.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION					
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 147 Page 267 of 364

DATE
21 Jun 2021 - Monday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	1.0	12.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	5.0	60.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	47,816.0	Hrs worked MTD:	6,464.0	Total:	26.0	312.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	12.0	12.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	0.0	24.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	24,192.0	Idle hrs MTD:	1,692.0	Opr hrs MTD:	4,164.0	Total:	84.0	228.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 268 of 364
		147	
PROJECT		DATE	
		21 Jun 2021 - Monday	
Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER	
		W9127820D0078 W9127821F0016	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 148	Page 270 of 364	
		DATE 22 Jun 2021 - Tuesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 48,128.0		Hrs worked MTD: 6,776.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 24,420.0		Idle hrs MTD: 1,776.0	Opr hrs MTD: 4,392.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 149	Page 271 of 364
		DATE 23 Jun 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F No Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS DREDGE: dredging south bound from sta. 45+10 to station 49+00. Total advance 390' removing 27,040 net cubic yards. Pumping material through 5,690' of pipeline discharging into North Blakeley upland disposal area. SURVEYS: Took AD checks. in cut #3 from station 42+00 to 45+00. Turbidity: Samples were taken and recorded.			
GENERAL COMMENTS The dredge making one pass, swinging a width of 260'. at a depth of 45 plus the tide. and holding at the east toe. The dredge swing is slower due to an increase of material (in Cut #3).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO updated POB for the arrival and departure of employees on crew change day. PPE was issued to employees who arrived. SSHO observed employees open the pump to clean out derbis lodged inside. Construction in the deckhand room port side is ongoing. All job tasks were completed safely with out any accidents or injuries.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 272 of 364	
		149		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	23 Jun 2021 - Wednesday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 48,440.0		Hrs worked MTD: 7,088.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 24,648.0		Idle hrs MTD: 1,860.0	Opr hrs MTD: 4,620.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 274 of 364	
		150		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	24 Jun 2021 - Thursday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	0.0	0.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 48,716.0		Hrs worked MTD: 7,364.0	Total: 23.0	276.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	0.0	24.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 24,876.0		Idle hrs MTD: 1,944.0	Opr hrs MTD: 4,848.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 151 DATE 25 Jun 2021 - Friday	Page 275 of 364								
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 84 °F No Precipitation 5 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS Move the dredge up by the Cochrane bridge. To start on repairs took the cutter head off and removed the T. piece from the pump. The Q.C. department assistance with removing the density meter from the discharge pipe. QC department ran AD,S from STA. 30+38 TO 50+00. Turbidity: No Samples were taken and recorded.											
GENERAL COMMENTS The dredge is down for repairs and maintenance.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO observed employee correct DTL item of non slip tape being replaced on steps of quarter deck bow. SSHO reminded employees to use three points of contact and remove trip hazards off decks to prevent slip, trip, and fall injuries. Engine room employees were observed performing routine maintenance and house keeping. All job steps were completed safely with out any accidents or injuries.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Requirement No</th> <th style="text-align: left; border-bottom: 1px solid black;">Type</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: left; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Name</th> <th style="text-align: left; border-bottom: 1px solid black;">First Day</th> <th style="text-align: left; border-bottom: 1px solid black;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 151	Page 276 of 364		
		DATE 25 Jun 2021 - Friday			
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016			
LABOR HOURS					
Crew	Position	Number of Employees	Hours Worked		
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0		
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0		
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0		
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0		
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0		
Mike Hooks, L.L.C	WELDER	1.0	12.0		
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0		
Mike Hooks, L.L.C	OILER	2.0	24.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	5.0	60.0		
Mike Hooks, L.L.C	ENGINEER	2.0	24.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0		
Total hrs worked to date: 49,028.0		Hrs worked MTD: 7,676.0	Total: 26.0	312.0	
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
WRS71431	Missouri H.	24.0	0.0		
LA-1761-EV	Arthur	12.0	12.0		
LA-6073-FA	Capt. Archie	12.0	12.0		
LA-6874-GH	Grayson Allen	12.0	12.0		
112993	Survey Boat	12.0	12.0		
640461	Brooklyn Anne	12.0	12.0		
646190	Bayou Princess	12.0	12.0		
636173	God's Grace	12.0	12.0		
MH-58-06	Welding Barge	12.0	12.0		
MH-43-16	Supply Barge	0.0	24.0		
MH-59-15	Skatchet Barge	12.0	12.0		
MH-61-20	108 Crane Barge	12.0	12.0		
MH-95	Big Johnny	12.0	12.0		
Total operating hrs to date: 25,032.0		Idle hrs MTD: 2,100.0	Opr hrs MTD: 5,004.0	Total: 156.0	156.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION					
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.					
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 152	Page 277 of 364
		DATE 26 Jun 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 84 °F No Precipitation 5 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge is down for repairs and maintenance. The outside crew work on removing the discharge pipe. Also painted the muffler behind the Stackhouse.			
Turbidity: No Samples were taken and recorded.			
GENERAL COMMENTS			
The dredge is down for repairs and maintenance.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO observed employees continue repairs to dredge. Area where hot work was performed to cut sections of discharge pipe was inspected and cleared of any combustible/fire hazard. During crane operations crew was observed working in a safe manner using gloves for rigging and tag line for the load. All job tasks were completed safely with out any accidents or injuries.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew Position		Number of Employees Hours Worked	
Mike Hooks, L.L.C LABORER, GROUP 1		1.0 12.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 278 of 364					
		152							
		DATE							
		26 Jun 2021 - Saturday							
PROJECT		CONTRACT NUMBER							
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016							
Mike Hooks, L.L.C	SURVEYOR			1.0	12.0				
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE			1.0	12.0				
Mike Hooks, L.L.C	DREDGE OPERATOR			2.0	24.0				
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR			0.0	0.0				
Mike Hooks, L.L.C	WELDER			2.0	24.0				
Mike Hooks, L.L.C	DECK CAPTAIN			0.0	0.0				
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER			0.0	0.0				
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER			1.0	12.0				
Mike Hooks, L.L.C	DREDGE COOK			1.0	12.0				
Mike Hooks, L.L.C	DREDGE MATE			2.0	24.0				
Mike Hooks, L.L.C	DREDGE MESS COOK			1.0	12.0				
Mike Hooks, L.L.C	OILER			1.0	12.0				
Mike Hooks, L.L.C	DREDGE CAPTAIN			1.0	12.0				
Mike Hooks, L.L.C	CRANE OPERATOR			1.0	12.0				
Mike Hooks, L.L.C	DECK HAND			3.0	36.0				
Mike Hooks, L.L.C	ENGINEER			2.0	24.0				
Mike Hooks, L.L.C	BOAT CAPTAIN			3.0	36.0				
Total hrs worked to date:		49,304.0	Hrs worked MTD:	7,952.0	Total:	23.0	276.0		
EQUIPMENT HOURS									
Equipment Name	Description			Idle Hours	Operating Hours				
WRS71431	Missouri H.			12.0	12.0				
LA-1761-EV	Arthur			12.0	12.0				
LA-6073-FA	Capt. Archie			12.0	12.0				
LA-6874-GH	Grayson Allen			12.0	12.0				
112993	Survey Boat			12.0	12.0				
640461	Brooklyn Anne			12.0	12.0				
646190	Bayou Princess			12.0	12.0				
636173	God's Grace			12.0	12.0				
MH-58-06	Welding Barge			12.0	12.0				
MH-43-16	Supply Barge			12.0	12.0				
MH-59-15	Skatchet Barge			12.0	12.0				
MH-61-20	108 Crane Barge			12.0	12.0				
MH-95	Big Johnny			12.0	12.0				
Total operating hrs to date:		25,188.0	Idle hrs MTD:	2,256.0	Opr hrs MTD:	5,160.0	Total:	156.0	156.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.							
QC REPRESENTATIVE'S SIGNATURE			DATE		SUPERINTENDENT'S INITIALS		DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 280 of 364						
		153							
		DATE	27 Jun 2021 - Sunday						
		CONTRACT NUMBER			W9127820D0078 W9127821F0016				
PROJECT		Maintenance Dredging of Mobile Harbor							
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0						
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0						
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0						
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	0.0	0.0						
Mike Hooks, L.L.C	WELDER	2.0	24.0						
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0						
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0						
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0						
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0						
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0						
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0						
Mike Hooks, L.L.C	OILER	1.0	12.0						
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0						
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0						
Mike Hooks, L.L.C	DECK HAND	3.0	36.0						
Mike Hooks, L.L.C	ENGINEER	2.0	24.0						
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0						
Total hrs worked to date:		49,580.0	Hrs worked MTD:	8,228.0	Total:	23.0	276.0		
EQUIPMENT HOURS									
Equipment Name	Description		Idle Hours	Operating Hours					
WRS71431	Missouri H.		24.0	0.0					
LA-1761-EV	Arthur		12.0	12.0					
LA-6073-FA	Capt. Archie		12.0	12.0					
LA-6874-GH	Grayson Allen		12.0	12.0					
112993	Survey Boat		24.0	0.0					
640461	Brooklyn Anne		12.0	12.0					
646190	Bayou Princess		12.0	12.0					
636173	God's Grace		12.0	12.0					
MH-58-06	Welding Barge		12.0	12.0					
MH-43-16	Supply Barge		12.0	12.0					
MH-59-15	Skatchet Barge		12.0	12.0					
MH-61-20	108 Crane Barge		12.0	12.0					
MH-95	Big Johnny		12.0	12.0					
Total operating hrs to date:		25,320.0	Idle hrs MTD:	2,436.0	Opr hrs MTD:	5,292.0	Total:	180.0	132.0
MISHAP REPORTING (Describe mishaps)									
No mishaps reported today									
CONTRACTOR CERTIFICATION									
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.									
QC REPRESENTATIVE'S SIGNATURE			DATE	SUPERINTENDENT'S INITIALS		DATE			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 154	Page 281 of 364				
		DATE 28 Jun 2021 - Monday					
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016					
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 85 °F No Precipitation 5 MPH Wind					
QC NARRATIVES							
ACTIVITIES IN PROGRESS							
The dredge is down for repairs and maintenance. The outside crew continued chipped and grind the stack house to prepare for painted and continued working on removing discharge pipe.							
Turbidity: No Samples were taken and recorded.							
GENERAL COMMENTS							
The dredge is down for repairs and maintenance.							
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)							
SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO observed employees continue work on the removal of the pump shell. The shell was rigged and lifted successfully. Employees were seen wearing gloves while rigging. Path of travel was cleared for the shell to be moved along. House keeping was performed on bottom deck where hot work is taken place for discharge pipe. No accidents or injuries to report.							
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT							
None given							
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)							
Preparatory Inspections held today _____							
No preparatory inspections held today							
Initial Inspections held today _____							
No initial inspections held today							
ACTIVITY START/FINISH							
Activity No Description _____							
No activities were started or finished today							
QC REQUIREMENTS							
Requirement No Type Description Results _____							
No QC requirements were completed today							
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)							
Item No Location Description _____							
No QC Deficiency items were issued today							
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)							
Item No Location Description _____							
No QC Deficiency items were corrected today							
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)							
Name First Day Last Day _____							
No Contractors had their first or last day on the site							
LABOR HOURS							
Crew		Position		Number of Employees		Hours Worked	
Mike Hooks, L.L.C		LABORER, GROUP 1		1.0		12.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 282 of 364	
		154		
		DATE	28 Jun 2021 - Monday	
		28 Jun 2021 - Monday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	0.0	0.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 49,856.0		Hrs worked MTD: 8,504.0	Total: 23.0	276.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	24.0	0.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	12.0	12.0	
LA-6874-GH	Grayson Allen	12.0	12.0	
112993	Survey Boat	24.0	0.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	12.0	12.0	
MH-59-15	Skatchet Barge	12.0	12.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 25,452.0	Idle hrs MTD: 2,616.0	Opr hrs MTD: 5,424.0	Total: 180.0	132.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 155	Page 283 of 364
	DATE 29 Jun 2021 - Tuesday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127820D0078 W9127821F0016
--	--

CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind
---------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

The dredge is down for repairs and maintenance.

Turbidity: No Samples were taken and recorded.

GENERAL COMMENTS

The dredge is down for repairs and maintenance.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO observed employees continue work on the removal of the pump shell. The shell was rigged and lifted successfully. Employees were seen wearing gloves while rigging. Path of travel was cleared for the shell to be moved along. House keeping was performed on bottom deck where hot work is taken place for discharge pipe. No accidents or injuries to report.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 284 of 364	
		155		
		DATE	29 Jun 2021 - Tuesday	
		29 Jun 2021 - Tuesday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	0.0	0.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 50,132.0		Hrs worked MTD: 8,780.0	Total: 23.0	276.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	24.0	0.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	12.0	12.0	
LA-6874-GH	Grayson Allen	12.0	12.0	
112993	Survey Boat	24.0	0.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	12.0	12.0	
MH-59-15	Skatchet Barge	12.0	12.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 25,584.0	Idle hrs MTD: 2,796.0	Opr hrs MTD: 5,556.0	Total: 180.0	132.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 156	Page 285 of 364								
		DATE 30 Jun 2021 - Wednesday									
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS The dredge is down for repairs and maintenance. Turbidity: No Samples were taken and recorded. GENERAL COMMENTS The dredge is down for repairs and maintenance. SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO observed employees continue work on the removal of the pump shell. The shell was rigged and lifted successfully. Employees were seen wearing gloves while rigging. Path of travel was cleared for the shell to be moved along. House keeping was performed on bottom deck where hot work is taken place for discharge pipe. No accidents or injuries to report. VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today											
ACTIVITY START/FINISH Activity No Description No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 15%;">Requirement No</th> <th style="width: 15%;">Type</th> <th style="width: 55%;">Description</th> <th style="width: 15%;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;">Item No</th> <th style="width: 20%;">Location</th> <th style="width: 60%;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 60%;">Name</th> <th style="width: 20%;">First Day</th> <th style="width: 20%;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 30%;">Crew</th> <th style="width: 30%;">Position</th> <th style="width: 20%;">Number of Employees</th> <th style="width: 20%;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td>Mike Hooks, L.L.C</td> <td>LABORER, GROUP 1</td> <td style="text-align: center;">1.0</td> <td style="text-align: center;">12.0</td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked	Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0
Crew	Position	Number of Employees	Hours Worked								
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 286 of 364	
		156		
		DATE	30 Jun 2021 - Wednesday	
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	0.0	0.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 50,408.0		Hrs worked MTD: 9,056.0	Total: 23.0	276.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	24.0	0.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	12.0	12.0	
LA-6874-GH	Grayson Allen	12.0	12.0	
112993	Survey Boat	24.0	0.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	12.0	12.0	
MH-59-15	Skatchet Barge	12.0	12.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 25,716.0	Idle hrs MTD: 2,976.0	Opr hrs MTD: 5,688.0	Total: 180.0	132.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 288 of 364	
		157		
		DATE	01 Jul 2021 - Thursday	
		PROJECT		CONTRACT NUMBER
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 50,684.0		Hrs worked MTD: 276.0	Total: 23.0	276.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	24.0	0.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	12.0	12.0	
LA-6874-GH	Grayson Allen	12.0	12.0	
112993	Survey Boat	24.0	0.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	12.0	12.0	
MH-59-15	Skatchet Barge	12.0	12.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 25,848.0	Idle hrs MTD: 180.0	Opr hrs MTD: 132.0	Total: 180.0	132.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 290 of 364	
		158		
		DATE	02 Jul 2021 - Friday	
		CONTRACT NUMBER		W9127820D0078 W9127821F0016
PROJECT		Maintenance Dredging of Mobile Harbor		
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date: 50,960.0		Hrs worked MTD: 552.0	Total: 23.0	276.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	24.0	0.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	12.0	12.0	
LA-6874-GH	Grayson Allen	12.0	12.0	
112993	Survey Boat	24.0	0.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	12.0	12.0	
MH-59-15	Skatchet Barge	12.0	12.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 25,980.0	Idle hrs MTD: 360.0	Opr hrs MTD: 264.0	Total: 180.0	132.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 292 of 364	
		159		
		DATE		
		03 Jul 2021 - Saturday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 51,308.0		Hrs worked MTD: 900.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
WRS71431	Missouri H.		24.0	0.0
LA-1761-EV	Arthur		12.0	12.0
LA-6073-FA	Capt. Archie		12.0	12.0
LA-6874-GH	Grayson Allen		12.0	12.0
112993	Survey Boat		24.0	0.0
640461	Brooklyn Anne		12.0	12.0
646190	Bayou Princess		12.0	12.0
636173	God's Grace		12.0	12.0
MH-58-06	Welding Barge		12.0	12.0
MH-43-16	Supply Barge		12.0	12.0
MH-59-15	Skatchet Barge		12.0	12.0
MH-61-20	108 Crane Barge		12.0	12.0
MH-95	Big Johnny		12.0	12.0
Total operating hrs to date: 26,112.0	Idle hrs MTD: 540.0	Opr hrs MTD: 396.0	Total: 180.0	132.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 294 of 364	
		160		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	04 Jul 2021 - Sunday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	6.0	72.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 51,656.0		Hrs worked MTD: 1,248.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	14.0	10.0	
LA-1761-EV	Arthur	12.0	12.0	
LA-6073-FA	Capt. Archie	12.0	12.0	
LA-6874-GH	Grayson Allen	12.0	12.0	
112993	Survey Boat	24.0	0.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	12.0	12.0	
MH-59-15	Skatchet Barge	12.0	12.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 26,254.0		Idle hrs MTD: 710.0	Opr hrs MTD: 538.0	Total: 170.0 142.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 161	Page 295 of 364
		DATE 05 Jul 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 84 °F No Precipitation 10 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge is in Cut #4: dredging from station 11+50 to station 9+00. Advancing 250' and removing 28,926 net cubic yards of sand from the dredging templet. Pumping material through 2,870' of total pipeline discharging into North Blakeley Disposal Area.			
Surveys: None taken due to lack of space to survey.			
Turbidity: Samples were taken and recorded.			
GENERAL COMMENTS			
The dredge started up in Cut #4 at sta. 12+20 (in a North West direction) swinging to the East Toe at a depth of 49' plus the Tide. The is making more then one pass due to real heavy bank in the cut up tp station 9+00. (completed dredging in cut #4 at Midnight) (Please note) there is a hard object at station 9+00 & 9+30 which kept the dredging from reaching the east toe of the channel.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO observed employees shifting anchors, clean the cutter, and the QC department calibrating the Density Meter. No accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 161	Page 296 of 364	
		DATE 05 Jul 2021 - Monday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1		2.0	24.0
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0
Mike Hooks, L.L.C	WELDER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		1.0	12.0
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0
Mike Hooks, L.L.C	DREDGE MESS COOK		1.0	12.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	ENGINEER		2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 51,992.0		Hrs worked MTD: 1,584.0	Total: 28.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
WRS71431	Missouri H.		0.0	24.0
LA-1761-EV	Arthur		0.0	24.0
LA-6073-FA	Capt. Archie		0.0	24.0
LA-6874-GH	Grayson Allen		0.0	24.0
112993	Survey Boat		24.0	0.0
640461	Brooklyn Anne		24.0	0.0
646190	Bayou Princess		0.0	24.0
636173	God's Grace		12.0	12.0
MH-58-06	Welding Barge		12.0	12.0
MH-43-16	Supply Barge		0.0	24.0
MH-59-15	Skatchet Barge		0.0	24.0
MH-61-20	108 Crane Barge		12.0	12.0
MH-95	Big Johnny		12.0	12.0
Total operating hrs to date: 26,470.0		Idle hrs MTD: 806.0	Opr hrs MTD: 754.0	Total: 96.0 216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 162	Page 297 of 364								
		DATE 06 Jul 2021 - Tuesday									
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 84 °F No Precipitation 5 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>The dredge is in Cut #3: dredging from station 12+00 to station 10+00. Advancing 200' and removing 22,222 net cubic yards of sand from the dredging templet. Pumping material through 2,870' of total pipeline discharging into North Blakeley Disposal Area.</p> <p>Surveys: Check Sections were taken from station 9+00 to station 12+00.</p> <p>Turbidity: Samples were taken and recorded.</p>											
GENERAL COMMENTS											
<p>The dredge started up in Cut #3 at sta. 12+00 (in a Westerly direction) swinging 300' wide (from station 12+00 to station 9+00) at a depth of 49' plus the Tide. The dredge is making as many passes needed to clear due to a heavy bank across the cut.. The dredge encountered hard objects in the cut along the east toe of the channel which eventually broke both swing wires. (Please note) there is a hard objects at station 9+00 & 9+30 which kept the dredging from reaching the east toe of the channel.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO observed employees shifting anchors, clean the cutter, and replacing both swing wires which broke while dredging in trash area at station 9+30 and 9+00. No accidents or injuries to report.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>None given</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>											
ACTIVITY START/FINISH											
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4" style="padding-top: 10px;">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="padding-top: 10px;">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="padding-top: 10px;">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="padding-top: 10px;">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 162	Page 298 of 364	
		DATE 06 Jul 2021 - Tuesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Mike Hooks, L.L.C	LABORER, GROUP 1		2.0	24.0
Mike Hooks, L.L.C	SURVEYOR		1.0	12.0
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE		1.0	12.0
Mike Hooks, L.L.C	DREDGE OPERATOR		2.0	24.0
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR		1.0	12.0
Mike Hooks, L.L.C	WELDER		1.0	12.0
Mike Hooks, L.L.C	DECK CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER		1.0	12.0
Mike Hooks, L.L.C	DREDGE COOK		1.0	12.0
Mike Hooks, L.L.C	DREDGE MATE		2.0	24.0
Mike Hooks, L.L.C	DREDGE MESS COOK		1.0	12.0
Mike Hooks, L.L.C	OILER		2.0	24.0
Mike Hooks, L.L.C	DREDGE CAPTAIN		1.0	12.0
Mike Hooks, L.L.C	CRANE OPERATOR		1.0	12.0
Mike Hooks, L.L.C	DECK HAND		5.0	60.0
Mike Hooks, L.L.C	ENGINEER		2.0	24.0
Mike Hooks, L.L.C	BOAT CAPTAIN		2.0	24.0
Total hrs worked to date: 52,328.0		Hrs worked MTD: 1,920.0	Total: 28.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
WRS71431	Missouri H.		0.0	24.0
LA-1761-EV	Arthur		24.0	0.0
LA-6073-FA	Capt. Archie		0.0	24.0
LA-6874-GH	Grayson Allen		0.0	24.0
112993	Survey Boat		12.0	12.0
640461	Brooklyn Anne		24.0	0.0
646190	Bayou Princess		0.0	24.0
636173	God's Grace		12.0	12.0
MH-58-06	Welding Barge		12.0	12.0
MH-43-16	Supply Barge		0.0	24.0
MH-59-15	Skatchet Barge		0.0	24.0
MH-61-20	108 Crane Barge		12.0	12.0
MH-95	Big Johnny		12.0	12.0
Total operating hrs to date: 26,674.0		Idle hrs MTD: 914.0	Opr hrs MTD: 958.0	Total: 108.0 204.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 163 DATE 07 Jul 2021 - Wednesday	Page 299 of 364								
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused Non-Critical Delay Temperature Min 75 °F Max 83 °F 0.10 IN Precipitation 5 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>The dredge is in Cut #3: dredging from station 10+00 to station 09+00. Then moved to cut #2 at station 8+75 to station 8+80. total advance 105' and removing 16,167 net cubic yards of sand from the dredging templet. Pumping material through 2,870' of total pipeline discharging into North Blakeley Disposal Area.</p> <p>Surveys: Check Sections were taken from station 9+00 to station 12+00.</p> <p>Turbidity: Samples were taken and recorded.</p>											
GENERAL COMMENTS											
<p>The dredge completed Cut #3 at sta. 8+80 (strong outbound current) swinging 300' wide at a depth of 49' plus the Tide. The dredge moved to cut #2 at sta. 8+75 to dredge south bound. (a strong out bound current & traffic) were the cases for a timely operation. The dredging depth is still 49 + the tide.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO observed employees shifting anchors, clean the cutter, passing traffic, and moving the dredge from cut #3 (cross ways in the channel) to cut #2 (facing south bound) . No accidents or injuries to report.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>None given</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>											
ACTIVITY START/FINISH											
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 300 of 364	
		163		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	07 Jul 2021 - Wednesday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 52,664.0		Hrs worked MTD: 2,256.0	Total: 28.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	24.0	0.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	24.0	0.0	
646190	Bayou Princess	0.0	24.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 26,878.0		Idle hrs MTD: 1,022.0	Opr hrs MTD: 1,162.0	Total: 108.0 204.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 164	Page 301 of 364								
		DATE 08 Jul 2021 - Thursday									
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 76 °F Max 83 °F 0.10 IN Precipitation 8 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The dredge is in Cut #2: dredging from station 8+80 to station 10+35. total advance 155' and removing 18,944 net cubic yards of sand from the dredging templet. Pumping material through 2,870' of total pipeline discharging into North Blakeley Disposal Area.</p> <p>Surveys: Check Sections were taken from station 9+00 to station 12+00.</p> <p>Turbidity: Samples were taken and recorded.</p>											
GENERAL COMMENTS <p>The dredge is now dredging in cut #2 swinging 275" wide at a depth of 49' plus the Tide. Their is an average face of 12' therefore the dredge is making 2 passes at a depth 49 + the tide.</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO observed employees clean the cutter and passing traffic. No accidents or injuries to report.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None given</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
LABOR HOURS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Crew</th> <th style="text-align: left;">Position</th> <th style="text-align: left;">Number of Employees</th> <th style="text-align: left;">Hours Worked</th> </tr> </thead> <tbody> <tr> <td colspan="4"> </td> </tr> </tbody> </table>				Crew	Position	Number of Employees	Hours Worked				
Crew	Position	Number of Employees	Hours Worked								

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 302 of 364	
		164		
		DATE	08 Jul 2021 - Thursday	
		08 Jul 2021 - Thursday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 53,000.0		Hrs worked MTD: 2,592.0	Total: 28.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	24.0	0.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	24.0	0.0	
646190	Bayou Princess	0.0	24.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 27,082.0		Idle hrs MTD: 1,130.0	Opr hrs MTD: 1,366.0	Total: 108.0 204.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 304 of 364	
		165		
		DATE	09 Jul 2021 - Friday	
		CONTRACT NUMBER		
PROJECT		Maintenance Dredging of Mobile Harbor		
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 53,312.0		Hrs worked MTD: 2,904.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	24.0	0.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	24.0	0.0	
646190	Bayou Princess	0.0	24.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 27,286.0		Idle hrs MTD: 1,238.0	Opr hrs MTD: 1,570.0	Total: 108.0 204.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 166	Page 305 of 364
		DATE 10 Jul 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 74 °F Max 84 °F 0.10 IN Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The dredge is in Cut #2: dredging from station 12+35 to station 15+35. total advance 300' and removing 24,267 net cubic yards of sand from the dredging templet. Pumping material through 2,870' of total pipeline discharging into North Blakeley Disposal Area.</p> <p>Surveys: Check Sections were taken from station 9+00 to station 12+00.</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS			
<p>The dredge is now dredging in cut #2 swinging 260" wide at a depth of 49' plus the Tide. Their is an average face of 8' therefore the dredge is making 2 passes in the east half on the cut and one pass in the west half at a depth 49 + the tide.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO observed employees clean the cutter, shift anchors, and passing traffic. (Inspected all guards inside the engine room for condition and proper labeling) No accidents or injuries to report.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew Position		Number of Employees	Hours Worked

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 306 of 364					
		166						
		DATE	10 Jul 2021 - Saturday					
		CONTRACT NUMBER			W9127820D0078 W9127821F0016			
PROJECT		Maintenance Dredging of Mobile Harbor						
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0					
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0					
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0					
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0					
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0					
Mike Hooks, L.L.C	WELDER	1.0	12.0					
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0					
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0					
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0					
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0					
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0					
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0					
Mike Hooks, L.L.C	OILER	2.0	24.0					
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0					
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0					
Mike Hooks, L.L.C	DECK HAND	5.0	60.0					
Mike Hooks, L.L.C	ENGINEER	2.0	24.0					
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0					
Total hrs worked to date:		53,624.0	Hrs worked MTD:	3,216.0	Total:	26.0	312.0	
EQUIPMENT HOURS								
Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	24.0	0.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	24.0	0.0					
646190	Bayou Princess	0.0	24.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	27,490.0	Idle hrs MTD:	1,346.0	Opr hrs MTD:	1,774.0	Total:	108.0	204.0
MISHAP REPORTING (Describe mishaps)								
No mishaps reported today								
CONTRACTOR CERTIFICATION								
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.								
QC REPRESENTATIVE'S SIGNATURE		DATE	SUPERINTENDENT'S INITIALS		DATE			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 167	Page 307 of 364
		DATE 11 Jul 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 85 °F 0.20 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The dredge is in Cut #2: dredging from station 15+35 to station 16+55, then moved to cut #3 after repairs dredging from station 12+20 to 14+10. Total advance 310' and removing 24,074 net cubic yards of sand from the dredging templet. Pumping material through 2,870' of total pipeline discharging into North Blakeley Disposal Area.</p> <p>Surveys: Check Sections were taken from station 9+00 to station 16+00. (plots distributed).</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS			
<p>The dredge is now completing cut #2 and moved to cut #3 swinging 260" wide at a depth of 49' plus the Tide. Their is an average face of 10' of material in the cut therefore the dredge is making 2 passes in the across the cut at a depth 49 + the tide.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. The SSHO held a safety meeting with the crew during lunch break. (copies were distributed). SSHO observed employees clean the cutter & the pump, shift anchors, passing traffic and performing repairs on the dredge ladder (port swing sheave and the Hoffer valve). No accidents or injuries to report.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 167	Page 308 of 364	
		DATE 11 Jul 2021 - Sunday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 53,936.0		Hrs worked MTD: 3,528.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	24.0	0.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	24.0	0.0	
646190	Bayou Princess	0.0	24.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 27,694.0		Idle hrs MTD: 1,454.0	Opr hrs MTD: 1,978.0	Total: 108.0 204.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 168	Page 309 of 364
		DATE 12 Jul 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 88 °F 0.20 IN Precipitation 10 MPH Wind	
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The dredge is in Cut #3: dredging from station 14+10 to station 17+25, Total advance 315' and removing 26,250 net cubic yards of sand from the dredging templet. Pumping material through 2,870' of total pipeline discharging into North Blakeley Disposal Area.</p> <p>Surveys: Check Sections were taken from station 11+00 to station 16+00. (plots distributed).</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS <p>The dredge is now in cut #3 swinging 260" wide at a depth of 49' plus the Tide. Their is an average face of 10' of material in the cut therefore the dredge is making 2 passes across the cut at a depth 49 + the tide.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. The SSHO observed employees clean the cutter & the pump, shift anchors, and passing traffic. No accidents or injuries to report.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None given</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <hr/> Preparatory Inspections held today No preparatory inspections held today <hr/> Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH <hr/> Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS <hr/> Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <hr/> Item No Location Description <hr/> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <hr/> Item No Location Description <hr/> No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <hr/> Name First Day Last Day <hr/> No Contractors had their first or last day on the site			
LABOR HOURS <hr/> Crew Position Number of Employees Hours Worked <hr/>			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 310 of 364	
		168		
		DATE	12 Jul 2021 - Monday	
		12 Jul 2021 - Monday		
PROJECT		CONTRACT NUMBER		
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016		
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 54,248.0		Hrs worked MTD: 3,840.0	Total: 26.0	312.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	24.0	0.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 27,898.0	Idle hrs MTD: 1,562.0	Opr hrs MTD: 2,182.0	Total: 108.0	204.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 169	Page 311 of 364
		DATE 13 Jul 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F No Precipitation 5 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The dredge is in Cut #3: dredging from station 17+25 to station 20+40, Total advance 315' and removing 26,390 net cubic yards of sand from the dredging templet. Pumping material through 2,870' of total pipeline discharging into North Blakeley Disposal Area.</p> <p>Surveys: Check Sections were taken from station 9+30 to station 18+00. Then took AD Survey of cut #2 from Station 9+00 to station 16+00. (plots distributed).</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS			
<p>The dredge is now in cut #3 swinging 260" wide at a depth of 49' plus the Tide. Their is an average face of 9' of material in the cut therefore the dredge is making 2 passes across the cut at a depth 49 + the tide. (directed the leverman to start single swing the west half of the cut & double swing the east half of the cut).</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. The SSHO observed employees shifting anchors, and passing traffic. (Held a Safety Meeting with the crew during lunch break. (Emailed) No accidents or injuries to report.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 169	Page 312 of 364	
		DATE 13 Jul 2021 - Tuesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 54,548.0		Hrs worked MTD: 4,140.0	Total: 25.0	300.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	24.0	0.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 28,102.0		Idle hrs MTD: 1,670.0	Opr hrs MTD: 2,386.0	Total: 108.0 204.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 170 Page 314 of 364

DATE
14 Jul 2021 - Wednesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	1.0	12.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	5.0	60.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	54,848.0	Hrs worked MTD:	4,440.0	Total:	25.0	300.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	24.0	0.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	28,306.0	Idle hrs MTD:	1,778.0	Opr hrs MTD:	2,590.0	Total:	108.0	204.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 315 of 364	
		170		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	14 Jul 2021 - Wednesday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 171 Page 317 of 364

DATE
15 Jul 2021 - Thursday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	1.0	12.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	5.0	60.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	55,148.0	Hrs worked MTD:	4,740.0	Total:	25.0	300.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	24.0	0.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	28,510.0	Idle hrs MTD:	1,886.0	Opr hrs MTD:	2,794.0	Total:	108.0	204.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 318 of 364	
		171		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	15 Jul 2021 - Thursday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 172 Page 320 of 364

DATE
16 Jul 2021 - Friday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	0.0	0.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	1.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	4.0	48.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0			
Total hrs worked to date:	55,448.0	Hrs worked MTD:	5,040.0	Total:	24.0	300.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	24.0	0.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	28,714.0	Idle hrs MTD:	1,994.0	Opr hrs MTD:	2,998.0	Total:	108.0	204.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 321 of 364	
		172		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	16 Jul 2021 - Friday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 173	Page 322 of 364
		DATE 17 Jul 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 90 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The dredge is in Cut #3: dredging from station 29+40 to station 30+38 Total advance 98' and dredge from STA 30+38 to 34+00 in cut #4 for and advance of 362 removing 21,040net cubic yards of sand from the dredging templet. Pumping material through 4,070' of total pipeline discharging into North Blakeley Disposal Area.</p> <p>Surveys: Check Sections were taken from station 20+00 to station 30+38.</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS			
<p>The dredge is now in cut #3 swinging 260" wide at a depth of 49' plus the Tide. Their is an average face of 9' of material in the cut therefore the dredge is making 2 passes across the cut at a depth 49 + the tide. (directed the leverman to start single swing the west half of the cut & double swing the east half of the cut).</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO inspected the decks and guard rails of dredge. On the quarter deck port a section of mid rail was found damaged. This area was tagged with caution tape. SSHO notified the welder to be corrected. Tender boat crew retrieved the welding barge and tied up along side the dredge to be corrected. Along side the engineer on watch SSHO identified several signs that have corroded and need to be replaced. SSHO provided new signs for replacement. On the 108 crane barge house keeping was performed. All trip hazards, trash, and excess supplies have been removed and organized. Decks were washed and scrubbed to remove mud. Employees were observed wearing gloves while handling cable for rigging and wearing PFD and hard hats. A safety talk on heat stress was given reminding employees to stay hydrated through out the day to replenish fluids lost in high humidity and heat. All job tasks were completed safely with out any accident or injuries to report.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 173 Page 323 of 364

DATE
17 Jul 2021 - Saturday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	0.0	0.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	1.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	4.0	48.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0			
Total hrs worked to date:	55,748.0	Hrs worked MTD:	5,340.0	Total:	24.0	300.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	24.0	0.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	28,918.0	Idle hrs MTD:	2,102.0	Opr hrs MTD:	3,202.0	Total:	108.0	204.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 324 of 364	
		173		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	17 Jul 2021 - Saturday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 174	Page 325 of 364								
		DATE 18 Jul 2021 - Sunday									
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 87 °F Max 74 °F No Precipitation 5 MPH Wind									
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>The dredge is in Cut #4: dredging from station 10+95 to station 14+00 Total advance 305' removing 29,975 net cubic yards of sand from the dredging templet. The dredge is in a easterly direction swing 305 FT wide (from STA. 10+95 TO 14+00) Pumping material through 2,790' of total pipeline discharging into North Blakeley Disposal Area.</p> <p>Surveys: AD' s were taken from station 9+00 to station 30+38.</p> <p>Turbidity: Samples were taken and recorded.</p>											
GENERAL COMMENTS											
<p>The dredge is in a easterly direction swing 305 FT wide (from STA. 10+95 TO 14+00) Pumping material through 2,790' of total pipeline discharging into North Blakeley Disposal Area. The dredge is now in cut#4</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)											
<p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain to review. SSHO inspected the decks and guard rails of dredge. Employees were observed wearing gloves while handling cable for rigging and wearing PFD and hard hats. All job tasks were completed safely with out any accident or injuries to report.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
<p>None given</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
<p>Preparatory Inspections held today _____</p> <p>No preparatory inspections held today</p> <p>Initial Inspections held today _____</p> <p>No initial inspections held today</p>											
ACTIVITY START/FINISH											
<p>Activity No Description _____</p> <p>No activities were started or finished today</p>											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> <p>No QC requirements were completed today</p> </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	<p>No QC requirements were completed today</p>			
Requirement No	Type	Description	Results								
<p>No QC requirements were completed today</p>											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No QC Deficiency items were issued today</p> </td> </tr> </tbody> </table>				Item No	Location	Description	<p>No QC Deficiency items were issued today</p>				
Item No	Location	Description									
<p>No QC Deficiency items were issued today</p>											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No QC Deficiency items were corrected today</p> </td> </tr> </tbody> </table>				Item No	Location	Description	<p>No QC Deficiency items were corrected today</p>				
Item No	Location	Description									
<p>No QC Deficiency items were corrected today</p>											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> <p>No Contractors had their first or last day on the site</p> </td> </tr> </tbody> </table>				Name	First Day	Last Day	<p>No Contractors had their first or last day on the site</p>				
Name	First Day	Last Day									
<p>No Contractors had their first or last day on the site</p>											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 174	Page 326 of 364	
		DATE 18 Jul 2021 - Sunday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	2.0	24.0	
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	0.0	0.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	1.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	4.0	48.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0	
Total hrs worked to date: 56,048.0		Hrs worked MTD: 5,640.0		Total: 24.0 300.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	24.0	0.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 29,122.0		Idle hrs MTD: 2,210.0		Opr hrs MTD: 3,406.0 Total: 108.0 204.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 175 Page 328 of 364

DATE
19 Jul 2021 - Monday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	0.0	0.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	1.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	4.0	48.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0			
Total hrs worked to date:	56,348.0	Hrs worked MTD:	5,940.0	Total:	24.0	300.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	24.0	0.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	29,326.0	Idle hrs MTD:	2,318.0	Opr hrs MTD:	3,610.0	Total:	108.0	204.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 329 of 364
		175	
PROJECT Maintenance Dredging of Mobile Harbor		DATE	19 Jul 2021 - Monday
		CONTRACT NUMBER	W9127820D0078 W9127821F0016
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
176 Page 331 of 364

DATE
20 Jul 2021 - Tuesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	2.0	24.0			
Mike Hooks, L.L.C	DECK CAPTAIN	0.0	0.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	0.0	0.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	1.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	4.0	48.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	3.0	36.0			
Total hrs worked to date:	56,648.0	Hrs worked MTD:	6,240.0	Total:	24.0	300.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	24.0	0.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	29,530.0	Idle hrs MTD:	2,426.0	Opr hrs MTD:	3,814.0	Total:	108.0	204.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 332 of 364	
		176		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	20 Jul 2021 - Tuesday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 177	Page 333 of 364
		DATE 21 Jul 2021 - Wednesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 87 °F 0.10 IN Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The dredge is in Cut #4: dredging from station 17+45 to station 19+45 Total advance 200' removing 25,778 net cubic yards of sand from the dredging templet. The dredge is in a southern direction swing 400 FT wide. Pumping material through 2,790' of total pipeline discharging into North Blakeley Disposal Area. The C.O.E regulate the weir box in North Blakeley DA.</p> <p>Surveys: ADCK's were taken from station 14+15 to station 18+00.</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS			
Dredging process: In Cut #4 the dredge is making 2 passes across a 400' wide cut at a depth of 49' + the tide. (The material face is approximately 9' to 10' of material plus much gas in this cut).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain's review. I observed employees shifting swing anchors, cleaning the main pump, cleaning the cutter, and pass ship traffic. observed working in a safe manner with no accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 334 of 364	
		177		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	21 Jul 2021 - Wednesday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 56,912.0		Hrs worked MTD: 6,504.0	Total: 22.0	264.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	0.0	24.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 29,758.0		Idle hrs MTD: 2,510.0	Opr hrs MTD: 4,042.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 178	Page 335 of 364
		DATE 22 Jul 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 76 °F Max 89 °F No Precipitation 5 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The dredge is in Cut #4: dredging from station 19+45 to station 21+35 Total advance 190' removing 24,489 net cubic yards of sand from the dredging templet. The dredge is swinging 400 FT wide. Pumping material through 2,790' of total pipeline discharging into North Blakeley Disposal Area. The C.O.E regulate the weir box in North Blakeley DA.</p> <p>Surveys: ADCK's were taken from station 15+00 to station 20+00.</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS			
Dredging process: In Cut #4 the dredge is making 2 passes across a 400' wide cut at a depth of 49' + the tide. (The material face is approximately 9' to 10' of material plus much gas in this cut).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain's review. I observed employees shifting swing anchors, cleaning the main pump, cleaning the cutter, and pass ship traffic. Attended Initial Phase Meeting at the Irvington Office. No accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 178	Page 336 of 364	
		DATE 22 Jul 2021 - Thursday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	0.0	0.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 57,176.0		Hrs worked MTD: 6,768.0	Total: 22.0	264.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	0.0	24.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 29,986.0		Idle hrs MTD: 2,594.0	Opr hrs MTD: 4,270.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 179	Page 338 of 364
	DATE 23 Jul 2021 - Friday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127820D0078 W9127821F0016
--	--

LABOR HOURS						
Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	1.0	12.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	57,452.0	Hrs worked MTD:	7,044.0	Total:	23.0	276.0

EQUIPMENT HOURS								
Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	0.0	24.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	30,214.0	Idle hrs MTD:	2,678.0	Opr hrs MTD:	4,498.0	Total:	84.0	228.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 180	Page 339 of 364
		DATE 24 Jul 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 75 °F Max 87 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The dredge is in Cut #4: dredging from station 23+70 to station 25+50 Total advance 180' removing 27,467 net cubic yards of sand from the dredging templet. The dredge is swinging 400 FT wide. Pumping material through 6,000' of total pipeline discharging now into Mud Lake #6 Disposal Area.</p> <p>Surveys: ADCK's were taken from station 16+00 to station 24+00. Also Ran BD Survey in the river from sta. 70+00 to sta. 107+00 (Designated as Cut #5).</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS			
Dredging process: In Cut #4 the dredge is making 2 passes across a 400' wide cut at a depth of 49' + the tide. (The material face is approximately 12' to 13' of material plus much gas in this cut).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain's review. I observed employees shifting swing anchors, cleaning the main pump, and moving discharge from North Blakeley to Mud Lake #6. Alt. SSHO ensuring lighting fully operational during night operations. No accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 180	Page 340 of 364	
		DATE 24 Jul 2021 - Saturday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 57,728.0		Hrs worked MTD: 7,320.0	Total: 23.0	276.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	0.0	24.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 30,442.0		Idle hrs MTD: 2,762.0	Opr hrs MTD: 4,726.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 181	Page 341 of 364
		DATE 25 Jul 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 76 °F Max 89 °F 0.10 IN Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The dredge is in Cut #4: dredging from station 25+50 to station 27+15 Total advance 165' removing 25,178 net cubic yards of sand from the dredging templet. The dredge is swinging 400 FT wide. Pumping material through 6,000' of total pipeline discharging into Mud Lake #6 Disposal Area.</p> <p>Surveys: AD CK's were not taken due to lack of advance.</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS			
Dredging process: In Cut #4 the dredge is making 2 passes across a 400' wide cut at a depth of 49' + the tide. (The material face is approximately 13' to 15' of material).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain's review. I observed employees shifting swing anchors, cleaning the main pump, clean the cutter and moving dredge to pass ship traffic. SSHO held a Safety meeting during lunch brake (details distributed) the Alt. SSHO ensuring lighting fully operational during night operations. No accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 181	Page 342 of 364
	DATE 25 Jul 2021 - Sunday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127820D0078 W9127821F0016
--	--

LABOR HOURS						
Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	1.0	12.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	2.0	24.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0			
Mike Hooks, L.L.C	DECK HAND	3.0	36.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	58,004.0	Hrs worked MTD:	7,596.0	Total:	23.0	276.0

EQUIPMENT HOURS								
Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	0.0	24.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	24.0	0.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	30,658.0	Idle hrs MTD:	2,858.0	Opr hrs MTD:	4,942.0	Total:	96.0	216.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 182	Page 343 of 364
		DATE 26 Jul 2021 - Monday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 76 °F Max 90 °F No Precipitation 5 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The dredge is in Cut #4: dredging from station 27+15 to station 28+65 Total advance 150' removing 22,889 net cubic yards of sand from the dredging templet. The dredge is swinging 400 FT wide. Pumping material through 6,000' of total pipeline discharging into Mud Lake #6 Disposal Area.</p> <p>Surveys: AD CK's were taken FROM STA. 19+00 TO STA. 27+00. (PLOTS TO BE DISTRIBUTED)</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS			
Dredging process: In Cut #4 the dredge is making 2 passes across a 400' wide cut at a depth of 49' + the tide. (The material face is approximately 14' to 15' of material). (area very dirty).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain's review. I observed employees shifting swing anchors, cleaning the main pump, and clean the cutter. The Alt. SSHO ensuring lighting fully operational during night operations. No accidents or injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 182	Page 344 of 364	
		DATE 26 Jul 2021 - Monday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	1.0	12.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	DREDGE COOK	1.0	12.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	2.0	24.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	3.0	36.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 58,280.0		Hrs worked MTD: 7,872.0	Total: 23.0	276.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	0.0	24.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	24.0	0.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 30,874.0		Idle hrs MTD: 2,954.0	Opr hrs MTD: 5,158.0	Total: 96.0 216.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 183	Page 346 of 364	
		DATE 27 Jul 2021 - Tuesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 58,628.0		Hrs worked MTD: 8,220.0	Total: 29.0	348.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	0.0	24.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 31,102.0		Idle hrs MTD: 3,038.0	Opr hrs MTD: 5,386.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 184 DATE 28 Jul 2021 - Wednesday	Page 347 of 364								
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 78 °F Max 91 °F No Precipitation 5 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The dredge is in Cut #4: dredging from station 30+90 to station 33+20 Total advance 230' removing 30,667 net cubic yards of sand from the dredging templet. The dredge is swinging 300 FT wide. Pumping material through 6,080' of total pipeline discharging into Mud Lake #6 Disposal Area.</p> <p>Surveys: AD CK's were taken FROM STA. 26+00 TO STA. 31+39. (PLOTS TO BE DISTRIBUTED)</p> <p>Turbidity: Samples were taken and recorded.</p>											
GENERAL COMMENTS <p>Dredging process: In Cut #4 the dredge is making 2 passes across a 300' wide cut at a depth of 49' + the tide. (The material face is approximately 12' to 13' of material). (no gas in the cut)</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain's review. I observed employees shifting swing anchors, cleaning the cutter, and moving dredge to pass ship traffic. The Alt. SSHO ensuring lighting fully operational during night operations. No accidents or injuries to report.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None given</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 184	Page 348 of 364	
		DATE 28 Jul 2021 - Wednesday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	2.0	24.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 58,964.0		Hrs worked MTD: 8,556.0	Total: 28.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	0.0	24.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 31,330.0		Idle hrs MTD: 3,122.0	Opr hrs MTD: 5,614.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 185 Page 350 of 364

DATE
29 Jul 2021 - Thursday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	1.0	12.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	3.0	36.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	0.0	0.0			
Mike Hooks, L.L.C	DECK HAND	5.0	60.0			
Mike Hooks, L.L.C	ENGINEER	2.0	24.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	59,300.0	Hrs worked MTD:	8,892.0	Total:	28.0	336.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	0.0	24.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	31,558.0	Idle hrs MTD:	3,206.0	Opr hrs MTD:	5,842.0	Total:	84.0	228.0

MISHAP REPORTING (Describe mishaps)

No mishaps reported today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 351 of 364	
		185		
PROJECT Maintenance Dredging of Mobile Harbor		DATE	29 Jul 2021 - Thursday	
		CONTRACT NUMBER	W9127820D0078 W9127821F0016	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 186	Page 352 of 364
		DATE 30 Jul 2021 - Friday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 79 °F Max 91 °F No Precipitation 5 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The dredge is in Cut #4: dredging from station 34+80 to station 36+35 (over the pipeline & offsets) jump pipeline and dredge from sta. 38+10 to 38+40. Total advance 185' removing 22,269 net cubic yards of sand from the dredging templet. The dredge is swinging 250 FT. wide Pumping material through 6,830' of total pipeline discharging into Mud Lake #6 Disposal Area.</p> <p>Surveys: AD CK's were taken FROM STA. 32+76 TO STA. 35+00. (PLOTS TO BE DISTRIBUTED)</p> <p>Turbidity: Samples were taken and recorded.</p>			
GENERAL COMMENTS			
<p>Dredging process: In Cut #4 the dredge is making more then 2 passes across a 300' to 250' wide cut at a depth of 47' + the tide. (The material face is approximately 12' to 13' of material). (no gas in the cut) (We have completed dredging over the pipeline and offsets with the cutter tied off). The dredge is now making 2 passes in the cut at the same ladder depth.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain's review. I observed employees shifting swing anchors, cleaning the pump, untie the cutter after completing dredging over the pipeline crossing and offsets, and jump the pipeline. The Alt. SSHO ensuring lighting fully operational during night operations. (1 employee stayed in the hospital to get rehydrated and the other was treated and released due). No major injuries to report.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 186	Page 353 of 364
	DATE 30 Jul 2021 - Friday	

PROJECT Maintenance Dredging of Mobile Harbor	CONTRACT NUMBER W9127820D0078 W9127821F0016
--	--

LABOR HOURS						
Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	1.0	12.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	3.0	36.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	5.0	60.0			
Mike Hooks, L.L.C	ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	59,636.0	Hrs worked MTD:	9,228.0	Total:	28.0	336.0

EQUIPMENT HOURS								
Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	0.0	24.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	31,786.0	Idle hrs MTD:	3,290.0	Opr hrs MTD:	6,070.0	Total:	84.0	228.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 187	Page 354 of 364
		DATE 31 Jul 2021 - Saturday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 80 °F Max 92 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge is in Cut #4: dredging from station 38+40 to 41+05. Total advance 265' removing 24,046 net cubic yards of sand from the dredging templet. The dredge is swinging 175' wide Pumping material through 6,830' of total pipeline discharging into Mud Lake #6 Disposal Area.			
Surveys: AD CK's were taken FROM STA. 32+76 TO STA. 39+00. (PLOTS TO BE DISTRIBUTED)			
Turbidity: Samples were taken and recorded.			
GENERAL COMMENTS			
Dredging process: In Cut #4 the dredge is making 2 passes across a varied width cut at a depth of 47' + the tide. (The material face is approximately 14' to 15' of material).			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain's review. I observed employees shifting swing anchors, and cleaning the cutter. The Alt. SSHO ensuring lighting fully operational during night operations. No injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 355 of 364	
		187		
		DATE	31 Jul 2021 - Saturday	
		31 Jul 2021 - Saturday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 59,972.0		Hrs worked MTD: 9,564.0	Total: 28.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	0.0	24.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 32,014.0		Idle hrs MTD: 3,374.0	Opr hrs MTD: 6,298.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 188	Page 356 of 364
		DATE 01 Aug 2021 - Sunday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 79 °F Max 91 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The dredge is in Cut #4: dredging from station 41+05 to 43+40. Total advance 235' removing 21446 net cubic yards of sand from the dredging templet. The dredge is swinging 160' wide Pumping material through 7,150' of total pipeline discharging into Mud Lake #6 Disposal Area.			
Surveys: AD CK's were taken FROM STA. 34+00 TO STA. 41+00. (PLOTS TO BE DISTRIBUTED)			
Turbidity: Samples were taken and recorded.			
GENERAL COMMENTS			
Dredging process: In Cut #4 the dredge is making 2 passes across a varied width cut at a depth of 47' + the tide. (The material face is approximately 15' to 16').			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain's review. (A Safety Meeting was held with the crew during lunch Break. Topics discussed and attendance sheet were distributed). I observed employees shifting swing anchors, and cleaning the pump. The Alt. SSHO ensuring lighting fully operational during night operations. No injuries to report.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 188	Page 357 of 364	
		DATE 01 Aug 2021 - Sunday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 60,308.0		Hrs worked MTD: 336.0	Total: 28.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	0.0	24.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 32,242.0		Idle hrs MTD: 84.0	Opr hrs MTD: 228.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 189 DATE 02 Aug 2021 - Monday	Page 358 of 364								
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016									
CONTRACTOR Mike Hooks, L.L.C	WEATHER Weather Caused No Delay Temperature Min 78 °F Max 90 °F 0.10 IN Precipitation 5 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS <p>The dredge is in Cut #4: dredging from station 43+40 to 44+20. Then move to the pipeline plug dredging from station 38+30 to station 36+60. Total advance 250' removing 22,815 net cubic yards of sand from the dredging templet. The dredge is swinging 160' wide Pumping material through 7,150' of total pipeline discharging into Mud Lake #6 Disposal Area.</p> <p>Surveys: AD CK's were taken from sta. 40+00 TO STA. 44+00. (PLOTS TO BE DISTRIBUTED)</p> <p>Turbidity: Samples were taken and recorded.</p>											
GENERAL COMMENTS <p>Dredging process: In Cut #4 the dredge is making 2 passes across a varied width cut at a depth of 47' + the tide. (The material face is approximately 15' to 16').</p>											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>SSHO reviewed and approved employees JSA'S. Weather report update was generated and placed in lever room for Captain's review. I observed employees shifting swing anchors, and cleaning the pump and cleaning the cutter. (started performing the monthly fire extinguisher inspections). The Alt. SSHO ensuring lighting fully operational during night operations. No injuries to report.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None given</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Activity No</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="2" style="padding-top: 10px;">No activities were started or finished today</td> </tr> </tbody> </table>				Activity No	Description	No activities were started or finished today					
Activity No	Description										
No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Requirement No</th> <th style="text-align: left; border-bottom: 1px solid black;">Type</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: left; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4" style="padding-top: 10px;">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="padding-top: 10px;">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="padding-top: 10px;">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Name</th> <th style="text-align: left; border-bottom: 1px solid black;">First Day</th> <th style="text-align: left; border-bottom: 1px solid black;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3" style="padding-top: 10px;">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 189	Page 359 of 364	
		DATE 02 Aug 2021 - Monday		
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0	
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0	
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0	
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0	
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0	
Mike Hooks, L.L.C	WELDER	1.0	12.0	
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0	
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0	
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0	
Mike Hooks, L.L.C	OILER	3.0	36.0	
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0	
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0	
Mike Hooks, L.L.C	DECK HAND	5.0	60.0	
Mike Hooks, L.L.C	ENGINEER	1.0	12.0	
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0	
Total hrs worked to date: 60,644.0		Hrs worked MTD: 672.0	Total: 28.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
WRS71431	Missouri H.	0.0	24.0	
LA-1761-EV	Arthur	0.0	24.0	
LA-6073-FA	Capt. Archie	0.0	24.0	
LA-6874-GH	Grayson Allen	0.0	24.0	
112993	Survey Boat	12.0	12.0	
640461	Brooklyn Anne	12.0	12.0	
646190	Bayou Princess	12.0	12.0	
636173	God's Grace	12.0	12.0	
MH-58-06	Welding Barge	12.0	12.0	
MH-43-16	Supply Barge	0.0	24.0	
MH-59-15	Skatchet Barge	0.0	24.0	
MH-61-20	108 Crane Barge	12.0	12.0	
MH-95	Big Johnny	12.0	12.0	
Total operating hrs to date: 32,470.0		Idle hrs MTD: 168.0	Opr hrs MTD: 456.0	Total: 84.0 228.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
190 Page 361 of 364

DATE
03 Aug 2021 - Tuesday

PROJECT
Maintenance Dredging of Mobile Harbor

CONTRACT NUMBER
W9127820D0078 W9127821F0016

No Contractors had their first or last day on the site

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked			
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0			
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0			
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0			
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0			
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0			
Mike Hooks, L.L.C	WELDER	1.0	12.0			
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0			
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0			
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0			
Mike Hooks, L.L.C	OILER	3.0	36.0			
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0			
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0			
Mike Hooks, L.L.C	DECK HAND	5.0	60.0			
Mike Hooks, L.L.C	ENGINEER	1.0	12.0			
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0			
Total hrs worked to date:	60,980.0	Hrs worked MTD:	1,008.0	Total:	28.0	336.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours					
WRS71431	Missouri H.	0.0	24.0					
LA-1761-EV	Arthur	0.0	24.0					
LA-6073-FA	Capt. Archie	0.0	24.0					
LA-6874-GH	Grayson Allen	0.0	24.0					
112993	Survey Boat	12.0	12.0					
640461	Brooklyn Anne	12.0	12.0					
646190	Bayou Princess	12.0	12.0					
636173	God's Grace	12.0	12.0					
MH-58-06	Welding Barge	12.0	12.0					
MH-43-16	Supply Barge	0.0	24.0					
MH-59-15	Skatchet Barge	0.0	24.0					
MH-61-20	108 Crane Barge	12.0	12.0					
MH-95	Big Johnny	12.0	12.0					
Total operating hrs to date:	32,698.0	Idle hrs MTD:	252.0	Opr hrs MTD:	684.0	Total:	84.0	228.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

<p align="center">CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION</p>		REPORT NUMBER 190 Page 362 of 364	
		DATE 03 Aug 2021 - Tuesday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR CERTIFICATION		<p>On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.</p>	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 192	Page 363 of 364
		DATE 05 Aug 2021 - Thursday	
PROJECT Maintenance Dredging of Mobile Harbor		CONTRACT NUMBER W9127820D0078 W9127821F0016	
CONTRACTOR Mike Hooks, L.L.C		WEATHER Weather Caused No Delay Temperature Min 75 °F Max 92 °F No Precipitation 5 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Moved to west side. Swinging 300' wide, greenside to center.			
Surveys: Took AD check survey in cut #5 from sta. 71+00 - 74+00 (west side)			
Turbidity: Samples were taken and recorded.			
GENERAL COMMENTS			
Moved to west side. Swinging 300' wide, greenside to center.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
meeting was conducted SSSH continued to express dangers of working in the heat. Prevention of heat illness at work such as water, rest, and shade. SSSH observed employees remove debris from the pump and clean cutter head. House keeping was performed around the dredge to remove trash and clear walkways and work areas. All job tasks were completed safely with out any accidents or injuries.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Move to West side and work from greenside to centerline.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
LABOR HOURS			
Crew Position		Number of Hours Employees Worked	
_____		_____	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 364 of 364		
		192			
		DATE	05 Aug 2021 - Thursday		
PROJECT		CONTRACT NUMBER			
Maintenance Dredging of Mobile Harbor		W9127820D0078 W9127821F0016			
Mike Hooks, L.L.C	LABORER, GROUP 1	2.0	24.0		
Mike Hooks, L.L.C	SURVEYOR	1.0	12.0		
Mike Hooks, L.L.C	SAFETY ENGINEER - ON SITE	1.0	12.0		
Mike Hooks, L.L.C	DREDGE OPERATOR	2.0	24.0		
Mike Hooks, L.L.C	QUALITY CONTROL INSPECTOR	1.0	12.0		
Mike Hooks, L.L.C	WELDER	1.0	12.0		
Mike Hooks, L.L.C	DECK CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	DREDGE CHIEF ENGINEER	0.0	0.0		
Mike Hooks, L.L.C	ASSISTANT CHIEF ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	DREDGE COOK	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MATE	2.0	24.0		
Mike Hooks, L.L.C	DREDGE MESS COOK	1.0	12.0		
Mike Hooks, L.L.C	OILER	3.0	36.0		
Mike Hooks, L.L.C	DREDGE CAPTAIN	1.0	12.0		
Mike Hooks, L.L.C	CRANE OPERATOR	1.0	12.0		
Mike Hooks, L.L.C	DECK HAND	5.0	60.0		
Mike Hooks, L.L.C	ENGINEER	1.0	12.0		
Mike Hooks, L.L.C	BOAT CAPTAIN	2.0	24.0		
Total hrs worked to date: 61,652.0		Hrs worked MTD: 1,680.0	Total: 28.0	336.0	
EQUIPMENT HOURS					
Equipment Name	Description	Idle Hours	Operating Hours		
WRS71431	Missouri H.	0.0	24.0		
LA-1761-EV	Arthur	0.0	24.0		
LA-6073-FA	Capt. Archie	0.0	24.0		
LA-6874-GH	Grayson Allen	0.0	24.0		
112993	Survey Boat	12.0	12.0		
640461	Brooklyn Anne	12.0	12.0		
646190	Bayou Princess	12.0	12.0		
636173	God's Grace	12.0	12.0		
MH-58-06	Welding Barge	12.0	12.0		
MH-43-16	Supply Barge	0.0	24.0		
MH-59-15	Skatchet Barge	0.0	24.0		
MH-61-20	108 Crane Barge	12.0	12.0		
MH-95	Big Johnny	12.0	12.0		
Total operating hrs to date: 33,154.0		Idle hrs MTD: 420.0	Opr hrs MTD: 1,140.0	Total: 84.0	228.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		