

SITE MANAGEMENT TEAM MONTHLY CALL SUMMARY FORMER DEFENSE DEPOT MEMPHIS, TENNESSEE

14 June 2016

11:00-11:40 AM EDT

LOCATION: Conference Call

ATTENDEES:

Army, Base Realignment and Closure Division (DAIM-ODB): Carolyn Jones

USACE: Mobile – Laura Roebuck

CALIBRE: BEC - Joan Hutton

TDEC Division of Remediation, DDMT Project Manager: Jamie Woods (not present)

U.S. EPA, Region 4, DDMT Project Manager: Diedre Lloyd

HDR EOC: Tom Holmes

Trinity ADC: Todd Calhoun

GENERAL

Ms. Hutton briefed Team on Army internal Kickoff Meeting held on 9 June at DDMT and attended in person by Ms. Hutton, Ms. Roebuck, Mr. Holmes, and Mr. Calhoun with telephone attendance by Ms. Carolyn Jones, Ms. Paige Schultz (USACE-Mobile), and Ms. Angela Clark (HDR). Reason for the meeting was to familiarize Trinity (Todd Calhoun) with the site and discuss planned schedule for completion of all task activities, roles and responsibilities, and outside supporting subcontractors.

Ms. Hutton clarified with Ms. Lloyd that figures in 11x17 inch size would be appropriate for AS well install and MIP survey documents. Ms. Lloyd expressed interest in performing a site visit when investigative activities were occurring and will target AS well/MIP survey timeframe.

MAIN INSTALLATION

Remedial Action - No current remedial action

Supplemental Remedial Investigation (SRI)/Focused Feasibility Study (FFS)

Mr. Holmes discussed the installation of 9 offsite SRI Phase 2 monitoring wells. EPA agreed to provide comments by 5 July on the placement of the wells with remainder of comments on Phase 2 Work Plan to be submitted per schedule on 5 August.

DUNN FIELD

Remedial Action - FSVE system shut down in 2012. AS/SVE system operating.

Mr. Holmes stated that Blower #1 continues to be offline but maintenance visit by Kaeser is scheduled this week. System is running 9 hours per day. Small leak from condensate tank was observed during O&M activities.

LONG TERM MONITORING

Mr. Holmes stated that with the addition of 28 former EBT wells, there are now 140 wells in the MI LTM program. The results of the resampling event due to cooler delivery delays have been received and a number of wells were below criteria. CVOCs in MW-159 exceeded 50 µg/L; however, TCE was 40 µg/L in contrast to concentrations above 200 µg/L for the past two years. Mr. Holmes noted that water levels were 1 to 2 feet higher, which could have diluted the sample or increased flow through the treatment area. The wells will be resampled in October 2016. Installation of the additional AS wells will continue as planned.

Mr. Holmes stated the 2015 Annual LTM Report Rev. 0 has been submitted for review by EPA and TDEC. Regulatory comments are due July 25.

OTHER ISSUES

HDR estimates submittal of an updated QAPP in early Fall 2016.

Laboratory data packages (level IV) will be submitted electronically with future annual reports.

Annual LUC inspection reports will be submitted to regulators in July.

Mr. Calhoun provided expanded schedule to Ms. Hutton showing all tasks.

Next Call

Ms. Hutton stated the next call would be Tuesday, July 12 at 10:30 ET.