

CHM HILL MONITORING WELL CONSTRUCTION LOG

256 174

Standard Flush Mount

Installation DDMT
 Site North of Main Installation
 Project Number 113634. 41. 22
 Drilling Contractor Boert Longyear
 Built By Boert Longyear

Well Number MW-53 (E)
 Client/Project DDMT GW Invest.
 Starting date 07 FEB 96 time 0955
 Completion date 08 FEB 96 time 1245
 Well Coordinates _____

Elevation _____
 Height _____
 GS Elevation _____

DEPTH BGS

Elevation _____
 Depth BGS _____

68.5ft

0ft

68.5ft

72.5ft

14ft

10ft

82.5ft

82.5ft

0ft

TD: 85ft

6 inch
 Borehole dia.

PROTECTIVE CSG

Material / Type _____
 Diameter _____ Water Tight Seal (Y / N) _____
 Depth BGS _____ Weep Hole (Y / N) _____

SURFACE PAD

Composition & Size _____

RISER PIPE

Type Schedule 40 PVC
 Diameter 2 inch
 Total Length (TOC to TOS) _____

GROUT

Composition & Proportions High Solids (30%)
Bentonite Clay - Pure Gold
 Tremied (Y / N) _____
 Interval BGS _____

CENTRALIZERS (Y / N)

Depth(s) BGS _____

SEAL

Type N/A
 Source _____
 Hydration Time _____ Volume of Fluid Added _____
 Tremied (Y / N) _____

FILTER PACK

Type 20/40 Silica Sand
 Amount Used 5 50# bags
 Tremied (Y / N) (N)
 Source The Morie Company
 Gr. Size Dist. Grade 00N

SCREEN

Type Schedule 40 PVC
 Diameter 2 inch
 Slot Size & Type 0.010 inch
 Interval BGS _____

BACKFILL PLUG

Material N/A
 Hydration Time _____
 Tremied (Y / N) _____