

WELL INSTALLATION DIAGRAM

WELL NO.: MW-224

PROJECT: <u>Dunn Field Fluvial SVE</u> PROJECT NUMBER: <u>3202-032</u>

SITE LOCATION: <u>DF</u>

e2M PROJECT MANAGER: <u>T. Holmes</u> e2M FIELD STAFF: <u>Jim Anstaett</u> DATE COMPLETED: <u>4/25/07</u> WELL LOCATION: <u>Dunn Field TA-2</u> NORTHING: <u>281017.74</u> EASTING: 802181.62

GROUND SURFACE ELEVATION (ft, msl): 301.18 TOP OF CASING ELEVATION (ft, msl): 304.13 TOP OF SCREEN ELEVATION (ft, msl): 229.9

DRILLING CO.: <u>Prosonic</u>
DRILLING METHOD: <u>Sonic</u>
BOREHOLE DIAMETER (in): 6

SURFACE COMPLETION: Stick Up: 2.95 ft.

BOLLARDS: No

WELL DIAMETER (in): 2

TYPE OF SCREEN/RISER MATERIAL: Stainless Steel

SLOT SIZE OF SCREEN: 0.010

TYPE OF FILTER PACK: Sand

GRADATION OF FILTER PACK: <u>10-20</u>

QUANTITY OF FILTER PACK: 7.5-50lb. Bags

TYPE OF BENTONITE IN SEAL: <u>3/8" Shur Plug Chips</u> QUANTITY OF BENTONITE IN SEAL: <u>4-50lb. Bags</u> TYPE OF GROUT: Port. Type H; 30% sil. powder

QUANTITY OF GROUT: 10-94lb. Bags Type H/5 bags sil.

DEVELOPMENT METHOD: Grundfos

DATE DEVELOPED: <u>5/9/2007</u> DEPTH TO WATER (ft.btoc): <u>80.23</u>

NOTES:

