


## DDMT MONITORING WELL INSTALLATION DIAGRAM (FLUSH MOUNT COMPLETION)

PROJECT NAME DDMTPROJECT NO. 6301-04-0002WELL NO. DR1-3WELL LOCATION BARNHART/E. FENCEDATE 05/05/2004START TIME 0740GROUND SURFACE ELEVATION 291.11BENTONITE TYPE 1/4" PELLETSMANUFACTURER BAROIDTOP OF SCREEN ELEVATION 180.49CEMENT TYPE TYPE I/II PORTLAND CEMENTREFERENCE POINT ELEVATION 290.93MANUFACTURER LUNESTARTYPE FILTER PACK SAND GRADATION 20/40FILTER PACK MANUFACTURER FILTER SILBOREHOLE DIAMETER 6 INCHMACTEC FIELD REPRESENTATIVE BILL PAYNESCREEN MATERIAL SCH. 40 PVCDRILLING CONTRACTOR PROSONICMANUFACTURER JOHNSONAMOUNT BENTONITE BELOW (SCREEN) 1-50 LB BUCKETSSCREEN DIAMETER 2 INCH SLOT SIZE 0.010"AMOUNT BENTONITE USED (SEAL) 2-50 LB BUCKETSAMOUNT BENTONITE USED (GROUT) 15 LBRISER MATERIAL SCH. 40 PVCDENSITY OF GROUT= 1ST 13.0 LB GALMANUFACTURER JOHNSONRISER DIAMETER 2 INCHAMOUNT CEMENT USED (GROUT) 4 BAGSDRILLING TECHNIQUE ROTO SONICAMOUNT SAND USED 9-50 LB BAGSAUGER/BIT SIZE AND TYPE 6" OUTER CASINGSTATIC WATER LEVEL (>24 hrs after dev) 91.824" CORE BARRELMEASURED ON (Date/Time) 06/25/2004

REMARKS \_\_\_\_\_

(NOT TO SCALE;  
ALL MEASUREMENTS IN FEET)

QA / QC

DRILLER: DAVID WILCOXINSPECTOR: BILL PAYNE

DISCREPANCIES: \_\_\_\_\_

CHECKED BY: K.A./RNQ DATE: 07-08-2004/09-3-2004