

WELL INSTALLATION DIAGRAM

WELL NO.: MW-227

PROJECT: <u>Dunn Field Fluvial SVE</u> PROJECT NUMBER: <u>3202-032</u>

SITE LOCATION: <u>DF</u>

e2M PROJECT MANAGER: <u>T. Holmes</u> e2M FIELD STAFF: <u>Jim Anstaett</u> DATE COMPLETED: <u>4/23/07</u> WELL LOCATION: <u>Dunn Field TA-4</u> NORTHING: <u>280257.91</u> EASTING: 802081

GROUND SURFACE ELEVATION (ft, msl): 296.64 TOP OF CASING ELEVATION (ft, msl): 299.7 TOP OF SCREEN ELEVATION (ft, msl): 236.2

DRILLING CO.: <u>Prosonic</u>
DRILLING METHOD: <u>Sonic</u>
BOREHOLE DIAMETER (in): 6

SURFACE COMPLETION: Stick Up: 3.06 ft.

BOLLARDS: No

WELL DIAMETER (in): 2

TYPE OF SCREEN/RISER MATERIAL: Stainless Steel

SLOT SIZE OF SCREEN: 0.010

TYPE OF FILTER PACK: Sand

GRADATION OF FILTER PACK: <u>10-20</u> QUANTITY OF FILTER PACK: 7-50lb. Bags

TYPE OF BENTONITE IN SEAL: 3/8" Shur Plug Chips
QUANTITY OF BENTONITE IN SEAL: 4-50lb. Bags
TYPE OF GROUT: Portland Type H; 30% silica powder
QUANTITY OF GROUT: 8-94lb. Bags Type H/4 bags silica

DEVELOPMENT METHOD: <u>Grundfos</u>
DATE DEVELOPED: <u>5/7/2007</u>

DEPTH TO WATER (ft.btoc): 73.75

NOTES:

