


DDMT MONITORING WELL INSTALLATION DIAGRAM (FLUSH MOUNT COMPLETION)

PROJECT NAME DDMTPROJECT NO. 6301-04-0002WELL NO. MW-66AWELL LOCATION CORNER OF DUMPSTER AND SPARKSDATE 06/15/2004START TIME 1540GROUND SURFACE ELEVATION 284.34BENTONITE TYPE CHIPS MEDIUMTOP OF SCREEN ELEVATION 209.72MANUFACTURER PURE GOLDREFERENCE POINT ELEVATION 284.22CEMENT TYPE TYPE I/II PORTLAND CEMENTTYPE FILTER PACK SAND GRADATION 20/40MANUFACTURER LONESTARFILTER PACK MANUFACTURER FILTER SILBOREHOLE DIAMETER 7 INCHSCREEN MATERIAL SCH. 40 PVCMACTEC FIELD REPRESENTATIVE AMY CALLAWAYMANUFACTURER JOHNSONDRILLING CONTRACTOR PROSONICSCREEN DIAMETER 2 INCH SLOT SIZE 0.010"AMOUNT BENTONITE BELOW (SCREEN) 2.5 50 LB BAGAMOUNT BENTONITE USED (SEAL) 1 50 LB BAGAMOUNT BENTONITE USED (GROUT) 12 LBRISER MATERIAL SCH. 40 PVCDENSITY OF GROUT= 1ST 13.4 LBS/GALMANUFACTURER JOHNSON2ND 13.2 LBS/GAL3RD 13.5 LBS/GALRISER DIAMETER 2 INCHAMOUNT CEMENT USED (GROUT) 11 BAGSDRILLING TECHNIQUE ROTO SONICAMOUNT SAND USED 8.5 50 LB BAGAUGER/BIT SIZE AND TYPE 6" OUTER CASING
4" CORE BARRELSTATIC WATER LEVEL (>24 hrs after dev) 78.46MEASURED ON (Date/Time) 06/25/2004

REMARKS

(NOT TO SCALE;
ALL MEASUREMENTS IN FEET)

QA / QC

DRILLER: DAVID WILCOXINSPECTOR: AMY CALLAWAY

DISCREPANCIES: _____

CHECKED BY: K.A./RNQDATE: 07-08-2004/09-3-2004