


DDMT MONITORING WELL INSTALLATION DIAGRAM (FLUSH MOUNT COMPLETION)

PROJECT NAME DDMT PROJECT NO. 6301-04-0002
 WELL NO. MW-94A WELL LOCATION MAIN INSTALLATION
 DATE 05/11/2004 START TIME 1800

GROUND SURFACE ELEVATION 303.23 BENTONITE TYPE CHIPS MEDIUM
 TOP OF SCREEN ELEVATION 193.61 MANUFACTURER PURE GOLD
 REFERENCE POINT ELEVATION 303.00 CEMENT TYPE TYPE I
 TYPE FILTER PACK SAND GRADATION 20/40 MANUFACTURER QUICKRETE
 FILTER PACK MANUFACTURER FILTER SIL BOREHOLE DIAMETER 6 INCH
 SCREEN MATERIAL SCH. 40 PVC MACTEC FIELD REPRESENTATIVE BILL PAYNE
 MANUFACTURER JOHNSON DRILLING CONTRACTOR PROSONIC
 SCREEN DIAMETER 2 INCH SLOT SIZE 0.010" AMOUNT BENTONITE BELOW (SCREEN) 1-50 LB BAG
 AMOUNT BENTONITE USED (SEAL) 2-50 LB BAGS
 AMOUNT BENTONITE USED (GROUT) 1/2-50 LB BAG
 RISER MATERIAL SCH. 40 PVC DENSITY OF GROUT= _____
 MANUFACTURER JOHNSON _____
 RISER DIAMETER 2 INCH AMOUNT CEMENT USED (GROUT) 12.5-94 LB BAGS
 DRILLING TECHNIQUE ROTO SONIC AMOUNT SAND USED 6-50 LB BAGS
 AUGER/BIT SIZE AND TYPE 6" OUTER CASING STATIC WATER LEVEL (>24 hrs after dev) 107.63
4" CORE BARREL MEASURED ON (Date/Time) 06/24/2004
 REMARKS _____

(NOT TO SCALE;
 ALL MEASUREMENTS IN FEET)



QA / QC

DRILLER: ADAM MARSHALL INSPECTOR: BILL PAYNE
 DISCREPANCIES: _____ CHECKED BY: K.A./RNQ DATE: 07-08-2004/09-3-2004