

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 4	Page 1 of 92
		DATE 30 Oct 2017 - Monday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 50 °F Max 72 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia started dredging Pascagoula Bar Channel Sta 330+00 to 450+00, Sedimate Trap and Channel. Dredge Columbia disposed 8 loads in the Designated cell in the ODMDS.			
Dredge Columbia Started Task Order 0002 at 00:47 leaving the Mobile site 102 sailing to Pascagoula MS. Started dredging at 3:15			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area, 1 turtle relocated on Sunday 10/29/2017. Wild Dream II started trawling on Sunday afternoon prior to dredging			
Preparatory meeting held with captain and mates on 10-28. Initial phase held on 10-30 with Arthur and Dredge Crew discussing dredging operations, bouy location, trawler tag.			
GENERAL COMMENTS			
Dredge Columbia started dredging Pascagoula Bar Channel Sta 330+00 to 450+00, Sedimate Trap and Channel. Dredge Columbia disposed 8 loads in the Designated cell in the ODMDS.			
Dredge Columbia Started Task Order 0002 at 00:47 leaving the Mobile site 102 sailing to Pascagoula MS. Started dredging at 3:15			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area, 1 turtle relocated on Sunday 10/29/2017. Wild Dream II started trawling on Sunday afternoon prior to dredging			
Preparatory meeting held with captain and mates on 10-28. Initial phase held on 10-30 with Arthur and Dredge Crew discussing dredging operations, bouy location, trawler tag.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
Arthur did a safety walk through around the dredge, He noticed a mud built up on the main decks, they were washed down to prevent a slip.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Arthur Hatfield on board monitoring dredging operations, Discussion held regarding new task order start-up, materila typr, endangered species -- trawler activities. A preconstruction conference was held on Wednesday 10-25 at the Irvington Office.			
Arthur did a safety walk through around the dredge,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
EARTHWORK - EXCAVATION			
ACTIVITY START/FINISH			
Activity No	Description		
0001	Dredging 100% Time		
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 4	Page 2 of 92	
		DATE 30 Oct 2017 - Monday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Columbia -- Hopper Dredge	10/30/2017			
Cape Anne -- Crewboat	10/29/2017			
Wild Dream II -- Trawler	10/29/2017			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	2.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
Total hrs worked to date:	252.0	Hrs worked MTD:	252.0	Total: 22.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
0003	Trawler -- Wild Dream II	0.0	24.0	
Total operating hrs to date:	60.0	Idle hrs MTD:	12.0	Opr hrs MTD: 60.0 Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION				
On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.				
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 5	Page 3 of 92												
		DATE 31 Oct 2017 - Tuesday													
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233													
CONTRACTOR Dutra Dredging Co.		WEATHER Weather Caused No Delay Temperature Min 60 °F Max 75 °F No Precipitation 8 MPH Wind													
QC NARRATIVES ACTIVITIES IN PROGRESS <p>Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 10 loads in the Designated cell in the ODMDS.</p> <p>Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area.</p>															
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) <p>Arthur did a safety walk through around the dredge, He noticed cracks in the hopper that needed to be repaired.</p>															
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>Arthur Hatfield asked that the Columbia make some hopper repairs.</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today															
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today															
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Requirement No</th> <th style="text-align: left; border-bottom: 1px solid black;">Type</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> <th style="text-align: left; border-bottom: 1px solid black;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today							
Requirement No	Type	Description	Results												
No QC requirements were completed today															
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today								
Item No	Location	Description													
No QC Deficiency items were issued today															
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Item No</th> <th style="text-align: left; border-bottom: 1px solid black;">Location</th> <th style="text-align: left; border-bottom: 1px solid black;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today								
Item No	Location	Description													
No QC Deficiency items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Name</th> <th style="text-align: left; border-bottom: 1px solid black;">First Day</th> <th style="text-align: left; border-bottom: 1px solid black;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site								
Name	First Day	Last Day													
No Contractors had their first or last day on the site															
VESSEL ON SITE <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left; border-bottom: 1px solid black;">Dredge Name</th> <th style="text-align: left; border-bottom: 1px solid black;">First Day</th> <th style="text-align: left; border-bottom: 1px solid black;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia -- Hopper Dredge</td> <td>10/30/2017</td> <td></td> </tr> <tr> <td>Cape Anne -- Crewboat</td> <td>10/29/2017</td> <td></td> </tr> <tr> <td>Wild Dream II -- Trawler</td> <td>10/29/2017</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia -- Hopper Dredge	10/30/2017		Cape Anne -- Crewboat	10/29/2017		Wild Dream II -- Trawler	10/29/2017	
Dredge Name	First Day	Last Day													
Columbia -- Hopper Dredge	10/30/2017														
Cape Anne -- Crewboat	10/29/2017														
Wild Dream II -- Trawler	10/29/2017														

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 5	Page 4 of 92
	DATE 31 Oct 2017 - Tuesday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 504.0		Hrs worked MTD: 504.0	
		Total: 21.0 252.0	

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
0003	Trawler -- Wild Dream II	0.0	24.0
Total operating hrs to date: 120.0		Idle hrs MTD: 24.0	Opr hrs MTD: 120.0
		Total: 12.0 60.0	

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 6	Page 5 of 92
PROJECT Maint. Dredging of Pascagoula Harbor		DATE 01 Nov 2017 - Wednesday	
CONTRACTOR Dutra Dredging Co.		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR		WEATHER	
Dutra Dredging Co.		Weather Caused Critical Delay Temperature Min 51 °F Max 79 °F No Precipitation 18 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area.			
GENERAL COMMENTS			
Dredge Columbia at 70% pay for 33 minutes of traffic and 339 minutes for weather. 20-25 knt winds with 5'-6' seas. No turtles netted today by the trawler.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Columbia -- Hopper Dredge 10/30/2017			
Cape Anne -- Crewboat 10/29/2017			
Wild Dream II -- Trawler 10/29/2017			

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 6 of 92
6

DATE
01 Nov 2017 - Wednesday

PROJECT
Maint. Dredging of Pascagoula Harbor

CONTRACT NUMBER
W9127817D0092 W9127817F0233

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 756.0		Hrs worked MTD: 252.0	Total: 21.0 252.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II	0.0	24.0
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
Total operating hrs to date: 180.0		Idle hrs MTD: 12.0	Opr hrs MTD: 60.0 Total: 12.0 60.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 7	Page 7 of 92												
		DATE 02 Nov 2017 - Thursday													
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233													
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Critical Delay Temperature Min 66 °F Max 82 °F No Precipitation 16 MPH Wind														
QC NARRATIVES ACTIVITIES IN PROGRESS <p>Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 7 loads in the designated cell in the ODMDS.</p> <p>Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area.</p> GENERAL COMMENTS <p>Dredge Columbia at 70% pay for 418 minutes for weather. 20-25 knt winds with 5'-6' seas. One turtle netted today by the trawler.</p> VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None given.</p>															
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today															
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today															
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align:left;">Requirement No</th> <th style="text-align:left;">Type</th> <th style="text-align:left;">Description</th> <th style="text-align:left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today							
Requirement No	Type	Description	Results												
No QC requirements were completed today															
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align:left;">Item No</th> <th style="text-align:left;">Location</th> <th style="text-align:left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today								
Item No	Location	Description													
No QC Deficiency items were issued today															
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align:left;">Item No</th> <th style="text-align:left;">Location</th> <th style="text-align:left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today								
Item No	Location	Description													
No QC Deficiency items were corrected today															
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align:left;">Name</th> <th style="text-align:left;">First Day</th> <th style="text-align:left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site								
Name	First Day	Last Day													
No Contractors had their first or last day on the site															
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align:left;">Dredge Name</th> <th style="text-align:left;">First Day</th> <th style="text-align:left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia -- Hopper Dredge</td> <td>10/30/2017</td> <td></td> </tr> <tr> <td>Cape Anne -- Crewboat</td> <td>10/29/2017</td> <td></td> </tr> <tr> <td>Wild Dream II -- Trawler</td> <td>10/29/2017</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia -- Hopper Dredge	10/30/2017		Cape Anne -- Crewboat	10/29/2017		Wild Dream II -- Trawler	10/29/2017	
Dredge Name	First Day	Last Day													
Columbia -- Hopper Dredge	10/30/2017														
Cape Anne -- Crewboat	10/29/2017														
Wild Dream II -- Trawler	10/29/2017														

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
7 Page 8 of 92

DATE
02 Nov 2017 - Thursday

PROJECT
Maint. Dredging of Pascagoula Harbor

CONTRACT NUMBER
W9127817D0092 W9127817F0233

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 1,008.0		Hrs worked MTD: 504.0	Total: 252.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
0003	Trawler -- Wild Dream II	0.0	24.0
Total operating hrs to date: 240.0		Idle hrs MTD: 24.0	Opr hrs MTD: 120.0
		Total: 12.0	60.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 8	Page 10 of 92
	DATE 03 Nov 2017 - Friday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 1,260.0		Hrs worked MTD: 756.0	Total: 252.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II	0.0	24.0
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
Total operating hrs to date: 300.0	Idle hrs MTD: 36.0	Opr hrs MTD: 180.0	Total: 60.0

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 9	Page 12 of 92
	DATE 04 Nov 2017 - Saturday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 1,512.0		Hrs worked MTD: 1,008.0	
		Total: 21.0 252.0	

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
0003	Trawler -- Wild Dream II	0.0	24.0
Total operating hrs to date: 360.0		Idle hrs MTD: 48.0	
		Opr hrs MTD: 240.0	
		Total: 12.0 60.0	

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 10	Page 14 of 92
	DATE 05 Nov 2017 - Sunday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 1,764.0		Hrs worked MTD: 1,260.0	
		Total: 21.0 252.0	

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II	0.0	24.0
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
Total operating hrs to date: 420.0		Idle hrs MTD: 60.0	
		Opr hrs MTD: 300.0	
		Total: 12.0 60.0	

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
11 Page 16 of 92

DATE
06 Nov 2017 - Monday

PROJECT
Maint. Dredging of Pascagoula Harbor

CONTRACT NUMBER
W9127817D0092 W9127817F0233

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 2,016.0		Hrs worked MTD: 1,512.0	Total: 21.0 252.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
0003	Trawler -- Wild Dream II	0.0	24.0
Total operating hrs to date: 480.0		Idle hrs MTD: 72.0	Opr hrs MTD: 360.0 Total: 12.0 60.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 12	Page 18 of 92
	DATE 07 Nov 2017 - Tuesday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 2,268.0		Hrs worked MTD: 1,764.0	
		Total: 21.0 252.0	

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
0003	Trawler -- Wild Dream II	0.0	24.0
Total operating hrs to date: 540.0		Idle hrs MTD: 84.0	
		Opr hrs MTD: 420.0	
		Total: 12.0 60.0	

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 13	Page 20 of 92
	DATE 08 Nov 2017 - Wednesday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 2,520.0		Hrs worked MTD: 2,016.0	
		Total: 21.0 252.0	

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
0003	Trawler -- Wild Dream II	0.0	24.0
Total operating hrs to date: 600.0		Idle hrs MTD: 96.0	
		Opr hrs MTD: 480.0	
		Total: 12.0 60.0	

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER Page 22 of 92
14

DATE
09 Nov 2017 - Thursday

PROJECT
Maint. Dredging of Pascagoula Harbor

CONTRACT NUMBER
W9127817D0092 W9127817F0233

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 2,772.0		Hrs worked MTD: 2,268.0	Total: 21.0 252.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II	0.0	24.0
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
Total operating hrs to date: 660.0		Idle hrs MTD: 108.0	Opr hrs MTD: 540.0 Total: 12.0 60.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 15	Page 24 of 92
	DATE 10 Nov 2017 - Friday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 3,024.0		Hrs worked MTD: 2,520.0	
		Total: 21.0 252.0	

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
0003	Trawler -- Wild Dream II	0.0	24.0
Total operating hrs to date: 720.0		Idle hrs MTD: 120.0	
		Opr hrs MTD: 600.0	
		Total: 12.0 60.0	

MISHAP REPORTING	(Describe mishaps)
No mishaps reported today	

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 16	Page 25 of 92								
		DATE 11 Nov 2017 - Saturday									
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233									
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Critical Delay Temperature Min 55 °F Max 66 °F 0.20 IN Precipitation 25 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS <p>Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 4 loads in the designated cell in the ODMDS.</p> <p>Dredge Columbia shut down for east wind 25 mph, 4-6 waves setting dredge sideways in the dredge area.</p> <p>Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area.</p> <p>Trawler also secured for weather</p>											
GENERAL COMMENTS <p>Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 4 loads in the designated cell in the ODMDS.</p> <p>Dredge Columbia shut down for east wind 25 mph, 4-6 waves setting dredge sideways in the dredge area.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>None given. Texted Arthur regarding Weather shutdown</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 16	Page 26 of 92	
		DATE 11 Nov 2017 - Saturday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 3,276.0		Hrs worked MTD: 2,772.0	Total: 21.0	252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 780.0	Idle hrs MTD: 132.0	Opr hrs MTD: 660.0	Total: 12.0	60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 17	Page 27 of 92
		DATE 12 Nov 2017 - Sunday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Critical Delay Temperature Min 49 °F Max 73 °F 0.20 IN Precipitation 25 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 0 loads in the designated cell in the ODMDS.			
Dredge Columbia shut down for east wind 25 mph, 4-6 waves setting dredge sideways in the dredge area. Tried to dredge late in the afternoon but still to rough.			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area.			
Trawler also secured for weather			
GENERAL COMMENTS			
Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 0 loads in the designated cell in the ODMDS.			
Dredge Columbia shut down for east wind 25 mph, 4-6 waves setting dredge sideways in the dredge area. Tried to dredge late in the afternoon but still to rough.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None given. Texted Arthur regarding Weather shutdown			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 17	Page 28 of 92	
		DATE 12 Nov 2017 - Sunday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 3,528.0		Hrs worked MTD: 3,024.0	Total: 21.0	252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II		0.0	24.0
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
Total operating hrs to date: 840.0	Idle hrs MTD: 144.0	Opr hrs MTD: 720.0	Total: 12.0	60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 18	Page 29 of 92
		DATE 13 Nov 2017 - Monday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Critical Delay Temperature Min 49 °F Max 73 °F No Precipitation 20 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 2 loads in the designated cell in the ODMDS. Dredge Columbia shut down for east wind 20 mph, 2-6 waves setting dredge sideways in the dredge area. Later in the day the dredge and trawler returned to work when weather - waves subsided. Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area.			
GENERAL COMMENTS Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 2 loads in the designated cell in the ODMDS. Dredge Columbia shut down for east wind 20 mph, 2-6 waves setting dredge sideways in the dredge area. Later in the day the dredge and trawler returned to work when weather - waves subsided			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. Arthur updated 497's and discussed weekend operations			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today <hr/> No preparatory inspections held today Initial Inspections held today <hr/> No initial inspections held today			
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 30 of 92	
		18		
		DATE	13 Nov 2017 - Monday	
		13 Nov 2017 - Monday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 3,780.0		Hrs worked MTD: 3,276.0	Total: 21.0	252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 900.0	Idle hrs MTD: 156.0	Opr hrs MTD: 780.0	Total: 12.0	60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 19	Page 31 of 92
		DATE 14 Nov 2017 - Tuesday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 52 °F Max 71 °F No Precipitation 12 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 6 loads in the designated cell in the ODMDS. Condition Survey of the Sedimate trap taken, dredge updated, Corp emailed cross sections Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area. GENERAL COMMENTS Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 2 loads in the designated cell in the ODMDS. Condition Survey of the Sedimate trap taken, dredge updated, Corp emailed cross sections SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Weekly safety meeting held. see attached meeting minutes VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None given. Arthur on site monitoring dredging operations, updated 497's, Spoke with Drew regarding task order 2 completion.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 32 of 92	
		19		
PROJECT Maint. Dredging of Pascagoula Harbor		DATE	14 Nov 2017 - Tuesday	
		CONTRACT NUMBER	W9127817D0092 W9127817F0233	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 4,032.0		Hrs worked MTD: 3,528.0	Total: 21.0	252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 960.0		Idle hrs MTD: 168.0	Opr hrs MTD: 840.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 20	Page 34 of 92
	DATE 15 Nov 2017 - Wednesday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 4,284.0		Hrs worked MTD: 3,780.0	Total: 21.0 252.0

EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II	0.0	24.0
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
Total operating hrs to date: 1,020.0		Idle hrs MTD: 180.0	Opr hrs MTD: 900.0 Total: 12.0 60.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 21	Page 35 of 92
		DATE 16 Nov 2017 - Thursday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 53 °F Max 75 °F No Precipitation 8 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 7 loads in the designated cell in the ODMDS.			
Condition Survey of the Sedimate Trap, Corp emailed results, dredge updated			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area.			
GENERAL COMMENTS			
Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 7 loads in the designated cell in the ODMDS.			
Condition Survey of the Sedimate Trap, Corp emailed results, dredge updated			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Arthur on site monitoring dredging operations, updated 497's,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 21	Page 36 of 92	
		DATE 16 Nov 2017 - Thursday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Total hrs worked to date: 4,536.0		Hrs worked MTD: 4,032.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
0003	Trawler -- Wild Dream II	0.0	24.0	
Total operating hrs to date: 1,080.0		Idle hrs MTD: 192.0		Opr hrs MTD: 960.0 Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 22	Page 37 of 92
		DATE 17 Nov 2017 - Friday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 63 °F Max 75 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.			
Before Survey of Mobile Sta 1280+00 to 1340+00 completed			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals. Wild Dream II trawling for endangered species to relocate from the dredge area.			
GENERAL COMMENTS			
Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.			
Before Survey of Mobile Sta 1280+00 to 1340+00 completed			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Arthur monitoring dredging operations, updated 497's,			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 22	Page 38 of 92	
		DATE 17 Nov 2017 - Friday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Total hrs worked to date: 4,788.0		Hrs worked MTD: 4,284.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0003	Trawler -- Wild Dream II	0.0	24.0	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
Total operating hrs to date: 1,140.0		Idle hrs MTD: 204.0		Opr hrs MTD: 1,020.0 Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 23	Page 39 of 92
	DATE 18 Nov 2017 - Saturday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Critical Delay Temperature Min 48 °F Max 78 °F No Precipitation 35 MPH Wind
----------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 3 loads in the designated cell in the ODMDS.

Dredge Columbia anchored for high wind and rough seas

Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.

Wild Dream II trawling for endangered species to relocate from the dredge area.
Trawler subsided operations due to weather

GENERAL COMMENTS

Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 3 loads in the designated cell in the ODMDS.

Dredge Columbia anchored for high wind and rough seas

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None Given

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 23	Page 40 of 92	
		DATE 18 Nov 2017 - Saturday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Columbia -- Hopper Dredge	10/30/2017			
Cape Anne -- Crewboat	10/29/2017			
Wild Dream II -- Trawler	10/29/2017			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Total hrs worked to date: 5,040.0		Hrs worked MTD: 4,536.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
0003	Trawler -- Wild Dream II	0.0	24.0	
Total operating hrs to date: 1,200.0		Idle hrs MTD: 216.0		Opr hrs MTD: 1,080.0 Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 24	Page 42 of 92	
		DATE 19 Nov 2017 - Sunday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Total hrs worked to date: 5,292.0		Hrs worked MTD: 4,788.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0003	Trawler -- Wild Dream II	0.0	24.0	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
Total operating hrs to date: 1,260.0		Idle hrs MTD: 228.0		Opr hrs MTD: 1,140.0 Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 25	Page 43 of 92
		DATE 20 Nov 2017 - Monday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 45 °F Max 63 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 5 loads in the designated cell in the ODMDS.			
Dredge Columbia Completed task order 2 at 12:55			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.			
Wild Dream II trawling for endangered species to relocate from the dredge area. Trawler completed trawling operations			
GENERAL COMMENTS			
Dredge Columbia is dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Sediment Trap and Channel. Dredge Columbia disposed of 5 loads in the designated cell in the ODMDS.			
Dredge Columbia Completed Task order 0002 at 12:55			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Given, Discussed task order 2 completion and 497 numbers			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 44 of 92	
		25		
		DATE	20 Nov 2017 - Monday	
PROJECT		CONTRACT NUMBER		
Maint. Dredging of Pascagoula Harbor		W9127817D0092 W9127817F0233		
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Total hrs worked to date: 5,544.0		Hrs worked MTD: 5,040.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
0003	Trawler -- Wild Dream II	0.0	24.0	
Total operating hrs to date: 1,320.0		Idle hrs MTD: 240.0		Opr hrs MTD: 1,200.0 Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 117	Page 45 of 92								
		DATE 20 Feb 2018 - Tuesday									
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233									
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 79 °F No Precipitation 20 MPH Wind										
QC NARRATIVES											
ACTIVITIES IN PROGRESS											
<p>Dredge Columbia returned to dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 5 loads in the designated cell in the ODMDS.</p> <p>Surveyed Bayou Casotte Sta 120+00 to 140+00</p> <p>Dredge Columbia Returned task order 2 at 06:50</p> <p>Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.</p> <p>Wild Dream II trawling for endangered species to relocate from the dredge area. Trawler Started trawling operations at 12:00 noon on Monday 2-19-2018</p>											
GENERAL COMMENTS											
<p>Dredge Columbia returned to dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 5 loads in the designated cell in the ODMDS.</p> <p>Surveyed Bayou Casotte Sta 120+00 to 140+00</p> <p>Dredge Columbia Returned task order 2 at 06:50</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT											
Emails with Corp , Matthew, Tim, Drew, regarding return to work in Pascagoula.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)											
Item No Location Description _____ No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
Item No Location Description _____ No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> _____ </td> </tr> </tbody> </table>				Name	First Day	Last Day	_____				
Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 117	Page 46 of 92	
		DATE 20 Feb 2018 - Tuesday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Total hrs worked to date: 5,796.0		Hrs worked MTD: 252.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0003	Trawler -- Wild Dream II	0.0	24.0	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
Total operating hrs to date: 1,380.0		Idle hrs MTD: 12.0	Opr hrs MTD: 60.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 118	Page 47 of 92
		DATE 21 Feb 2018 - Wednesday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Critical Delay Temperature Min 65 °F Max 80 °F 0.20 IN Precipitation 20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 3 loads in the designated cell in the ODMDS.			
Dredge was anchored first part of the day due to Fog inside and rough seas outside, Resumed dredging in the morning			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.			
Wild Dream II trawling for endangered species to relocate from the dredge area. Trawler Started trawling operations at 12:00 noon on Monday 2-19-2018, Down most of the day due to rough seas outside.			
GENERAL COMMENTS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 3 loads in the designated cell in the ODMDS.			
Dredge was anchored first part of the day due to Fog inside and rough seas outside, Resumed dredging in the morning			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Emails with Corp , Matthew, Tim, Drew, regarding work in Pascagoula.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 118	Page 48 of 92	
		DATE 21 Feb 2018 - Wednesday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Total hrs worked to date: 6,048.0		Hrs worked MTD: 504.0	Total:	21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
0003	Trawler -- Wild Dream II	0.0	24.0	
Total operating hrs to date: 1,440.0		Idle hrs MTD: 24.0	Opr hrs MTD: 120.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 119	Page 49 of 92
		DATE 22 Feb 2018 - Thursday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 65 °F Max 76 °F No Precipitation 20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.			
Late in the day the dredge caught a turtle, observer recorded turtle specification and release to natural habitat. Turtle was very active. Reports forwarded to Corp on Friday morning.			
Wild Dream II trawling for endangered species to relocate from the dredge area.			
GENERAL COMMENTS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula. No new instructions			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 119	Page 50 of 92	
		DATE 22 Feb 2018 - Thursday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 6,300.0		Hrs worked MTD: 756.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II		0.0	24.0
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
Total operating hrs to date: 1,500.0		Idle hrs MTD: 36.0		Opr hrs MTD: 180.0 Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 120	Page 52 of 92
	DATE 23 Feb 2018 - Friday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
Wild Dream II -- Trawler	10/29/2017

LABOR HOURS				Number of	Hours
Crew	Position			Employees	Worked
Dutra Dredging Co.	DRAGTENDER			2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR			1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN			2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER			1.0	12.0
Dutra Dredging Co.	DREDGE MATE			2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK			1.0	12.0
Dutra Dredging Co.	OILER			2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN			1.0	12.0
Dutra Dredging Co.	ENGINEER			2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN			1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER			6.0	72.0
Total hrs worked to date: 6,552.0		Hrs worked MTD: 1,008.0		Total:	252.0

EQUIPMENT HOURS				Idle	Operating
Equipment Name	Description			Hours	Hours
0001	Columbia -- Hopper Dredge			0.0	24.0
0002	Cape Anne -- Crewboat			12.0	12.0
0003	Trawler -- Wild Dream II			0.0	24.0
Total operating hrs to date: 1,560.0		Idle hrs MTD: 48.0	Opr hrs MTD: 240.0	Total:	60.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 121	Page 53 of 92									
		DATE 24 Feb 2018 - Saturday										
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233										
CONTRACTOR Dutra Dredging Co.		WEATHER Weather Caused No Delay Temperature Min 70 °F Max 77 °F 0.10 IN Precipitation 20 MPH Wind										
QC NARRATIVES												
ACTIVITIES IN PROGRESS												
<p>Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.</p> <p>Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.</p> <p>Wild Dream II trawling for endangered species to relocate from the dredge area.</p>												
GENERAL COMMENTS												
<p>Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.</p>												
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT												
<p>Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula. No new Instructions</p>												
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)												
Preparatory Inspections held today _____ No preparatory inspections held today												
Initial Inspections held today _____ No initial inspections held today												
ACTIVITY START/FINISH												
Activity No Description _____ No activities were started or finished today												
QC REQUIREMENTS												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today				
Requirement No	Type	Description	Results									
No QC requirements were completed today												
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)												
Item No Location Description _____ No QC Deficiency items were issued today												
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)												
Item No Location Description _____ No QC Deficiency items were corrected today												
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site					
Name	First Day	Last Day										
No Contractors had their first or last day on the site												
VESSEL ON SITE												
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia -- Hopper Dredge</td> <td>10/30/2017</td> <td></td> </tr> <tr> <td>Cape Anne -- Crewboat</td> <td>10/29/2017</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia -- Hopper Dredge	10/30/2017		Cape Anne -- Crewboat	10/29/2017	
Dredge Name	First Day	Last Day										
Columbia -- Hopper Dredge	10/30/2017											
Cape Anne -- Crewboat	10/29/2017											

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER
121 Page 54 of 92

DATE
24 Feb 2018 - Saturday

PROJECT
Maint. Dredging of Pascagoula Harbor

CONTRACT NUMBER
W9127817D0092 W9127817F0233

Wild Dream II -- Trawler 10/29/2017

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 6,804.0		Hrs worked MTD: 1,260.0	Total: 252.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II	0.0	24.0
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
Total operating hrs to date: 1,620.0		Idle hrs MTD: 60.0	Opr hrs MTD: 300.0
		Total: 12.0	60.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 122	Page 55 of 92
		DATE 25 Feb 2018 - Sunday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 63 °F Max 76 °F 0.50 IN Precipitation 20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 9 loads in the designated cell in the ODMDS.</p> <p>Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.</p> <p>Wild Dream II trawling for endangered species to relocate from the dredge area.</p>			
GENERAL COMMENTS			
<p>Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 9 loads in the designated cell in the ODMDS.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
<p>Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula. No new Instructions</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Columbia -- Hopper Dredge		10/30/2017	
Cape Anne -- Crewboat		10/29/2017	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 122 Page 56 of 92

DATE
25 Feb 2018 - Sunday

PROJECT
Maint. Dredging of Pascagoula Harbor

CONTRACT NUMBER
W9127817D0092 W9127817F0233

Wild Dream II -- Trawler 10/29/2017

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 7,056.0		Hrs worked MTD: 1,512.0	Total: 21.0 252.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
0003	Trawler -- Wild Dream II	0.0	24.0
Total operating hrs to date: 1,680.0		Idle hrs MTD: 72.0	Opr hrs MTD: 360.0 Total: 12.0 60.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 123	Page 57 of 92
		DATE 26 Feb 2018 - Monday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 76 °F 0.10 IN Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 9 loads in the designated cell in the ODMDS.			
Condition survey of Bar channel and Before survey of Horn Island completed today.			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.			
Wild Dream II trawling for endangered species to relocate from the dredge area. Trawler was down for repairs, returned to work late in the evening, trawling on Horn Island area			
GENERAL COMMENTS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00. Dredge Columbia disposed of 9 loads in the designated cell in the ODMDS.			
Condition survey of Bar Channel and Before survey of Horn Island completed.			
Trawler down for repairs, returned to work late in the day.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula. No new Instructions, Spoke with Matthew regarding horn island area, turtle incident meeting, and trawler repairs			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 123	Page 58 of 92	
		DATE 26 Feb 2018 - Monday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 7,308.0		Hrs worked MTD: 1,764.0	Total: 21.0	252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II		0.0	24.0
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
Total operating hrs to date: 1,740.0		Idle hrs MTD: 84.0	Opr hrs MTD: 420.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

**CONTRACTORS QUALITY CONTROL REPORT (QCR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 124 Page 60 of 92

DATE
27 Feb 2018 - Tuesday

PROJECT
Maint. Dredging of Pascagoula Harbor

CONTRACT NUMBER
W9127817D0092 W9127817F0233

Wild Dream II -- Trawler 10/29/2017

LABOR HOURS

Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 7,560.0		Hrs worked MTD: 2,016.0	Total: 21.0 252.0

EQUIPMENT HOURS

Equipment Name	Description	Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
0003	Trawler -- Wild Dream II	0.0	24.0
Total operating hrs to date: 1,800.0		Idle hrs MTD: 96.0	Opr hrs MTD: 480.0 Total: 12.0 60.0

MISHAP REPORTING

(Describe mishaps)

No mishaps reported today

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE

DATE

SUPERINTENDENT'S INITIALS

DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 125	Page 61 of 92
	DATE 28 Feb 2018 - Wednesday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 71 °F Max 77 °F No Precipitation 15 MPH Wind
----------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island 259+00 to 274+00. Dredge Columbia disposed of 7 loads in the designated cell in the ODMDS.

Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.

Wild Dream II trawling for endangered species to relocate from the dredge area.

GENERAL COMMENTS

Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island Sta 259+00 to 274+00. Dredge Columbia disposed of 7 loads in the designated cell in the ODMDS.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula. Held meeting at Irvington Site Office to review endangered Species Procedures, Present was Caree and Lekesha, Matthew, Tim, Steve, from Corp and From Dutra Brad, Albert, Anthony, and ESO Brian.

We reviewed procedures to follow during any turtle incident, who to call, when, and what to report.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 125	Page 62 of 92	
		DATE 28 Feb 2018 - Wednesday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 7,812.0		Hrs worked MTD: 2,268.0	Total: 21.0	252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 1,860.0		Idle hrs MTD: 108.0	Opr hrs MTD: 540.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 126	Page 64 of 92	
		DATE 01 Mar 2018 - Thursday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 8,064.0		Hrs worked MTD: 252.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 1,920.0		Idle hrs MTD: 12.0	Opr hrs MTD: 60.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 127	Page 65 of 92
		DATE 02 Mar 2018 - Friday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 72 °F 0.10 IN Precipitation 25 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island 259+00 to 274+00. Dredge Columbia disposed of 4 loads in the designated cell in the ODMDS.			
Late in the day the Columbia discovered the pump was clogged with wood and sand. they anchored to clear it out.			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.			
Wild Dream II trawling for endangered species to relocate from the dredge area.			
GENERAL COMMENTS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island Sta 259+00 to 274+00. Dredge Columbia disposed of 4 loads in the designated cell in the ODMDS.			
Late in the day the dredge pump became clogged, dredge anchor to clear it out.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 127	Page 66 of 92	
		DATE 02 Mar 2018 - Friday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Total hrs worked to date: 8,316.0		Hrs worked MTD: 504.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0003	Trawler -- Wild Dream II	0.0	24.0	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
Total operating hrs to date: 1,980.0		Idle hrs MTD: 24.0		Opr hrs MTD: 120.0 Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 128	Page 67 of 92
	DATE 03 Mar 2018 - Saturday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 48 °F Max 72 °F No Precipitation 10 MPH Wind
----------------------------------	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island 259+00 to 274+00. Dredge Columbia disposed of 1 loads in the designated cell in the ODMDS.

The dredge pump became clogged, dredge was anchor to clear it out. Late in the afternoon the dredge returned to work, later the dredge shut down for hydraulic problems.

Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.

Wild Dream II trawling for endangered species to relocate from the dredge area.

GENERAL COMMENTS

Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island Sta 259+00 to 274+00. Dredge Columbia disposed of 1 loads in the designated cell in the ODMDS.

The dredge pump became clogged, dredge was anchor to clear it out. Late in the afternoon the dredge returned to work, later the dredge shut down for hydraulic problems.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description	
-------------	-------------	--

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results
----------------	------	-------------	---------

No QC requirements were completed today

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were issued today

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

No QC Deficiency items were corrected today

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
------	-----------	----------

No Contractors had their first or last day on the site

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 128	Page 68 of 92	
		DATE 03 Mar 2018 - Saturday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 8,568.0		Hrs worked MTD: 756.0	Total: 21.0	252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 2,040.0		Idle hrs MTD: 36.0	Opr hrs MTD: 180.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 129	Page 70 of 92	
		DATE 04 Mar 2018 - Sunday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
<u>Dredge Name</u>	<u>First Day</u>	<u>Last Day</u>		
Columbia -- Hopper Dredge	10/30/2017			
Cape Anne -- Crewboat	10/29/2017			
Wild Dream II -- Trawler	10/29/2017			
LABOR HOURS				
<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Total hrs worked to date: 8,820.0		Hrs worked MTD: 1,008.0		Total: 21.0 252.0
EQUIPMENT HOURS				
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>	
0003	Trawler -- Wild Dream II	0.0	24.0	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
Total operating hrs to date: 2,100.0		Idle hrs MTD: 48.0	Opr hrs MTD: 240.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 130 DATE 05 Mar 2018 - Monday	Page 71 of 92								
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233									
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 76 °F 0.20 IN Precipitation 15 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS <p>Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island 259+00 to 274+00. Dredge Columbia disposed of 7 loads in the designated cell in the ODMDS.</p> <p>Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.</p> <p>Wild Dream II trawling for endangered species to relocate from the dredge area.</p>											
GENERAL COMMENTS <p>Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island Sta 259+00 to 274+00. Dredge Columbia disposed of 7 loads in the designated cell in the ODMDS.</p> <p>Wild Dream II trawling for endangered species to relocate from the dredge area.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula.</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No Contractors had their first or last day on the site </td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											
VESSEL ON SITE <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Dredge Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td>Columbia -- Hopper Dredge</td> <td>10/30/2017</td> <td></td> </tr> </tbody> </table>				Dredge Name	First Day	Last Day	Columbia -- Hopper Dredge	10/30/2017			
Dredge Name	First Day	Last Day									
Columbia -- Hopper Dredge	10/30/2017										

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 130	Page 72 of 92	
		DATE 05 Mar 2018 - Monday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 9,072.0		Hrs worked MTD: 1,260.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 2,160.0		Idle hrs MTD: 60.0	Opr hrs MTD: 300.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 131	Page 74 of 92	
		DATE 06 Mar 2018 - Tuesday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 9,324.0		Hrs worked MTD: 1,512.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II		0.0	24.0
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
Total operating hrs to date: 2,220.0		Idle hrs MTD: 72.0		Opr hrs MTD: 360.0
			Total: 12.0	60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 132	Page 75 of 92
		DATE 07 Mar 2018 - Wednesday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 41 °F Max 61 °F No Precipitation 15 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island 259+00 to 274+00. Dredge Columbia disposed of 5 loads in the designated cell in the ODMDS.			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.			
Wild Dream II trawling for endangered species to relocate from the dredge area.			
GENERAL COMMENTS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island Sta 259+00 to 274+00. Dredge Columbia disposed of 5 loads in the designated cell in the ODMDS.			
Wild Dream II trawling for endangered species to relocate from the dredge area.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Columbia -- Hopper Dredge 10/30/2017			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 132	Page 76 of 92	
		DATE 07 Mar 2018 - Wednesday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 9,576.0		Hrs worked MTD: 1,764.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 2,280.0		Idle hrs MTD: 84.0	Opr hrs MTD: 420.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 133	Page 77 of 92
		DATE 08 Mar 2018 - Thursday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 41 °F Max 64 °F No Precipitation 5 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island 259+00 to 274+00. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.			
Condition survey of Horn Island and Bar Channel, After survey of Bayou Casotte completed			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.			
Wild Dream II trawling for endangered species to relocate from the dredge area.			
GENERAL COMMENTS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island Sta 259+00 to 274+00. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.			
Condition survey of Horn Island and Bar Channel, After survey of Bayou Casotte completed			
Wild Dream II trawling for endangered species to relocate from the dredge area.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 133	Page 78 of 92	
		DATE 08 Mar 2018 - Thursday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Columbia -- Hopper Dredge	10/30/2017			
Cape Anne -- Crewboat	10/29/2017			
Wild Dream II -- Trawler	10/29/2017			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0	
Dutra Dredging Co.	DRAGTENDER	2.0	24.0	
Dutra Dredging Co.	DREDGE MATE	2.0	24.0	
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0	
Dutra Dredging Co.	OILER	2.0	12.0	
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0	
Dutra Dredging Co.	ENGINEER	2.0	24.0	
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0	
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0	
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0	
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0	
Total hrs worked to date: 9,828.0		Hrs worked MTD: 2,016.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
0001	Columbia -- Hopper Dredge	0.0	24.0	
0002	Cape Anne -- Crewboat	12.0	12.0	
0003	Trawler -- Wild Dream II	0.0	24.0	
Total operating hrs to date: 2,340.0		Idle hrs MTD: 96.0	Opr hrs MTD: 480.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 134	Page 79 of 92								
		DATE 09 Mar 2018 - Friday									
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233									
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 58 °F Max 66 °F No Precipitation 5 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS <p>Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island 259+00 to 274+00. Dredge Columbia disposed of 4 loads in the designated cell in the ODMDS.</p> <p>Dredge anchored to receive water from BDI services.</p> <p>Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.</p> <p>Wild Dream II trawling for endangered species to relocate from the dredge area.</p>											
GENERAL COMMENTS <p>Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island Sta 259+00 to 274+00. Dredge Columbia disposed of 4 loads in the designated cell in the ODMDS.</p> <p>Dredge anchored to receive water from BDI services</p> <p>Wild Dream II trawling for endangered species to relocate from the dredge area.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula.</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <u>Activity No Description</u> No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3">No Contractors had their first or last day on the site</td> </tr> </tbody> </table>				Name	First Day	Last Day	No Contractors had their first or last day on the site				
Name	First Day	Last Day									
No Contractors had their first or last day on the site											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 134	Page 80 of 92
		DATE 09 Mar 2018 - Friday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Columbia -- Hopper Dredge	10/30/2017		
Cape Anne -- Crewboat	10/29/2017		
Wild Dream II -- Trawler	10/29/2017		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 10,080.0		Hrs worked MTD: 2,268.0	
		Total: 21.0 252.0	
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II	0.0	24.0
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
Total operating hrs to date: 2,400.0		Idle hrs MTD: 108.0	
		Opr hrs MTD: 540.0	
		Total: 12.0 60.0	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 135	Page 82 of 92	
		DATE 10 Mar 2018 - Saturday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 10,332.0		Hrs worked MTD: 2,520.0	Total: 21.0	252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 2,460.0		Idle hrs MTD: 120.0	Opr hrs MTD: 600.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 136	Page 83 of 92
	DATE 11 Mar 2018 - Sunday	

PROJECT Maint. Dredging of Pascagoula Harbor	CONTRACT NUMBER W9127817D0092 W9127817F0233
---	--

CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused Critical Delay Temperature Min 44 °F Max 71 °F 0.20 IN Precipitation 25 MPH Wind
----------------------------------	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island 259+00 to 274+00. Dredge Columbia disposed of 2 loads in the designated cell in the ODMDS.

Dredge remained at anchor until the front passed and seas subsided.
1 hour time change

Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.

Wild Dream II trawling for endangered species to relocate from the dredge area.

GENERAL COMMENTS

Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island Sta 259+00 to 274+00. Dredge Columbia disposed of 2 loads in the designated cell in the ODMDS.

Dredge remained at anchor until the front passed and seas subsided.
1 hour for time change

Wild Dream II trawling for endangered species to relocate from the dredge area.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
No QC Deficiency items were corrected today		

CONTRACTORS ON SITE (Report first and/or last day contractors were on site)

Name	First Day	Last Day
No contractors were on site today		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 136	Page 84 of 92
		DATE 11 Mar 2018 - Sunday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Columbia -- Hopper Dredge	10/30/2017		
Cape Anne -- Crewboat	10/29/2017		
Wild Dream II -- Trawler	10/29/2017		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER	2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR	1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN	2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER	1.0	12.0
Dutra Dredging Co.	DREDGE MATE	2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK	1.0	12.0
Dutra Dredging Co.	OILER	2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN	1.0	12.0
Dutra Dredging Co.	ENGINEER	2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN	1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER	6.0	72.0
Total hrs worked to date: 10,584.0		Hrs worked MTD: 2,772.0	
		Total:	21.0
		252.0	
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II	0.0	24.0
0001	Columbia -- Hopper Dredge	0.0	24.0
0002	Cape Anne -- Crewboat	12.0	12.0
Total operating hrs to date: 2,520.0		Idle hrs MTD: 132.0	
		Opr hrs MTD: 660.0	
		Total:	12.0
		60.0	
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.	
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 137	Page 85 of 92
		DATE 12 Mar 2018 - Monday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 41 °F Max 63 °F 0.20 IN Precipitation 30 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island 259+00 to 274+00. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.			
Wild Dream II trawling for endangered species to relocate from the dredge area.			
GENERAL COMMENTS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island Sta 259+00 to 274+00. Dredge Columbia disposed of 8 loads in the designated cell in the ODMDS.			
Wild Dream II trawling for endangered species to relocate from the dredge area.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Columbia -- Hopper Dredge 10/30/2017			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 86 of 92	
		137		
		DATE	12 Mar 2018 - Monday	
		12 Mar 2018 - Monday		
PROJECT		CONTRACT NUMBER		
Maint. Dredging of Pascagoula Harbor		W9127817D0092 W9127817F0233		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 10,836.0		Hrs worked MTD: 3,024.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 2,580.0		Idle hrs MTD: 144.0		Opr hrs MTD: 720.0
				Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 138 DATE 13 Mar 2018 - Tuesday	Page 87 of 92								
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233									
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 42 °F Max 63 °F No Precipitation 14 MPH Wind										
QC NARRATIVES ACTIVITIES IN PROGRESS <p>Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island 259+00 to 274+00. Dredge Columbia disposed of 9 loads in the designated cell in the ODMDS.</p> <p>Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.</p> <p>Wild Dream II trawling for endangered species to relocate from the dredge area.</p> <p>A Kemp's Ridley turtle was found on the overflow screens. It was alive and showed no signs of damage, the Corp was notified and the turtle was taken ashore to the mammal research lab.</p>											
GENERAL COMMENTS <p>Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel and Bayou Casotte Sta 120+00 to 140+00 and Horn Island Sta 259+00 to 274+00. Dredge Columbia disposed of 9 loads in the designated cell in the ODMDS.</p> <p>A Kemp's Ridley turtle was found on the overflow screens. It was alive and showed no signs of damage, the Corp was notified and the turtle was taken ashore to the mammal research lab.</p> <p>Wild Dream II trawling for endangered species to relocate from the dredge area.</p>											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT <p>Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula. Met in Irvington and reviewed time remaining on the project. updated 497's. Later reported to Caree a Kemp's Ridley turtle was found on the overflow screens. It was alive and showed no signs of damage, the turtle was taken ashore to the mammal research lab.</p>											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were corrected today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) <table style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> </td> </tr> </tbody> </table>				Name	First Day	Last Day					
Name	First Day	Last Day									

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 138	Page 88 of 92	
		DATE 13 Mar 2018 - Tuesday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 11,088.0		Hrs worked MTD: 3,276.0	Total: 21.0	252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0003	Trawler -- Wild Dream II		0.0	24.0
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
Total operating hrs to date: 2,640.0		Idle hrs MTD: 156.0	Opr hrs MTD: 780.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 139	Page 90 of 92	
		DATE 14 Mar 2018 - Wednesday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 11,340.0		Hrs worked MTD: 3,528.0		Total: 21.0 252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 2,700.0		Idle hrs MTD: 168.0		Opr hrs MTD: 840.0 Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 140	Page 91 of 92
		DATE 15 Mar 2018 - Thursday	
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233	
CONTRACTOR Dutra Dredging Co.	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 67 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel. Dredge Columbia disposed of 5 loads in the designated cell in the ODMDS.			
Dredge Columbia Completed Pascagoula Task Order 0002 revenue hours. Dredge demobilized for planned shipyard repairs.			
After surveys completed of Bayou Casotte, Horn Island, Pascagoula Bar, and Disposal Cell			
Normal Dredging operations, Turtle Excluder Device installed and Hopper inflow screens in place. Endangered Species Observers on board monitoring activities for 24 hour coverage. Using ODESS computer program for daily load submittals.			
Wild Dream II trawling for endangered species to relocate from the dredge area. trawler departed when dredge finished.			
GENERAL COMMENTS			
Dredge Columbia dredging TO 0002, Pascagoula Bar Channel Sta 330+00 to 450+00, Bar Channel. Dredge Columbia disposed of 5 loads in the designated cell in the ODMDS.			
Dredge Columbia Completed Pascagoula Task Order 0002 revenue hours. Dredge demobile for planned shipyard repairs.			
After surveys completed of Bayou Casotte, Horn Island, Pascagoula Bar, and Disposal Cell			
Wild Dream II trawling for endangered species to relocate from the dredge area departed dredge area when dredge finished			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
Emailed daily to Corp , Matthew, Tim, Drew, regarding work in Pascagoula.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
0001	Dredging 100% Time		
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
Dutra Dredging Co.	10/29/2017	03/15/2018	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 140	Page 92 of 92	
		DATE 15 Mar 2018 - Thursday		
PROJECT Maint. Dredging of Pascagoula Harbor		CONTRACT NUMBER W9127817D0092 W9127817F0233		
East Coast Observers		10/29/2017	03/15/2018	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Columbia -- Hopper Dredge		10/30/2017		
Cape Anne -- Crewboat		10/29/2017		
Wild Dream II -- Trawler		10/29/2017		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Dutra Dredging Co.	DREDGE MESS COOK		1.0	12.0
Dutra Dredging Co.	QUALITY CONTROL INSPECTOR		1.0	24.0
Dutra Dredging Co.	ABLE BODIED SEAMAN		2.0	24.0
Dutra Dredging Co.	DREDGE CHIEF ENGINEER		1.0	12.0
Dutra Dredging Co.	DRAGTENDER		2.0	24.0
Dutra Dredging Co.	DREDGE MATE		2.0	24.0
Dutra Dredging Co.	OILER		2.0	12.0
Dutra Dredging Co.	DREDGE CAPTAIN		1.0	12.0
Dutra Dredging Co.	ENGINEER		2.0	24.0
Dutra Dredging Co.	BOAT CAPTAIN		1.0	12.0
East Coast Observers	ENVIRON-CNTRL-SYS INST/SER		6.0	72.0
Total hrs worked to date: 11,592.0		Hrs worked MTD: 3,780.0	Total: 21.0	252.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
0001	Columbia -- Hopper Dredge		0.0	24.0
0002	Cape Anne -- Crewboat		12.0	12.0
0003	Trawler -- Wild Dream II		0.0	24.0
Total operating hrs to date: 2,760.0		Idle hrs MTD: 180.0	Opr hrs MTD: 900.0	Total: 12.0 60.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	