QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 1 of 2

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	16

CHARACTER OF REPORT: [X] MAINTENANCE [ ] NEW WORK [ ] ENVIRONMENTAL

DATE: 30 Nov 2014 - Sunday

DREDGE

NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 827+80 829+65	Gaillard Island Dike	12,500	128,534

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	70	20	0	10	0	0	0	0

CHANNEL CONDITION: AVERAGE DEPTH — BEFORE DREDGING 48 — AFTER DREDGING 55

RIVER/TIDE STAGE								
	MIN 0	TIME 12:30	MAX 1	TIME 22:20	GAGE LOCATION	Dog River		
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM	MLLW		

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	57 °F / 69 °F	10	10

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	185
TOTAL ADVANCE PREVIOUSLY	FT	1,680
TOTAL ADVANCE TO DATE	FT	1,865

FLOATING PIPE 3,760 — SHORE PIPE 0 — SUBMERGED PIPE 2,750

TOTAL LENGTH OF DISCHARGE PIPE — FT — 6,510

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	12,500	12,000
AMOUNT PREVIOUSLY REPORTED	116,034	108,631
TOTAL AMOUNT DREDGED TO DATE	128,534	120,631
AMOUNT DREDGED PER PUMPING/CUTTING HR	728.16	699.03

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	3,000	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
PUMPING OR DREDGING		17	10
PCT OF EFFECTIVE TIME	72 %		
BOOSTER (IN LINE)			
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
HANDLING PIPE LINES		0	0
HANDLING ANCHOR LINES		0	30
CLEARING PUMP AND PUMP LINES		0	0
CLEARING CUTTER OR SUCTION HEAD		0	0
WAITING FOR SCOWS		0	0
TO AND FROM WHARF OR ANCHORAGE		0	0
CHANGING LOCATION OF PLANT ON JOB		0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
SHORE LINE AND SHORE WORK		0	0
WAITING FOR BOOSTER		0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
WAITING FOR ATTENDANT PLANT		0	0
PREPARATION AND MAKING UP TOW		0	0
TRANSFERRING PLANT BETWEEN WORKS		0	0
LAY TIME OFF SHIFT AND SATURDAYS		0	0
SUNDAYS AND HOLIDAYS		0	0
FIRE DRILL		0	0
MOVING OUT OF WAY OF TRAFFIC		6	20
MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
TOTAL NON-EFFECTIVE TIME		6	50
PCT. OF NON-EFFECTIVE	28 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		24	0

RMS FORM 4267

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	16
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 30 Nov 2014 - Sunday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		0	0
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		0	0
TOTAL LOST TIME		0	0
PERCENTAGE OF TOTAL TIME	0 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 827+80 to 829+65 for a total advance of 185 ft while removing 12,000 credited cubic yards and 12,500 gross cubic yards.

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
	12-1-14		

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	15

CHARACTER OF REPORT	DATE
☒ MAINTENANCE ☐ NEW WORK ☐ ENVIRONMENTAL	29 Nov 2014 - Saturday

DREDGE

NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 826+40 to 827+80	Gaillard Island Dike	10,000	116,034

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	70	20	0	10	0	0	0	0

CHANNEL CONDITION	AVERAGE DEPTH	BEFORE DREDGING	AFTER DREDGING
		48	55

RIVER/TIDE STAGE							
	MIN 0	TIME 11:00	MAX 1	TIME 23:00	GAGE LOCATION	Dog River	
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM	MLLW	

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	55 °F / 68 °F	10	10

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	140
TOTAL ADVANCE PREVIOUSLY	FT	1,540
TOTAL ADVANCE TO DATE	FT	1,680
FLOATING PIPE 3,120	SHORE PIPE 0	SUBMERGED PIPE 2,500
TOTAL LENGTH OF DISCHARGE PIPE	FT	5,620

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	10,000	9,600
AMOUNT PREVIOUSLY REPORTED	106,034	99,031
TOTAL AMOUNT DREDGED TO DATE	116,034	108,631
AMOUNT DREDGED PER PUMPING/CUTTING HR	705.88	677.65

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	857	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
PUMPING OR DREDGING		14	10
PCT OF EFFECTIVE TIME	59 %		
BOOSTER (IN LINE)			
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
HANDLING PIPE LINES		0	0
HANDLING ANCHOR LINES		0	30
CLEARING PUMP AND PUMP LINES		0	0
CLEARING CUTTER OR SUCTION HEAD		0	0
WAITING FOR SCOWS		0	0
TO AND FROM WHARF OR ANCHORAGE		0	0
CHANGING LOCATION OF PLANT ON JOB		0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
SHORE LINE AND SHORE WORK		0	0
WAITING FOR BOOSTER		0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
WAITING FOR ATTENDANT PLANT		0	0
PREPARATION AND MAKING UP TOW		0	0
TRANSFERRING PLANT BETWEEN WORKS		0	0
LAY TIME OFF SHIFT AND SATURDAYS		0	0
SUNDAYS AND HOLIDAYS		0	0
FIRE DRILL		0	0
MOVING OUT OF WAY OF TRAFFIC		7	30
MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
TOTAL NON-EFFECTIVE TIME		8	0
PCT. OF NON-EFFECTIVE	33 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		22	10

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	15
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 29 Nov 2014 - Saturday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		1	50
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		0	0
TOTAL LOST TIME		1	50
PERCENTAGE OF TOTAL TIME	8 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 826+40 to 827+80 for a total advance of 140 ft while removing 9,600 credited cubic yards and 10,000 gross cubic yards.

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
	11-30-14		

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0007	CONTRACT TITLE Dredging for Gaillard Island, Mobile AL	CONTRACTOR Mike Hooks, Inc.
		REPORT NO. 14
CHARACTER OF REPORT	☒ MAINTENANCE ☐ NEW WORK ☐ ENVIRONMENTAL	DATE 28 Nov 2014 - Friday

DREDGE

NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 824+35 to 826+40	Gaillard Island Dike	10,700	106,034

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	30	40	0	30	0	0	0	0

CHANNEL CONDITION	AVERAGE DEPTH	BEFORE DREDGING	AFTER DREDGING
		48	55

RIVER/TIDE STAGE							
	MIN 0	TIME 09:45	MAX 0	TIME 14:30	GAGE LOCATION	Dog River	
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM	MLLW	

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	42 °F / 57 °F	10	5

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	205
TOTAL ADVANCE PREVIOUSLY	FT	1,335
TOTAL ADVANCE TO DATE	FT	1,540

FLOATING PIPE	SHORE PIPE	SUBMERGED PIPE
3,120	0	2,500

TOTAL LENGTH OF DISCHARGE PIPE	FT	5,620

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	10,700	10,500
AMOUNT PREVIOUSLY REPORTED	95,334	88,531
TOTAL AMOUNT DREDGED TO DATE	106,034	99,031
AMOUNT DREDGED PER PUMPING/CUTTING HR	614.35	602.87

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	3,661	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
PUMPING OR DREDGING		17	25
PCT OF EFFECTIVE TIME	73 %		
BOOSTER (IN LINE)			
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
HANDLING PIPE LINES		1	10
HANDLING ANCHOR LINES		0	30
CLEARING PUMP AND PUMP LINES		0	0
CLEARING CUTTER OR SUCTION HEAD		0	0
WAITING FOR SCOWS		0	0
TO AND FROM WHARF OR ANCHORAGE		0	0
CHANGING LOCATION OF PLANT ON JOB		0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
SHORE LINE AND SHORE WORK		0	0
WAITING FOR BOOSTER		0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
WAITING FOR ATTENDANT PLANT		0	0
PREPARATION AND MAKING UP TOW		0	0
TRANSFERRING PLANT BETWEEN WORKS		0	0
LAY TIME OFF SHIFT AND SATURDAYS		0	0
SUNDAYS AND HOLIDAYS		0	0
FIRE DRILL		0	0
MOVING OUT OF WAY OF TRAFFIC		4	55
MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
TOTAL NON-EFFECTIVE TIME		6	35
PCT. OF NON-EFFECTIVE	27 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	14
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 28 Nov 2014 - Friday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		0	0
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		0	0
TOTAL LOST TIME		0	0
PERCENTAGE OF TOTAL TIME	0 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 824+35 to 826+40 for a total advance of 205 ft while removing 10,500 credited cubic yards and 10,700 gross cubic yards.

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
[signature]	11-29-14		

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0007	CONTRACT TITLE Dredging for Gaillard Island, Mobile AL	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 13
CHARACTER OF REPORT	[X] MAINTENANCE [ ] NEW WORK [ ] ENVIRONMENTAL		DATE 27 Nov 2014 - Thursday

DREDGE

NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 822+60 to 824+35	Gaillard Island Dike	10,000	95,334

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	30	40	0	30	0	0	0	0

CHANNEL CONDITION	AVERAGE DEPTH	BEFORE DREDGING	AFTER DREDGING
		48	55

RIVER/TIDE STAGE	MIN	TIME	MAX	TIME	GAGE LOCATION
	0	12:00	1	00:10	Dog River
	0	00:00	0	00:00	GAGE DATUM MLLW

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	41 °F / 65 °F	10	15

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	175
TOTAL ADVANCE PREVIOUSLY	FT	1,160
TOTAL ADVANCE TO DATE	FT	1,335
FLOATING PIPE 3,120	SHORE PIPE 0	SUBMERGED PIPE 2,500
TOTAL LENGTH OF DISCHARGE PIPE	FT	5,620

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	10,000	9,800
AMOUNT PREVIOUSLY REPORTED	85,334	78,731
TOTAL AMOUNT DREDGED TO DATE	95,334	88,531
AMOUNT DREDGED PER PUMPING/CUTTING HR	677.97	664.41

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	2,881	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
PUMPING OR DREDGING		14	45
PCT OF EFFECTIVE TIME	62 %		
BOOSTER (IN LINE)			
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
HANDLING PIPE LINES		0	0
HANDLING ANCHOR LINES		0	15
CLEARING PUMP AND PUMP LINES		0	0
CLEARING CUTTER OR SUCTION HEAD		0	0
WAITING FOR SCOWS		0	0
TO AND FROM WHARF OR ANCHORAGE		0	0
CHANGING LOCATION OF PLANT ON JOB		0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
SHORE LINE AND SHORE WORK		1	45
WAITING FOR BOOSTER		0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
WAITING FOR ATTENDANT PLANT		0	0
PREPARATION AND MAKING UP TOW		0	0
TRANSFERRING PLANT BETWEEN WORKS		0	0
LAY TIME OFF SHIFT AND SATURDAYS		0	0
SUNDAYS AND HOLIDAYS		0	0
FIRE DRILL		0	0
MOVING OUT OF WAY OF TRAFFIC		2	35
MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
TOTAL NON-EFFECTIVE TIME		4	35
PCT. OF NON-EFFECTIVE	19 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		19	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 2 of 2
CONTRACT NO. W91278-14-D-0024 0007	CONTRACT TITLE Dredging for Gaillard Island, Mobile AL	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 13
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 27 Nov 2014 - Thursday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		4	40
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		0	0
TOTAL LOST TIME		4	40
PERCENTAGE OF TOTAL TIME	19 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 822+60 to 824+35 for a total advance of 175 ft while removing 9,800 credited cubic yards and 10,000 gross cubic yards.

CONTRACTOR CERTIFICATION

On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
[signature]	11-28-14		

RMS FORM 4267

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0007	CONTRACT TITLE Dredging for Gaillard Island, Mobile AL	CONTRACTOR Mike Hooks, Inc.
		REPORT NO. 12
CHARACTER OF REPORT	☒ MAINTENANCE ☐ NEW WORK ☐ ENVIRONMENTAL	DATE 26 Nov 2014 - Wednesday

DREDGE

NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 820+30 to 822+60	Gaillard Island Dike	13,200	85,334

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	30	40	0	30	0	0	0	0

CHANNEL CONDITION	AVERAGE DEPTH	BEFORE DREDGING	AFTER DREDGING
		48	55

RIVER/TIDE STAGE							
	MIN 0	TIME 12:30	MAX 1	TIME 00:00	GAGE LOCATION	Dog River	
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM	MLLW	

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	42 °F / 68 °F	10	10

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	230
TOTAL ADVANCE PREVIOUSLY	FT	930
TOTAL ADVANCE TO DATE	FT	1,160
FLOATING PIPE 3,220	SHORE PIPE 0	SUBMERGED PIPE 1,500
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,720

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	13,200	12,800
AMOUNT PREVIOUSLY REPORTED	72,134	65,931
TOTAL AMOUNT DREDGED TO DATE	85,334	78,731
AMOUNT DREDGED PER PUMPING/CUTTING HR	812.31	787.69

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	1,926	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
PUMPING OR DREDGING		16	15
PCT OF EFFECTIVE TIME	68 %		
BOOSTER (IN LINE)			
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
HANDLING PIPE LINES		0	0
HANDLING ANCHOR LINES		0	15
CLEARING PUMP AND PUMP LINES		0	0
CLEARING CUTTER OR SUCTION HEAD		0	0
WAITING FOR SCOWS		0	0
TO AND FROM WHARF OR ANCHORAGE		0	0
CHANGING LOCATION OF PLANT ON JOB		0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
SHORE LINE AND SHORE WORK		0	0
WAITING FOR BOOSTER		0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
WAITING FOR ATTENDANT PLANT		0	0
PREPARATION AND MAKING UP TOW		0	0
TRANSFERRING PLANT BETWEEN WORKS		0	0
LAY TIME OFF SHIFT AND SATURDAYS		0	0
SUNDAYS AND HOLIDAYS		0	0
FIRE DRILL		0	0
MOVING OUT OF WAY OF TRAFFIC		3	50
MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
TOTAL NON-EFFECTIVE TIME		4	5
PCT. OF NON-EFFECTIVE	17 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		20	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 2 of 2
CONTRACT NO. W91278-14-D-0024 0007	CONTRACT TITLE Dredging for Gaillard Island, Mobile AL	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 12
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 26 Nov 2014 - Wednesday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		3	40
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		0	0
TOTAL LOST TIME		3	40
PERCENTAGE OF TOTAL TIME	15 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 820+30 to 822+60 for a total advance of 220 ft while removing 12,800 credited cubic yards and 13,200 gross cubic yards.

M.O.R. 3:40 Repair leaking stern pontoon

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
[signature]	11-27-14		

RMS FORM 4267

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO. W91278-14-D-0024 0007	CONTRACT TITLE Dredging for Gaillard Island, Mobile AL	CONTRACTOR Mike Hooks, Inc.
REPORT NO. 11		
CHARACTER OF REPORT	☒ MAINTENANCE ☐ NEW WORK ☐ ENVIRONMENTAL	DATE 25 Nov 2014 - Tuesday

DREDGE

NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 818+30 nto 820+30	Gaillard Island Dike	8,190	72,134

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	30	40	0	30	0	0	0	0

CHANNEL CONDITION	AVERAGE DEPTH	BEFORE DREDGING	AFTER DREDGING
		48	55

RIVER/TIDE STAGE							
	MIN 0	TIME 14:00	MAX 1	TIME 00:30	GAGE LOCATION	Dog River	
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM	MLLW	

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	49 °F / 68 °F	10	15

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	200
TOTAL ADVANCE PREVIOUSLY	FT	730
TOTAL ADVANCE TO DATE	FT	930

FLOATING PIPE	SHORE PIPE	SUBMERGED PIPE
3,220	0	1,500

TOTAL LENGTH OF DISCHARGE PIPE	FT	4,720

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	8,190	7,800
AMOUNT PREVIOUSLY REPORTED	63,944	58,131
TOTAL AMOUNT DREDGED TO DATE	72,134	65,931
AMOUNT DREDGED PER PUMPING/CUTTING HR	531.24	505.95

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	3,500	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
PUMPING OR DREDGING		15	25
PCT OF EFFECTIVE TIME	64 %		
BOOSTER (IN LINE)			
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
HANDLING PIPE LINES		0	0
HANDLING ANCHOR LINES		0	30
CLEARING PUMP AND PUMP LINES		0	0
CLEARING CUTTER OR SUCTION HEAD		0	0
WAITING FOR SCOWS		0	0
TO AND FROM WHARF OR ANCHORAGE		0	0
CHANGING LOCATION OF PLANT ON JOB		0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
SHORE LINE AND SHORE WORK		0	35
WAITING FOR BOOSTER		0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
WAITING FOR ATTENDANT PLANT		0	0
PREPARATION AND MAKING UP TOW		0	0
TRANSFERRING PLANT BETWEEN WORKS		0	0
LAY TIME OFF SHIFT AND SATURDAYS		0	0
SUNDAYS AND HOLIDAYS		0	0
FIRE DRILL		0	0
MOVING OUT OF WAY OF TRAFFIC		5	5
MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
TOTAL NON-EFFECTIVE TIME		6	10
PCT. OF NON-EFFECTIVE	26 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		21	35

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	11
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 25 Nov 2014 - Tuesday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		2	25
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		0	0
TOTAL LOST TIME		2	25
PERCENTAGE OF TOTAL TIME	10 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 818+30 to 820+30 for a total advance of 200 ft while removing 7,800 credited cubic yards and 8,190 gross cubic yards.

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
	11-26-14		

RMS FORM 4267

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	10

CHARACTER OF REPORT: [X] MAINTENANCE [ ] NEW WORK [ ] ENVIRONMENTAL

DATE: 24 Nov 2014 - Monday

DREDGE

NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 816+90 to 818+30	Gaillard Island Dike	11,091	63,944

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	30	40	0	30	0	0	0	0

CHANNEL CONDITION: AVERAGE DEPTH — BEFORE DREDGING 48 — AFTER DREDGING 55

RIVER/TIDE STAGE								
MIN	1	TIME	09:00	MAX	2	TIME	00:00	GAGE LOCATION NOAA
MIN	0	TIME	00:00	MAX	0	TIME	00:00	GAGE DATUM MLLW

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	62 °F / 70 °F	10	15

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	140
TOTAL ADVANCE PREVIOUSLY	FT	590
TOTAL ADVANCE TO DATE	FT	730

FLOATING PIPE 3,220 — SHORE PIPE 0 — SUBMERGED PIPE 1,250

TOTAL LENGTH OF DISCHARGE PIPE — FT — 4,470

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	11,091	10,083
AMOUNT PREVIOUSLY REPORTED	52,853	48,048
TOTAL AMOUNT DREDGED TO DATE	63,944	58,131
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,243.85	1,130.80

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	2,514	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
PUMPING OR DREDGING		8	55
PCT OF EFFECTIVE TIME	37 %		
BOOSTER (IN LINE)			
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
HANDLING PIPE LINES		0	0
HANDLING ANCHOR LINES		0	30
CLEARING PUMP AND PUMP LINES		0	0
CLEARING CUTTER OR SUCTION HEAD		0	35
WAITING FOR SCOWS		0	0
TO AND FROM WHARF OR ANCHORAGE		0	0
CHANGING LOCATION OF PLANT ON JOB		0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
SHORE LINE AND SHORE WORK		0	0
WAITING FOR BOOSTER		0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
WAITING FOR ATTENDANT PLANT		0	0
PREPARATION AND MAKING UP TOW		0	0
TRANSFERRING PLANT BETWEEN WORKS		0	0
LAY TIME OFF SHIFT AND SATURDAYS		0	0
SUNDAYS AND HOLIDAYS		0	0
FIRE DRILL		0	0
MOVING OUT OF WAY OF TRAFFIC		3	35
MISCELLANEOUS (EXPLAIN IN REMARKS)		1	45
TOTAL NON-EFFECTIVE TIME		6	25
PCT. OF NON-EFFECTIVE	27 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		15	20

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 2 of 2
CONTRACT NO. W91278-14-D-0024 0007	CONTRACT TITLE Dredging for Gaillard Island, Mobile AL	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 10
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 24 Nov 2014 - Monday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		8	40
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		0	0
TOTAL LOST TIME		8	40
PERCENTAGE OF TOTAL TIME	36 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 816+90 to 818+30 for a total advance of 140' while removing 10,083 credited cubic yards and 11,091 gross cubic yards.

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
Stewart Gill	11/25/14		

RMS FORM 4267

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	9

CHARACTER OF REPORT	DATE
☒ MAINTENANCE ☐ NEW WORK ☐ ENVIRONMENTAL	23 Nov 2014 - Sunday

DREDGE	NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
	Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 814+70 to 816+90	Gaillard Island Dike	17,535	52,853

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	20	50	0	30	0	0	0	0

CHANNEL CONDITION	AVERAGE DEPTH	BEFORE DREDGING	AFTER DREDGING
		48	55

RIVER/TIDE STAGE							
MIN	1	TIME 10:30	MAX	2	TIME 21:45	GAGE LOCATION	NOAA
MIN	0	TIME 00:00	MAX	0	TIME 00:00	GAGE DATUM	MLLW

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	62 °F / 71 °F	5	13

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	220
TOTAL ADVANCE PREVIOUSLY	FT	370
TOTAL ADVANCE TO DATE	FT	590
FLOATING PIPE 3,220	SHORE PIPE 0	SUBMERGED PIPE 1,250
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,470

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	17,535	15,941
AMOUNT PREVIOUSLY REPORTED	35,318	32,107
TOTAL AMOUNT DREDGED TO DATE	52,853	48,048
AMOUNT DREDGED PER PUMPING/CUTTING HR	969.68	881.53

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	4,638	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
PUMPING OR DREDGING		18	5
PCT OF EFFECTIVE TIME	75 %		
BOOSTER (IN LINE)			
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
HANDLING PIPE LINES		0	0
HANDLING ANCHOR LINES		0	30
CLEARING PUMP AND PUMP LINES		0	0
CLEARING CUTTER OR SUCTION HEAD		0	0
WAITING FOR SCOWS		0	0
TO AND FROM WHARF OR ANCHORAGE		0	0
CHANGING LOCATION OF PLANT ON JOB		0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
SHORE LINE AND SHORE WORK		0	0
WAITING FOR BOOSTER		0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
WAITING FOR ATTENDANT PLANT		0	0
PREPARATION AND MAKING UP TOW		0	0
TRANSFERRING PLANT BETWEEN WORKS		0	0
LAY TIME OFF SHIFT AND SATURDAYS		0	0
SUNDAYS AND HOLIDAYS		0	0
FIRE DRILL		0	0
MOVING OUT OF WAY OF TRAFFIC		4	15
MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
TOTAL NON-EFFECTIVE TIME		4	45
PCT. OF NON-EFFECTIVE	20 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		22	50

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	9
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 23 Nov 2014 - Sunday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		1	10
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		0	0
TOTAL LOST TIME		1	10
PERCENTAGE OF TOTAL TIME	5 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 814+70 to 816+90 for a total advance of 220 while removing 15,941 credited cubic yards and 17,535 gross cubic yards.

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
Stewart Gist	11/24/14		

RMS FORM 4267

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	8

CHARACTER OF REPORT: [X] MAINTENANCE [ ] NEW WORK [ ] ENVIRONMENTAL

DATE: 22 Nov 2014 - Saturday

DREDGE

NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 813+05 to 814+70	Gailllard Island Dike	13,230	35,318

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	20	50	0	30	0	0	0	0

CHANNEL CONDITION	AVERAGE DEPTH	BEFORE DREDGING	AFTER DREDGING
		48	55

RIVER/TIDE STAGE							
MIN	0	TIME 10:00	MAX	2	TIME 23:00	GAGE LOCATION	NOAA
MIN	0	TIME 00:00	MAX	0	TIME 00:00	GAGE DATUM	MLLW

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	54 °F / 69 °F	10	16

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	165
TOTAL ADVANCE PREVIOUSLY	FT	205
TOTAL ADVANCE TO DATE	FT	370

FLOATING PIPE 2,980 SHORE PIPE 0 SUBMERGED PIPE 1,250

TOTAL LENGTH OF DISCHARGE PIPE FT 4,230

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	13,230	12,027
AMOUNT PREVIOUSLY REPORTED	22,088	20,080
TOTAL AMOUNT DREDGED TO DATE	35,318	32,107
AMOUNT DREDGED PER PUMPING/CUTTING HR	992.25	902.02

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	5,027	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)	HR.	MIN.
PUMPING OR DREDGING	13	20
PCT OF EFFECTIVE TIME 55 %		
BOOSTER (IN LINE)		
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)		
HANDLING PIPE LINES	0	0
HANDLING ANCHOR LINES	0	15
CLEARING PUMP AND PUMP LINES	0	0
CLEARING CUTTER OR SUCTION HEAD	0	0
WAITING FOR SCOWS	0	0
TO AND FROM WHARF OR ANCHORAGE	0	0
CHANGING LOCATION OF PLANT ON JOB	0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS	0	0
SHORE LINE AND SHORE WORK	0	0
WAITING FOR BOOSTER	0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)	0	0
WAITING FOR ATTENDANT PLANT	0	0
PREPARATION AND MAKING UP TOW	0	0
TRANSFERRING PLANT BETWEEN WORKS	0	0
LAY TIME OFF SHIFT AND SATURDAYS	0	0
SUNDAYS AND HOLIDAYS	0	0
FIRE DRILL	0	0
MOVING OUT OF WAY OF TRAFFIC	7	40
MISCELLANEOUS (EXPLAIN IN REMARKS)	1	10
TOTAL NON-EFFECTIVE TIME	9	5
PCT. OF NON-EFFECTIVE 38 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)	22	25

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 2 of 2
CONTRACT NO. W91278-14-D-0024 0007	CONTRACT TITLE Dredging for Gaillard Island, Mobile AL	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 8
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 22 Nov 2014 - Saturday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		1	35
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		0	0
TOTAL LOST TIME		1	35
PERCENTAGE OF TOTAL TIME	7 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 813+05 to 814+70 for a total advance of 165 while removing 12,027 credited cubic yards and 13,230 gross cubic yards.

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
Stewart Gill	11/23/14		

RMS FORM 4267

QUALITY CONTROL REPORT-BUCKET/PIPELINE

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	7

CHARACTER OF REPORT: ☒ MAINTENANCE ☐ NEW WORK ☐ ENVIRONMENTAL

DATE: 21 Nov 2014 - Friday

DREDGE

NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 811+65 to 813+05	Gaillard Island Dike	16,875	22,088

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	20	50	0	30	0	0	0	0

CHANNEL CONDITION: AVERAGE DEPTH — BEFORE DREDGING 48 — AFTER DREDGING 55

RIVER/TIDE STAGE								
	MIN 0	TIME 07:30	MAX 1	TIME 23:00	GAGE LOCATION NOAA			
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MLLW			

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	38 °F / 70 °F	10	5

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	140
TOTAL ADVANCE PREVIOUSLY	FT	65
TOTAL ADVANCE TO DATE	FT	205
FLOATING PIPE 2,980	SHORE PIPE 0	SUBMERGED PIPE 1,250
TOTAL LENGTH OF DISCHARGE PIPE	FT	4,230

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	16,875	15,341
AMOUNT PREVIOUSLY REPORTED	5,213	4,739
TOTAL AMOUNT DREDGED TO DATE	22,088	20,080
AMOUNT DREDGED PER PUMPING/CUTTING HR	1,170.52	1,064.12

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	2,274	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
PUMPING OR DREDGING		14	25
PCT OF EFFECTIVE TIME	60 %		
BOOSTER (IN LINE)			
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
HANDLING PIPE LINES		0	20
HANDLING ANCHOR LINES		0	10
CLEARING PUMP AND PUMP LINES		0	0
CLEARING CUTTER OR SUCTION HEAD		0	0
WAITING FOR SCOWS		0	0
TO AND FROM WHARF OR ANCHORAGE		0	0
CHANGING LOCATION OF PLANT ON JOB		0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
SHORE LINE AND SHORE WORK		0	0
WAITING FOR BOOSTER		0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
WAITING FOR ATTENDANT PLANT		0	0
PREPARATION AND MAKING UP TOW		0	0
TRANSFERRING PLANT BETWEEN WORKS		0	0
LAY TIME OFF SHIFT AND SATURDAYS		0	0
SUNDAYS AND HOLIDAYS		0	0
FIRE DRILL		0	0
MOVING OUT OF WAY OF TRAFFIC		9	5
MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
TOTAL NON-EFFECTIVE TIME		9	35
PCT. OF NON-EFFECTIVE	40 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		24	0

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 2 of 2
CONTRACT NO. W91278-14-D-0024 0007	CONTRACT TITLE Dredging for Gaillard Island, Mobile AL	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 7
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 21 Nov 2014 - Friday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		0	0
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		0	0
TOTAL LOST TIME		0	0
PERCENTAGE OF TOTAL TIME	0 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 811+65 to 813+05 for a total advance of 140' while removing 15,341 credited cubic yards and 16,875 gross cubic yards.

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
Stewart Gill	11/22/14		

RMS FORM 4267

QUALITY CONTROL REPORT-BUCKET/PIPELINE

PAGE NO. Page 1 of 2

CONTRACT NO.	CONTRACT TITLE	CONTRACTOR	REPORT NO.
W91278-14-D-0024 0007	Dredging for Gaillard Island, Mobile AL	Mike Hooks, Inc.	6

CHARACTER OF REPORT: ☒ MAINTENANCE ☐ NEW WORK ☐ ENVIRONMENTAL

DATE: 20 Nov 2014 - Thursday

DREDGE

NAME AND TYPE	SHIFTS PER DAY	DAYS PER WEEK
Dredge Mike Hooks	2	7

SIZE		HORSEPOWER			NO. OF CREW MEMBERS			
PIPELINE	DIPPER OR BUCKET	DREDGE PUMP	SUCTION PIPE JET	CUTTER OR BUCKET	DREDGE	SHORE	OTHER	TOTAL
27	0	0	0	0	31	2	0	33

LOCATION/CHANNEL OF WORK

LOCATION OF WORK	REACH DREDGED; STATION TO STATION	DISPOSAL AREA USED	QTY DEPOSITED GROSS (CY)	CUMULATIVE AND QTY DEPOSIT FOR DA (CY)
	Gaillard Sand Job sta. 811+00 to 811+65	Gaillard Island Dike	5,213	5,213

CHARACTER OF MATERIAL (%)	GRAVEL	SAND	CLAY	MUD	SILT	HARDPAN	STONE	SHELL	OTHER
	0	20	50	0	30	0	0	0	0

CHANNEL CONDITION: AVERAGE DEPTH — BEFORE DREDGING 48 — AFTER DREDGING 55

RIVER/TIDE STAGE								
	MIN 1	TIME 15:15	MAX 1	TIME 23:30	GAGE LOCATION NOAA
	MIN 0	TIME 00:00	MAX 0	TIME 00:00	GAGE DATUM MMLW

WEATHER CONDITION	WEATHER	TEMP (min / max)	VISIBILITY	WIND
	Weather Caused No Delay	33 °F / 65 °F	10	8

WORK PERFORMED

ITEM	UNIT	QUANTITY
AVERAGE WIDTH OF CUT	FT	300
TOTAL ADVANCE THIS PERIOD	FT	65
TOTAL ADVANCE PREVIOUSLY	FT	0
TOTAL ADVANCE TO DATE	FT	65

FLOATING PIPE 2,980 — SHORE PIPE 0 — SUBMERGED PIPE 1,250

TOTAL LENGTH OF DISCHARGE PIPE — FT — 4,230

CUBIC YARDS REMOVED	GROSS	CREDITED
AMOUNT DREDGED THIS DATE	5,213	4,739
AMOUNT PREVIOUSLY REPORTED	0	0
TOTAL AMOUNT DREDGED TO DATE	5,213	4,739
AMOUNT DREDGED PER PUMPING/CUTTING HR	781.95	710.85

OPERATING SUPPLIES

COMMODITY		CONSUMED	CREDITED
ITEM	UNIT	QUANTITY	QUANTITY
FUEL	BBL	1,500	0
ELECTRICITY	KW	0	0
LUBRICANTS	GAL	0	0

MOB DATE	DREDGE START	DEMOB DATE
11/20/2014	11/20/2014	

DISTRIBUTION OF WORK

EFFECTIVE WORKING TIME (CHARGEABLE TO COST OF WORK)		HR.	MIN.
PUMPING OR DREDGING		6	40
PCT OF EFFECTIVE TIME	28 %		
BOOSTER (IN LINE)			
NON-EFFECTIVE WORKING TIME (CHARGEABLE COST OF WORK)			
HANDLING PIPE LINES		0	0
HANDLING ANCHOR LINES		0	0
CLEARING PUMP AND PUMP LINES		0	0
CLEARING CUTTER OR SUCTION HEAD		0	0
WAITING FOR SCOWS		0	0
TO AND FROM WHARF OR ANCHORAGE		0	0
CHANGING LOCATION OF PLANT ON JOB		0	0
LOSS DUE TO OPPOSING NATURAL ELEMENTS		0	0
SHORE LINE AND SHORE WORK		0	0
WAITING FOR BOOSTER		0	0
MINOR OPERATING REPAIRS (EXPLAIN IN REMARKS)		0	0
WAITING FOR ATTENDANT PLANT		0	0
PREPARATION AND MAKING UP TOW		0	0
TRANSFERRING PLANT BETWEEN WORKS		0	0
LAY TIME OFF SHIFT AND SATURDAYS		0	0
SUNDAYS AND HOLIDAYS		0	0
FIRE DRILL		0	0
MOVING OUT OF WAY OF TRAFFIC		2	5
MISCELLANEOUS (EXPLAIN IN REMARKS)		0	0
TOTAL NON-EFFECTIVE TIME		2	5
PCT. OF NON-EFFECTIVE	9 %		
TOTAL EFFECTIVE AND NON-EFFECTIVE TIME (CHARGEABLE TO COST OF WORK)		8	45

RMS FORM 4267

QUALITY CONTROL REPORT-BUCKET/PIPELINE			PAGE NO. Page 2 of 2
CONTRACT NO. W91278-14-D-0024 0007	CONTRACT TITLE Dredging for Gaillard Island, Mobile AL	CONTRACTOR Mike Hooks, Inc.	REPORT NO. 6
DREDGE	NAME AND TYPE Dredge Mike Hooks		DATE 20 Nov 2014 - Thursday

ATTENDANT PLANT

ITEM	NAME OR NUMBER	H.P.	HOURS

LOST TIME (NOT CHARGEABLE TO COST OF WORK)

		HR.	MIN.
MAJOR REPAIRS		0	0
CESSATION		0	0
COLLISIONS		0	0
MISCELLANEOUS		15	15
TOTAL LOST TIME		15	15
PERCENTAGE OF TOTAL TIME	63 %		
TOTAL TIME IN PERIOD		24	0

QC NARRATIVE(S)

GENERAL COMMENTS

The Dredge Mike Hooks moved from Mobile Ship Channel sta. 811+00 to 811+65 for a total advance of 65' while removing 4,739 credited cubic yards and 5,213 gross cubic yards.

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
Stewart Gill	11/22/14		

RMS FORM 4267