

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT				1. CONTRACT ID CODE	PAGE OF PAGES	
				J	1	3
2. AMENDMENT/MODIFICATION NO. 01		3. EFFECTIVE DATE 15-Jan-2015	4. REQUISITION/PURCHASE REQ NO. W31XNJ43077342		5. PROJECT NO (If applicable)	
6. ISSUED BY ENDIST MOBILE CONTRACTING DIVISION 109 ST JOSEPH ST MOBILE AL 36602		CODE W91278	7. ADMINISTERED BY (If other than item 6)  <b>See Item 6</b>		CODE	
8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code) MANSON CONSTRUCTION CO. ERIC V. HAUG 5209 E MARGINAL WAY S SEATTLE WA 98134-2409				9A. AMENDMENT OF SOLICITATION NO.		
				9B. DATED (SEE ITEM 11)		
				X 10A. MOD. OF CONTRACT/ORDER NO. W91278-14-D-0087-0002		
				X 10B. DATED (SEE ITEM 13) 17-Nov-2014		
CODE 0FCP9		FACILITY CODE				
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS						
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of offer <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.						
12. ACCOUNTING AND APPROPRIATION DATA (If required) <b>See Schedule</b>						
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14						
A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.						
B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).						
X C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: FAR 52.243-4 Changes						
D. OTHER (Specify type of modification and authority)						
E. IMPORTANT: Contractor <input type="checkbox"/> is not, <input checked="" type="checkbox"/> is required to sign this document and return <u>1</u> copies to the issuing office.						
14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.) Modification Control Number: k5ct9krr15357 The purpose of this modification is to incorporate the attached revised scope of work.						
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect						
15A. NAME AND TITLE OF SIGNER (Type or print) <i>Henry K. Schorr Jr.</i> VICE PRESIDENT			16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Carl Wade, Contracting Officer TEL: _____ EMAIL: _____			
15B. CONTRACTOR/OFFEROR <i>[Signature]</i> (Signature of person authorized to sign)		15C. DATE SIGNED 1/16/15	16B. UNITED STATES OF AMERICA BY <i>Carl Wade</i> (Signature of Contracting Officer)		16C. DATE SIGNED 21 JAN 2014	

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION 00010 - SOLICITATION CONTRACT FORM

The total cost of this contract was increased by \$582,033.65 from \$5,293,365.75 to \$5,875,399.40

CLIN 0001

The pricing detail quantity has increased by 582,033.65 from 5,293,365.75 to 5,875,399.40.

The total cost of this line item has increased by \$582,033.65 from \$5,293,365.75 to \$5,875,399.40.

DELIVERIES AND PERFORMANCE

The following Delivery Schedule item for CLIN 0001 has been changed from:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
02-MAR-2015	5,293,365.75	IRVINGTON SITE OFFICE STEPHEN REID 7861 13TH STREET IRVINGTON, AL 36544-2899 251-957-6019 FOB: Destination	964151

To:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
02-MAR-2015	5,875,399.40	IRVINGTON SITE OFFICE STEPHEN REID 7861 13TH STREET IRVINGTON, AL 36544-2899 251-957-6019 FOB: Destination	964151

SECTION 00800 - SPECIAL CONTRACT REQUIREMENTS

Accounting and Appropriation

Summary for the Payment Office

As a result of this modification, the total funded amount for this document was increased by \$582,033.65 from \$5,293,365.75 to \$5,875,399.40.

CLIN 0001:

AA: 096 NA X 2014 3123 000 0000 CCS: 999 K5 2014 08 2446 099990 96015 2520 53H229 NA 53H229 (CIN W31XNJ430773420001) was increased by \$582,033.65 from \$5,293,365.75 to \$5,875,399.40

(End of Summary of Changes)

## SCOPE OF WORK

FOR

### IDIQ CONTRACT FOR MAINTENANCE DREDGING OF MOBILE DISTRICT BAR CHANNELS, ALABAMA, MISSISSIPPI, AND FLORIDA

CONTRACT NO. W91278-14-D-0087

TASK ORDER NO. 0002

MODIFICATION NO. 0001

#### 1. SCOPE OF WORK

Maintenance dredging of Gulfport Bar Channel, Gulfport Harbor, Mississippi

#### 2. LOCATION

The work location is Gulfport Harbor, Harrison County, Mississippi.

#### 3. BIDDING SCHEDULE

The Bidding Schedule for this modification is attached.

#### 4. SPECIFICATIONS

All specifications remain unchanged with the exception of the following revised paragraph:

Section 35 20 23.00, Paragraph 6.2.1.b.

6.2.1.b. EPA West Disposal Area: Material placed into the Gulfport Harbor EPA West Disposal Area shall be disposed in depths greater than -25 foot, MLLW, and disposed material shall not raise the bottom elevation above -25 foot, MLLW. Material shall also be placed no closer than 330 feet from the boundary limits as shown on the drawings. No dredged material shall be placed into the northern end of the EPA West Disposal Area as shown on the drawing entitled "EPA West Disposal Area BD Survey", dated December 11, 2014 (enclosed). Disposal shall be consistent with EPA concurrence letter dated February 3, 2014, Site Management and Monitoring Plan, Sept. 2009, and map showing Gulfport Bar Channel and EPA West Disposal Area sampling locations, (enclosures).

#### 5. DRAWINGS

Enclosed drawing entitled "EPA West Disposal Area BD Survey", dated December 11, 2014.

**6. CONTRACT PERIOD**

The contract period for this modification remains unchanged.

End of Scope of Work

**Manson Construction Co.  
Item Ordering List**

Contract #W91278-14-D-0087  
Task Order #0002  
Modification #0001

**Maintenance Dredging Gulfport Bar Channel, Gulfport Harbor, Mississippi**

ITEM NO.	SCHEDULE OF SUPPLIES/SERVICES	QUANTITY		UNIT	PRICE	AMOUNT
		ORDERED/	ACCEPTED			

4	Gulfport Bar Channel Maintenance Dredging	3,063,335		CY	<del>1.64</del> <u>1.19</u>	<del>\$5,023,869.40</del> <u>\$3,645,818.65</u>
---	---	-----------	--	----	-----------------------------	---

Net Task Order Increase \$582,033.65

  
Henry Schorr, Jr.  
Vice President  
Manson Construction Co.

12/19/2014