

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		DATE	0 27 Nov 2018 - Tuesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0	
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0	
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	22.0	
Inland Dredging Company LLC.	ENGINEER	2.0	22.0	
Inland Dredging Company LLC.	OILER	1.0	12.0	
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	24.0	
Inland Dredging Company LLC.	DREDGE MATE	2.0	30.0	
Inland Dredging Company LLC.	BOAT CAPTAIN	0.0	0.0	
Inland Dredging Company LLC.	DECK HAND	1.0	10.0	
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	0.0	0.0	
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	0.0	0.0	
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0	
Total hours worked to date:	180.0	Total	15.0	180.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
063-904	Dredge Ingenuity	0.0	0.0	
005-911	Link Belt Crane	0.0	0.0	
029-903	Tender-Elvis H	0.0	0.0	
029-925	Tender-Commodore	0.0	0.0	
029-906	Tender-Ms. Paula	0.0	0.0	
029-910	Tender-Racer	0.0	0.0	
029-915	Survey Boat-Radius	0.0	0.0	
028-925	Sectional Skidder	0.0	0.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	12.0	
028-940	Barge-Deck	0.0	12.0	
028-967	Barge-Spud Crane, TT 12004	0.0	12.0	
028-953	Barge-Sectional Anchor	0.0	0.0	
028-957	Barge-Hopper	0.0	12.0	
028-936	Barge-Supply/Deck	0.0	0.0	
028-955	Barge-Spill	0.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
Total operating hours to date:	48.0	Total	0.0	48.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1	Page 2 of 2	
		DATE 28 Nov 2018 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Ingenuity		First Day 11/28/2018	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR		2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER		1.0	12.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		2.0	24.0
Inland Dredging Company LLC.	OILER		1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		1.0	12.0
Inland Dredging Company LLC.	DECK HAND		1.0	6.0
Inland Dredging Company LLC.	ENGINEER		2.0	18.0
Inland Dredging Company LLC.	BOAT CAPTAIN		0.0	0.0
Total hours worked to date:	336.0	Total	14.0	156.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		0.0	0.0
005-911	Link Belt Crane		0.0	0.0
029-903	Tender-Elvis H		0.0	0.0
029-925	Tender-Commodore		0.0	0.0
029-906	Tender-Ms. Paula		0.0	0.0
029-910	Tender-Racer		0.0	0.0
029-915	Survey Boat-Radius		0.0	0.0
028-925	Sectional Skidder		0.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		0.0	24.0
028-940	Barge-Deck		0.0	24.0
028-967	Barge-Spud Crane, TT 12004		0.0	24.0
028-953	Barge-Sectional Anchor		0.0	0.0
028-957	Barge-Hopper		0.0	24.0
028-936	Barge-Supply/Deck		0.0	0.0
028-955	Barge-Spill		0.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
Total operating hours to date:	144.0	Total	0.0	96.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 2	Page 1 of 3
		DATE 29 Nov 2018 - Thursday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 38 °F Max 62 °F No Precipitation 4.80 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The towing vessels M/V Miss Desty, M/V SammyLee, and M/V Rivers Wilson have transported the Ingenuity dredge fleet from Mile 150 of the GIWW to Mile 215 of the GIWW.			
A before dredging survey was run of the channel (Cut 2) from station 17092+00 to station 17018+00, and of disposal area (G) in the Radius survey vessel.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
No.			
GENERAL COMMENTS			
The towing vessels M/V Miss Desty, M/V SammyLee, and M/V Rivers Wilson have transported the Ingenuity dredge fleet from Mile 150 of the GIWW to Mile 215 of the GIWW.			
Total miles traveled: 65.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
The crew is continuing to work safely on tow to Apalachicola.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
None today.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 2	Page 2 of 3	
	DATE 29 Nov 2018 - Thursday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name Ingenuity	First Day 11/28/2018	Last Day	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	3.0	34.0
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	0.0	0.0
Inland Dredging Company LLC.	ENGINEER	1.0	12.0
Inland Dredging Company LLC.	BOAT CAPTAIN	0.0	0.0
Total hours worked to date:	490.0	Total	154.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	0.0
005-911	Link Belt Crane	0.0	0.0
029-903	Tender-Elvis H	0.0	0.0
029-925	Tender-Commodore	0.0	0.0
029-906	Tender-Ms. Paula	0.0	0.0
029-910	Tender-Racer	0.0	0.0
029-915	Survey Boat-Radius	0.0	12.0
028-925	Sectional Skidder	0.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	0.0	0.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	0.0
028-955	Barge-Spill	0.0	0.0
065-950	Pipeline 15,000'	0.0	0.0
Total operating hours to date:	252.0	Total	108.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		2		
PROJECT FY19 GIWW Maintenance Dredging		DATE	29 Nov 2018 - Thursday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 3	Page 1 of 3
		DATE 30 Nov 2018 - Friday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.		WEATHER Weather Caused Non-Critical Delay Temperature Min 49 °F Max 72 °F 0.02 IN Precipitation 6.70 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>The towing vessels M/V Miss Desty, M/V SammyLee, and M/V Rivers Wilson have transported the Ingenuity dredge fleet from Mile 215 of the GIWW to Mile 255 of the GIWW.</p> <p>A before dredging survey was run of disposal area (F) in the Radius survey vessel.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
No.			
GENERAL COMMENTS			
<p>The towing vessels M/V Miss Desty, M/V SammyLee, and M/V Rivers Wilson have transported the Ingenuity dredge fleet from Mile 215 of the GIWW to Mile 255 of the GIWW. The tow boat captains have elected to remain in the safety of the West Bay Canal while the severe storm threat passes.</p> <p>Total miles traveled: 40.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
The crew is continuing to work safely on tow to Apalachicola.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
The towing vessels M/V Miss Desty, M/V SammyLee, and M/V Rivers Wilson have stopped at Mile 255 of the GIWW to wait out the incoming storm.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		3		
PROJECT FY19 GIWW Maintenance Dredging		DATE	30 Nov 2018 - Friday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		3.0	34.0
Inland Dredging Company LLC.	DREDGE OPERATOR		2.0	25.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER		1.0	12.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		2.0	25.0
Inland Dredging Company LLC.	OILER		1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		2.0	24.0
Inland Dredging Company LLC.	DECK HAND		0.0	0.0
Inland Dredging Company LLC.	ENGINEER		1.0	12.0
Inland Dredging Company LLC.	BOAT CAPTAIN		0.0	0.0
Total hours worked to date:	658.0	Total	14.0	168.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		0.0	0.0
005-911	Link Belt Crane		0.0	0.0
029-903	Tender-Elvis H		0.0	0.0
029-925	Tender-Commodore		0.0	0.0
029-906	Tender-Ms. Paula		0.0	0.0
029-910	Tender-Racer		0.0	0.0
029-915	Survey Boat-Radius		0.0	12.0
028-925	Sectional Skidder		0.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		0.0	24.0
028-940	Barge-Deck		0.0	24.0
028-967	Barge-Spud Crane, TT 12004		0.0	24.0
028-953	Barge-Sectional Anchor		0.0	0.0
028-957	Barge-Hopper		0.0	24.0
028-936	Barge-Supply/Deck		0.0	0.0
028-955	Barge-Spill		0.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
Total operating hours to date:	360.0	Total	0.0	108.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		3		
PROJECT FY19 GIWW Maintenance Dredging		DATE	30 Nov 2018 - Friday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 4	Page 1 of 2
		DATE 01 Dec 2018 - Saturday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 64 °F Max 71 °F 2.81 IN Precipitation 12.50 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
The towing vessels M/V Miss Desty, M/V SammyLee, and M/V Rivers Wilson stopped to wait out the severe weather coming through the area.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
No.			
GENERAL COMMENTS			
The towing vessels M/V Miss Desty, M/V SammyLee, and M/V Rivers Wilson remained at Mile 255 of the GIWW to wait out the severe weather.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
The crew is continuing to work safely on tow to Apalachicola.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None Today.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
The towing vessels M/V Miss Desty, M/V SammyLee, and M/V Rivers Wilson remained at Mile 255 of the GIWW to wait out the severe weather.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 2	
		4		
PROJECT FY19 GIWW Maintenance Dredging		DATE	01 Dec 2018 - Saturday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		3.0	34.0
Inland Dredging Company LLC.	DREDGE OPERATOR		2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER		1.0	12.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		2.0	24.0
Inland Dredging Company LLC.	OILER		1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		2.0	24.0
Inland Dredging Company LLC.	DECK HAND		0.0	0.0
Inland Dredging Company LLC.	ENGINEER		1.0	12.0
Inland Dredging Company LLC.	BOAT CAPTAIN		0.0	0.0
Total hours worked to date:	824.0	Total	14.0	166.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		0.0	0.0
005-911	Link Belt Crane		0.0	0.0
029-903	Tender-Elvis H		0.0	0.0
029-925	Tender-Commodore		0.0	0.0
029-906	Tender-Ms. Paula		0.0	0.0
029-910	Tender-Racer		0.0	0.0
029-915	Survey Boat-Radius		0.0	0.0
028-925	Sectional Skidder		0.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		0.0	24.0
028-940	Barge-Deck		0.0	24.0
028-967	Barge-Spud Crane, TT 12004		0.0	24.0
028-953	Barge-Sectional Anchor		0.0	0.0
028-957	Barge-Hopper		0.0	24.0
028-936	Barge-Supply/Deck		0.0	0.0
028-955	Barge-Spill		0.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
Total operating hours to date:	456.0	Total	0.0	96.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 5	Page 2 of 2	
		DATE 02 Dec 2018 - Sunday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
<u>Dredge Name</u> Ingenuity	<u>First Day</u> 11/28/2018	<u>Last Day</u>		
LABOR HOURS				
<u>Crew</u>	<u>Position</u>	<u>Number of Employees</u>	<u>Hours Worked</u>	
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	3.0	34.0	
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	24.0	
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0	
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	0.0	0.0	
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0	
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	0.0	0.0	
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0	
Inland Dredging Company LLC.	OILER	1.0	12.0	
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0	
Inland Dredging Company LLC.	DECK HAND	0.0	0.0	
Inland Dredging Company LLC.	ENGINEER	1.0	12.0	
Inland Dredging Company LLC.	BOAT CAPTAIN	0.0	0.0	
Total hours worked to date:	990.0	Total	14.0	166.0
EQUIPMENT HOURS				
<u>Equipment Name</u>	<u>Description</u>	<u>Idle Hours</u>	<u>Operating Hours</u>	
063-904	Dredge Ingenuity	0.0	0.0	
005-911	Link Belt Crane	0.0	0.0	
029-903	Tender-Elvis H	0.0	0.0	
029-925	Tender-Commodore	0.0	0.0	
029-906	Tender-Ms. Paula	0.0	0.0	
029-910	Tender-Racer	0.0	0.0	
029-915	Survey Boat-Radius	0.0	0.0	
028-925	Sectional Skidder	0.0	0.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	0.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	0.0	
028-955	Barge-Spill	0.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
Total operating hours to date:	552.0	Total	0.0	96.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 6	Page 2 of 2	
		DATE 03 Dec 2018 - Monday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		3.0	34.0
Inland Dredging Company LLC.	DREDGE OPERATOR		2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER		1.0	12.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		2.0	24.0
Inland Dredging Company LLC.	OILER		1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		2.0	24.0
Inland Dredging Company LLC.	DECK HAND		0.0	0.0
Inland Dredging Company LLC.	ENGINEER		1.0	12.0
Inland Dredging Company LLC.	BOAT CAPTAIN		0.0	0.0
Total hours worked to date:		1,156.0	Total	14.0
				166.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		0.0	0.0
005-911	Link Belt Crane		0.0	0.0
029-903	Tender-Elvis H		0.0	0.0
029-925	Tender-Commodore		0.0	0.0
029-906	Tender-Ms. Paula		0.0	0.0
029-910	Tender-Racer		0.0	0.0
029-915	Survey Boat-Radius		0.0	0.0
028-925	Sectional Skidder		0.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		0.0	24.0
028-940	Barge-Deck		0.0	24.0
028-967	Barge-Spud Crane, TT 12004		0.0	24.0
028-953	Barge-Sectional Anchor		0.0	0.0
028-957	Barge-Hopper		0.0	24.0
028-936	Barge-Supply/Deck		0.0	0.0
028-955	Barge-Spill		0.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
Total operating hours to date:		648.0	Total	0.0
				96.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 7	Page 1 of 2								
		DATE 04 Dec 2018 - Tuesday									
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028									
CONTRACTOR Inland Dredging Company LLC.		WEATHER Weather Caused No Delay Temperature Min 50 °F Max 65 °F No Precipitation 23 MPH Wind									
QC NARRATIVES											
ACTIVITIES IN PROGRESS Bar to bar mobilization of Ingenuity fleet from Bayou LaBatre, AL to Apalachicola, FL 245.3 mi.											
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time.											
GENERAL COMMENTS The towing vessels M/V Miss Desty, M/V SammyLee transported the Ingenuity fleet from mile 300.0 of the GIWW to mile 350.0 of the GIWW. The M/V Rivers Wilson turned around and went back to help with the pipe tow, they should arrive by midnight.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) The crew is continuing to work safely on tow to Apalachicola.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time.											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? None at this time.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)											
Preparatory Inspections held today _____ No preparatory inspections held today											
Initial Inspections held today _____ No initial inspections held today											
ACTIVITY START/FINISH											
Activity No Description _____ No activities were started or finished today											
QC REQUIREMENTS											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4"> No QC requirements were completed today </td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were issued today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No QC Deficiency items were corrected today </td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were corrected today				
Item No	Location	Description									
No QC Deficiency items were corrected today											
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)											
<table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Name</th> <th style="text-align: left;">First Day</th> <th style="text-align: left;">Last Day</th> </tr> </thead> <tbody> <tr> <td colspan="3"> No contractors were on site today </td> </tr> </tbody> </table>				Name	First Day	Last Day	No contractors were on site today				
Name	First Day	Last Day									
No contractors were on site today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 7	Page 2 of 2	
		DATE 04 Dec 2018 - Tuesday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name Ingenuity	First Day 11/28/2018	Last Day		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	3.0	34.0	
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	30.0	
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0	
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	2.0	11.0	
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0	
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	0.0	0.0	
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0	
Inland Dredging Company LLC.	OILER	1.0	8.0	
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0	
Inland Dredging Company LLC.	DECK HAND	3.0	20.0	
Inland Dredging Company LLC.	ENGINEER	4.0	32.0	
Inland Dredging Company LLC.	BOAT CAPTAIN	3.0	24.0	
Inland Dredging Company LLC.	WELDER	2.0	16.0	
Total hours worked to date:	1,403.0	Total	27.0	247.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
063-904	Dredge Ingenuity	0.0	0.0	
005-911	Link Belt Crane	0.0	0.0	
029-903	Tender-Elvis H	0.0	12.0	
029-925	Tender-Commodore	0.0	12.0	
029-906	Tender-Ms. Paula	0.0	12.0	
029-910	Tender-Racer	0.0	12.0	
029-915	Survey Boat-Radius	0.0	0.0	
028-925	Sectional Skidder	0.0	0.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	0.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	0.0	
028-955	Barge-Spill	0.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
Total operating hours to date:	792.0	Total	0.0	144.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 8	Page 2 of 3	
	DATE 05 Dec 2018 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name Ingenuity	First Day 11/28/2018	Last Day	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	3.0	34.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	30.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	2.0	24.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	18.0
Inland Dredging Company LLC.	OILER	1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	4.0	48.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	3.0	36.0
Total hours worked to date:	1,725.0	Total	322.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	0.0
005-911	Link Belt Crane	0.0	0.0
029-903	Tender-Elvis H	0.0	12.0
029-925	Tender-Commodore	0.0	12.0
029-906	Tender-Ms. Paula	0.0	12.0
029-910	Tender-Racer	0.0	12.0
029-915	Survey Boat-Radius	0.0	12.0
028-925	Sectional Skidder	0.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	0.0	0.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	0.0
028-955	Barge-Spill	0.0	24.0
065-950	Pipeline 15,000'	0.0	0.0
Total operating hours to date:	972.0	Total	180.0
ACCIDENT REPORTING (Describe accidents)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 8	Page 3 of 3
	DATE 05 Dec 2018 - Wednesday	

PROJECT FY19 GIWW Maintenance Dredging

CONTRACT NUMBER W9127818D0008 W9127819F0028
--

No accidents reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 9	Page 1 of 3
		DATE 06 Dec 2018 - Thursday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.		WEATHER Weather Caused No Delay Temperature Min 34 °F Max 55 °F No Precipitation 5.90 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>(Prime) The crew continued building pipes and setting them on tanks with bands. Completed 20 pipes.</p> <p>The engine room crew worked on removing and repairing brake bands on the spill barge winch.</p> <p>QC/Survey crew installed electronic tide gage and began getting computers set up for the lever room and spill barge.</p> <p>(Sub) HMG crew boat operator transported crew.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The crew continued building pipe and work on the spill barge. Computers for the lever room and spill barge are beginning to be set up.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>(Dayshift) Jordan Kelly, Dwight Smalls</p> <p>* Pre-shift Meeting topics: Buddy System, Crane Ops.</p> <p>* Tasks Performed: Crane Ops., general maintenance, housekeeping, hot work, moved dredge, painting</p> <p>* Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).</p> <p>Miscellaneous:</p> <ol style="list-style-type: none"> 1. Conducted walkthrough of the Dredge, spill barge, and crane barge 2. Observed crew putting pontoons on pipe. 3. Crew continues to wear all required PPE while working. 4. Replace damaged sign on Dredge 5. Put up emergency contact sheets 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
None at this time.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 9	Page 2 of 3	
		DATE 06 Dec 2018 - Thursday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		3.0	35.0
Inland Dredging Company LLC.	DREDGE OPERATOR		3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		2.0	24.0
Inland Dredging Company LLC.	WELDER		2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER		1.0	12.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		2.0	24.0
Inland Dredging Company LLC.	OILER		1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		2.0	24.0
Inland Dredging Company LLC.	DECK HAND		6.0	67.0
Inland Dredging Company LLC.	ENGINEER		2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN		3.0	36.0
Total hours worked to date:	2,067.0	Total	29.0	342.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		24.0	0.0
005-911	Link Belt Crane		12.0	12.0
029-903	Tender-Elvis H		12.0	12.0
029-925	Tender-Commodore		12.0	12.0
029-906	Tender-Ms. Paula		12.0	12.0
029-910	Tender-Racer		12.0	12.0
029-915	Survey Boat-Radius		12.0	12.0
028-925	Sectional Skidder		0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401		0.0	24.0
028-940	Barge-Deck		0.0	24.0
028-967	Barge-Spud Crane, TT 12004		0.0	24.0
028-953	Barge-Sectional Anchor		24.0	0.0
028-957	Barge-Hopper		0.0	24.0
028-936	Barge-Supply/Deck		0.0	24.0
028-955	Barge-Spill		0.0	24.0
065-950	Pipeline 15,000'		0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 9	Page 3 of 3
	DATE 06 Dec 2018 - Thursday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

Total operating hours to date: 1,212.0	Total	120.0	240.0
--	-------	-------	-------

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 10	Page 1 of 3
		DATE 07 Dec 2018 - Friday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.		WEATHER Weather Caused No Delay Temperature Min 37 °F Max 60 °F No Precipitation 5.30 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>(Prime) The crew continued building pipes and setting them on tanks with bands. 2,820' of pontoon pipe ready. The crane unloaded 4 3000 lb line anchors.</p> <p>The engine room crew pumped fuel on to the dredge and painted the main deck around the engine room.</p> <p>QC/Survey crew continued troubleshooting issues with the computers for the lever room and spill barge. BD surveys were run for Disposal Areas 1 (A) & 1 (B). BD surveys were run for GIWW channel from station 16600+00 to 16800+00.</p> <p>(Sub) HMG crew boat operator transported crew.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
<p>The crew continued building pipe and work on the spill barge. Troubleshooting for the lever room and spill barge computers is continuing.</p> <p>Warning to the public signs were put at the three local boat ramps.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>(Dayshift) Jordan Kelly, Dwight Smalls</p> <p>* Pre-shift Meeting topics: Stop Work Authority (Daniel Pridgeon) All Stop.</p> <p>* Tasks Performed: Load pontoon pipes on the remaining 60 tanks that were not under subline. Work on tightening bands on pontoon pipes</p> <p>Take crane barge to landing to unload anchors from hot shot. Repair two holes in Elvis H. Paint on Spill Barge, a lot of bare metal needed priming and then they started on safety yellow on all tripping hazards. Cut blanks out of submerge line.</p> <p>* Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).</p> <p>Miscellaneous:</p> <ol style="list-style-type: none"> 1. Conducted walkthrough of the Dredge. 2. Observed crew putting pontoons on pipe. 3. Crew continues to wear all required PPE while working. 4. USACE - Ian Linderman did walk through on the dredge. 5. Updated Deficiency list. 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
None at this time.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		10	
PROJECT FY19 GIWW Maintenance Dredging		DATE	07 Dec 2018 - Friday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	2.0	24.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	18.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	18.0
Inland Dredging Company LLC.	DECK HAND	6.0	66.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	3.0	36.0
Total hours worked to date:	2,409.0	Total	342.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	24.0	0.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	12.0	12.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	24.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 10	Page 3 of 3
	DATE 07 Dec 2018 - Friday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	0.0	24.0
065-950	Pipeline 15,000'	0.0	0.0
Total operating hours to date:	1,452.0	Total	240.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 11	Page 1 of 3								
		DATE 08 Dec 2018 - Saturday									
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028									
CONTRACTOR Inland Dredging Company LLC.		WEATHER Weather Caused No Delay Temperature Min 49 °F Max 67 °F 0.02 IN Precipitation 9.40 MPH Wind									
QC NARRATIVES ACTIVITIES IN PROGRESS (Prime) The crew continued to assemble pontoon pipe. Fleeting signs were put out today as well. The engine room crew repaired battery cables on the the Racer. They began working on swing sheaves grease lines and repaired a hydraulic leak on the ladder. QC/Survey crew continued troubleshooting issues with the computers for the lever room and spill barge. (Sub) HMG crew boat operator transported crew.											
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time.											
GENERAL COMMENTS The crew continued building pipe and work on the spill barge. Troubleshooting for the lever room and spill barge computers is continuing.											
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) (Dayshift) Elise Clinton * Pre-shift Meeting topics: Stop Work Authority (Daniel Pridgeon) All Stop. * Tasks Performed: Work on tightening bands on pontoon pipes. Took fuel barge to receive fuel. Paint on Spill Barge, a lot of bare metal needed priming and then they started on safety yellow on all tripping hazards. Cut blanks out of submerge line. * Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE). Miscellaneous: 1. Conducted walkthrough of the Dredge. 2. Observed crew putting pontoons on pipe. 3. Crew continues to wear all required PPE while working.											
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time.											
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? None at this time.											
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) <u>Preparatory Inspections held today</u> No preparatory inspections held today <u>Initial Inspections held today</u> No initial inspections held today											
ACTIVITY START/FINISH <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Activity No</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="2">No activities were started or finished today</td> </tr> </tbody> </table>				Activity No	Description	No activities were started or finished today					
Activity No	Description										
No activities were started or finished today											
QC REQUIREMENTS <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Requirement No</th> <th style="text-align: left;">Type</th> <th style="text-align: left;">Description</th> <th style="text-align: left;">Results</th> </tr> </thead> <tbody> <tr> <td colspan="4">No QC requirements were completed today</td> </tr> </tbody> </table>				Requirement No	Type	Description	Results	No QC requirements were completed today			
Requirement No	Type	Description	Results								
No QC requirements were completed today											
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) <table style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align: left;">Item No</th> <th style="text-align: left;">Location</th> <th style="text-align: left;">Description</th> </tr> </thead> <tbody> <tr> <td colspan="3">No QC Deficiency items were issued today</td> </tr> </tbody> </table>				Item No	Location	Description	No QC Deficiency items were issued today				
Item No	Location	Description									
No QC Deficiency items were issued today											

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		11	
PROJECT FY19 GIWW Maintenance Dredging		DATE	08 Dec 2018 - Saturday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	2.0	23.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	6.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	3.0	36.0
Total hours worked to date:	2,738.0	Total	28.0 329.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	24.0	0.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	12.0	12.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	24.0	0.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	0.0	24.0
065-950	Pipeline 15,000'	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		11		
		DATE	08 Dec 2018 - Saturday	
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
Total operating hours to date: 1,692.0		Total	120.0	240.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 12	Page 1 of 3
		DATE 09 Dec 2018 - Sunday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.		WEATHER Weather Caused No Delay Temperature Min 48 °F Max 69 °F 1.49 IN Precipitation 11.80 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>(Prime) The crew attached the floating rubber hose to the stern of the dredge. They continued painting the spill barge. They removed a 1000' piece of plastic pipe from the pipe rack.</p> <p>The engine room crew repaired battery cables on the the Racer. They began working on swing sheaves grease lines and repaired a hydraulic leak on the ladder.</p> <p>QC/Survey crew continued troubleshooting issues with the computers for the lever room and spill barge.</p> <p>(Sub) HMG crew boat operator transported crew.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
<p>None at this time.</p>			
GENERAL COMMENTS			
<p>The crew continued building pipe and work on the spill barge. Troubleshooting for the lever room and spill barge computers is continuing.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>(Dayshift) Elise Clinton * Pre-shift Meeting topics: Stop Work Authority (Daniel Pridgeon) All Stop. * Tasks Performed: Work on tightening bands on pontoon pipes. Took fuel barge to receive fuel. Paint on Spill Barge, a lot of bare metal needed priming and then they started on safety yellow on all tripping hazards. Cut blanks out of submerge line. * Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE). Miscellaneous: 1. Conducted walkthrough of the Dredge. 2. Observed crew putting pontoons on pipe. 3. Crew continues to wear all required PPE while working.</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
<p>None at this time.</p>			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
<p>None at this time.</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		12	
PROJECT FY19 GIWW Maintenance Dredging		DATE	09 Dec 2018 - Sunday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	2.0	24.0
Inland Dredging Company LLC.	WELDER	2.0	20.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	4.0	41.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	48.0
Total hours worked to date:	3,075.0	Total	29.0 337.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	24.0	0.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	12.0	12.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	24.0	0.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 3 of 3
		12		
		DATE		
		09 Dec 2018 - Sunday		
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
065-950	Pipeline 15,000'		0.0	0.0
Total operating hours to date:	1,932.0	Total	120.0	240.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 13	Page 1 of 3
		DATE 10 Dec 2018 - Monday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.		WEATHER Weather Caused No Delay Temperature Min 42 °F Max 48 °F No Precipitation 8.50 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>(Prime) The crew continued pulling pipe out of the pipe rack and making pontoon line connections. They continued painting the spill barge. They began staging pipeline south of the Hwy 98 bridge and north of bird island.</p> <p>The engine room crew cleaned both sea chest screens on the dredge. They finished replacing the grease lines on the ladder. The mechanics from CAT tractor arrived and replaced the after-cooler water pump for the main generator.</p> <p>QC/Survey crew continued troubleshooting issues with the computers for the lever room and spill barge.</p> <p>(Sub) HMG crew boat operator transported crew.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The crew continued building pipe and work on the spill barge. Troubleshooting for the lever room and spill barge computers is continuing. Mechanics from CAT tractor arrived and replaced the after-cooler water pump for the main generator.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>(Dayshift) Elise Clinton</p> <p>* Pre-shift Meeting topics: Reporting Near Misses and Injuries.</p> <p>* Tasks Performed: Continued painting on the spill barge. The crew continued pulling pipe out of the pipe rack and making pontoon line connections. The crew began staging pipeline south of the highway 98 bridge and north of bird island for tomorrow. Housekeeping on the dredge</p> <p>* Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).</p> <p>Miscellaneous:</p> <ol style="list-style-type: none"> 1. Did housekeeping in the dredge. 2. Observed crew putting pontoons on pipe. 3. Crew continues to wear all required PPE while working. 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
None at this time.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		13	
PROJECT FY19 GIWW Maintenance Dredging		DATE	10 Dec 2018 - Monday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	18.0
Inland Dredging Company LLC.	DREDGE OPERATOR	5.0	61.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	3.0	36.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	1.0	7.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	30.0
Inland Dredging Company LLC.	OILER	2.0	25.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	73.0
Inland Dredging Company LLC.	ENGINEER	4.0	49.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	54.0
Total hours worked to date:	3,500.0	Total	37.0 425.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	24.0	0.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	12.0	12.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	24.0	0.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 13	Page 3 of 3
	DATE 10 Dec 2018 - Monday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

065-950	Pipeline 15,000'	0.0	0.0
Total operating hours to date:	2,172.0	Total	120.0 240.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 14	Page 1 of 3
		DATE 11 Dec 2018 - Tuesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 38 °F Max 56 °F No Precipitation 6 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>(Prime) The crew continued staging pipeline south of the Hwy 98 bridge and north of bird island. They continued painting the spill barge. They began welding hand rails on to pontoons to use as a landing. They welded a bracket on the starboard swing sheave.</p> <p>The engine room crew replaced running lights on the Racer, repaired the fuel leak on the main generator, and picked up new friction bands for the spill barge.</p> <p>QC/Survey crew continued troubleshooting issues with the computers for the lever room and spill barge.</p> <p>(Sub) HMG crew boat operator transported crew.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The crew continued staging pipe south of the Hwy 98 Bridge and painted on the spill barge. Troubleshooting for the lever room and spill barge computers is ongoing.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>(Dayshift) Elise Clinton</p> <p>* Pre-shift Meeting topics: Connecting pipes. Pinch points.</p> <p>* Tasks Performed: Continued painting on the spill barge. The crew continued pulling pipe out of the pipe rack and making pontoon line connections. The crew began staging pipeline south of the highway 98 bridge and north of bird island for tomorrow. Housekeeping on the dredge</p> <p>* Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).</p> <p>Miscellaneous:</p> <ol style="list-style-type: none"> 1. Did housekeeping in the dredge. 2. Observed crew putting pontoons on pipe. 3. Crew continues to wear all required PPE while working. 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
None at this time.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		14	
PROJECT FY19 GIWW Maintenance Dredging		DATE	11 Dec 2018 - Tuesday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	18.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	40.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	3.0	30.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	36.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	4.0	48.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	66.0
Total hours worked to date:	3,918.0	Total	37.0 418.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	24.0	0.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	12.0	12.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	24.0	0.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 14	Page 3 of 3
	DATE 11 Dec 2018 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

065-950	Pipeline 15,000'	0.0	0.0
Total operating hours to date:	2,412.0	Total	120.0 240.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 15	Page 1 of 3
		DATE 12 Dec 2018 - Wednesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 31 °F Max 60 °F No Precipitation 2.90 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>(Prime) The crew brought the dredge and pipeline out to set up on Station 16800+00 with the assistance of the Inland Cardinal.</p> <p>The engine room crew installed spud winch brake bands on spill barge. They fixed a leak on the cooling water pipe for the EMD.</p> <p>QC/Survey crew completed reports.</p> <p>(Sub) HMG crew boat operator transported crew.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The crew brought the dredge and pipeline out to set up on Station 16800+00 with the assistance of the Inland Cardinal. The engine room crew discovered that the EMD had a broken head when trying to start up.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>(Dayshift) Elise Clinton</p> <p>* Pre-shift Meeting topics: Connecting pipes. Mark Rachal-PPE.</p> <p>* Tasks Performed: The crew with the help of the Inland Cardinal to bring the dredge and pipeline out to waterway. Last night the crew had finished making all of the pipeline connections, the engine room discovered that the EMD had a broken head that would require mechanics on site to fix.</p> <p>* Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).</p> <p>Miscellaneous:</p> <ol style="list-style-type: none"> 1. Check on the crew last night and looked at the lightening for the pipes. 2. Observed crew putting pontoons on pipe. 3. Crew continues to wear all required PPE while working. 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
The engine room crew discovered that the EMD had a broken head when trying to start up.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		15	
PROJECT FY19 GIWW Maintenance Dredging		DATE	12 Dec 2018 - Wednesday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	18.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.5
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	3.0	37.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	36.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	73.0
Inland Dredging Company LLC.	ENGINEER	4.0	48.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	73.0
Total hours worked to date:	4,347.5	Total	36.0 429.5
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	24.0	0.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	12.0	12.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	12.0	12.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	12.0	12.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	0.0	24.0
065-950	Pipeline 15,000'	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		15		
		DATE	12 Dec 2018 - Wednesday	
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
Total operating hours to date: 2,652.0		Total	120.0	240.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 16	Page 1 of 3
		DATE 13 Dec 2018 - Thursday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 48 °F Max 62 °F 0.43 IN Precipitation 9.20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
(Prime) The crew brought the dredge and pipeline back into safe harbor before the the storm hit and the weather became worse.			
The engine room crew assisted NRE mechanics in fixing a head and two spring valves on the EMD			
QC/Survey crew completed reports. Set up computer/printer for USACE to use on the dredge			
(Sub) HMG crew boat operator transported crew.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The crew brought the dredge and pipeline back into safe harbor before the weather got any worse.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
(Dayshift) Elise Clinton			
* Pre-shift Meeting topics: Breaking pipe, PPE, Weather, JHAs.			
* Tasks Performed: The crew was working all day on breaking the pipeline down and towing the dredge and pipeline to safe harbor just south of the highway 98 bridge.			
* Injuries, Illnesses, Incidents: Completed a first notice injury report.			
Miscellaneous:			
1. Check on the crew last night and looked at the lightening for the pipes.			
2. Observed crew putting lights out last night and securing the pipes and equipment.			
3. Crew continues to wear all required PPE while working.			
4. Took employee to ER for injuries to his face.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
NRE mechanics were on site today fixing the EMD. Before the EMD was fixed the captain decided to take the fleet into safe harbor before the weather became worse.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		16	
PROJECT FY19 GIWW Maintenance Dredging		DATE	13 Dec 2018 - Thursday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	16.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	38.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	18.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	3.0	36.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	EQUIP OPERATOR FOREMAN	1.0	13.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	34.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	66.0
Inland Dredging Company LLC.	ENGINEER	4.0	46.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	73.0
Total hours worked to date:	4,759.5	Total	37.0 412.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	24.0	0.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	12.0	12.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	12.0	12.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	12.0	12.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	0.0	24.0
065-950	Pipeline 15,000'	0.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 16	Page 3 of 3
	DATE 13 Dec 2018 - Thursday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

Total operating hours to date: 2,892.0	Total	120.0	240.0
--	-------	-------	-------

ACCIDENT REPORTING (Describe accidents)

The following accident was reported today:

Contractor/Subcontractor: Inland Dredging Company LLC.
Age: 54
Gender: Male
Date Employee Started Work:
Location of Accident: Apalachicola, Florida, Ingenuity Spill Barge
Result: Remained at work - Other
Injury Category: Injury
Contractor Reportable Accident: Yes

Antonio Clayton was attempting to pin the spud on the spill barge by using a pry bar. The pry bar was not secure and when the brake was engaged the pry bar slipped out hitting Antonio on the left side of his face. Injuries include a 2-3 inch laceration on his left eyebrow and broken dental appliance.

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		17		
PROJECT FY19 GIWW Maintenance Dredging		DATE	14 Dec 2018 - Friday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		2.0	16.0
Inland Dredging Company LLC.	DREDGE OPERATOR		3.0	30.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		4.0	40.0
Inland Dredging Company LLC.	WELDER		2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER		1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE		2.0	24.0
Inland Dredging Company LLC.	OILER		2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		2.0	24.0
Inland Dredging Company LLC.	DECK HAND		3.0	31.0
Inland Dredging Company LLC.	ENGINEER		4.0	42.0
Inland Dredging Company LLC.	BOAT CAPTAIN		6.0	60.0
Total hours worked to date:	5,110.5	Total	33.0	351.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
063-904	Dredge Ingenuity	24.0	0.0	
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	6.0	18.0	
029-925	Tender-Commodore	12.0	12.0	
029-906	Tender-Ms. Paula	6.0	18.0	
029-910	Tender-Racer	12.0	12.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	12.0	12.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	12.0	12.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	0.0	24.0	
065-950	Pipeline 15,000'	0.0	0.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		17		
		DATE	14 Dec 2018 - Friday	
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
Total operating hours to date: 3,144.0		Total	108.0	252.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 18	Page 1 of 3
		DATE 15 Dec 2018 - Saturday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 55 °F Max 67 °F 0.08 IN Precipitation 7.20 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
(Prime) Unloaded land equipment onto D/A 2.1 (Bird Island). Prepped shore connection pipe for disposal area.			
QC/Survey crew completed reports. Ran BD Survey from station 16646+00 to 16716+00			
(Sub) HMG crew boat operator transported crew.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
Crew unloaded land equipment onto the D/A 2.1 (Bird Island). Prepped shore connection pipeline for start up.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
(Dayshift) Elise Clinton			
* Pre-shift Meeting topics: Moving and making up pipe.			
* Tasks Performed: The crew was able to unload the land equipment that will be used on bird island. Took the broken plastic pipe up to the fleeting area and secured it. Brought another piece of plastic pipe that was ready to be used down to replace it. Finished installing tires on the Spill Barge			
Had the gas tank taken off the crane barge and put on the fuel barge.			
* Injuries, Illnesses, Incidents: The Dredge Ingenuity has had one recordable this year.			
Miscellaneous:			
1. Did walk through on the Spill Barge, Anchor Barge, Fuel Barge, Crane Barge and Equipment Barge (Dozer).			
2. Observed crew off-loading fuel tank onto the fuel barge.			
3. Crew continues to wear all required PPE while working.			
4. Went to dump site with USACE (Ian Linderman).			
5. Observed crew off-loading Dozer onto dump site.			
6. Accompanied the Inland Cardinal to the fuel barge.			
(Night Shift) Dwight Smalls			
* Pre-shift Meeting topics: PPE			
* Tasks Performed:			
1900: Began Fuel transfer 1955: Fuel Transfer Complete			
Crew Completed setting of pipe in preparation for AM startup.			
* Injuries, Illnesses, Incidents: The Dredge Ingenuity has had one recordable injury this year.			
Miscellaneous:			
1. Walk through of general spaces, All Secure.			
2. Crew continues to wear all required PPE while working with coaching.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
Only delay was due to weather.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today			
No preparatory inspections held today			
Initial Inspections held today			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		18	
PROJECT FY19 GIWW Maintenance Dredging		DATE	15 Dec 2018 - Saturday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	18.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	42.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	30.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	53.0
Inland Dredging Company LLC.	ENGINEER	4.0	48.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	60.0
Total hours worked to date:	5,517.5	Total	38.0 407.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	24.0	0.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	6.0	18.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	6.0	18.0
029-910	Tender-Racer	12.0	12.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 18	Page 3 of 3	
		DATE 15 Dec 2018 - Saturday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	12.0	12.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	0.0	24.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	12.0	12.0	
018-919	D-6T Bulldozer	12.0	12.0	
018-922	D-6N Bulldozer	12.0	12.0	
028-949	Barge-Ramp/Equipment	12.0	12.0	
029-949	Tender-Inland Cardinal	12.0	12.0	
Total operating hours to date: 3,456.0		Total	168.0	312.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 19	Page 2 of 3	
	DATE 16 Dec 2018 - Sunday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	44.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	36.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	4.0	48.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	5,969.5	Total	38.0 452.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	24.0	0.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	6.0	18.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	6.0	18.0
029-910	Tender-Racer	12.0	12.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	12.0	12.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		19		
		DATE	16 Dec 2018 - Sunday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
028-953	Barge-Sectional Anchor	12.0	12.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	0.0	24.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	12.0	12.0	
018-919	D-6T Bulldozer	12.0	12.0	
018-922	D-6N Bulldozer	12.0	12.0	
028-949	Barge-Ramp/Equipment	12.0	12.0	
029-949	Tender-Inland Cardinal	12.0	12.0	
Total operating hours to date: 3,768.0		Total	168.0	312.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		20	
PROJECT FY19 GIWW Maintenance Dredging		DATE	17 Dec 2018 - Monday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	25.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	51.5
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	50.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	37.0
Inland Dredging Company LLC.	OILER	2.0	26.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	76.5
Inland Dredging Company LLC.	ENGINEER	4.0	51.5
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	77.0
Total hours worked to date:	6,436.0	Total	37.0 466.5
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	12.0	12.0
028-953	Barge-Sectional Anchor	0.0	24.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	24.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 20	Page 3 of 3
	DATE 17 Dec 2018 - Monday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

065-950	Pipeline 15,000'	0.0	0.0
034-916	320 Trackhoe	0.0	24.0
018-919	D-6T Bulldozer	0.0	24.0
018-922	D-6N Bulldozer	0.0	24.0
028-949	Barge-Ramp/Equipment	0.0	24.0
029-949	Tender-Inland Cardinal	12.0	12.0
Total operating hours to date:	4,152.0	Total	96.0 384.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 21	Page 1 of 3
	DATE 18 Dec 2018 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 39 °F Max 63 °F No Precipitation 3.30 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Sta. 16650+95 to 16657+32 and removed 19,464 CY

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge dug from Sta. 16650+95 to 16657+32 and removed 19,464 CY

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Elise Clinton

- * Pre-shift Meeting topics: PPE, Buddy System, Falling overboard. Injuries.
- * Tasks Performed: Moved the swing anchors. Continued dozer work on Bird Island. Unload more tanks.
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity has had one recordable this year.

Miscellaneous:

1. Post Office Run.
2. Finished up more paperwork before leaving.
3. Updated thumb drive.

(Night Shift) Dwight Smalls

- * Pre-shift Meeting topics: PPE. Workplace Clothing, PFD maintenance
- * Tasks Performed: Observed routine operations. No incidents.
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).

Miscellaneous:

1. Walk through of general spaces. All Secure.
2. Crew continues to wear all required PPE while working.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		21	
PROJECT FY19 GIWW Maintenance Dredging		DATE	18 Dec 2018 - Tuesday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	36.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	6,868.0	Total	36.0 432.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	12.0	12.0
028-953	Barge-Sectional Anchor	0.0	24.0
028-957	Barge-Hopper	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		21		
		DATE	18 Dec 2018 - Tuesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	0.0	24.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
029-949	Tender-Inland Cardinal	12.0	12.0	
Total operating hours to date: 4,536.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 22	Page 1 of 3
		DATE 19 Dec 2018 - Wednesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 49 °F Max 62 °F 0.02 IN Precipitation 7.20 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Sta. 16657+32 to 16662+35 and removed 18,163 CY discharging the material into upland D/A 2.1

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge dug from Sta. 16657+32 to 16662+35 and removed 18,163 CY

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) David C Marler

* Pre-shift Meeting topics: PPE, Station signals, Man overboard, Fire, Abandon ship, Hand Injuries.

* Tasks Performed: Moved the swing anchors. Continued dozer work on Bird Island, Removed pontoon pipe and reconnect.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today

Miscellaneous:

1. Held Station Drills Abandon Ship, Man overboard/Life Saving and Fire Drills The crew responded quickly and keep good communication maintained by radio and voice between The Levermen, Boatmen and Deck crew.

2. Observed crew members remove pipe and make pontoon connections. Good communication between the boatman and deckhands. Crew displayed good situational awareness.

3. Observed crew members reposition the swing anchors.

4. Observed crew member performing hot work on the Pontoon pipe. Adequate fire fighting equipment was present. All PPE was properly used during the task including: welding shield, welding gloves, safety glasses, long sleeve shirt.

5. Walked the dredge and checked decks, Engine room all in good order.

6. Observed D/A crew spreading spoils on Bird Island.

(Night Shift) Dwight Smalls

* P (Night Shift) Dwight Smalls

* Pre-shift Meeting topics: PPE, Radio and Communications

* Tasks Performed:

1. 1944: Commenced "MAN OVERBOARD" drill.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).

Miscellaneous:

1. Walk through of general spaces, All Secure.

2. Crew continues to wear all required PPE while working.

3. Discontinued Operations due to mechanical and weather issues.

re-shift Meeting topics:

* Tasks Performed:

* Injuries, Illnesses, Incidents:

Miscellaneous:

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

None today

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 22	Page 2 of 3	
	DATE 19 Dec 2018 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	5.0	60.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	36.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	7,312.0	Total	37.0
			444.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 22	Page 3 of 3	
		DATE 19 Dec 2018 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	24.0	0.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	12.0	12.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	0.0	24.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
029-949	Tender-Inland Cardinal	12.0	12.0	
Total operating hours to date: 4,920.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 23	Page 1 of 3
	DATE 20 Dec 2018 - Thursday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 64 °F 2.45 IN Precipitation 9 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Sta. 16662+35 to 16666+35 and removed 13,333 CY discharging the material into upland D/A 2.1

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge dug from Sta. 16662+35 to 16666+35 and removed 13,333 CY

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) David C Marler

- * Pre-shift Meeting topics: Station signals , Near miss/Reporting, slip-trip-falls, Went over Drill report from 12-19-18
- * Tasks Performed: Moved the swing anchors. Continued dozer work on Bird Island, Crane opts, Hot work
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today

Miscellaneous:

1. Observed crane operations, The crew had on correct PPE, used tag lines and keep good communication maintained by voice and hand signals between the Operator and Deck crew.
2. Observed crew members reposition the swing anchors the crew had the right PPE, and used good situational awareness.
3. Observed crew member performing hot work on the the starboard side stairs. in place was a watchmen and a fire extinguisher. All PPE was properly used during the task including: welding shield, welding gloves, safety glasses, long sleeve shirt.
4. Walked the dredge and checked decks, Engine room all in good order.
6. Observed D/A crew spreading spoils on Bird Island.
7. The weather was monitor through out the day.

(Night Shift) Dwight Smalls

- * P (Night Shift) Dwight Smalls
- * Pre-shift Meeting topics: Housekeeping, Vessel to Vessel transfer
- * Tasks Performed:

Observed operations aboard Miss Paula. Crew implemented safe practices during inclement weather.

Made rounds through dredge spaces to remove improperly stowed food and other items.

- * Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).

Miscellaneous:

1. Monitored weather due to winds and tide variations.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH	
Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		23	
PROJECT FY19 GIWW Maintenance Dredging		DATE	20 Dec 2018 - Thursday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging Company LLC.	DREDGE OPERATOR	5.0	60.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	1.0	11.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	36.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	4.0	48.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	7,755.0	Total	37.0 443.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	24.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 23	Page 3 of 3	
		DATE 20 Dec 2018 - Thursday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	12.0	12.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	0.0	24.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
029-949	Tender-Inland Cardinal	12.0	12.0	
Total operating hours to date: 5,304.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 24	Page 1 of 3
	DATE 21 Dec 2018 - Friday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 57 °F 0.21 IN Precipitation 13.90 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Sta. 16666+35 to 16672+61 and removed 20,865 CY discharging the material into upland D/A 2.1

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge dug from Sta. 16666+35 to 16672+61 and removed 20,865 CY

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) David C Marler/ Jordan Kelly

- * Pre-shift Meeting topics: Station signals , Near miss/Reporting, slip-trip-falls, Keeping your mind on the job
- * Tasks Performed: Moved the swing anchors. Continued dozer work on Bird Island,
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today

Miscellaneous:

1. Observed crew members reposition the swing anchors the crew had the right PPE, and used good situational awareness.
2. Walked the dredge and checked decks, Engine room all in good order.
3. Observed D/A crew spreading spoils on Bird Island.
4. The weather was monitor through out the day.
5. Performed walkthrough of the dredge once on site.
6. Purchased gift card for the Safety Incentive Drawing

(Night Shift) Dwight Smalls

- * P (Night Shift) Dwight Smalls
- * Pre-shift Meeting topics: PPE, Complacency
- * Tasks Performed: Moved the swing anchors. Continued dozer work on Bird Island
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).

Miscellaneous:

1. Held crew Safety Incentive drawing. Gift card awarded to Chad Roberts.
2. Delivered Christmas gift cards to crew members.
3. Observed fuel tranfer. Crew continues to implement safe practices.
4. Walked the dredge and checked deck.
5. The weather was monitored through out the night

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

None today

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH	
Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		24	
PROJECT FY19 GIWW Maintenance Dredging		DATE	21 Dec 2018 - Friday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	18.0
Inland Dredging Company LLC.	DREDGE OPERATOR	5.0	60.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	47.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	3.0	36.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	4.0	42.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	66.0
Total hours worked to date:	8,192.0	Total	38.0 437.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	24.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		24		
		DATE		
		21 Dec 2018 - Friday		
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	12.0	12.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	0.0	24.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
029-949	Tender-Inland Cardinal	12.0	12.0	
Total operating hours to date: 5,688.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 25	Page 1 of 3
		DATE 22 Dec 2018 - Saturday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.		WEATHER Weather Caused No Delay Temperature Min 46 °F Max 57 °F 0.21 IN Precipitation 13.90 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
(Prime) Continued southbound digging. The dredge dug from Sta. 16672+61 to 16673+95 and removed 4,370CY discharging the material into upland D/A 2.1			
QC/Survey crew completed reports. Check surveys			
(Sub) HMG crew boat operator transported crew.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The dredge dug from Sta. 16672+61 to 16673+95 and removed 4,466CY			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
(Dayshift) Jordan Kelly			
* Pre-shift Meeting topics: Station signals , Near miss/Reporting, slip-trip-falls, Keeping your mind on the job			
* Tasks Performed: Moved the swing anchors. Continued dozer work on Bird Island,			
* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today			
Miscellaneous:			
1. Observed crew members reposition the swing anchors the crew had the right PPE, and used good situational awareness.			
2. Walked the dredge and checked decks, Engine room all in good order.			
3. Observed D/A crew spreading spoils on Bird Island.			
4. The weather was monitor through out the day.			
5. Performed walkthrough of the dredge once on site.			

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
None today			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
<u>Preparatory Inspections held today</u>			
No preparatory inspections held today			
<u>Initial Inspections held today</u>			
No initial inspections held today			
ACTIVITY START/FINISH			
<u>Activity No</u> <u>Description</u>			
No activities were started or finished today			
QC REQUIREMENTS			
<u>Requirement No</u> <u>Type</u> <u>Description</u> <u>Results</u>			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
<u>Item No</u> <u>Location</u> <u>Description</u>			
No QC Deficiency items were issued today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		25	
PROJECT FY19 GIWW Maintenance Dredging		DATE	22 Dec 2018 - Saturday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	18.0
Inland Dredging Company LLC.	DREDGE OPERATOR	5.0	42.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	3.0	36.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	18.0
Inland Dredging Company LLC.	OILER	1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	DECK HAND	6.0	60.0
Inland Dredging Company LLC.	ENGINEER	3.0	30.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	36.0
Total hours worked to date:	8,516.0	Total	324.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	12.0	12.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401	12.0	12.0
028-940	Barge-Deck	12.0	12.0
028-967	Barge-Spud Crane, TT 12004	12.0	12.0
028-953	Barge-Sectional Anchor	12.0	12.0
028-957	Barge-Hopper	12.0	12.0
028-936	Barge-Supply/Deck	12.0	12.0
028-955	Barge-Spill	24.0	0.0
065-950	Pipeline 15,000'	0.0	0.0
034-916	320 Trackhoe	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		25		
		DATE	22 Dec 2018 - Saturday	
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
018-919	D-6T Bulldozer	12.0	12.0	
018-922	D-6N Bulldozer	12.0	12.0	
028-949	Barge-Ramp/Equipment	12.0	12.0	
029-949	Tender-Inland Cardinal	12.0	12.0	
Total operating hours to date: 5,904.0		Total	12.0	12.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26	Page 1 of 3
		DATE 23 Dec 2018 - Sunday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Non Work Day Temperature Min 31 °F Max 68 °F No Precipitation 3 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dead Watch, Holiday Break DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time. GENERAL COMMENTS Dead Watch, Holiday Break SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dead Watch, Holiday Break VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Dead Watch, Holiday Break			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 26	Page 2 of 3	
		DATE 23 Dec 2018 - Sunday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
VESSEL ON SITE				
Dredge Name Ingenuity		First Day 11/28/2018	Last Day	
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		0.0	0.0
Inland Dredging Company LLC.	DREDGE OPERATOR		2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging Company LLC.	WELDER		0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		1.0	12.0
Inland Dredging Company LLC.	OILER		2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		0.0	0.0
Inland Dredging Company LLC.	DECK HAND		2.0	24.0
Inland Dredging Company LLC.	ENGINEER		0.0	0.0
Inland Dredging Company LLC.	BOAT CAPTAIN		1.0	12.0
Total hours worked to date:	8,612.0	Total	8.0	96.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		24.0	0.0
005-911	Link Belt Crane		24.0	0.0
029-903	Tender-Elvis H		24.0	0.0
029-925	Tender-Commodore		24.0	0.0
029-906	Tender-Ms. Paula		24.0	0.0
029-910	Tender-Racer		24.0	0.0
029-915	Survey Boat-Radius		24.0	0.0
028-925	Sectional Skidder		24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		24.0	0.0
028-940	Barge-Deck		24.0	0.0
028-967	Barge-Spud Crane, TT 12004		24.0	0.0
028-953	Barge-Sectional Anchor		24.0	0.0
028-957	Barge-Hopper		24.0	0.0
028-936	Barge-Supply/Deck		24.0	0.0
028-955	Barge-Spill		24.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
034-916	320 Trackhoe		24.0	0.0
018-919	D-6T Bulldozer		24.0	0.0
018-922	D-6N Bulldozer		24.0	0.0
028-949	Barge-Ramp/Equipment		24.0	0.0
029-949	Tender-Inland Cardinal		24.0	0.0
Total operating hours to date:	5,904.0	Total	24.0	0.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		26		
PROJECT FY19 GIWW Maintenance Dredging		DATE	23 Dec 2018 - Sunday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 28	Page 1 of 3
		DATE 25 Dec 2018 - Tuesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Non Work Day Temperature Min 37 °F Max 66 °F No Precipitation 0.70 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dead Watch, Holiday Break DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time. GENERAL COMMENTS Dead Watch, Holiday Break SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dead Watch, Holiday Break VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Dead Watch, Holiday Break			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		28		
PROJECT FY19 GIWW Maintenance Dredging		DATE	25 Dec 2018 - Tuesday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		0.0	0.0
Inland Dredging Company LLC.	DREDGE OPERATOR		2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging Company LLC.	WELDER		0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		1.0	12.0
Inland Dredging Company LLC.	OILER		2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		0.0	0.0
Inland Dredging Company LLC.	DECK HAND		2.0	24.0
Inland Dredging Company LLC.	ENGINEER		0.0	0.0
Inland Dredging Company LLC.	BOAT CAPTAIN		1.0	12.0
Total hours worked to date:	8,804.0	Total	8.0	96.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		24.0	0.0
005-911	Link Belt Crane		24.0	0.0
029-903	Tender-Elvis H		24.0	0.0
029-925	Tender-Commodore		24.0	0.0
029-906	Tender-Ms. Paula		24.0	0.0
029-910	Tender-Racer		24.0	0.0
029-915	Survey Boat-Radius		24.0	0.0
028-925	Sectional Skidder		24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		24.0	0.0
028-940	Barge-Deck		24.0	0.0
028-967	Barge-Spud Crane, TT 12004		24.0	0.0
028-953	Barge-Sectional Anchor		24.0	0.0
028-957	Barge-Hopper		24.0	0.0
028-936	Barge-Supply/Deck		24.0	0.0
028-955	Barge-Spill		24.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
034-916	320 Trackhoe		24.0	0.0
018-919	D-6T Bulldozer		24.0	0.0
018-922	D-6N Bulldozer		24.0	0.0
028-949	Barge-Ramp/Equipment		24.0	0.0
029-949	Tender-Inland Cardinal		24.0	0.0
Total operating hours to date:	5,904.0	Total	24.0	0.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		28		
PROJECT FY19 GIWW Maintenance Dredging		DATE	25 Dec 2018 - Tuesday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 29	Page 1 of 3
		DATE 26 Dec 2018 - Wednesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Non Work Day Temperature Min 39 °F Max 69 °F No Precipitation 7.30 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dead Watch, Holiday Break DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time. GENERAL COMMENTS Dead Watch, Holiday Break SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dead Watch, Holiday Break VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Dead Watch, Holiday Break			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		29		
PROJECT FY19 GIWW Maintenance Dredging		DATE	26 Dec 2018 - Wednesday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		0.0	0.0
Inland Dredging Company LLC.	DREDGE OPERATOR		2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging Company LLC.	WELDER		0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		1.0	12.0
Inland Dredging Company LLC.	OILER		2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		0.0	0.0
Inland Dredging Company LLC.	DECK HAND		2.0	24.0
Inland Dredging Company LLC.	ENGINEER		0.0	0.0
Inland Dredging Company LLC.	BOAT CAPTAIN		1.0	12.0
Total hours worked to date:	8,900.0	Total	8.0	96.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		24.0	0.0
005-911	Link Belt Crane		24.0	0.0
029-903	Tender-Elvis H		24.0	0.0
029-925	Tender-Commodore		24.0	0.0
029-906	Tender-Ms. Paula		24.0	0.0
029-910	Tender-Racer		24.0	0.0
029-915	Survey Boat-Radius		24.0	0.0
028-925	Sectional Skidder		24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		24.0	0.0
028-940	Barge-Deck		24.0	0.0
028-967	Barge-Spud Crane, TT 12004		24.0	0.0
028-953	Barge-Sectional Anchor		24.0	0.0
028-957	Barge-Hopper		24.0	0.0
028-936	Barge-Supply/Deck		24.0	0.0
028-955	Barge-Spill		24.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
034-916	320 Trackhoe		24.0	0.0
018-919	D-6T Bulldozer		24.0	0.0
018-922	D-6N Bulldozer		24.0	0.0
028-949	Barge-Ramp/Equipment		24.0	0.0
029-949	Tender-Inland Cardinal		24.0	0.0
Total operating hours to date:	5,904.0	Total	24.0	0.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		29		
PROJECT FY19 GIWW Maintenance Dredging		DATE	26 Dec 2018 - Wednesday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		30		
PROJECT FY19 GIWW Maintenance Dredging		DATE	27 Dec 2018 - Thursday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		0.0	0.0
Inland Dredging Company LLC.	DREDGE OPERATOR		2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging Company LLC.	WELDER		0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		1.0	12.0
Inland Dredging Company LLC.	OILER		2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		0.0	0.0
Inland Dredging Company LLC.	DECK HAND		2.0	24.0
Inland Dredging Company LLC.	ENGINEER		0.0	0.0
Inland Dredging Company LLC.	BOAT CAPTAIN		1.0	12.0
Total hours worked to date:	8,996.0	Total	8.0	96.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		24.0	0.0
005-911	Link Belt Crane		24.0	0.0
029-903	Tender-Elvis H		24.0	0.0
029-925	Tender-Commodore		24.0	0.0
029-906	Tender-Ms. Paula		24.0	0.0
029-910	Tender-Racer		24.0	0.0
029-915	Survey Boat-Radius		24.0	0.0
028-925	Sectional Skidder		24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		24.0	0.0
028-940	Barge-Deck		24.0	0.0
028-967	Barge-Spud Crane, TT 12004		24.0	0.0
028-953	Barge-Sectional Anchor		24.0	0.0
028-957	Barge-Hopper		24.0	0.0
028-936	Barge-Supply/Deck		24.0	0.0
028-955	Barge-Spill		24.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
034-916	320 Trackhoe		24.0	0.0
018-919	D-6T Bulldozer		24.0	0.0
018-922	D-6N Bulldozer		24.0	0.0
028-949	Barge-Ramp/Equipment		24.0	0.0
029-949	Tender-Inland Cardinal		24.0	0.0
Total operating hours to date:	5,904.0	Total	24.0	0.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		30		
PROJECT FY19 GIWW Maintenance Dredging		DATE	27 Dec 2018 - Thursday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31	Page 1 of 3
		DATE 28 Dec 2018 - Friday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Non Work Day Temperature Min 62 °F Max 72 °F 1.71 IN Precipitation 10.60 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS Dead Watch, Holiday Break			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time.			
GENERAL COMMENTS Dead Watch, Holiday Break			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dead Watch, Holiday Break			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Dead Watch, Holiday Break			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 31	Page 2 of 3	
		DATE 28 Dec 2018 - Friday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
VESSEL ON SITE				
Dredge Name Ingenuity		First Day 11/28/2018	Last Day	
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	0.0	0.0	
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	24.0	
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0	
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	0.0	0.0	
Inland Dredging Company LLC.	WELDER	0.0	0.0	
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0	
Inland Dredging Company LLC.	DREDGE MATE	0.0	0.0	
Inland Dredging Company LLC.	OILER	2.0	24.0	
Inland Dredging Company LLC.	DREDGE CAPTAIN	0.0	0.0	
Inland Dredging Company LLC.	DECK HAND	2.0	24.0	
Inland Dredging Company LLC.	ENGINEER	0.0	0.0	
Inland Dredging Company LLC.	BOAT CAPTAIN	1.0	12.0	
Total hours worked to date:	9,080.0	Total	7.0	84.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
063-904	Dredge Ingenuity	24.0	0.0	
005-911	Link Belt Crane	24.0	0.0	
029-903	Tender-Elvis H	24.0	0.0	
029-925	Tender-Commodore	24.0	0.0	
029-906	Tender-Ms. Paula	24.0	0.0	
029-910	Tender-Racer	24.0	0.0	
029-915	Survey Boat-Radius	24.0	0.0	
028-925	Sectional Skidder	24.0	0.0	
028-931	Barge-Deck/Fuel, IDC 0401	24.0	0.0	
028-940	Barge-Deck	24.0	0.0	
028-967	Barge-Spud Crane, TT 12004	24.0	0.0	
028-953	Barge-Sectional Anchor	24.0	0.0	
028-957	Barge-Hopper	24.0	0.0	
028-936	Barge-Supply/Deck	24.0	0.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	24.0	0.0	
018-919	D-6T Bulldozer	24.0	0.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	24.0	0.0	
029-949	Tender-Inland Cardinal	24.0	0.0	
Total operating hours to date:	5,904.0	Total	24.0	0.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		31		
PROJECT FY19 GIWW Maintenance Dredging		DATE	28 Dec 2018 - Friday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 32	Page 1 of 3
		DATE 29 Dec 2018 - Saturday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Non Work Day Temperature Min 61 °F Max 74 °F 0.14 IN Precipitation 3.50 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dead Watch, Holiday Break DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time. GENERAL COMMENTS Dead Watch, Holiday Break SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dead Watch, Holiday Break VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Dead Watch, Holiday Break			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		32		
PROJECT FY19 GIWW Maintenance Dredging		DATE	29 Dec 2018 - Saturday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		0.0	0.0
Inland Dredging Company LLC.	DREDGE OPERATOR		2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging Company LLC.	WELDER		0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		0.0	0.0
Inland Dredging Company LLC.	OILER		2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		0.0	0.0
Inland Dredging Company LLC.	DECK HAND		2.0	24.0
Inland Dredging Company LLC.	ENGINEER		0.0	0.0
Inland Dredging Company LLC.	BOAT CAPTAIN		1.0	12.0
Total hours worked to date:	9,164.0	Total	7.0	84.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		24.0	0.0
005-911	Link Belt Crane		24.0	0.0
029-903	Tender-Elvis H		24.0	0.0
029-925	Tender-Commodore		24.0	0.0
029-906	Tender-Ms. Paula		24.0	0.0
029-910	Tender-Racer		24.0	0.0
029-915	Survey Boat-Radius		24.0	0.0
028-925	Sectional Skidder		24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		24.0	0.0
028-940	Barge-Deck		24.0	0.0
028-967	Barge-Spud Crane, TT 12004		24.0	0.0
028-953	Barge-Sectional Anchor		24.0	0.0
028-957	Barge-Hopper		24.0	0.0
028-936	Barge-Supply/Deck		24.0	0.0
028-955	Barge-Spill		24.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
034-916	320 Trackhoe		24.0	0.0
018-919	D-6T Bulldozer		24.0	0.0
018-922	D-6N Bulldozer		24.0	0.0
028-949	Barge-Ramp/Equipment		24.0	0.0
029-949	Tender-Inland Cardinal		24.0	0.0
Total operating hours to date:	5,904.0	Total	24.0	0.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		32		
PROJECT FY19 GIWW Maintenance Dredging		DATE	29 Dec 2018 - Saturday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 33	Page 1 of 3
		DATE 30 Dec 2018 - Sunday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Non Work Day Temperature Min 65 °F Max 73 °F 2.26 IN Precipitation 3.70 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dead Watch, Holiday Break DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time. GENERAL COMMENTS Dead Watch, Holiday Break SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dead Watch, Holiday Break VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Dead Watch, Holiday Break			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		33		
PROJECT FY19 GIWW Maintenance Dredging		DATE	30 Dec 2018 - Sunday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		0.0	0.0
Inland Dredging Company LLC.	DREDGE OPERATOR		2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		0.0	0.0
Inland Dredging Company LLC.	WELDER		0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER		0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE		0.0	0.0
Inland Dredging Company LLC.	OILER		2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		0.0	0.0
Inland Dredging Company LLC.	DECK HAND		2.0	24.0
Inland Dredging Company LLC.	ENGINEER		0.0	0.0
Inland Dredging Company LLC.	BOAT CAPTAIN		1.0	12.0
Total hours worked to date:	9,248.0	Total	7.0	84.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		24.0	0.0
005-911	Link Belt Crane		24.0	0.0
029-903	Tender-Elvis H		24.0	0.0
029-925	Tender-Commodore		24.0	0.0
029-906	Tender-Ms. Paula		24.0	0.0
029-910	Tender-Racer		24.0	0.0
029-915	Survey Boat-Radius		24.0	0.0
028-925	Sectional Skidder		24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		24.0	0.0
028-940	Barge-Deck		24.0	0.0
028-967	Barge-Spud Crane, TT 12004		24.0	0.0
028-953	Barge-Sectional Anchor		24.0	0.0
028-957	Barge-Hopper		24.0	0.0
028-936	Barge-Supply/Deck		24.0	0.0
028-955	Barge-Spill		24.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
034-916	320 Trackhoe		24.0	0.0
018-919	D-6T Bulldozer		24.0	0.0
018-922	D-6N Bulldozer		24.0	0.0
028-949	Barge-Ramp/Equipment		24.0	0.0
029-949	Tender-Inland Cardinal		24.0	0.0
Total operating hours to date:	5,904.0	Total	24.0	0.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		33		
PROJECT FY19 GIWW Maintenance Dredging		DATE	30 Dec 2018 - Sunday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 34	Page 1 of 3
		DATE 31 Dec 2018 - Monday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Non Work Day Temperature Min 65 °F Max 76 °F 0.12 IN Precipitation 7.90 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dead Watch, Holiday Break DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time. GENERAL COMMENTS Dead Watch, Holiday Break SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dead Watch, Holiday Break VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Dead Watch, Holiday Break			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 34	Page 2 of 3
		DATE 31 Dec 2018 - Monday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
VESSEL ON SITE			
Dredge Name Ingenuity	First Day 11/28/2018	Last Day	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	0.0	0.0
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	0.0	0.0
Inland Dredging Company LLC.	WELDER	0.0	0.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	0.0	0.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	2.0	24.0
Inland Dredging Company LLC.	ENGINEER	0.0	0.0
Inland Dredging Company LLC.	BOAT CAPTAIN	1.0	12.0
Total hours worked to date:	9,332.0	Total	7.0 84.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	24.0	0.0
005-911	Link Belt Crane	24.0	0.0
029-903	Tender-Elvis H	24.0	0.0
029-925	Tender-Commodore	24.0	0.0
029-906	Tender-Ms. Paula	24.0	0.0
029-910	Tender-Racer	24.0	0.0
029-915	Survey Boat-Radius	24.0	0.0
028-925	Sectional Skidder	24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401	24.0	0.0
028-940	Barge-Deck	24.0	0.0
028-967	Barge-Spud Crane, TT 12004	24.0	0.0
028-953	Barge-Sectional Anchor	24.0	0.0
028-957	Barge-Hopper	24.0	0.0
028-936	Barge-Supply/Deck	24.0	0.0
028-955	Barge-Spill	24.0	0.0
065-950	Pipeline 15,000'	0.0	0.0
034-916	320 Trackhoe	24.0	0.0
018-919	D-6T Bulldozer	24.0	0.0
018-922	D-6N Bulldozer	24.0	0.0
028-949	Barge-Ramp/Equipment	24.0	0.0
029-949	Tender-Inland Cardinal	24.0	0.0
Total operating hours to date:	5,904.0	Total	24.0 0.0
ACCIDENT REPORTING (Describe accidents)			
No accidents reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		34		
PROJECT FY19 GIWW Maintenance Dredging		DATE	31 Dec 2018 - Monday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 35	Page 1 of 3
		DATE 01 Jan 2019 - Tuesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Non Work Day Temperature Min 66 °F Max 81 °F No Precipitation 6.40 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dead Watch, Holiday Break DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time. GENERAL COMMENTS Dead Watch, Holiday Break SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dead Watch, Holiday Break VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Dead Watch, Holiday Break			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 35	Page 2 of 3	
		DATE 01 Jan 2019 - Tuesday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
VESSEL ON SITE				
Dredge Name Ingenuity	First Day 11/28/2018	Last Day		
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	0.0	0.0	
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	24.0	
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0	
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	0.0	0.0	
Inland Dredging Company LLC.	WELDER	0.0	0.0	
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0	
Inland Dredging Company LLC.	DREDGE MATE	0.0	0.0	
Inland Dredging Company LLC.	OILER	1.0	12.0	
Inland Dredging Company LLC.	DREDGE CAPTAIN	0.0	0.0	
Inland Dredging Company LLC.	DECK HAND	2.0	24.0	
Inland Dredging Company LLC.	ENGINEER	1.0	12.0	
Inland Dredging Company LLC.	BOAT CAPTAIN	1.0	12.0	
Total hours worked to date:	9,416.0	Total	7.0	84.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
063-904	Dredge Ingenuity	24.0	0.0	
005-911	Link Belt Crane	24.0	0.0	
029-903	Tender-Elvis H	24.0	0.0	
029-925	Tender-Commodore	24.0	0.0	
029-906	Tender-Ms. Paula	24.0	0.0	
029-910	Tender-Racer	24.0	0.0	
029-915	Survey Boat-Radius	24.0	0.0	
028-925	Sectional Skidder	24.0	0.0	
028-931	Barge-Deck/Fuel, IDC 0401	24.0	0.0	
028-940	Barge-Deck	24.0	0.0	
028-967	Barge-Spud Crane, TT 12004	24.0	0.0	
028-953	Barge-Sectional Anchor	24.0	0.0	
028-957	Barge-Hopper	24.0	0.0	
028-936	Barge-Supply/Deck	24.0	0.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	24.0	0.0	
018-919	D-6T Bulldozer	24.0	0.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	24.0	0.0	
029-949	Tender-Inland Cardinal	24.0	0.0	
Total operating hours to date:	5,904.0	Total	24.0	0.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		35		
PROJECT FY19 GIWW Maintenance Dredging		DATE	01 Jan 2019 - Tuesday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 36	Page 1 of 3
		DATE 02 Jan 2019 - Wednesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Non Work Day Temperature Min 60 °F Max 75 °F No Precipitation 4.20 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS Dead Watch, Holiday Break DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time. GENERAL COMMENTS Dead Watch, Holiday Break SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) Dead Watch, Holiday Break VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time. WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? Dead Watch, Holiday Break			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today _____ No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		36		
PROJECT FY19 GIWW Maintenance Dredging		DATE	02 Jan 2019 - Wednesday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
VESSEL ON SITE				
Dredge Name		First Day	Last Day	
Ingenuity		11/28/2018		
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR		3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		5.0	60.0
Inland Dredging Company LLC.	WELDER		1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER		1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE		3.0	36.0
Inland Dredging Company LLC.	OILER		3.0	36.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		1.0	12.0
Inland Dredging Company LLC.	DECK HAND		6.0	72.0
Inland Dredging Company LLC.	ENGINEER		2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN		6.0	72.0
Total hours worked to date:	9,836.0	Total	35.0	420.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		24.0	0.0
005-911	Link Belt Crane		24.0	0.0
029-903	Tender-Elvis H		24.0	0.0
029-925	Tender-Commodore		24.0	0.0
029-906	Tender-Ms. Paula		24.0	0.0
029-910	Tender-Racer		24.0	0.0
029-915	Survey Boat-Radius		24.0	0.0
028-925	Sectional Skidder		24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401		24.0	0.0
028-940	Barge-Deck		24.0	0.0
028-967	Barge-Spud Crane, TT 12004		24.0	0.0
028-953	Barge-Sectional Anchor		24.0	0.0
028-957	Barge-Hopper		24.0	0.0
028-936	Barge-Supply/Deck		24.0	0.0
028-955	Barge-Spill		24.0	0.0
065-950	Pipeline 15,000'		0.0	0.0
034-916	320 Trackhoe		24.0	0.0
018-919	D-6T Bulldozer		24.0	0.0
018-922	D-6N Bulldozer		24.0	0.0
028-949	Barge-Ramp/Equipment		24.0	0.0
029-949	Tender-Inland Cardinal		24.0	0.0
Total operating hours to date:	5,904.0	Total	24.0	0.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		36		
PROJECT FY19 GIWW Maintenance Dredging		DATE	02 Jan 2019 - Wednesday	
		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 37	Page 1 of 3
		DATE 03 Jan 2019 - Thursday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 75 °F 0.10 IN Precipitation 4.90 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>(Prime) Continued southbound digging. The dredge dug from Sta. 16672+31 to 16675+87 and removed 9,888CY discharging the material into upland D/A 2.1</p> <p>QC/Survey crew completed reports. Check surveys</p> <p>(Sub) HMG crew boat operator transported crew.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The dredge dug from Sta. 16672+31 to 16675+87 and removed 9,888CY of material through 2250' of pipeline to an upland DA			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
(Dayshift) DWIGHT SMALLS			
* Pre-shift Meeting topics: Return to project meeting held by Safety Manager Nate Woods.			
* Tasks Performed: Pipe setting and connection. Crane Operations. Began Dredging operations.			
* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today			
Miscellaneous:			
1. Observed crane operations, The crew had on correct PPE, used tag lines and keep good communication maintained by voice and hand signals between the Operator and Deck crew.			
2. Conducted Fire Drill. Crew responded quickly. Futher Drills to be performed in order to improve response time and communion.			
3. Observed crew member performing hot work on the the starboard side stairs. in place was a watchmen and a fire extinguisher. All PPE was properly used during the task including: welding shield, welding gloves, safety glasses, long sleeve shirt.			
4. Made rounds about the dredge inspecting housekeeping and safety			
5. The weather was monitored through out the day.			

(Night Shift) JAMES LILLY			
* Pre-shift Meeting topics: Weather Conditions. Slips trips fall			
* Tasks Performed: Made pontoon connections. Adjust Swing anchors			
* Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).			
Miscellaneous:			
1. Issued proper PPE to employees			
2. Observed swing anchor adjustments			
3. Machine guarding and all required PPE worn.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%			
0:31 Shift anchors			
0:04 Clear Suction			
0:09 Passing Vessel			
0%			
13:25 Holiday Break			
1:45 Replace Service water pump			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		37	
		DATE	03 Jan 2019 - Thursday
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	18.0
Inland Dredging Company LLC.	DREDGE OPERATOR	5.0	42.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	18.0
Inland Dredging Company LLC.	OILER	1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	60.0
Inland Dredging Company LLC.	ENGINEER	3.0	30.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	36.0
Total hours worked to date:	10,160.0	Total	324.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 37	Page 3 of 3	
		DATE 03 Jan 2019 - Thursday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-925	Tender-Commodore	12.0		12.0
029-906	Tender-Ms. Paula	12.0		12.0
029-910	Tender-Racer	12.0		12.0
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	24.0		0.0
028-931	Barge-Deck/Fuel, IDC 0401	12.0		12.0
028-940	Barge-Deck	12.0		12.0
028-967	Barge-Spud Crane, TT 12004	12.0		12.0
028-953	Barge-Sectional Anchor	12.0		12.0
028-957	Barge-Hopper	12.0		12.0
028-936	Barge-Supply/Deck	12.0		12.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		0.0
034-916	320 Trackhoe	12.0		12.0
018-919	D-6T Bulldozer	12.0		12.0
018-922	D-6N Bulldozer	12.0		12.0
028-949	Barge-Ramp/Equipment	12.0		12.0
Total operating hours to date: 6,108.0		Total		12.0 12.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 38	Page 1 of 3
	DATE 04 Jan 2019 - Friday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 71 °F 1.19 IN Precipitation 9.40 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16675+87 to 16683+20 and removed 20,361CY of material discharging onto upland D/A 2.1 through 2,650' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge dug from Station 16675+87 to 16683+20 and removed 20,361 material through 2,650 pipeline to an upland DA

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) DWIGHT SMALLS

- * Pre-shift Meeting topics: Housekeeping, Firefighting.
- * Tasks Performed: Adjust swing anchors. Continued dozier work on Bird Island.
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today

Miscellaneous:

1. Made rounds aboard Elvis for safety compliance. Recorded items for action.
2. Observed insertion of pontoons
3. Made rounds about the dredge inspecting housekeeping and safety
4. The weather was monitored through out the day.

(Night Shift) JAMES LILLEY

- * Pre-shift Meeting topics: Buddy System, JHAs,
- * Tasks Performed: Made pontoon connections. Adjust Swing anchors
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).

Miscellaneous:

1. Observed employees adjust swing anchors. All required PPE were properly utilized.
2. Went around site and reinforced housekeeping
3. Observed crew members add length of pipe. Employees are in compliance with safety policies.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
1:12 Shift anchors
0:15 Clear Suction
0:25 Passing Vessel
1:59 added 400' of pipe

0%

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		38	
PROJECT FY19 GIWW Maintenance Dredging		DATE	04 Jan 2019 - Friday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	5.0	60.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	10,592.0	Total	36.0 432.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	22.0	2.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	24.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		38		
		DATE	04 Jan 2019 - Friday	
		04 Jan 2019 - Friday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	0.0	24.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 6,482.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 39	Page 1 of 3
	DATE 05 Jan 2019 - Saturday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 43 °F Max 61 °F No Precipitation 6.90 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16683+20 to 16684+92 and removed 4777 CY of material discharging onto upland D/A 2.1 through 2,950' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

Continued southbound digging. The dredge dug from Station 16683+20 to 16684+92 and removed 4777 CY of material discharging onto upland D/A 2.1 through 2,950' of pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) DWIGHT SMALLS
 * Pre-shift Meeting topics: JHAs
 * Tasks Performed: Crew conducted housekeeping due to ceased operations. Made pontoons connections. Replaced dredge engine parts.
 Conducted crane operations.
 * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:
 1. Made rounds aboard fuel barge for safety compliance. Recorded items for action.
 2. Observed insertion of pontoons.
 3. Made rounds about the dredge inspecting housekeeping and safety.
 4. Observed crane operations.
 5. The weather was monitored through out the day.

(Night Shift) JAMES LILLEY
 * Pre-shift Meeting topics:
 * Tasks Performed: Replaced Dredge engine parts. Resumed dredging operations. Adjust swing anchors.
 * Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).

Miscellaneous:
 1. Made rounds to ensure housekeeping.
 2. Observed adjustment of swing anchors.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
 0:06 Shift anchors
 1:13 added 300' of pipe

0%
 17:35 Burnt Swing motor swapped

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH	
Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 39	Page 2 of 3	
	DATE 05 Jan 2019 - Saturday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	5.0	60.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	11,036.0	Total	37.0 444.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	22.0	2.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 39	Page 3 of 3	
PROJECT FY19 GIWW Maintenance Dredging		DATE 05 Jan 2019 - Saturday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
028-925	Sectional Skidder	24.0		0.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		0.0
034-916	320 Trackhoe	0.0		24.0
018-919	D-6T Bulldozer	24.0		0.0
018-922	D-6N Bulldozer	0.0		24.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date:	6,832.0	Total		0.0 24.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 40	Page 1 of 3
		DATE 06 Jan 2019 - Sunday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 36 °F Max 72 °F No Precipitation 0.90 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16684+92 to 16692+39 and removed 25,210 CY of material discharging onto upland D/A 2.1 through 3,450' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

Continued southbound digging. The dredge dug from Station 16684+92 to 16692+39 and removed 25,210 CY of material discharging onto upland D/A 2.1 through 3,450' of pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) DWIGHT SMALLS

* Pre-shift Meeting topics:

* Tasks Performed: Made pontoon connections and added pipeline. Adjust swing anchors.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Issued confined space permit and observed entry and exit of space. Proper procedures followed.
2. Observed insertion of pontoons.
3. Made rounds about the dredge inspecting housekeeping and safety.
4. The weather was monitored through out the day.

(Night Shift) JAMES LILLEY

* Pre-shift Meeting topics: Complacency, Line of fire hazards

* Tasks Performed: Cleaned cutterhead, adjust swing anchors

* Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).

Miscellaneous:

1. Observed crew members clean the cutterhead. Good communication between the boatman and deckhands. All required PPE was utilized.
2. Went around the dredge to check fire extinguishers and corrected a few issues.
3. Observed crew members adjust swing anchors. Noticed that the deckhands are good about standing behind the guarding while lifting up the anchor
4. Reinforced housekeeping throughout the night.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:52 Shift anchors

1:20 added 500' of pipe

0:04 Passing Vessel

0%

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 40	Page 2 of 3	
	DATE 06 Jan 2019 - Sunday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	5.0	60.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	3.0	36.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	11,480.0	Total	37.0 444.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	20.0	4.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 40	Page 3 of 3		
		DATE	06 Jan 2019 - Sunday		
PROJECT	FY19 GIWW Maintenance Dredging		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
029-910	Tender-Racer	0.0		24.0	
029-915	Survey Boat-Radius	12.0		12.0	
028-925	Sectional Skidder	24.0		0.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0	
028-940	Barge-Deck	0.0		24.0	
028-967	Barge-Spud Crane, TT 12004	0.0		24.0	
028-953	Barge-Sectional Anchor	0.0		24.0	
028-957	Barge-Hopper	0.0		24.0	
028-936	Barge-Supply/Deck	0.0		24.0	
028-955	Barge-Spill	24.0		0.0	
065-950	Pipeline 15,000'	0.0		0.0	
034-916	320 Trackhoe	0.0		24.0	
018-919	D-6T Bulldozer	24.0		0.0	
018-922	D-6N Bulldozer	0.0		24.0	
028-949	Barge-Ramp/Equipment	0.0		24.0	
Total operating hours to date: 7,184.0		Total	0.0	24.0	
ACCIDENT REPORTING (Describe accidents)					
No accidents reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 41	Page 1 of 3
		DATE 07 Jan 2019 - Monday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 70 °F No Precipitation 5 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16692+39 to 16697+91 and removed 21,593 CY of material discharging onto upland D/A 2.1 through 3,950' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The material face has increased from 5' to 8' and dredge advance is slowing down. We expect to complete pumping on D/A 2.1 in about 8 days.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

- * Pre - shift Meeting topics: Crew boat "RK" 19-Jul
- * Tasks Performed : Made pontoon connections and added pipeline. Adjust swing anchors.
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Made rounds at dump site. All secure.
Idler Barge
2. Observed insertion of pontoons.
3. Made rounds at spill barge. Deficiencies noted.
4. The weather was monitored through out the day.

(Night Shift) JAMES LILLEY

- * Pre - shift Meeting topics: Housekeeping, Pinch Points
- * Tasks Performed: Cleaned cutterhead, adjust swing anchors
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).

Miscellaneous:

1. Observed crew members clean the cutterhead. Good communication between the boatman and deckhands. All required PPE was utilized.
2. Went around the dredge to check housekeeping and corrected a few issues.
3. Observed crew members adjust swing anchors. Noticed that the deckhands are good about standing behind the guarding while lifting up the anchor
4. Corrected housekeeping issues on the Ms. Paula

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
- 0:42 Shift anchors
- 1:21 added 500' of pipe
- 0:36 Passing Vessel
- 0:46 clean cutter-head
- 1:07 re-pin spuds due to soft bottom
- 0%

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 41	Page 2 of 3	
	DATE 07 Jan 2019 - Monday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	48.0
Total hours worked to date:	11,888.0	Total	34.0 408.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	20.0	4.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 41	Page 3 of 3	
		DATE 07 Jan 2019 - Monday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	24.0	0.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	24.0	0.0	
018-922	D-6N Bulldozer	0.0	24.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 7,536.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 42	Page 1 of 3
		DATE 08 Jan 2019 - Tuesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 43 °F Max 73 °F No Precipitation 2.50 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16697+91 to 16702+41 and removed 25,580 CY of material discharging onto upland D/A 2.1 through 4,500' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The material face has increased from 5' to 8' and dredge advance is slowing down. We expect to complete pumping on D/A 2.1 in about 7 days.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift)

- * Pre-shift Meeting topics: Night Crane operations
- * Tasks Performed: Made pontoon connections and added pipeline. Adjust swing anchors.
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Made rounds at crane barge. Deficiencies noted .
2. Observed insertion of pontoons.
3. Made rounds at spill barge. Deficiencies noted.
4. Made rounds with COE. Discrepancies noted.
4. The weather was monitored through out the day.

(Night Shift)

- * Pre-shift Meeting topics: The importance of JHAs
- * Tasks Performed: Make pontoon connections, Adjust Swing anchors, Clean Cutterhead
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity continued to maintain an Injury Free Work Environment (IFWE).

Miscellaneous:

1. Observed employees adjust swing anchors. The crew utilized machine guarding and all required PPE.
2. Thoroughly discussed with the crew about properly filling out JHAs.
3. Observed crew members make pontoon connections. Employees are in compliance with safety policies.
4. Made rounds on the Ms. Paula and the Commodore to check housekeeping.
5. Issued needed PPE to crew members.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
 - 0:24 Move Anchors
 - 0:42 added 350' of pipe
 - 0:08 Passing Vessel
- 0%
 - 2:10 Adding packing to main pump

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 42	Page 3 of 3
	DATE 08 Jan 2019 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	0.0	24.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	24.0	0.0
065-950	Pipeline 15,000'	0.0	0.0
034-916	320 Trackhoe	0.0	24.0
018-919	D-6T Bulldozer	24.0	0.0
018-922	D-6N Bulldozer	0.0	24.0
028-949	Barge-Ramp/Equipment	0.0	24.0
Total operating hours to date: 7,888.0		Total	0.0 24.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 43	Page 1 of 3
	DATE 09 Jan 2019 - Wednesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 42 °F Max 63 °F No Precipitation 9.80 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16702+41 to 16706+89 and removed 24,175 CY of material discharging onto upland D/A 2.1 through 4,850' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The material face has increased from 5' to 8' and dredge advance is slowing down. We expect to complete pumping on D/A 2.1 in about 6 days.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift)

- * Pre-shift Meeting topics: Housekeeping
- * Tasks Performed: Made pontoon connections and added pipeline. Adjust swing anchors. Fuel Replenishment
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Made rounds at Spill Barge.
2. Picked up supplies from replenishment site.
3. The weather was monitored through out the day.

(Night Shift)

- * Pre-shift Meeting topics: Housekeeping
- * Tasks Performed: General Housekeeping, Adjust Swing Anchors
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Observed crew members adjusting swing anchors.
2. Made rounds on the dredge and Tender boats to check housekeeping.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
1:14 Move Anchors
0:29 added 350' of pipe
0:17 Passing Vessel

0%
0:12 Gen Set overheating

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	_____
No preparatory inspections held today	_____
Initial Inspections held today	_____
No initial inspections held today	_____

ACTIVITY START/FINISH
Activity No Description

No activities were started or finished today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		43	
PROJECT FY19 GIWW Maintenance Dredging		DATE	09 Jan 2019 - Wednesday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	48.0
Total hours worked to date:	12,704.0	Total	34.0 408.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	20.0	4.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	24.0	0.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		43		
		DATE	09 Jan 2019 - Wednesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	24.0	0.0	
018-922	D-6N Bulldozer	0.0	24.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 8,240.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 44	Page 1 of 3
		DATE 10 Jan 2019 - Thursday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 33 °F No Precipitation 7.90 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16706+89 to 16711+20 and removed 24,263 CY of material discharging onto upland D/A 2.1 through 5,200' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The material face has increased from 5' to 8' and dredge advance is slowing down. We expect to complete pumping on D/A 2.1 in about 5 days.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift)

- * Pre-shift Meeting topics: Housekeeping
- * Tasks Performed: Made pontoon connections and added pipeline. Adjust swing anchors. Fuel Replenishment.
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Made rounds at Spill Barge and Crane barge.
2. The weather was monitored through out the day.

(Night Shift)

- * Pre-shift Meeting topics: Housekeeping compliance with the EM-385
- * Tasks Performed: General Housekeeping, Adjust Swing Anchors
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. conducted an in depth safety meeting, and introduced myself to the crew.
2. a crew member came to get a harness and a double lanyard. We both inspected it prior to use. The cable came off of the pulley on the A-frame of the anchor barge. The employee was 100% tied off as he went up the ladder.
3. I walked the engine room and the storage areas on the lower level. housekeeping looks great, but the bilges have liquid in them. I checked the 2 tender boats, the Commodore looked good, both shaft seals have small drips of water. The Paula has a lot of soot in the engine room from the exhaust leak. The exhaust leak has been corrected.
4. observed the deck crew clean the cutterhead. All appropaite ppe was worn ans the leverman maintained radio contact with the boatman.
5. Observed the deck crew move the swing anchors, The crew remained behind the safety cage during the winching operations. All ppe was used and the deck hands stayed in communations with the boatman and the leverman.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
- 1:05 Move Anchors
- 0:12 added 350' of pipe
- 0:12 Passing Vessel
- 0:21 Clear Cutter Suction

- 0%
- 2:55 Blown Hydraulic Hose

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		44	
PROJECT FY19 GIWW Maintenance Dredging		DATE	10 Jan 2019 - Thursday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No	Description		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	48.0
Total hours worked to date:	13,112.0	Total	34.0 408.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	20.0	4.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		44		
		DATE	10 Jan 2019 - Thursday	
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	24.0	0.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	24.0	0.0	
018-922	D-6N Bulldozer	0.0	24.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 8,592.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 45	Page 1 of 3
		DATE 11 Jan 2019 - Friday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 29 °F Max 62 °F No Precipitation 13 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16711+20 to 16714+65 and removed 19,665 CY of material discharging onto upland D/A 2.1 through 5,740' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The material face has increased from 5' to 8' and dredge advance is slowing down. We expect to complete pumping on D/A 2.1 in about 5 days.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift)

* Pre-shift Meeting topics: Housekeeping, Electrical safety, Fire Safety

* Tasks Performed: Made pontoon connections and added pipeline. Adjust swing anchors. Fuel Replenishment. Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity has 10 consecutive injury/incident free work days.

Miscellaneous:

1. Made rounds at Spill Barge and Crane barge.
2. The weather was monitored through out the day.
3. Elvis H remains in shipyard.

(Night Shift)

* Pre-shift Meeting topics: Housekeeping , The required distance for clear access for eyewash and fire extinguishers. Fire hose storage.

* Tasks Performed: General Housekeeping, Adjust Swing Anchors

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Conducted the safety meeting and the crew started their shift with 15 minutes of housekeeping and organizing .
2. The boat crew are checking all of the structure lighting on the piping, and all of our fleet.
3. The Stbd swing anchor didn't have a white light on it , The anchor barge will remain attached to that side, it's fully lighted.
4. The swing anchors have been repositioned . I observed that, all ppe was used and the crew had good communication with each other, and they were mindful of each others location on the deck.
5. Observed the crew clean the cutterhead, all persons were clear of pinch points good comunication with the boatman and the leverman.
6. I made several rounds on the dredge, and tender boats housekeeping is good, and the employees had the appropiate ppe on.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

- 1:20 Move Anchors
- 3:10 added 350' of pipe
- 0:09 Passing Vessel
- 0:14 Clear Cutter Suction
- 0:14 repin spuds

0%

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		45	
PROJECT FY19 GIWW Maintenance Dredging		DATE	11 Jan 2019 - Friday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH Activity No Description <hr/> No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results <hr/> No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description <hr/> No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description <hr/> No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day <hr/> No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	48.0
Total hours worked to date:	13,520.0	Total	34.0 408.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	20.0	4.0
029-903	Tender-Elvis H	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 45	Page 3 of 3	
		DATE 11 Jan 2019 - Friday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-925	Tender-Commodore	0.0		24.0
029-906	Tender-Ms. Paula	0.0		24.0
029-910	Tender-Racer	0.0		24.0
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	24.0		0.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		0.0
034-916	320 Trackhoe	0.0		24.0
018-919	D-6T Bulldozer	24.0		0.0
018-922	D-6N Bulldozer	0.0		24.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date: 8,944.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 46	Page 1 of 3
		DATE 12 Jan 2019 - Saturday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 48 °F Max 71 °F No Precipitation 18 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16714+65 to 16718+23 and removed 20,585 CY of material discharging onto upland D/A 2.1 through 6,040' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The material face has increased from 5' to 8' and dredge advance is slowing down. We expect to complete pumping on D/A 2.1 in about 5 days.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift)

* Pre-shift Meeting topics: Housekeeping, Electrical safety, Near miss reporting

* Tasks Performed: Made pontoon connections and added pipeline. Adjust swing anchors. Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 11 consecutive days.

Miscellaneous:

1. Made rounds at dump site.
2. The weather was monitored through out the day.
3. Inspected bouy lights aboard dredge.

(Night Shift)

* Pre-shift Meeting topics: Housekeeping , The required distance for clear access for eyewash and fire extinguishers. Fire hose storage.

* Tasks Performed: General Housekeeping, Adjust Swing Anchors

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Conducted the safety meeting and the crew started their shift with 15 minutes of housekeeping and organizing .
2. The boat crew are checking all of the structure lighting on the piping, and all of our fleet.
3. The Stbd swing anchor didn't have a white light on it , The anchor barge will remain attached to that side, it's fully lighted.
4. The swing anchors have been repositioned . I observed that, all ppe was used and the crew had good communication with each other, and they were mindful of each others location on the deck.
5. Observed the crew clean the cutterhead, all persons were clear of pinch points good comunication with the boatman and the leverman.
6. I made several rounds on the dredge, and tender boats housekeeping is good, and the employees had the appropriate ppe on.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

- 0:33 Move Anchors
- 0:07 Passing Vessel
- 0:13 Clear Cutter Suction
- 0:30 clean pump

0%

- 0:45 Added packing to Main Pump

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 46	Page 3 of 3	
		DATE 12 Jan 2019 - Saturday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	20.0	4.0	
029-903	Tender-Elvis H	12.0	12.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	24.0	0.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	24.0	0.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	24.0	0.0	
018-922	D-6N Bulldozer	0.0	24.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 9,260.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 47	Page 1 of 3
	DATE 13 Jan 2019 - Sunday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 72 °F 0.03 IN Precipitation 7.70 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16718+23 to 16721+53 and removed 21,089 CY of material discharging onto upland D/A 2.1 through 6,640' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The material face has increased from 5' to 10' and dredge advance is slowing down. We expect to complete pumping on D/A 2.1 in about 4 days.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift)

* Pre-shift Meeting topics: Housekeeping, Electrical safety, Near miss reporting

* Tasks Performed: Made pontoon connections and added pipeline. Added lights to pipe line. Adjust swing anchors.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 12 consecutive days.

Miscellaneous:

1. Made rounds at dump site, Crane barge and Fuel barge. Housekeeping and proper stowing of equipment in these areas is greatly improving.

2. The weather was monitored through out the day.

(Night Shift)

* Pre-shift Meeting topics: Safety's role on the dredge, Rigging equipment failure, and signs to look for

* Tasks Performed: General Housekeeping, Adjust Swing Anchors

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. checked the employees on the tender boats for ppe, everyone was properly equipped.

2. Checked the security of the fleeting areas, all equipment is secured.

3. Observed the swing anchors being moved, the water is very shallow so the crew has to be extremely careful during this task.

4. Observed a crewmember rolling an eye in 3 cables, ppe was used during this task. The rough ends were taped.

5. Checked the spaces below decks on the dredge. everything looks good. housekeeping is good.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

1:07 Cleaning pump/ backwashing

2:31 Adding 600' of pipe

0:58 Moving anchors

0:05 Traffic

0%

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 47	Page 2 of 3	
	DATE 13 Jan 2019 - Sunday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	48.0
Total hours worked to date:	14,336.0	Total	34.0 408.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	16.0	8.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 47	Page 3 of 3	
PROJECT FY19 GIWW Maintenance Dredging		DATE 13 Jan 2019 - Sunday		
CONTRACT NUMBER W9127818D0008 W9127819F0028				
029-910	Tender-Racer	24.0		0.0
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	24.0		0.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		0.0
034-916	320 Trackhoe	0.0		24.0
018-919	D-6T Bulldozer	24.0		0.0
018-922	D-6N Bulldozer	0.0		24.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date:	9,592.0	Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 48	Page 1 of 3
		DATE 14 Jan 2019 - Monday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 40 °F Max 52 °F No Precipitation 7.80 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16721+53 to 16725+55 and removed 26,749 CY of material discharging onto upland D/A 2.1 through 7,120' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The material face has increased from 5' to 10' and dredge advance is slowing down. We expect to complete pumping on D/A 2.1 in about 3 days.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift)

* Pre-shift Meeting topics: Housekeeping, Rigging prechecks

* Tasks Performed: Made pontoon connections and added pipeline. Adjust swing anchors.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 13 consecutive days.

Miscellaneous:

1. Made rounds at dump site, Crane barge and Fuel barge.
2. Checked status of firefighting equipment on tender boats.
2. The weather was monitored through out the day.

(Night Shift)

* Pre-shift Meeting topics: Safety's role on the dredge, Rigging equipment failure, and signs to look for

* Tasks Performed: General Housekeeping, Adjust Swing Anchors

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Checked the employees on the tender boats for PPE, everyone was properly equipped.
2. Checked the security of the fleeting areas, all equipment is secured.
3. Observed the swing anchors being moved, the water is very shallow so the crew has to be extremely careful during this task.
4. Observed a crewmember rolling an eye in 3 cables, PPE was used during this task. The rough ends were taped.
5. Checked the spaces below decks on the dredge. Everything looks good. Housekeeping is good.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

- 0:31 Cleaning suction
- 1:43 Adding 480' of pipeline
- 0:36 Moving anchors
- 0:02 Traffic

0%

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 48	Page 2 of 3	
	DATE 14 Jan 2019 - Monday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	48.0
Total hours worked to date:	14,744.0	Total	34.0 408.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	16.0	8.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 48	Page 3 of 3	
		DATE 14 Jan 2019 - Monday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-910	Tender-Racer	24.0		0.0
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	24.0		0.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		0.0
034-916	320 Trackhoe	0.0		24.0
018-919	D-6T Bulldozer	24.0		0.0
018-922	D-6N Bulldozer	0.0		24.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date: 9,924.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 49	Page 1 of 3
	DATE 15 Jan 2019 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 32 °F Max 48 °F No Precipitation 5.80 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16725+55 to 16729+74 and removed 28,260 CY of material discharging onto upland D/A 2.1 through 7,120' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The material face has increased from 5' to 10' and dredge advance is slowing down. We expect to complete pumping on D/A 2.1 in about 11 days.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift)

- * Pre-shift Meeting topics: ACCIDENT REPORTING/INJURY INDEX
- * Tasks Performed: Made pontoon connections and added pipeline. Adjust swing anchors.
Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 14 consecutive days.

Miscellaneous:

1. Made rounds at dump site, Crane barge and Fuel barge.
2. Checked status of firefighting equipment on tender boats.
3. The weather was monitored through out the day.

(Night Shift)

- * Pre-shift Meeting topics:
- * Tasks Performed: Portable heaters and the dangers that they present. Electrical safety. 15 minute pre job clean up.
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Observing the crew shifting the swing anchors, The water is extremely shallow. The crew is hanging on to the cage during the actual movement of the anchor barge.
2. Observed the boat crew clean out the suction tube on the cutterhead. The tender boat operator maintained a visual on the deck crew, and used good communication with the leverman.
3. The boat crew is checking the lights on the pipe and floating fleet.
4. The cleaning of the engine room on the Ms. Paula is continuing. This will be a task that will take several days to get done.
5. Housekeeping on the dredge looks good. Proper ppe is being utilized.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:13 Cleaning suction

0:15 Clear Pump

0:47 Moving anchors

0:34 Traffic

0%

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	
No preparatory inspections held today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		49		
		DATE		
		15 Jan 2019 - Tuesday		
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	8.0	16.0	
029-910	Tender-Racer	24.0	0.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	24.0	0.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	24.0	0.0	
018-922	D-6N Bulldozer	0.0	24.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 10,248.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 50	Page 1 of 3
	DATE 16 Jan 2019 - Wednesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 34 °F Max 55 °F No Precipitation 10 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16729+74 to 16732+95 and removed 21,494 CY of material discharging onto upland D/A 2.1 through 7,470' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The material face is 10' to 11' and advance of the dredge reflects this. We expect to complete pumping on D/A 2.1 in about 10 days if the D/A holds up with all the material we are placing on it.

When adding pipeline the tender boats are having to work in shallow water. They have to only add enough pipeline to keep the dredge advancing without causing the pipeline to bow farther into shallow waters or into the channel which hinders passing vessels.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) DWIGHT SMALLS

* Pre - shift Meeting topics: Complacency, Oil Spills, Fire safety
Crew boat "RK" 19-Jul

* Tasks Performed : Made pontoon connections and added pipeline. Adjust swing anchors.
Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 14 consecutive days.

Miscellaneous:

Idler Barge

1. Made familiarity rounds at health care facilities.
2. Observed hotwork on dredge main deck. Safety protocols followed.
2. The weather was monitored through out the day.

(Night Shift) Dannie Stanley

* Pre - shift Meeting topics: Hearing protection

* Tasks Performed: Adjust swing anchors

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

1. Observed crew members adjust swing anchors
2. Issued needed PPE to employees

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:36 Cleaning suction

2:10 Add pipeline

0:07 Reset spud pin

0:49 Moving anchors

0:09 Traffic

0%

1:53 Port swing anchor buoy wire came off and had to be replaced

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 50	Page 2 of 3	
	DATE 16 Jan 2019 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	1.0	12.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	3.0	36.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Total hours worked to date:	15,632.0	Total	480.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	16.0	8.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		50		
		DATE	16 Jan 2019 - Wednesday	
		16 Jan 2019 - Wednesday		
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	24.0	0.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 10,604.0		Total	0.0	24.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 51	Page 1 of 3
		DATE 17 Jan 2019 - Thursday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 34 °F Max 61 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>(Prime) Continued southbound digging. The dredge dug from Station 16732+95 to 16735+17 and removed 15.348 CY of material discharging onto upland D/A 2.1 through 7,470' of pipeline.</p> <p>QC/Survey crew completed reports. Check surveys</p> <p>(Sub) HMG crew boat operator transported crew.</p>			
GENERAL COMMENTS			
<p>The material face is 10' to 11' and advance of the dredge reflects this. We expect to complete pumping on D/A 2.1 in about 10 days if the D/A holds up with all the material we are placing on it. Today we had to shut down and allow the D/A crew time to rebuild the south and west dikes as they were close to failure. The crew acted quickly to prevent any material from being discharged in the undesirable area.</p> <p>When adding pipeline the tender boats are having to work in shallow water. They have to only add enough pipeline to keep the dredge advancing without causing the pipeline to bow farther into shallow waters or into the channel which hinders passing vessels.</p>			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>(Dayshift) JAMES LILLEY</p> <ul style="list-style-type: none"> * Pre - shift Meeting topics: Pinch Points, Awareness on the job * Tasks Performed : Made pontoon connections , Adjust swing anchors. <p>Continued implementation of "First 15" housekeeping.</p> <ul style="list-style-type: none"> * Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 15 consecutive days. <p>Miscellaneous:</p> <ol style="list-style-type: none"> 1. Observed crew members clean the cutterhead. All required PPE was properly utilized. 2. Observed crew members adjust swing anchors. Good communication between the boatman and deckhands. 2. Went around site to check housekeeping. 3. Talked to the crew about properly filling out JHAs <p>-----</p> <p>(Night Shift) Dannie Stanley</p> <ul style="list-style-type: none"> * Pre - shift Meeting topics: Root causes of accidents," We have always did it this way." * Tasks Performed: <ul style="list-style-type: none"> * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. <p>Miscellaneous:</p> <ol style="list-style-type: none"> 1. Observing the crew maneuvering the plastic pipe near the connection points. 2. Observed the pipe connections being made. 3. Housekeeping is still being done on the tender boats. 4. Observing the swing anchors being adjusted. 5. the deck of the fuel barge is being spraued to get the heavy mud off. 6. The crew on the tenderboat Ms. Paula tightened up the shaft packing on the port side shaft. 7. The Ms. Paula moved the fuel barge to the edge of the channel to allow a tow to pss. The fuel barge got stuck, The commod oer went to assist in freeing the fuel barge. 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
<p>70%</p> <p>1:18 Cleaning suction</p> <p>1:00 Add pipeline</p> <p>3:40 Dike Repair</p> <p>0:35 Moving anchors</p> <p>0:06 Traffic</p> <p>1:38 Clean pump</p> <p>0%</p> <p>None</p>			
PREP/INITIAL DATES		(Preparatory and initial dates held and advance notice)	
Preparatory Inspections held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 51 DATE 17 Jan 2019 - Thursday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No preparatory inspections held today Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued) Item No Location Description _____ No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected) Item No Location Description _____ No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site) Name First Day Last Day _____ No Contractors had their first or last day on the site			
VESSEL ON SITE Dredge Name First Day Last Day Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	4.0	48.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	7.0	84.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	16,076.0	Total	37.0 444.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 51	Page 3 of 3
	DATE 17 Jan 2019 - Thursday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

EQUIPMENT HOURS		Idle Hours	Operating Hours	
Equipment Name	Description			
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	16.0	8.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	24.0	0.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date:	10,960.0	Total	100.0	356.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 52	Page 1 of 3
		DATE 18 Jan 2019 - Friday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 70 °F No Precipitation 19 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16735+17 to 16739+17 and removed 26,800 CY of material discharging onto upland D/A 2.1 through 8,640' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The material face is 10' to 11' and advance of the dredge reflects this. We expect to complete pumping on D/A 2.1 in about 9 days if the D/A holds up with all the material we are placing on it.

When adding pipeline the tender boats are having to work in shallow water. They have to only add enough pipeline to keep the dredge advancing without causing the pipeline to bow farther into shallow waters or into the channel which hinders passing vessels. The time required to add pipe depends if it is at low tide or other tide. The crew tries to add pipe during higher tides but this not always possible.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) JAMES LILLEY

- * Pre - shift Meeting topics: Buddy system
- * Tasks Performed : Adjust swing anchors, fuel transfers
- Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 16 consecutive days.
- Miscellaneous:
 1. Observed crew members conduct fuel transfer operations. Employees are compliant with safety policies.
 2. Observed crew members adjust swing anchors. Good communication between the boatman and deckhands.
 3. Went around site to check housekeeping.
- Polaris 4x4 ATV
- 4. Issued needed PPE to employees.

(Night Shift) Dannie Stanley

- * Pre - shift Meeting topics: working in bad weather conditions, dead watch dangers.
- * Tasks Performed:
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.
- Miscellaneous:
 1. Conducted the safety meeting, and issued out ppe that was damaged. Mate Rickey Nightingale looked over his deckhands. he spotted 2 damaged life jackets . The deck hands were issued new life vest. Good catch Rickey Nightingale.
 2. I checked the engine room and the tender boats.
 3. I am having the crew remove any unnecessary items off of the decks, and securing what has to remain.
 4. Hot work has been done on the stbd spud sheave stop. all ppe was used, the area was checked and the combustibles were cleared
 5. Both tender boats added pipe to the existing pipeline. good communications with all .
 6. The crew cleaned out the cutterhead, there was a crab trap stuck in the suction.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
 - 0:16 Cleaning suction
 - 0:16 Add pipeline
 - 0:26 Moving anchors
 - 0:44 Traffic
 - 0:05 Take fuel barge off of dredge
- 0%
 - 0:14 Checking safety wire on shackle for the stbd swing anchor
 - 0:15 Fix spud cable on drum

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		52		
		DATE	18 Jan 2019 - Friday	
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
Total hours worked to date: 16,520.0		Total	37.0	444.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	16.0	8.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	24.0	0.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 11,316.0		Total	100.0	356.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 53	Page 1 of 3
		DATE 19 Jan 2019 - Saturday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 61 °F Max 69 °F 0.17 IN Precipitation 37 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) Continued southbound digging. The dredge dug from Station 16739+17 to 16740+54 and removed 8,768 CY of material discharging onto upland D/A 2.1 through 9,040' of pipeline.

QC/Survey crew completed reports. Check surveys

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The material face is 10' to 11' and advance of the dredge reflects this. We expect to complete pumping on D/A 2.1 in about 8 days of effective pumping if the D/A holds up with all the material we are placing on it. The dredge was taken to safe harbor due the predicted gale force winds out of the southwest and west. Pumping water was not an option because it would wash away all dikes on the D/A and the wind was hitting the dredge and pipeline broad side.

When adding pipeline the tender boats are having to work in shallow water. They have to only add enough pipeline to keep the dredge advancing without causing the pipeline to bow farther into shallow waters or into the channel which hinders passing vessels. The time required to add pipe depends if it is at low tide or other tide. The crew tries to add pipe during higher tides but this not always possible.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) JAMES LILLEY

* Pre - shift Meeting topics: Weather conditions

* Tasks Performed : Adjust swing anchors, stage equipment in safe harbor.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 16 consecutive days.

Miscellaneous:

1. Observed crew members stage equipment to safe harbor for the bad weather heading this way
2. Observed crew members adjust swing anchors. All applicable PPE was properly utilized.
3. Monitored the weather throughout the day.

(Night Shift) Dannie Stanley

* Pre - shift Meeting topics: working in bad weather conditions, dead watch dangers.

* Tasks Performed:

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

Deadwatch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:07 Cleaning suction

1:25 Add pipeline

5:59 Moving dredge to safe harbor for weather

0:02 Traffic

40%

7:56 Stand-by time

0%

None

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3	
		53	DATE	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
No initial inspections held today				
ACTIVITY START/FINISH				
Activity No Description				
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No Type Description Results				
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)				
Item No Location Description				
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)				
Item No Location Description				
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name First Day Last Day				
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name First Day Last Day				
Ingenuity 11/28/2018				
LABOR HOURS				
Crew	Position		Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN		2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE		2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR		4.0	24.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR		0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR		6.0	45.0
Inland Dredging Company LLC.	WELDER		1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER		1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE		2.0	24.0
Inland Dredging Company LLC.	OILER		2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN		1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR		1.0	12.0
Inland Dredging Company LLC.	DECK HAND		7.0	84.0
Inland Dredging Company LLC.	CHIEF ENGINEER		1.0	12.0
Inland Dredging Company LLC.	ENGINEER		1.0	12.0
Inland Dredging Company LLC.	BOAT CAPTAIN		5.0	60.0
Total hours worked to date:	16,889.0	Total	36.0	369.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		53		
		DATE	19 Jan 2019 - Saturday	
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
005-911	Link Belt Crane	16.0	8.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	24.0	0.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 11,672.0		Total	100.0	356.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 54	Page 1 of 3
	DATE 20 Jan 2019 - Sunday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 37 °F Max 61 °F 0.10 IN Precipitation 35 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge remained at safe harbor just south of the Hwy 98 bridge.

QC completed reports

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The wind worked its way from the south to the north. The dredging area remains rough and the tide is becoming extremely low.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) JAMES LILLEY

- * Pre - shift Meeting topics: Weather conditions
- * Tasks Performed : Adjust swing anchors, stage equipment in safe harbor.

Continued implementation of "First 15" housekeeping.

- * Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 16 consecutive days.

Miscellaneous:

1. Observed crew members stage equipment to safe harbor for the bad weather heading this way
2. Observed crew members adjust swing anchors. All applicable PPE was properly utilized.
3. Monitored the weather throughout the day.

(Night Shift) Dannie Stanley

- * Pre - shift Meeting topics: working in bad weather conditions, dead watch dangers.
- * Tasks Performed:

- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:
Deadwatch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
None

40%
24:00 Stand-by time

0%
None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		54	
PROJECT		DATE	20 Jan 2019 - Sunday
FY19 GIWW Maintenance Dredging		CONTRACT NUMBER	W9127818D0008 W9127819F0028
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	30.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	0.0	0.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	21.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	6.0	42.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	6.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	63.0
Total hours worked to date:	17,183.0	Total	30.0 294.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	16.0	8.0
029-903	Tender-Elvis H	24.0	0.0
029-925	Tender-Commodore	6.0	18.0
029-906	Tender-Ms. Paula	6.0	18.0
029-910	Tender-Racer	6.0	18.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 54	Page 3 of 3
	DATE 20 Jan 2019 - Sunday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	0.0	24.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	24.0	0.0
065-950	Pipeline 15,000'	0.0	0.0
034-916	320 Trackhoe	18.0	6.0
018-919	D-6T Bulldozer	18.0	6.0
018-922	D-6N Bulldozer	24.0	0.0
028-949	Barge-Ramp/Equipment	0.0	24.0
Total operating hours to date:	11,962.0	Total	166.0 290.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 55	Page 1 of 3
	DATE 21 Jan 2019 - Monday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 30 °F Max 58 °F No Precipitation 21 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge remained at safe harbor just south of the Hwy 98 bridge. The crew prepared pipeline for the return to dredging when the weather permits

QC completed reports and schedules.

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredging area remains rough with high winds. The dredge remained at safe harbor today.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) JAMES LILLEY

- * Pre - shift Meeting topics: Hand Placement, Line of Fire
- * Tasks Performed : Fuse Pipe, Hot Work, General Maintenance.

Continued implementation of "First 15" housekeeping.

- * Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 18 consecutive days.

Miscellaneous:

1. Observed welder perform hot work on the port and stbd fwd end of dredge. All safety precautionary measures were taken.
2. Observed crew members perform general maintenance on the port engine on the Elvis H.
3. Inspected the fuel barge for housekeeping.

Polaris 4x4 ATV

4. Went around site to check JHAs.
5. Noted deficiencies on the Elvis H.

(Night Shift) Dannie Stanley

- * Pre - shift Meeting topics:
- * Tasks Performed:
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:
Deadwatch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
None

40%
24:00 Stand-by time

0%
None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 55	Page 2 of 3	
	DATE 21 Jan 2019 - Monday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	54.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	18.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	7.0	78.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	17,573.0	Total	36.0
			390.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	16.0	8.0
029-903	Tender-Elvis H	24.0	0.0
029-925	Tender-Commodore	6.0	18.0
029-906	Tender-Ms. Paula	6.0	18.0
029-910	Tender-Racer	6.0	18.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 55	Page 3 of 3	
PROJECT FY19 GIWW Maintenance Dredging		DATE 21 Jan 2019 - Monday		
CONTRACT NUMBER W9127818D0008 W9127819F0028				
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	0.0		24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		0.0
034-916	320 Trackhoe	18.0		6.0
018-919	D-6T Bulldozer	18.0		6.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date:	12,252.0	Total	166.0	290.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 56	Page 1 of 3
	DATE 22 Jan 2019 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 41 °F Max 64 °F No Precipitation 29 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge remained at safe harbor just south of the Hwy 98 bridge. The crew prepared pipeline for the return to dredging when the weather permits

QC completed reports and schedules.

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredging area remains rough with high winds. The dredge remained at safe harbor today.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) JAMES LILLEY
 * Pre - shift Meeting topics: Dangers of hot work
 * Tasks Performed : Connect pipe, Hot Work, General Maintenance.
 Continued implementation of "First 15" housekeeping.
 * Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 19 consecutive days.
 Miscellaneous:
 1. Observed engine room crew replace light bulbs on the ceiling. Fall protection was properly utilized.
 2. Observed crew members connect pipe. Employees are in compliance with safety policies.
 3. Issued needed PPE to employees.
 4. Observed employees perform maintenance on the Commodore while on dry dock.
 5. Re - organized the PPE locker.

(Night Shift) Dannie Stanley
 * Pre - shift Meeting topics:
 * Tasks Performed:
 * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.
 Miscellaneous:
 Deadwatch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
None

40%
24:00 Stand-by time

0%
None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		56	
PROJECT FY19 GIWW Maintenance Dredging		DATE	22 Jan 2019 - Tuesday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	54.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	18.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	7.0	78.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	17,963.0	Total	36.0 390.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	16.0	8.0
029-903	Tender-Elvis H	24.0	0.0
029-925	Tender-Commodore	6.0	18.0
029-906	Tender-Ms. Paula	6.0	18.0
029-910	Tender-Racer	6.0	18.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		56		
		DATE	22 Jan 2019 - Tuesday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	0.0		24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		0.0
034-916	320 Trackhoe	18.0		6.0
018-919	D-6T Bulldozer	18.0		6.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date: 12,542.0		Total	166.0	290.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 57	Page 1 of 3
	DATE 23 Jan 2019 - Wednesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 57 °F Max 73 °F 0.90 IN Precipitation 32 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge remained at safe harbor just south of the Hwy 98 bridge. The crew prepared pipeline for the return to dredging when the weather permits

QC completed reports and schedules.

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredging area remains rough with high winds. The dredge remained at safe harbor today.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) J

* Pre - shift Meeting topics: Dangers of hot work

* Tasks Performed : Connect pipe, Hot Work, General Maintenance.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 19 consecutive days.

Miscellaneous:

1. Observed engine room crew replace light bulbs on the ceiling. Fall protection was properly utilized.
2. Observed crew members connect pipe. Employees are in compliance with safety policies.
3. Issued needed PPE to employees.
4. Observed employees perform maintenance on the Commodore while on dry dock.
5. Re - organized the PPE locker.

(Night Shift)

* Pre - shift Meeting topics:

* Tasks Performed:

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:

Deadwatch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

None

40%

24:00 Stand-by time

0%

None

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		57	
PROJECT FY19 GIWW Maintenance Dredging		DATE	23 Jan 2019 - Wednesday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	54.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	18.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	7.0	78.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	18,353.0	Total	36.0 390.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	16.0	8.0
029-903	Tender-Elvis H	24.0	0.0
029-925	Tender-Commodore	6.0	18.0
029-906	Tender-Ms. Paula	6.0	18.0
029-910	Tender-Racer	6.0	18.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 57	Page 3 of 3		
		DATE	23 Jan 2019 - Wednesday		
PROJECT	FY19 GIWW Maintenance Dredging		CONTRACT NUMBER	W9127818D0008 W9127819F0028	
029-915	Survey Boat-Radius	12.0		12.0	
028-925	Sectional Skidder	0.0		24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0	
028-940	Barge-Deck	0.0		24.0	
028-967	Barge-Spud Crane, TT 12004	0.0		24.0	
028-953	Barge-Sectional Anchor	0.0		24.0	
028-957	Barge-Hopper	2.0		24.0	
028-936	Barge-Supply/Deck	0.0		24.0	
028-955	Barge-Spill	24.0		0.0	
065-950	Pipeline 15,000'	0.0		0.0	
034-916	320 Trackhoe	18.0		6.0	
018-919	D-6T Bulldozer	18.0		6.0	
018-922	D-6N Bulldozer	24.0		0.0	
028-949	Barge-Ramp/Equipment	0.0		24.0	
Total operating hours to date: 12,832.0		Total	168.0	290.0	
ACCIDENT REPORTING (Describe accidents)					
No accidents reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 58	Page 1 of 3
	DATE 24 Jan 2019 - Thursday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 33 °F Max 67 °F 0.55 IN Precipitation 23 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge remained at safe harbor just south of the Hwy 98 bridge. The crew prepared pipeline for the return to dredging when the weather permits

QC completed reports and schedules.

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredging area remains rough with high winds. The dredge remained at safe harbor today.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift)

- * Pre - shift Meeting topics: Slips, Trips, and Fall hazards
- * Tasks Performed : Connect pipe, General Maintenance

Continued implementation of "First 15" housekeeping.

- * Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 20 consecutive days.

Miscellaneous:
 Idler Barge

1. Observed crew members conduct maintenance on pontoons and pipe. All required PPE was properly utilized.
2. Cleaned eye wash stations on the dredge
3. Issued needed PPE to employees.

Polaris 4x4 ATV

4. Went around site to check JSAs
5. Noted deficiencies on the Ms. Paula
6. Observed crane operations. Employees were mindful of suspended load hazards and showed situational awareness.

(Night Shift) DWIGHT SMALLS

- * Pre - shift Meeting topics:
- * Tasks Performed:
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:
 Deadwatch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
None

40%
24:00 Stand-by time

0%
None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		58	
PROJECT FY19 GIWW Maintenance Dredging		DATE	24 Jan 2019 - Thursday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	54.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	18.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	7.0	78.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	18,743.0	Total	36.0 390.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	16.0	8.0
029-903	Tender-Elvis H	24.0	0.0
029-925	Tender-Commodore	6.0	18.0
029-906	Tender-Ms. Paula	6.0	18.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		58		
		DATE	24 Jan 2019 - Thursday	
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
029-910	Tender-Racer	6.0	18.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	2.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	0.0	
034-916	320 Trackhoe	18.0	6.0	
018-919	D-6T Bulldozer	18.0	6.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 13,122.0		Total	168.0	290.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 59	Page 1 of 3
	DATE 25 Jan 2019 - Friday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 32 °F Max 58 °F No Precipitation 15 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge remained at safe harbor just south of the Hwy 98 bridge. The crew prepared pipeline for the return to dredging when the weather permits

QC completed reports and schedules.

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredging area remains rough with high winds. The dredge remained at safe harbor today.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift)

- * Pre - shift Meeting topics: Crane operation safety and suspended loads
- * Tasks Performed : Connect pipe, General Maintenance
Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity has performed without injury or incident for 21 consecutive days.

Miscellaneous:
Idler Barge

1. Observed crew members continue to conduct maintenance on pontoons and pipe. All required PPE was properly utilized.
2. Re - supplied the ppe locker
3. Went around site to check JSAs

Polaris 4x4 ATV

4. Noted deficiencies on the crane barge
5. Observed crane operations. Employees were mindful of suspended load hazards and showed situational awareness.

(Night Shift)

- * Pre - shift Meeting topics:
- * Tasks Performed:
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.

Miscellaneous:
Deadwatch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
None

40%
24:00 Stand-by time

0%
None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		59	
PROJECT FY19 GIWW Maintenance Dredging		DATE	25 Jan 2019 - Friday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	54.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	18.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	7.0	78.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	19,133.0	Total	36.0 390.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	16.0	8.0
029-903	Tender-Elvis H	24.0	0.0
029-925	Tender-Commodore	6.0	18.0
029-906	Tender-Ms. Paula	6.0	18.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		59		
		DATE	25 Jan 2019 - Friday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
029-910	Tender-Racer	6.0		18.0
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	0.0		24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	2.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		0.0
034-916	320 Trackhoe	18.0		6.0
018-919	D-6T Bulldozer	18.0		6.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date: 13,412.0		Total	168.0	290.0
ACCIDENT REPORTING (Describe accidents)				
The following accident was reported today:				
Contractor/Subcontractor:		Inland Dredging Company LLC.		
Age:		49		
Gender:		Male		
Date Employee Started Work:				
Location of Accident:		Apalachicola Bay, Franklin County Florida		
Result:		Remained at work - Other		
Injury Category:		Injury		
Contractor Reportable Accident:		Yes		
Kenneth Harris said his knee gave out while stepping from the crew boat to the Ms Paula.				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 60	Page 1 of 3
	DATE 26 Jan 2019 - Saturday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 37 °F Max 58 °F No Precipitation 20 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge resumed dredging operations and had 4:53 in Effective Pumping Time. It pumped 5,670 CY through 9,660 ft of pipeline to D/A-2.1 (Bird Island).

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredge Ingenuity was moved out on location this morning and resumed digging outbound in a southerly direction this afternoon.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) JAMES LILLEY

- * Pre - shift Meeting topics: Situational Awareness
- * Tasks Performed : Connect pipe, General Maintenance
- Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Last night Kenneth Harris injured his right knee while boarding the racer
- Miscellaneous:
 1. Observed crew members move the dredge. Good communication between employees
 2. Accompanied Kenneth Harris at the hospital for knee injury
 3. Reinforced housekeeping and pipe usage
 4. Noted deficiencies on the fuel barge

(Night Shift) DWIGHT SMALLS

- * Pre - shift Meeting topics: Vessel to vessel transfer
- * Tasks Performed: Adjust swing anchors
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today.
- Miscellaneous:
 1. Observed crew routine procedures. No incident
 2. Completed ENG FORM 3394

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
 - 0:05 - Clear cutter/suction
 - 0:08 - Moving pipeline out of the channel
 - 0:29 - Moving swing anchors
 - 11:30 - Moving dredge on location and setting up pipeline
- 40%
 - 06:55 Stand-by time
- 0%
 - None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 60	Page 2 of 3	
	DATE 26 Jan 2019 - Saturday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
QC REQUIREMENTS			
Requirement No	Type	Description	
		Results	
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	54.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	6.0	66.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	19,505.0	Total	34.0
			372.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	16.0	6.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	6.0	18.0
029-925	Tender-Commodore	6.0	18.0
029-906	Tender-Ms. Paula	6.0	18.0
029-910	Tender-Racer	6.0	18.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		60		
		DATE		
		26 Jan 2019 - Saturday		
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	0.0		24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	2.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	6.0		18.0
034-916	320 Trackhoe	18.0		6.0
018-919	D-6T Bulldozer	18.0		6.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date: 13,736.0		Total	156.0	324.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 61	Page 1 of 3
		DATE 27 Jan 2019 - Sunday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.		WEATHER Weather Caused No Delay Temperature Min 40 °F Max 52 °F 1.76 IN Precipitation 21 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
(Prime) The dredge continued dredging operations and had 7:18 in Effective Pumping Time. It pumped 7,714 CY through 9,660 ft of pipeline to D/A-2.1 (Bird Island).			
(Sub) HMG crew boat operator transported crew.			
GENERAL COMMENTS			
The dredge Ingenuity continued to dig outbound in a southerly direction. Dredging operations were ceased at 07:32 AM when the main generator was found to have water in the oil.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
(Dayshift) JAMES LILLEY * Pre - shift Meeting topics: Housekeeping * Tasks Performed : Connect pipe, General Maintenance Continued implementation of "First 15" housekeeping. * Injuries, Illnesses, Incidents: No injuries Miscellaneous: 1. Observed crew members move the dredge. Good communication between employees 2. Observed crew members connect pipe. Employees are in compliance with safety policies 3. Reinforced housekeeping and pipe usage			
----- (Night Shift) DWIGHT SMALLS * Pre - shift Meeting topics: Vessel to vessel transfer * Tasks Performed: Adjust swing anchors * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Miscellaneous: 1. Observed crew routine procedures. No incident 2. Completed ENG FORM 3394			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70% 0:14 - Moving swing anchors			
40% None			
0% 16:28 - Main generator was found to have water in the oil, mechanics were called out immediately.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		61	
PROJECT		DATE	
FY19 GIWW Maintenance Dredging		27 Jan 2019 - Sunday	
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)		CONTRACT NUMBER	
		W9127818D0008 W9127819F0028	
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	1.0	5.0
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	19,906.0	Total	35.0 401.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		61		
		DATE	27 Jan 2019 - Sunday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 14,144.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 62	Page 1 of 3
	DATE 28 Jan 2019 - Monday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 33 °F Max 58 °F No Precipitation 9 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge resumed dredging operations and had 7:52 in Effective Pumping Time. It pumped 8,122 CY through 9,660 ft of pipeline to D/A-2.1 (Bird Island).

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredge Ingenuity resumed digging outbound in a southerly direction at 15:49 PM when the main generator repairs were completed.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) JAMES LILLEY

- * Pre - shift Meeting topics: Vessel to vessel transfers
- * Tasks Performed : Connect pipe, General Maintenance, painting

Continued implementation of "First 15" housekeeping.

- * Injuries, Illnesses, Incidents: No injuries

Miscellaneous:

1. Observed crew members paint the roof of the office. Fall protection and JSA was properly utilized.
2. Observed crew members connect pipe. Employees were aware of pinch points and utilized all required PPE
3. Reinforced housekeeping and PPE usage
4. Posted safety signage on tender boats.
5. Observed crane operations. Employees were aware of suspended load hazards, tag line was used, and situational awareness was displayed.

(Night Shift) DWIGHT SMALLS

- * Pre - shift Meeting topics: Complacency, PPE
- * Tasks Performed: Placed lights along piping.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 3 consecutive injury free workdays

1. Made rounds to Ms Paula, Elvis and Fuel barge. Noted discrepancies.
2. Observed placement of lighting along pipe. Safety procedures followed.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:09 - Moving swing anchors
0:10 - Clean cutter.suction

40%

None

0%

15:49 - Main generator was found to have water in the oil, mechanics were called out immediately.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		62	
PROJECT FY19 GIWW Maintenance Dredging		DATE	28 Jan 2019 - Monday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	1.0	5.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	20,307.0	Total	35.0 401.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 62	Page 3 of 3	
PROJECT FY19 GIWW Maintenance Dredging		DATE 28 Jan 2019 - Monday		
CONTRACT NUMBER W9127818D0008 W9127819F0028				
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	0.0		24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		24.0
034-916	320 Trackhoe	0.0		24.0
018-919	D-6T Bulldozer	0.0		24.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date:	14,552.0	Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 63	Page 1 of 3
	DATE 29 Jan 2019 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 41 °F Max 57 °F 0.70 IN Precipitation 24 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:33 in Effective Pumping Time. It pumped 26,172 CY through 9,960 ft of pipeline to D/A-2.1 (Bird Island).

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredge Ingenuity continued digging outbound in a southerly direction.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) JAMES LILLEY

- * Pre - shift Meeting topics: Pinch points
- * Tasks Performed : Connect pipe, General Maintenance, painting

Continued implementation of "First 15" housekeeping.

- * Injuries, Illnesses, Incidents: No injuries

Miscellaneous:

1. Observed crew members paint the roof of the office. Fall protection and JSA was properly utilized.
2. Observed crew members connect pipe. Employees were aware of pinch points and utilized all required PPE
3. Reinforced housekeeping and PPE usage

(Night Shift) DWIGHT SMALLS

- * Pre - shift Meeting topics: Pipeline lighting

- * Tasks Performed: Placed lights along piping.

- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 4 consecutive injury free workdays

1. Made rounds to Ms Paula, Elvis and Fuel barge. Noted discrepancies.
2. Observed placement of lighting along pipe. Safety procedures followed.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

- 0:49 - Moving swing anchors
- 0:08 - Clear pump - backwash
- 0:16 - Adding pipeline
- 0:04 - Passing traffic
- 0:10 - Resetting spud pin due to soft bottom and the spud sinking farther in the mud.

40%

None

0%

None

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description

No activities were started or finished today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		63	
PROJECT FY19 GIWW Maintenance Dredging		DATE	29 Jan 2019 - Tuesday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	QUALITY CONTROL INSPECTOR	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	6.0	65.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	20,696.0	Total	34.0 389.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 63	Page 3 of 3	
PROJECT FY19 GIWW Maintenance Dredging		DATE 29 Jan 2019 - Tuesday		
CONTRACT NUMBER W9127818D0008 W9127819F0028				
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	0.0		24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		24.0
034-916	320 Trackhoe	0.0		24.0
018-919	D-6T Bulldozer	0.0		24.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date:	14,960.0	Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 64	Page 2 of 3	
	DATE 30 Jan 2019 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Inland Dredging Company LLC.	SURVEYOR	0.0	0.0
Total hours worked to date:	21,104.0	Total	35.0 408.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		64		
		DATE	30 Jan 2019 - Wednesday	
		30 Jan 2019 - Wednesday		
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 15,368.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 65	Page 1 of 3
	DATE 31 Jan 2019 - Thursday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 34 °F Max 58 °F No Precipitation 23 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 21:19 in Effective Pumping Time. It advanced 377ft from station 13752+27 to station 16756+04. It pumped 22,236 CY through 10,810ft of pipeline to D/A-2.1 (Bird Island).

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredge Ingenuity continued digging outbound in a southerly direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline. The strong east wind keeps working the pipeline into the channel and the crew keeps moving the line anchors to keep it out of the channel.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley

- * Pre - shift Meeting topics: safety ambassadors, safety is everyone's job. JHA'S
- * Tasks Performed : Connect pipe, General Maintenance, painting, adjust swing anchors

Continued implementation of "First 15" housekeeping.

- * Injuries, Illnesses, Incidents: Now at 6 consecutive injury free workdays

Miscellaneous:

1. Issued out 3 pairs of safety glasses, and 2 pairs of gloves.
2. Observed the crew adjusting the swing anchors, good communication with the dredge and the tender boat operator.
3. checked the housekeeping on the dredge, and the tender boats.
4. Checked the main engine, all looks fine. The bilges were pumped out 10 days ago.
5. Observed the welding on the Ms. Paula. All ppe is being utilized.
6. The water is very choppy, the deck crew are being vigilant with the weather and the dangers associated while working.
7. I observed the refueling of the fuel barge at the fueling station. No smoking or open flame on the barge, and the surrounding areas.
8. Painting of the pipe buoys were being done today on the crane barge. The paint and brushes were cleaned. The remaining paint was properly stored in the flammable locker.

(Night Shift) DWIGHT SMALLS

- * Pre - shift Meeting topics: JHAs, Near Miss Reporting
- * Tasks Performed: Adjust Swing Anchors, General Maintenance
- * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 6 consecutive injury free workdays

Miscellaneous:

1. Made rounds about dredge
2. Made rounds about spill barge and fuel barge.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

- 0:49 - Moving swing anchors
- 0:06 - Clear suction - backwash
- 0:16 - Pulling line anchors to position pipeline out of the channel
- 0:45 - Adding pipeline
- 0:05 - Passing traffic

40%

None

0%

- 0:40 - Replace stbd swing anchor buoy

PREP/INITIAL DATES	(Preparatory and initial dates held and advance notice)
Preparatory Inspections held today	
No preparatory inspections held today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 65	Page 2 of 3
		DATE 31 Jan 2019 - Thursday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SURVEYOR	0.0	0.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	21,524.0	Total	36.0 420.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 65	Page 3 of 3	
		DATE 31 Jan 2019 - Thursday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 15,776.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 1 of 3
		DATE 01 Feb 2019 - Friday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 46 °F Max 59 °F 0.01 IN Precipitation 12 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:01 in Effective Pumping Time. It advanced 480ft from station 16756+04 to station 16760+84. It pumped 27,120 CY through 11,160ft of pipeline to D/A-2.1 (Bird Island).

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredge Ingenuity continued digging outbound in a southerly direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline. The strong east wind keeps working the pipeline into the channel and the crew keeps moving the line anchors to keep it out of the channel.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley
 * Pre-shift Meeting topics: Electrical safety, keeping our boots replaced when they get worn flat, by eliminating the slip hazard.
 * Tasks Performed: Connect pipe, General Maintenance, painting, adjust swing anchors
 Continued implementation of "First 15" housekeeping.
 * Injuries, Illnesses, Incidents: Now at 7 consecutive injury free workdays
 Miscellaneous:
 1. Observed the swing anchors being adjusted, the crew were diligent working with the swells and the pitching decks.
 2. checking the dredge and the tender boats for housekeeping. As of now it is up to par.
 3. Starting to inspect the fire extinguishers and the eye wash stations for the month of February.
 4. Checked the tender boats. walkways are clear. Observed the crew rolling eyes on the anchor cable for the floating buoys.
 5. maintaining a visual on the crew and their ppe habits.
 6. Observed the dredge pulling to the port side to allow fishing boats to pass us.
 7. Observed the Ms. Paula pushing the pipe system to the port side of the channel outbound. Also they added 300 feet of steel pipe.

 (Night Shift) DWIGHT SMALLS
 * Pre-shift Meeting topics: Slips due to wet weather.
 * Tasks Performed: Adjust Swing Anchors, General Maintenance
 * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 7 consecutive injury free workdays
 Miscellaneous:
 1. Made rounds about dredge
 2. Made rounds about spill barge and fuel barge.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
 0:49 - Adding pipeline - 350'
 0:06 - Clear suction - backwash
 0:47 - Move swing anchors x 10
 0:17 - Passing traffic

40%
 None

0%

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 2 of 3
		DATE 01 Feb 2019 - Friday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
Initial Inspections held today No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	12.0
Inland Dredging Company LLC.	SURVEYOR	0.0	0.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	36.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	21,944.0	Total	36.0 420.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 66	Page 3 of 3	
		DATE 01 Feb 2019 - Friday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 16,184.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 67	Page 1 of 3
		DATE 02 Feb 2019 - Saturday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 69 °F 0.13 IN Precipitation 13 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 20:30 in Effective Pumping Time. It advanced 416ft from station 16760+84 to station 16765+00. It pumped 22,295 CY through 11,610ft of pipeline to D/A-2.1 (Bird Island).

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredge Ingenuity continued digging outbound in a southerly direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline. The strong east wind keeps working the pipeline into the channel and the crew keeps moving the line anchors to keep it out of the channel.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

- . (Dayshift) Dannie Stanley
- * Pre-shift Meeting topics: PPE, and the importance of it.
- * Tasks Performed: Connect pipe, General Maintenance, painting, adjust swing anchors
Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 8 consecutive injury free workdays
- Miscellaneous:
 1. Walked the dredge and the tender boats, housekeeping looks good, trash was emptied.
 2. Went over the day's goals with the Chief. Talked about any potential hazards the crew may come across doing these tasks.
 3. Observed the deck crew doing the daily inspections on the tender boats, all had the proper ppe and were careful while walking on the decks.
 4. Observed painting in the engine room, the flammable paint is being kept clear of any heat sources.
 5. Observed the boat crews add ed 180 feet of pipe to the line. the boats worked hard to stay in the channel during this
 6. The Ms. Paula is having some of the discrepancies repaired, installing spot lights .
 7. The captain and a few deck hands are working on the Ms. Paula, welding on the bits on the aft end .
 8. Observing the crew adjusting the swing anchors. The deck crew maintained a visual with the tender boat operator. And the dredge maintained good radio communication with the tender boat operator.

-
- (Night Shift) DWIGHT SMALLS
 - * Pre-shift Meeting topics: Risk Management.
 - .
 - * Tasks Performed: Adjust Swing Anchors, General Maintenance
 - * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 8 consecutive injury free workdays
 - Miscellaneous:
 1. Made rounds about dredge
 2. Monitored operations weather due to poor visibility. No mishaps or incidents

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
 - 0:42 - Clean Pump
 - 1:15 - Adding pipeline - 450'
 - 0:53 - Move swing anchors x 10
 - 0:14 - Passing traffic
 - 0:26 - Repin Spud
- 40%
 - None
- 0%

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		67		
		DATE	02 Feb 2019 - Saturday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 16,592.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 68	Page 1 of 3
	DATE 03 Feb 2019 - Sunday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 64 °F 0.03 IN Precipitation 3.50 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:52 in Effective Pumping Time. It advanced 460 ft from station 16765+00 to station 16769+60. It pumped 22,117 CY through 11,860ft of pipeline to D/A-2.1 (Bird Island).

(Sub) HMG crew boat operator transported crew.

GENERAL COMMENTS

The dredge Ingenuity continued digging outbound in a southerly direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley
 * Pre-shift Meeting topics: Welding, burning, sanding, grinding
 * Tasks Performed: Connect pipe, General Maintenance, painting, adjust swing anchors
 Continued implementation of "First 15" housekeeping.
 * Injuries, Illnesses, Incidents: Now at 9 consecutive injury free workdays

Miscellaneous:

1. stocked up on bottled water.
2. Observed the engine room crew doing their pre shift inspections, all ppe was used, gloves were used during the greasing of the shaft bearings. Hands stayed outside of the guards.
3. Checked the housekeeping on the dredge and tender boats, all is up to par.
4. Welding on the piping is being done on the crane barge.
5. Repairs are being done on the Inland Commodore, A temporary repair will be done on the exhaust leak. The 2 new bits are being welded out. The welder will be in compliance with all hot work procedures.
6. Observed the deck crew under the supervision of the Captain. 300 feet of pipe. All required ppe was used, and the crew were aware of pinch points and stayed well away from the sides of the tug.
7. A pontoon was flipped over and had to be righted. the tug used a rope to turn the pontoon over, all personal stayed well clear of the rope.
8. The crew has been vigilant for boating traffic in the channel due to the foggy conditions.
9. Observed the deck crew adjust the swing anchors, The personnel had good communication with one another. All ppe was worn.

(Night Shift) DWIGHT SMALLS
 * Pre-shift Meeting topics: Risk Management.

* Tasks Performed: Adjust Swing Anchors, General Maintenance
 * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 9 consecutive injury free workdays

Miscellaneous:

1. Made rounds about dredge
2. Monitored operations weather due to poor visibility. No mishaps or incidents
3. Observed the boat crew changing the buoy cable on the swing anchor. employees were in good position on the anchor barge, and very mindful of the foggy conditions. All ppe was utilized .

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
 0:28 - shift anchors
 0:40 Added 250' of pipeline

40%
 None

0%

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)
 Preparatory Inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 68	Page 3 of 3
	DATE 03 Feb 2019 - Sunday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	0.0	24.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	24.0	0.0
065-950	Pipeline 15,000'	0.0	24.0
034-916	320 Trackhoe	0.0	24.0
018-919	D-6T Bulldozer	0.0	24.0
018-922	D-6N Bulldozer	24.0	0.0
028-949	Barge-Ramp/Equipment	0.0	24.0
Total operating hours to date:	17,000.0	Total	408.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 69	Page 1 of 3
		DATE 04 Feb 2019 - Monday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 62 °F No Precipitation 4.70 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 21:43 in Effective Pumping Time. It advanced 460 ft from station 16769+60 to station 16774+20. It pumped 19,138 CY through 12,260ft of pipeline to D/A-2.1 (Bird Island).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging outbound in a southerly direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley

* Pre-shift Meeting topics: Housekeeping, electrical inspections , when do we do it. And why.

* Tasks Performed: Connect pipe, General Maintenance, painting, adjust swing anchors

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 10 consecutive injury free workdays

Miscellaneous:

1. Walked the engine room and the lower spaces. Housekeeping is looking good. The bilges have some liquid in them, not a lot as they were pumped out recently.
2. Observed the swing anchors being adjusted. All ppe was used. Great communication with all involved.
3. The fuel barge was brought along the port side of the dredge. At approx.. 0730 the fueling operation began. there is no smoking during this task. There is a crewman stationed at both cut off valves. 7500 gallons. Approx.. 1000 hours they finished with the fueling and returned the fuel barge back to safe mooring.
4. Observed the crewmembers working on the deck. They left the dredge, and the rope was rolled up and placed on the engine room cover. Great Job.
5. Went to the dump site, and inspected the fire extinguishers.
6. Looked at the engine room and fuel containments, both have improved 10 fold. great job crew.
7. Conducted a fire drill in conjunction with a man overboard drill. The initial response was a little slow, but when they knew where the fire drill was they jumped to it. They deployed the fire extinguishers and swept at the base of the fire. As they were pulling the tender boat away from the crane barge. We sounded the man overboard alarm. they had the life ring in the water in 30 seconds. great job for this crew.

(Night Shift) DWIGHT SMALLS

* Pre-shift Meeting topics: PPE Inventory. Housekeeping

* Tasks Performed: Adjust Swing Anchors, General Maintenance

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 10 consecutive injury free workdays

Miscellaneous:

1. Made rounds about dredge
2. Weather was monitored throughout the night.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
- 0:48 - shift anchors
- 0:40 Added 400' of pipeline
- 0:05 Clean Cutterhead
- 0:25 Passing Vessels

40%
None

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		69		
		DATE	04 Feb 2019 - Monday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
Inland Dredging Company LLC.	ENGINEER		3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN		5.0	60.0
Total hours worked to date: 23,216.0		Total	36.0	432.0
EQUIPMENT HOURS				
Equipment Name	Description		Idle Hours	Operating Hours
063-904	Dredge Ingenuity		0.0	24.0
005-911	Link Belt Crane		12.0	12.0
029-903	Tender-Elvis H		0.0	24.0
029-925	Tender-Commodore		0.0	24.0
029-906	Tender-Ms. Paula		0.0	24.0
029-910	Tender-Racer		0.0	24.0
029-915	Survey Boat-Radius		12.0	12.0
028-925	Sectional Skidder		0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401		0.0	24.0
028-940	Barge-Deck		0.0	24.0
028-967	Barge-Spud Crane, TT 12004		0.0	24.0
028-953	Barge-Sectional Anchor		0.0	24.0
028-957	Barge-Hopper		0.0	24.0
028-936	Barge-Supply/Deck		0.0	24.0
028-955	Barge-Spill		24.0	0.0
065-950	Pipeline 15,000'		0.0	24.0
034-916	320 Trackhoe		0.0	24.0
018-919	D-6T Bulldozer		0.0	24.0
018-922	D-6N Bulldozer		24.0	0.0
028-949	Barge-Ramp/Equipment		0.0	24.0
Total operating hours to date: 17,408.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 1 of 3
		70	
PROJECT FY19 GIWW Maintenance Dredging		DATE	05 Feb 2019 - Tuesday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 67 °F No Precipitation 3.50 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:01 in Effective Pumping Time. It advanced 472 ft from station 16774+20 to station 16778+92. It pumped 17,561 CY through 12,760ft of pipeline to D/A-2.1 (Bird Island).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging outbound in a southerly direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley

* Pre-shift Meeting topics: Crane operations, working in close proximity of 2 or more tender boats, Switching over to the spreader barge.

* Tasks Performed: Connect pipe, General Maintenance, painting, adjust swing anchors

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 11 consecutive injury free workdays

Miscellaneous:

1. Observed the deck crew led by the captain moving the pipeline to the west side of the channel. 2 tender boats worked in conjunction with each other, good radio communication and good placement of his deck personnel.
2. Observed the deck crew add 500 feet of steel pipe to the pipe line. 2 tender boats were used. They stayed clear of each the, radio communication was used, 2 hands were on each connection. They kept their hands clear of the crushing hazards from the ring. All proper ppe was used.
3. The engine crew washed down the main deck on the dredge. all ppe was used, the hands paid attention to the slip hazards that the wet deck presented. No slips or falls.
4. Both tender boats are repositioning the anchors on the pipeline, and pulling the pipe back to the west side of the channel.

(Night Shift) DWIGHT SMALLS

* Pre-shift Meeting topics:

* Tasks Performed: Adjust Swing Anchors, General Maintenance

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 11consecutive injury free workdays

Miscellaneous:

1. Made rounds about dredge
2. Monitored operations weather due to poor visibility. No mishaps or incidents

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
0:51 - shift anchors
0:44 Added 400' of pipeline
0:19 Clear Suction

40%
None

0%

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 70	Page 2 of 3	
	DATE 05 Feb 2019 - Tuesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
ACTIVITY START/FINISH			
Activity No	Description		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	6.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	72.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	23,630.0	Total	35.0 414.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 70	Page 3 of 3	
		DATE 05 Feb 2019 - Tuesday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 17,816.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 71	Page 1 of 3
		DATE 06 Feb 2019 - Wednesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 78 °F No Precipitation 3.60 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 7:33 in Effective Pumping Time. It advanced 155 ft from station 16778+92 to station 16780+47. It pumped 5,099 CY through 12,760ft of pipeline to D/A-2.1 (Bird Island).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging outbound in a southerly direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley

* Pre-shift Meeting topics: Ringing and unwringing the pipe, Signs of stroke, knowing the locations of fire extinguishers.

* Tasks Performed: Connect pipe, General Maintenance, painting, adjust swing anchors

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 12 consecutive injury free workdays

Miscellaneous:

1. The dredge is shutting down, so it can be moved to the end of the cut and turned around. The spill barge will be put into operation today. I have checked it out, all is well. The crew will do a preoperational inspection.
2. Checked housekeeping on the dredge, all is well.
3. Walked the Elvis, all ropes and loose equipment were stored properly. No trip hazards.
4. I observed the 2 tender boats in conjunction with the dozer to get the spill barge off the landing. this task was completed without incident. The captain overseen this operation.
5. The pipeline is being broken down into smaller sections so they can be controlled by the tender boats.
6. This evolution will continue into the night.

------(Night Shift)

DWIGHT SMALLS

* Pre-shift Meeting topics:

* Tasks Performed: General Maintenance, Pipe placement and connection. No dredging performed.

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 12 consecutive injury free workdays

Miscellaneous:

1. Made rounds about dredge for housekeeping and electrical safety inspection. All secure.
2. Monitored radio transmissions during work night. Good communication maintained.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

16:25 - Moving Dredge to new location

0:02 - Moving out of way for passing vessels

40%

None

0%

None

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 71	Page 2 of 3	
	DATE 06 Feb 2019 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	15.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	29.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	54.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	2.0	18.5
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	15.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	15.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	13.0
Inland Dredging Company LLC.	ENGINEER	3.0	37.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	51.0
Total hours worked to date:	24,021.5	Total	391.5
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 71	Page 3 of 3	
		DATE 06 Feb 2019 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 18,224.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 72	Page 1 of 3
		DATE 07 Feb 2019 - Thursday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 80 °F No Precipitation 4.10 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 2:15 in Effective Pumping Time. It advanced 52 ft from station 16801+00 to station 16800+48. It pumped 1,352 CY through 6,940ft of pipeline to D/A 1 (A).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity began digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley

* Pre-shift Meeting topics: Communication, Alarms

* Tasks Performed: Connect pipe, General Maintenance, painting, Spill barge set up.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 12 consecutive injury free workdays

Miscellaneous:

1. The engineer got in the bilges and found a couple of tools that were lost. Chemical resistant gloves were used in conjunction with the other required ppe.
2. Observed the crews doing the daily inspections on all of the equipment.
3. I observed the spill barge getting set on spot. The only safety issue that was found on the spill barge is it needs the yellow edge stripe around the perimeter of the barge. The dump crew will be taking care of this today.
4. The pump engine has been checked out prior to start up. And the pre inspection sheet has been filled out.
5. The captain on this dredge helps reinforce the JHA discussion between the personal doing each task.

------(Night Shift)
James Lilley

* Pre-shift Meeting topics: Pinch Points, Buddy System

* Tasks Performed: Adjust Swing Anchors, General Maintenance, connect pipe

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 12 consecutive injury free workdays

Miscellaneous:

1. Observed crew members connect pipe. Employees are aware of pinch points and utilize proper hand placement.
2. Went around site and reassured JHAs are being completed before each task
3. The dredge clutched in at 2150. Employees use good communication between spill barge and dredge
4. Completed employee evaluation paperwork

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
21:45 - Moving Dredge to new location

40%
None

0%
None

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		72	
PROJECT FY19 GIWW Maintenance Dredging		DATE	07 Feb 2019 - Thursday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
ACTIVITY START/FINISH Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	15.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	3.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	25.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	70.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	25.0
Inland Dredging Company LLC.	OILER	1.0	13.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	5.0	62.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.5
Inland Dredging Company LLC.	ENGINEER	2.0	25.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	50.0
Total hours worked to date:	24,391.0	Total	31.0 369.5
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 72	Page 3 of 3	
		DATE 07 Feb 2019 - Thursday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 18,632.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 73	Page 1 of 3
		DATE 08 Feb 2019 - Friday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 56 °F Max 72 °F No Precipitation 8.10 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:26 in Effective Pumping Time. It advanced 368 ft from station 16800+48 to station 16796+80. It pumped 9,450 CY through 6,940ft of pipeline to D/A 1 (A).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley

* Pre-shift Meeting topics: Communication, Alarms

* Tasks Performed: Connect pipe, General Maintenance, painting, Spill barge set up.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 13 consecutive injury free workdays

Miscellaneous:

1. Replenished the spill barge with JHA's as well as the tender boats.
2. I am putting together a throw ring and light for the spill barge.
3. Put the throw ring assembly on the spill barge, The crew will mount it to a stanchion.
4. Observed the spill anchor in operation, All ppe was used. Jha's were filled out.
5. Observed the maintenance operations aboard the Ms. Paula. All ppe was used

(Night Shift) James Lilley

* Pre-shift Meeting topics: Power Tool Safety

* Tasks Performed: Adjust Swing Anchors, General Maintenance

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 13 consecutive injury free workdays

Miscellaneous:

1. Observed crew members adjust swing anchors. All required PPE were properly utilized.
2. Observed engine room crew members grease all moving parts. JHA was completed.
3. Observed employees make adjustment on a ball and bell connection on the pipeline.
4. Made rounds to ensure housekeeping is being maintained.
5. Organized daily JHAs.
6. Issued needed PPE to employees.
7. Updated the DEI list.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:43 - Shifting Anchors

40%

None

0%

0:51 - Fixing a gasket on the pipeline

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		73	
PROJECT FY19 GIWW Maintenance Dredging		DATE	08 Feb 2019 - Friday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
ACTIVITY START/FINISH Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	61.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	5.0	59.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.5
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	48.0
Total hours worked to date:	24,739.5	Total	348.5
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		73		
		DATE		
		08 Feb 2019 - Friday		
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 19,040.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 74	Page 1 of 3
	DATE 09 Feb 2019 - Saturday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 48 °F Max 67 °F No Precipitation 11.90 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 2:40 in Effective Pumping Time. It advanced 28 ft from station 16796+80 to station 16796+52. It pumped 263 CY through 6,940ft of pipeline to D/A 1 (A).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline. The dredge was forced to pump water due to high winds.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley
 * Pre-shift Meeting topics: Bad weather, Following instructions.
 * Tasks Performed: Repositioning the dredge nose in the wind. Bringing the Ms. Paula to the crane barge.
 Continued implementation of "First 15" housekeeping.
 * Injuries, Illnesses, Incidents: Now at 14 consecutive injury free workdays
 Miscellaneous:
 1. Moved the dredge facing into the wind to take on the heavy winds and waves that came up.
 2. Towed the Ms. Paula to the landing and it's tied up on the crane barge. to have a little maintenance done.
 3. The materials for the stairs on the spill barge was bought and brought to the crew boat. It's too rough out to safely unload the materials .
 4. Observed the crew boat refueling from the crane barge. all ppe was used, one man was at each end of the hose.
 5. The captain inspected the entire length of the pipeline.

------(Night Shift)

James Lilley
 * Pre-shift Meeting topics: Weather Conditions
 * Tasks Performed: General Maintenance, Pipeline security
 * Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 14 consecutive injury free workdays
 Miscellaneous:
 1. The dredge continues to be down and pumping only water due to the weather.
 2. Observed crew members check the pipeline for security every hour.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
21:10 - Loss due to opposing natural elements (high winds out of the Northeast)

40%
None

0%
0:10 - Fixing starboard spud wire

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		74	
PROJECT		DATE	09 Feb 2019 - Saturday
FY19 GIWW Maintenance Dredging		CONTRACT NUMBER	W9127818D0008 W9127819F0028
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	3.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	5.0	51.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	48.0
Total hours worked to date:	25,078.5	Total	30.0 339.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 74	Page 3 of 3	
		DATE 09 Feb 2019 - Saturday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 19,448.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 75	Page 1 of 3
		DATE 10 Feb 2019 - Sunday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 56 °F Max 71 °F 0.64 IN Precipitation 10.80 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
(Prime) The dredge continued pumping water due to the high winds from the Northeast.			
(Sub) HMG crew boat operator transported crew.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The dredge is pumping water until the high winds out of the Northeast die down.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
(Dayshift) Dannie Stanley			
* Pre-shift Meeting topics: Bad weather, Flammable storage			
* Tasks Performed: Maintaining the pumping of water, keeping the spaces pumped out on the dredge and the tender boats. Clean up operations on the dump.			
Continued implementation of "First 15" housekeeping.			
* Injuries, Illnesses, Incidents: Now at 15 consecutive injury free workdays			
Miscellaneous:			
1. Checked the spaces on the dredge. The water is being pumped out every so often.			
2. Observing the crew using the gasoline powered pumps being filled up with fuel. This is being done in the outside of the dr edge. and the pump is exhausted to the atmosphere.			
3. The crew is maintaining the housekeeping on the dredge and tenderboats.			
4. I went to the crane barge to observe the maintenance operations going on the Ms. Paula, all ppe being used.			
------(Night Shift)			
James Lilley			
* Pre-shift Meeting topics: JHAs and Inspecting equipment			
.			
* Tasks Performed: General Maintenance, Pumping water out of tanks.			
* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 15 consecutive injury free workdays			
Miscellaneous:			
1. The dredge continues to be at a stand still pumping water due to the weather.			
2. The crew checks the pipeline every other hour for security.			
3. Observed crew members pump out water from the tender boats and dredge			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70%			
24:00 - Loss due to opposing natural elements (high winds out of the Northeast)			
40%			
None			
0%			
None			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 75	Page 2 of 3	
	DATE 10 Feb 2019 - Sunday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	18.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	54.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	24.0
Inland Dredging Company LLC.	OILER	1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	4.0	48.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	54.0
Total hours worked to date:	25,420.5	Total	342.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 75	Page 3 of 3	
		DATE 10 Feb 2019 - Sunday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 19,856.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 76	Page 1 of 3
		DATE 11 Feb 2019 - Monday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 60 °F Max 70 °F No Precipitation 6.50 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 9:13 in Effective Pumping Time. It advanced 187 ft from station 16796+52 to station 16794+65. It pumped 4,800 CY through 68940ft of pipeline to D/A 1 (A).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley

* Pre-shift Meeting topics: Start-up hazards, Deck safety

* Tasks Performed: keeping the spaces pumped out on the dredge and the tender boats. Clean up operations on the dump.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 16 consecutive injury free workdays

Miscellaneous:

1. The dredge has been pulled back onto the cut spot.
2. The spill barge has had a good preoperational inspection done and a good walk over checking for anything in the wrong place, (tools).
3. The crew is repainting a blowout from a gasket on the pipeline. The boatman is positioned as to shelter the crew from the swells. The crew is being overseen by the captain. All ppe is being used, JHA'S have been filled out.
4. The dredge is operating once again The engine crew are diligently watching the engines and associated equipment. The boat crews are monitoring the pipeline and adjusting the anchors as necessary.
5. Went out and walked the spill barge, all lookedgood, all ppe was being worn. The gas can was being stored in the flammable locker.

(Night Shift) James Lilley

* Pre-shift Meeting topics: Complacency and "shortcuts are killers"

* Tasks Performed: Adjust Swing Anchors, General Maintenance, move pipeline anchors

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 16 consecutive injury free workdays

Miscellaneous:

1. Observed crew members adjust swing anchors. Employees are aware of line of fire hazards and utilized required PPE.
2. Observed crew members pump out water on the Elvis.
3. Observed the crew move up the pipeline anchors with the tender boats to give more slack in the line. Told the crew to stand behind the wheelhouse during these tasks to avoid line of fire hazards.
4. Made rounds about the tender boats and dredge to check housekeeping and JHAs

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
- 0:22 - Shifting anchors
 - 2:06 - Pulling slack in the line
 - 10:25 - Loss due to opposing natural elements (high winds out of the Northeast)

40%
None

- 0%
- 1:54 - Excessive time pulling slack in line

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER		Page 3 of 3
		76		
		DATE		
		11 Feb 2019 - Monday		
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
Total hours worked to date: 25,756.5		Total	28.0	336.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 20,264.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 77	Page 1 of 3
	DATE 12 Feb 2019 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 56 °F Max 73 °F 0.12 IN Precipitation 8.10 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 20:49 in Effective Pumping Time. It advanced 403 ft from station 16794+65 to station 16790+62. It pumped 10,403 CY through 6840 ft of pipeline to D/A 1 (A).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley

* Pre-shift Meeting topics: Dangers associated with pulling slack in the pipeline. Foggy conditions.

* Tasks Performed: keeping the spaces pumped out on the dredge and the tender boats. Clean up operations on the dump.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 17 consecutive injury free workdays

Miscellaneous:

1. Observed the crew doing their preoperational inspection of the Elvis H. All personal had on the appropriate ppe, and used the hand holds when they walked around the deck.
2. Housekeeping looks ok, Their are a few bags of trash staged on the port side stern of the dredge, this will be removed today.
3. Observing the swing anchors being moved. good communication between the boatman and the deck crew.
4. I rode out on the crew boat and observed the spill barge operations. Both men were wearing all of their ppe. The deck on the spill barge looks really good, everything is stored properly.
5. The fuel barge has been brought along the stbd side of the dredge, we will be taking 7500 gallons of fuel . There is no smoking on that side of the dredge.

------(Night Shift)

James Lilley

* Pre-shift Meeting topics: Proper flammable storage and slips, trips, falls.

* Tasks Performed: Adjust Swing Anchors, General Maintenance, pumping out spaces on the dredge and tender boats, move pipeline anchors

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 17 consecutive injury free workdays

Miscellaneous:

1. Observed the crew pump out spaces on the dredge and tender boats. All PPE was used and JHA was filled out.
2. Observed crew members adjust swing anchors. Employees were aware of line of fire hazards and utilized all PPE.
3. The crew is moving up the pipeline anchors to give the line more slack. Employees are mindful of the hazards associated with this task and display good situational awareness,
- 4.The engine room had a hydraulic hose bust. The leak was small and the oil was cleaned up immediately. Observed the replacement of the hose.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:27 - Shifting anchors

0:43 - Pulling slack in the line

40%

None

0%

1:28 - Excessive time pulling slack in line

0:33 - Changing a gasket on the pipeline.

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 77	Page 2 of 3	
	DATE 12 Feb 2019 - Tuesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	25.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	70.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	25.0
Inland Dredging Company LLC.	OILER	1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	3.0	34.5
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	3.0	37.0
Inland Dredging Company LLC.	BOAT CAPTAIN	4.0	62.0
Total hours worked to date:	26,130.0	Total 30.0	373.5

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 77	Page 3 of 3
	DATE 12 Feb 2019 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

EQUIPMENT HOURS		Idle Hours	Operating Hours
Equipment Name	Description		
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	0.0	24.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	24.0	0.0
065-950	Pipeline 15,000'	0.0	24.0
034-916	320 Trackhoe	0.0	24.0
018-919	D-6T Bulldozer	0.0	24.0
018-922	D-6N Bulldozer	24.0	0.0
028-949	Barge-Ramp/Equipment	0.0	24.0
Total operating hours to date:	20,672.0	Total	408.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 78	Page 1 of 3
		DATE 13 Feb 2019 - Wednesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 40 °F Max 65 °F 0.11 IN Precipitation 9.90 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 20:46 in Effective Pumping Time. It advanced 408 ft from station 16790+62 to station 16786+54. It pumped 10,972 CY through 6840 ft of pipeline to D/A 1 (A).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dannie Stanley

* Pre-shift Meeting topics: Dangers associated with pulling slack in the pipeline. Foggy conditions.

* Tasks Performed: keeping the spaces pumped out on the dredge and the tender boats. Clean up operations on the dump.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 18 consecutive injury free workdays

Miscellaneous:

1. Observed the crew doing their preoperational inspection of the Elvis H. All personal had on the appropriate ppe, and used the hand holds when they walked around the deck.
2. Housekeeping looks ok, Their are a few bags of trash staged on the port side stern of the dredge, this will be removed today.
3. Observing the swing anchors being moved. good communication between the boatman and the deck crew.
4. I rode out on the crew boat and observed the spill barge operations. Both men were wearing all of their ppe. The deck on the spill barge looks really good, everything is stored properly.

(Night Shift) James Lilley

* Pre-shift Meeting topics: Hazards associated with pulling anchors

* Tasks Performed: Adjust Swing Anchors, replace stbd spud cable, move pipeline anchors

* Injuries, Illnesses, Incidents: The Dredge Ingenuity had no incidents today. Now at 18 consecutive injury free workdays

Miscellaneous:

1. Issued needed PPE to employees.
2. Observed crew members adjust swing anchors. Employees were aware of line of fire hazards and utilized all PPE.
3. The crew is moving up the pipeline anchors to give the line more slack. Employees are mindful of the hazards associated with this task and display good situational awareness,
4. At approximately 2000 hours the stbd spud cable broke. I observed the crew replace the cable. All personnel utilized required PPE and properly filled out the JHA.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:39 - Shifting anchors

40%

None

0%

0:08 - Replacing a hydraulic hose for the cutter head

1:07 - Changing a buoy wire for the starboard swing anchor

1:20 - Replacing a broken spud wire for the starboard spud

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 78	Page 2 of 3	
	DATE 13 Feb 2019 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	25.0
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	6.0	72.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	25.0
Inland Dredging Company LLC.	OILER	1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	6.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	2.0	18.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	3.0	35.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	62.0
Total hours worked to date:	26,481.0	Total	351.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 78	Page 3 of 3	
		DATE 13 Feb 2019 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
005-911	Link Belt Crane	12.0		12.0
029-903	Tender-Elvis H	0.0		24.0
029-925	Tender-Commodore	0.0		24.0
029-906	Tender-Ms. Paula	0.0		24.0
029-910	Tender-Racer	0.0		24.0
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	0.0		24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		24.0
034-916	320 Trackhoe	0.0		24.0
018-919	D-6T Bulldozer	0.0		24.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date: 21,080.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 79	Page 1 of 3
	DATE 14 Feb 2019 - Thursday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 36 °F Max 62 °F No Precipitation 4 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 23:19 in Effective Pumping Time. It advanced 522 ft from station 16786+54 to station 16781+32. It pumped 13,910 CY through 6840 ft of pipeline to D/A 1 (A).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls
 * Pre-shift Meeting topics: Electrical Safety.
 * Tasks Performed: Adjust Swing Anchors. Continued dredging operations.
 Continued implementation of "First 15" housekeeping.
 * Injuries, Illnesses, Incidents: Now at 19 consecutive injury free workdays
 Miscellaneous:
 1. Made rounds about the dredge with Safety Manager (Nate Woods) Discrepancies noted for action.
 2. Observed fuel transfer. Proper procedures followed

(Night Shift) James Lilley
 * Pre-shift Meeting topics: Situational Awareness
 * Tasks Performed: Adjust Swing Anchors, Move pipeline anchors,
 * Injuries, Illnesses, Incidents: Now at 19 consecutive injury free workdays
 Miscellaneous:
 1. Observed crew members adjust swing anchors. All required PPE was properly utilized.
 2. Observed the crew move the pipeline anchors.
 3. Went around site to check housekeeping and JHAs

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
 0:29 - Shifting anchors
 0:12 - Passing Traffic

40%
 None

0%
 None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 79	Page 2 of 3	
	DATE 14 Feb 2019 - Thursday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	13.0
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	64.0
Inland Dredging Company LLC.	WELDER	1.0	12.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	2.0	25.0
Inland Dredging Company LLC.	OILER	2.0	26.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	0.0	0.0
Inland Dredging Company LLC.	DECK HAND	3.0	32.0
Inland Dredging Company LLC.	ENGINEER	2.0	26.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	70.0
Total hours worked to date:	26,845.0	Total	364.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
029-925	Tender-Commodore	0.0	24.0
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 79	Page 3 of 3	
		DATE 14 Feb 2019 - Thursday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028			
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 21,488.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 80	Page 1 of 3
		DATE 15 Feb 2019 - Friday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 39 °F Max 67 °F No Precipitation 6.90 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 10:14 in Effective Pumping Time. It advanced 85 ft from station 16781+32 to station 16780+47. Then moved to Cut 2 and advanced 87 ft from station 17092+07 to station 17091+20. It pumped 13,910 CY through 6840 ft of pipeline to D/A 1 (A) and D/A 1(G).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls

- * Pre-shift Meeting topics: Hand Safety.
- * Tasks Performed: Moved Dredge and Pipeline to new location.
Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 21 consecutive injury free workdays

Miscellaneous:

1. Observed disassembly and assembly of pipe.
2. Mailed sound meter to SSHO at Kelly L
3. Made rounds about the dredge for electrical safety checks. All secure.

(Night Shift) James Lilley

- * Pre-shift Meeting topics: Pinch Points, Hand Placement
- * Tasks Performed: Adjust Swing Anchors, Move pipeline anchors,
- * Injuries, Illnesses, Incidents: Now at 21 consecutive injury free workdays

Miscellaneous:

1. Observed crew members adjust swing anchors.
2. Observed the crew move the pipeline anchors.
3. Went around site to check housekeeping and JHAs.
4. Observed spill barge operations. Everything looks to be in good order.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
0:13 - Shifting anchors
10:14 - Passing Traffic
3:09 - Clean out pump
0:10 - Clear suction/cutter head

40%
None

0%
None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		80	
PROJECT		DATE	
FY19 GIWW Maintenance Dredging		15 Feb 2019 - Friday	
ACTIVITY START/FINISH		CONTRACT NUMBER	
Activity No Description		W9127818D0008 W9127819F0028	
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	27,241.0	Total	33.0 396.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
029-925	Tender-Commodore	0.0	24.0
063-904	Dredge Ingenuity	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 80	Page 3 of 3	
		DATE 15 Feb 2019 - Friday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 21,896.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 81	Page 1 of 3
	DATE 16 Feb 2019 - Saturday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 57 °F Max 75 °F No Precipitation 7.10 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 16:41 in Effective Pumping Time. It advanced 191 ft from station 17091+20 to station 17089+29. It pumped 4,318 CY through 3640 ft of pipeline to D/A 1 (G).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls

* Pre-shift Meeting topics: Fatigue. PPE

* Tasks Performed: Continued Dredging operations. Adjust swing Anchors.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 22 consecutive injury free workdays

Miscellaneous:

1. Observed entry into confined space for repair of pump hole. Proper JHA, Confined space permit and rescue gear on site. Repair completed without incident.
2. Made rounds about the dredge to inspect for oil slicks on deck. Reported to engine room and corrected

(Night Shift) James Lilley

* Pre-shift Meeting topics: Hydration, Housekeeping

* Tasks Performed: Adjust Swing Anchors, clean cutter head, break pipe, clean the dredge pump

* Injuries, Illnesses, Incidents: Now at 22 consecutive injury free workdays

Miscellaneous:

1. Observed crew members adjust swing anchors. Machine guarding and required PPE was utilized.
2. Observed the crew break the pipe to clean out the line. Employees are in compliant with safety policies.
3. The dredge is having to go down quite often to wash out due to digging in mostly clay
4. Observed crew members clean the dredge pump. All required tools and PPE were properly utilized.
5. Observed crew members clean the cutter head. LOTO procedures were properly followed. Employees also wore applicable PPE.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

2:37 - Clear suction/cutter head

2:01 - Clean out pump/pipeline

2:25 - Add pipe

0:11 - Shift anchors

0:05 - Passing traffic

40%

None

0%

None

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 81	Page 2 of 3	
	DATE 16 Feb 2019 - Saturday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
ACTIVITY START/FINISH			
Activity No	Description		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE MATE	0.0	0.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	27,625.0	Total	384.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
029-925	Tender-Commodore	0.0	24.0
063-904	Dredge Ingenuity	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		81		
		DATE	16 Feb 2019 - Saturday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 22,304.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 82	Page 1 of 3
		DATE 17 Feb 2019 - Sunday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 63 °F Max 73 °F No Precipitation 10 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:50 in Effective Pumping Time. It advanced 514 ft from station 17089+29 to station 17084+15. It pumped 10,547 CY through 3640 ft of pipeline to D/A 1 (G). AD surveys for station 16800+00 to 16740+00 were performed today.

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline. The dredge encountered hard and brought the ladder depth up to 15' plus tide.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls

- * Pre-shift Meeting topics: Safety equipment, Slips and falls
- * Tasks Performed: Continued Dredging operations. Adjust swing Anchors.
Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 22 consecutive injury free workdays

Miscellaneous:

1. Made rounds about Dredge, Survey boat, Ms Paula and Elvis. Noted deficiencies.
2. Observed Fuel transfer. Proper procedures followed.
3. Conducted safety brief and reviewed Position Hazard Analysis with new personnel Brian Parker.

(Night Shift) James Lilley

- * Pre-shift Meeting topics: Weather Conditions, Communication
- * Tasks Performed: Move Pipeline Anchors, Adjust swing anchors, General Housekeeping
Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 22 consecutive injury free workdays

Miscellaneous:

1. Observed crew members move the pipeline anchors. All PPE was utilized and employees showed good situational awareness.
2. Observed crew members adjust swing anchors. Machine guarding and required PPE was properly utilized.
3. Replenished the engine room with more JHAs

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
- 0:23 - Shift Anchors
- 0:09 - Pull slack in line
- 0:26 - Clean pump/pipeline
- 0:12 - Passing traffic

40%
None

0%
None

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 82	Page 3 of 3	
		DATE 17 Feb 2019 - Sunday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
005-911	Link Belt Crane	12.0		12.0
029-903	Tender-Elvis H	0.0		24.0
029-906	Tender-Ms. Paula	0.0		24.0
029-910	Tender-Racer	0.0		24.0
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	0.0		24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		24.0
034-916	320 Trackhoe	0.0		24.0
018-919	D-6T Bulldozer	0.0		24.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date: 22,712.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 83	Page 1 of 3
	DATE 18 Feb 2019 - Monday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 59 °F Max 73 °F 0.87 IN Precipitation 11.40 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:13 in Effective Pumping Time. It advanced 574 ft from station 17084+15 to station 17078+41. It pumped 11,879 CY through 3640 ft of pipeline to D/A 1 (G). AD surveys for station 16740+00 to 16666+00 were performed today.

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls

* Pre-shift Meeting topics: Safety equipment, Training new personnel, Slips and falls

* Tasks Performed: Continued Dredging operations. Adjust swing Anchors.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 23 consecutive injury free workdays

Miscellaneous:

1. Made supply run for water for the crew.
2. Weather was monitored throughout the day. Small craft advisory in effect.
3. Conducted safety brief and reviewed Position Hazard Analysis with new personnel Wesley Leverett.
4. Observed Fuel transfer. All procedures followed.

(Night Shift) James Lilley

* Pre-shift Meeting topics: Line of Fire, PPE

* Tasks Performed: Adjust swing anchors, General Housekeeping, Preventive maintenance

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 23 consecutive injury free workdays

Miscellaneous:

1. Observed crew members change out a fuel filter on the generator on the Ms. Paula
2. Observed crew members adjust swing anchors. All applicable PPE was utilized.
3. Checked housekeeping on the tender boats and dredge throughout the night

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:33 - Shift Anchors

0:42 - Passing traffic

0:07 - Repin spud because it is hitting soft bottom

40%

None

0%

0:21 - The dredge was down to push the spud winch cable back in

0:04 - Cutter head stopped turning, had to replace a hydraulic hose

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 83	Page 2 of 3	
	DATE 18 Feb 2019 - Monday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	2.0	22.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	7.0	84.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	1.0	12.0
Inland Dredging Company LLC.	BOAT CAPTAIN	7.0	84.0
Total hours worked to date:	28,445.0	Total	36.0 430.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
029-925	Tender-Commodore	0.0	24.0
063-904	Dredge Ingenuity	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 83	Page 3 of 3	
		DATE 18 Feb 2019 - Monday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 23,120.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 84	Page 1 of 3
		DATE 19 Feb 2019 - Tuesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.		WEATHER Weather Caused No Delay Temperature Min 62 °F Max 71 °F No Precipitation 15 MPH Wind	
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>(Prime) The dredge continued dredging operations and had 14:02 in Effective Pumping Time. It advanced 391 ft from station 17078+41 to station 17074+50. It pumped 8,438 CY through 3640 ft of pipeline to D/A 1 (G). BD surveys for station on the River cuts were performed today.</p> <p>(Sub) HMG crew boat operator transported crew.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The dredge Ingenuity continued digging inbound in a northern direction. We encountered some clay in the cut and picked up the ladder to avoid it.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>(Dayshift) Dwight Smalls</p> <ul style="list-style-type: none"> * Pre - shift Meeting topics: Safety equipment, Hand Protection * Tasks Performed : Continued Dredging operations. Adjust swing Anchors. <p>Continued implementation of "First 15" housekeeping.</p> <ul style="list-style-type: none"> * Injuries, Illnesses, Incidents: Now at 24 consecutive injury free workdays <p>Miscellaneous:</p> <ol style="list-style-type: none"> 1. Weather was monitored throughout the day. Small craft advisory in effect. 2. Observed training of new personell to ensure proper safety protocols followed <p>-----</p> <p>(Night Shift) James Lilley</p> <ul style="list-style-type: none"> * Pre - shift Meeting topics: Emergency Procedures. * Tasks Performed: Adjust swing anchors, General Housekeeping, Preventive maintenance <p>Continued implementation of "First 15" housekeeping.</p> <ul style="list-style-type: none"> * Injuries, Illnesses, Incidents: Now at 24 consecutive injury free workdays <p>Miscellaneous:</p> <ol style="list-style-type: none"> 1. Observed crew members adjust swing anchors. All applicable PPE was utilized. 2. Checked housekeeping on the tender boats and dredge throughout the night 			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
<p>70%</p> <p>0:25 - Shift Anchors 0:37 - Passing traffic 0:14 - Clean the cutter 0:15 - Moved the dredge back 10' after cleaning the cutter to walk back into the cut.</p> <p>40%</p> <p>None</p> <p>0%</p> <p>8:27 - Replacing the hydraulic pumps for the cutter motor</p>			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 84	Page 2 of 3		
	DATE 19 Feb 2019 - Tuesday			
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028			
No activities were started or finished today				
QC REQUIREMENTS				
Requirement No	Type	Description	Results	
No QC requirements were completed today				
ISSUED QA/QC DEFICIENCY			(Describe QC Deficiency items issued)	
Item No	Location	Description		
No QC Deficiency items were issued today				
CORRECTED QA/QC DEFICIENCY			(Report QC and QA Deficiency items corrected)	
Item No	Location	Description		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE			(Report first and/or last day contractors were on site)	
Name	First Day	Last Day		
No Contractors had their first or last day on the site				
VESSEL ON SITE				
Dredge Name	First Day	Last Day		
Ingenuity	11/28/2018			
LABOR HOURS				
Crew	Position	Number of Employees	Hours Worked	
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0	
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0	
Inland Dredging Company LLC.	SURVEYOR	2.0	24.0	
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0	
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	60.0	
Inland Dredging Company LLC.	WELDER	2.0	24.0	
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0	
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0	
Inland Dredging Company LLC.	OILER	2.0	24.0	
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0	
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0	
Inland Dredging Company LLC.	DECK HAND	7.0	84.0	
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0	
Inland Dredging Company LLC.	ENGINEER	1.0	12.0	
Inland Dredging Company LLC.	BOAT CAPTAIN	7.0	84.0	
Total hours worked to date:	28,877.0	Total	36.0	432.0
EQUIPMENT HOURS				
Equipment Name	Description	Idle Hours	Operating Hours	
029-925	Tender-Commodore	0.0	24.0	
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 84	Page 3 of 3
	DATE 19 Feb 2019 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	0.0	24.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	24.0	0.0
065-950	Pipeline 15,000'	0.0	24.0
034-916	320 Trackhoe	0.0	24.0
018-919	D-6T Bulldozer	0.0	24.0
018-922	D-6N Bulldozer	12.0	12.0
028-949	Barge-Ramp/Equipment	0.0	24.0
Total operating hours to date:	23,540.0	Total	60.0 420.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 85	Page 1 of 3
		DATE 20 Feb 2019 - Wednesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 63 °F Max 71 °F No Precipitation 10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
<p>(Prime) The dredge continued dredging operations and had 19:49 in Effective Pumping Time. It advanced 596 ft from station 17074+50 to station 17068+54. It pumped 14,708 CY through 3640 ft of pipeline to D/A 1 (G).</p> <p>(Sub) HMG crew boat operator transported crew.</p>			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The dredge Ingenuity continued digging inbound in a northern direction.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
<p>(Dayshift) Dwight Smalls * Pre -shift Meeting topics: PPE, EYEWASH TECHNIQUES * Tasks Performed : Continued Dredging operations. Adjust swing Anchors. Continued implementation of "First 15" housekeeping. * Injuries, Illnesses, Incidents: Now at 25 consecutive injury free workdays Miscellaneous: 1. Weather was monitored throughout the day. Small craft advisory in effect. 2. Observed performance and training of new personell. Crew emphasized importance of utilization of proper safety procedures.</p> <p>----- -----</p> <p>(Night Shift) James Lilley * Pre -shift Meeting topics: Buddy System * Tasks Performed: Adjust swing anchors, General Housekeeping, Preventive maintenance Continued implementation of "First 15" housekeeping. * Injuries, Illnesses, Incidents: Now at 25 consecutive injury free workdays Miscellaneous: 1. Observed employees adjust swing anchors. All required PPE was properly utilized. 2. Observed engine room crew perform preventive maintenance. JHA was filled out and all PPE was used. 3. Checked out operations on the spill barge. Everything looks to be in good order. 4. Observed crew members reposition the pipeline anchors. Employees showed good situational awareness and wore applicable</p>			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
70% 0:26 - Shift Anchors 1:28 - Clean the cutter 1:49 - Re-calibrate ladder 40% None 0% 0:28 - Replacing the hydraulic pumps for the cutter motor			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____			
No preparatory inspections held today			
Initial Inspections held today _____			
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 85	Page 2 of 3	
	DATE 20 Feb 2019 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	2.0	24.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	7.0	84.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	7.0	84.0
Total hours worked to date:	29,321.0	Total	37.0
			444.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 85	Page 3 of 3
	DATE 20 Feb 2019 - Wednesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	0.0	24.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	24.0	0.0
065-950	Pipeline 15,000'	0.0	24.0
034-916	320 Trackhoe	0.0	24.0
018-919	D-6T Bulldozer	0.0	24.0
018-922	D-6N Bulldozer	24.0	0.0
028-949	Barge-Ramp/Equipment	0.0	24.0
Total operating hours to date:	23,948.0	Total	72.0 408.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 86	Page 1 of 3
	DATE 21 Feb 2019 - Thursday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 70 °F No Precipitation 10 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:42 in Effective Pumping Time. It advanced 829 ft from station 17068+54 to station 17060+25. It pumped 22,975 CY through 3640 ft of pipeline to D/A 1 (G).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. We are not encountering any clay at 16' plus the gauge which has increased our advance.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls

- * Pre - shift Meeting topics: Hand Safety/New Personnel
- * Tasks Performed : Continued Dredging operations. Adjust swing Anchors. Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 26 consecutive injury free workdays

Miscellaneous:

1. Weather was monitored throughout the day. Small craft advisory in effect.
2. Continued observation of performance and training of new personnel. Crew emphasized importance of utilization of proper safety procedures.
3. Checked the spill barge, the stairs have been painted.
4. Observed transfer of fuel. All safety standards met.

(Night Shift) SSHO Dannie Stanley

- * Pre - shift Meeting topics: PPE, When, Where, Why
- * Tasks Performed: Adjust swing anchors, General Housekeeping, Preventive maintenance
- Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 26 consecutive injury free workdays

Miscellaneous:

1. I brought the 4 gas monitor to the dredge.
2. I found oil on the hand rails and ladder rungs on the port ladder going up to the lever room, I had a deck hand clean it up as it posed a slip hazard.
3. I walked the dredge checking for any slip hazards, none found.
4. I checked the spill barge, and rode on the Inland Commodore while the pipeline we getting slack pulled towards the dredge. The crew had good communication. The crew used the appropriate ppe for the job.

Captain Sign _____ SSHO Sign _____

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
0:34 - Shift Anchors
0:15 - Clean the cutter
0:29 - Passing Vessels

40%
None

0%

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 86	Page 3 of 3	
		DATE 21 Feb 2019 - Thursday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 24,356.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 87	Page 1 of 3
	DATE 22 Feb 2019 - Friday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 68 °F Max 71 °F No Precipitation 10 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:13 in Effective Pumping Time. It advanced 785 ft from station 17060+25 to station 17052+40. It pumped 21,053 CY through 4,000 ft of pipeline to D/A 1 (G).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction with no issues to report.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls

- * Pre - shift Meeting topics: Housekeeping/Reporting Hazards
- * Tasks Performed : Continued Dredging operations. Adjust swing Anchors. Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 27 consecutive injury free workdays

Miscellaneous:

1. Weather was monitored throughout the day due to heavy fog.
2. Observed transfer of fuel. All safety standards met.
3. Acquired proper equipment for removal of clay from cutterhead.

(Night Shift) SSSH Dannie Stanley

- * Pre - shift Meeting topics: Eye injuries, and how to prevent them.
- * Tasks Performed: Adjust swing anchors, General Housekeeping, Preventive maintenance
- Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 27 consecutive injury free workdays

Miscellaneous:

1. Observed the spill barge operations, employees were in compliance with our safety policies.
2. Walked the dredge and the housekeeping is good.
3. Brought round tipped shovels for each tender boat to help with cleaning out the cutter head.
4. Observed the lighting on the dredge, spill barge, and the pipeline. 1 light is out on the pipeline.
5. Observed the adjustment of the swing anchors, all ppe was used. the crew members stayed behind the steel cage during the lowering of the anchors.
6. Walked the tender boats, housekeeping looks really good.
7. I found a spot in the engine room that was a little slippery, and the engineer cleaned it up.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
- 0:27 - Shift Anchors
- 0:17 - Clean the cutter
- 0:01 - Passing Vessels
- 1:02 - Add pipe 360'

40%
None

0%

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		87		
		DATE	22 Feb 2019 - Friday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 24,764.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 88	Page 1 of 3
		DATE 23 Feb 2019 - Saturday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 67 °F Max 72 °F No Precipitation 10 MPH Wind		
QC NARRATIVES ACTIVITIES IN PROGRESS (Prime) The dredge continued dredging operations and had 21:30 in Effective Pumping Time. It advanced 715 ft from station 17052+40 to station 17045+25. It pumped 21,968 CY through 5,150 ft of pipeline to D/A 1 (G). (Sub) HMG crew boat operator transported crew.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM? None at this time.			
GENERAL COMMENTS The dredge Ingenuity continued digging inbound in a northern direction with no issues to report.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.) (Dayshift) Dwight Smalls * Pre - shift Meeting topics: Housekeeping/Reporting Hazards * Tasks Performed : Continued Dredging operations. Adjust swing Anchors. Continued implementation of "First 15" housekeeping. * Injuries, Illnesses, Incidents: Now at 27 consecutive injury free workdays Miscellaneous: 1. Weather was monitored throughout the day due to heavy fog. 2. Observed transfer of fuel. All safety standards met. 3. Acquired proper equipment for removal of clay from cutterhead. ----- (Night Shift) SSSH Dannie Stanley * Pre - shift Meeting topics: Eye injuries, and how to prevent them. * Tasks Performed: Adjust swing anchors, General Housekeeping, Preventive maintenance Continued implementation of "First 15" housekeeping. * Injuries, Illnesses, Incidents: Now at 27 consecutive injury free workdays Miscellaneous: 1. Observed the spill barge operations, employees were in compliance with our safety policies. 2. Walked the dredge and the housekeeping is good. 3. Brought round tipped shovels for each tender boat to help with cleaning out the cutter head. 4. Observed the lighting on the dredge, spill barge, and the pipeline. 1 light is out on the pipeline. 5. Observed the adjustment of the swing anchors, all ppe was used. the crew members stayed behind the steel cage during the lowering of the anchors. 6. Walked the tender boats, housekeeping looks really good. 7. I found a spot in the engine room that was a little slippery, and the engineer cleaned it up.			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY? 70% 0:36 - Shift Anchors 0:18 - Clear Pipeline 0:05 - Passing Vessels 1:07 - Add pipe 1,150' 40% None 0% 0:07 - tighten hydraulic hose fitting 0:17 - Replace frayed buoy wire on the stbd anchor buoy			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice) Preparatory Inspections held today No preparatory inspections held today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 88	Page 3 of 3	
		DATE 23 Feb 2019 - Saturday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 25,172.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 89	Page 1 of 3
	DATE 24 Feb 2019 - Sunday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 66 °F Max 70 °F No Precipitation 15 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:19 in Effective Pumping Time. It advanced 758 ft from station 17045+25 to station 17037+67. It pumped 21,688 CY through 5,450 ft of pipeline to D/A 1 (G).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction with no issues to report.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls

- * Pre - shift Meeting topics: EYE INJURIES/PROPER TOOLS
- * Tasks Performed : Continued Dredging operations. Adjust swing Anchors. Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 28 consecutive injury free workdays

Miscellaneous:

1. Weather was monitored throughout the day due to heavy fog.
2. Made rounds to crane barge to hold training on PPE compliance.
3. Made water run for crane barge crew.

(Night Shift) SSHO Dannie Stanley

- * Pre - shift Meeting topics: PPE, Crane operations
- * Tasks Performed: Adjust swing anchors, General Housekeeping, Preventive maintenance
- Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 28 consecutive injury free workdays

Miscellaneous:

1. Walked the dredge, housekeeping looks great.
2. Observed the pipeline being pulled towards the dredge, ood communacation with the crew and the dredge.
3. Observed the swing anchors being moved, ppe was on and the deck hands stayed behind the safety cage.

Captain Sign _____ SSHO Sign _____

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
0:53 - Shift Anchors
0:48 - Add pipe 400'

40%
None

0%

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
-------------	-------------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		89	
PROJECT FY19 GIWW Maintenance Dredging		DATE	24 Feb 2019 - Sunday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name		First Day	Last Day
Ingenuity		11/28/2018	
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	2.0	24.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	24.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	7.0	84.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	3.0	36.0
Inland Dredging Company LLC.	BOAT CAPTAIN	7.0	84.0
Total hours worked to date:	31,169.0	Total	39.0 468.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 89	Page 3 of 3
	DATE 24 Feb 2019 - Sunday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

029-910	Tender-Racer	0.0	24.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	0.0	24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0
028-940	Barge-Deck	0.0	24.0
028-967	Barge-Spud Crane, TT 12004	0.0	24.0
028-953	Barge-Sectional Anchor	0.0	24.0
028-957	Barge-Hopper	0.0	24.0
028-936	Barge-Supply/Deck	0.0	24.0
028-955	Barge-Spill	24.0	0.0
065-950	Pipeline 15,000'	0.0	24.0
034-916	320 Trackhoe	0.0	24.0
018-919	D-6T Bulldozer	0.0	24.0
018-922	D-6N Bulldozer	24.0	0.0
028-949	Barge-Ramp/Equipment	0.0	24.0
Total operating hours to date: 25,580.0		Total	408.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 90	Page 1 of 3
		DATE 25 Feb 2019 - Monday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Critical Delay Temperature Min 55 °F Max 68 °F No Precipitation 20 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 16:19 in Effective Pumping Time. It advanced 558 ft from station 17037+67 to station 17032+09. It pumped 17,122 CY through 5,550 ft of pipeline to D/A 1 (G).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity pumped water for 5:18 due to high winds gusting up to 30 mph.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls

- * Pre - shift Meeting topics: PPE and accountability
- * Tasks Performed : Continued Dredging operations. Adjust swing Anchors. Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 29 consecutive injury free workdays

Miscellaneous:

1. Weather was monitored throughout the day due to high winds and heavy waves.
2. Observed the crew during vessel to vessel transfers, 3 points of contact emphasized prior to stepping onto the next vessel.
3. Observed the Crane barge operations, no issues noted.

(Night Shift) SSO Dannie Stanley

- * Pre - shift Meeting topics: Sure footing on the wet decks, Degreasing, Vessel to vessel transfers.
- * Tasks Performed: Adjust swing anchors, General Housekeeping, Moving the pipeline and the anchors. Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 29 consecutive injury free workdays

Miscellaneous:

1. Observed the operations on the crane barge, employees were in compliance.
2. I did a walkthrough of the Inland Cardinal, housekeeping looked good, and the fire extinguisher and eye wash stations are up to date.
3. I talked to the captain about some oil on the main deck of the fuel barge, and he sent the Inland Cardinal to clean it up and to check the lower spaces for any excess water.
4. Checked out the pipeline lights, they are good.
5. Observed the swing anchors being moved, Good visual maintained with the deck hands and the boat operator. I have been monitoring the wind and wave height.
6. As I was walking the dredge, I noticed that the light on the throw ring was missing on the Elvis M. I replaced it with a new one.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
0:22 - Shift Anchors
5:18 - Pumping water due to rough seas.

40%
None

0%
2:01 - Repairing a leaking pipe connection

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		90		
		DATE		
		25 Feb 2019 - Monday		
PROJECT		CONTRACT NUMBER		
FY19 GIWW Maintenance Dredging		W9127818D0008 W9127819F0028		
063-904	Dredge Ingenuity	0.0	24.0	
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 25,988.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 91	Page 1 of 3
	DATE 26 Feb 2019 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 54 °F Max 64 °F 0.09 IN Precipitation 7 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 22:24 in Effective Pumping Time. It advanced 773 ft from station 17032+09 to station 17024+36. It pumped 23,053 CY through 6,830 ft of pipeline to D/A 1 (G).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a northern direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls

* Pre-shift Meeting topics: Complacency, Slips and falls

* Tasks Performed: Continued Dredging operations. Adjust swing Anchors.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 30 consecutive injury free workdays

Miscellaneous:

1. Weather was monitored throughout the day due to high winds and heavy seas.
2. Made rounds about dredge to inspect flotation devices and lights. All secure.

(Night Shift) SSHO Dannie Stanley

* Pre-shift Meeting topics: Overhead dangers, unseen dangers

* Tasks Performed: Adjust swing anchors, General Housekeeping, Moving the pipeline and the anchors.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 30 consecutive injury free workdays

Miscellaneous:

1. Observed the welders using a torch on the landing, all ppe was used. and the handling of the torch after use was done properly.
2. Observed crane operations, Scrap was being offloaded. A rigger was at each end of the operation, everyone stayed well clear and a tag line was used. The radio was the source for communication.
3. Observed the swing anchors being moved. The employees had good hand placement, they stayed behind the safety screen during the operation of the winch.
4. Checked the housekeeping on the dredge all is well.
5. Went and checked out the lighting on the fuel barge and the fleeting barges, had to move one to the south end of the fuel barge.
6. checked the lighting on all of the pipeline and the spill barge.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:33 - Shift Anchors

1:03 - Adding 1280' of pipeline

40%

None

0%

None

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 91	Page 2 of 3	
	DATE 26 Feb 2019 - Tuesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description _____			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day _____			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day _____			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	1.0	12.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	24.0
Inland Dredging Company LLC.	DREDGE OPERATOR	2.0	18.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	1.0	12.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	6.0
Inland Dredging Company LLC.	OILER	3.0	35.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	0.0	0.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	8.0	96.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	7.0	84.0
Total hours worked to date:	32,080.0	Total	443.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		91		
		DATE	26 Feb 2019 - Tuesday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
005-911	Link Belt Crane	12.0	12.0	
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 26,396.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 92	Page 1 of 3
		DATE 27 Feb 2019 - Wednesday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused Non-Critical Delay Temperature Min 60 °F Max 70 °F 0.94 IN Precipitation 4.90 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 13:44 in Effective Pumping Time. It advanced 450 ft from station 17024+36 to station 17019+86. It pumped 11,601 CY through 6,830 ft of pipeline to D/A 1 (G).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge Ingenuity continued digging inbound in a western direction. The crew continues to battle the shallow water outside of the channel while moving swing anchors and handling pipeline.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) Dwight Smalls

* Pre-shift Meeting topics: Inclement Weather

* Tasks Performed: Continued Dredging operations. Adjust swing Anchors.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 30 consecutive injury free workdays

Miscellaneous:

1. Weather was monitored throughout the day due to high winds, heavy seas and lightning.
2. Ceased outside operations due to lightning 9:05
3. Resumed normal operations 10:05

(Night Shift) SSHO Dannie Stanley

* Pre-shift Meeting topics: Near Miss Reports, Dead Watch hazards

* Tasks Performed: Adjust swing anchors, General Housekeeping, Moving the pipeline and the anchors.

Continued implementation of "First 15" housekeeping.

* Injuries, Illnesses, Incidents: Now at 30 consecutive injury free workdays

Miscellaneous:

1. Checked the security of the fleeted equipment.
2. The cutter head shaft coupling has broke. We do have a spare on the equipment barge. The deck crew is preparing the surface for a crew to work on the shaft coupling. all mud is being washed off.
3. They were unable to fix it, so it will be replaced in the morning.

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%

0:19 - Shift Anchors

0:08 - Clean off cutter head

0:44 - Clear out pipeline

0:03 - Passing traffic

0:54 - Natural elements (Lightning no outside work)

40%

None

0%

8:08 - Broken cutter shaft and coupling

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 92	Page 2 of 3	
	DATE 27 Feb 2019 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
ACTIVITY START/FINISH			
Activity No Description			
No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results			
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description			
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No Location Description			
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name First Day Last Day			
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name First Day Last Day			
Ingenuity 11/28/2018			
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	2.0	27.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	22.0
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	60.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	3.0	40.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	0.0	0.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	57.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	15.0
Inland Dredging Company LLC.	ENGINEER	2.0	28.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	72.0
Total hours worked to date:	32,485.0	Total	34.0 405.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 92	Page 3 of 3	
		DATE 27 Feb 2019 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-903	Tender-Elvis H	0.0		24.0
029-925	Tender-Commodore	0.0		24.0
029-906	Tender-Ms. Paula	0.0		24.0
029-910	Tender-Racer	0.0		24.0
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	0.0		24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		24.0
034-916	320 Trackhoe	0.0		24.0
018-919	D-6T Bulldozer	0.0		24.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date: 26,804.0		Total		408.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 93	Page 1 of 3
	DATE 28 Feb 2019 - Thursday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 53 °F Max 68 °F No Precipitation 4.90 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued work on the cutter shaft and coupling.

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge crew continued work on the cutter shaft and coupling.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) James Lilley

- * Pre-shift Meeting topics: Near Miss Reports, Pinch Points
- * Tasks Performed: Changed out the cutter head shaft
Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 31 consecutive injury free workdays

Miscellaneous:

1. Observed crane operations. Employees were aware of suspended load hazards. Tag line was used
2. Observed the crew change out the cutter head shaft. JHA was filled out and employees showed good situational awareness throughout the entire task.
3. Observed hot work operations. Permit and JHA was filled out.

(Night Shift) SSHO Dannie Stanley

- * Pre-shift Meeting topics:
- * Tasks Performed:
Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 31 consecutive injury free workdays

Miscellaneous:

1. Deadwatch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

70%
None

40%
None

0%
24:00 - Broken cutter shaft and coupling

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 93	Page 2 of 3
		DATE 28 Feb 2019 - Thursday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	2.0	27.5
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	2.0	19.0
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	48.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	3.0	36.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	0.0	0.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	66.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	15.0
Inland Dredging Company LLC.	ENGINEER	3.0	30.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	66.5
Total hours worked to date:	32,877.0	Total	35.0 392.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	0.0	24.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	0.0	24.0
029-925	Tender-Commodore	0.0	24.0
029-906	Tender-Ms. Paula	0.0	24.0
029-910	Tender-Racer	0.0	24.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		93		
		DATE	28 Feb 2019 - Thursday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
029-915	Survey Boat-Radius	12.0		12.0
028-925	Sectional Skidder	0.0		24.0
028-931	Barge-Deck/Fuel, IDC 0401	0.0		24.0
028-940	Barge-Deck	0.0		24.0
028-967	Barge-Spud Crane, TT 12004	0.0		24.0
028-953	Barge-Sectional Anchor	0.0		24.0
028-957	Barge-Hopper	0.0		24.0
028-936	Barge-Supply/Deck	0.0		24.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	0.0		24.0
034-916	320 Trackhoe	0.0		24.0
018-919	D-6T Bulldozer	0.0		24.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	0.0		24.0
Total operating hours to date: 27,212.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 94	Page 1 of 3
		DATE 01 Mar 2019 - Friday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 62 °F Max 68 °F 0.58 IN Precipitation 5.60 MPH Wind		

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge continued dredging operations and had 5:38 in Effective Pumping Time. It advanced 215 ft from station 17019+86 to station 17017+71. It pumped 4,356 CY through 6,830 ft of pipeline to D/A 1 (G).

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge crew continued work on the cutter shaft and coupling. Once the dredge started back up it continued digging until it completed Cut 2.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) James Lilley

- * Pre-shift Meeting topics: Pinch Points, suspended load hazards
- * Tasks Performed: Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 32 consecutive injury free workdays

Miscellaneous:

1. Observed crew members reattach the cutterhead.
2. Observed engine room crew change the linde pump.
3. I inspected the Ms Paula, Commodore, Elvis H, crane barge, and the ramp barge
4. Updated the deficiency list.
5. Inspected the D6-T, D6-N, and the 320 trackhoe

(Night Shift) SSHO Dannie Stanley

- * Pre-shift Meeting topics: Building the tow, lighting.
- * Tasks Performed: Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 32 consecutive injury free workdays

Miscellaneous:

1. Observed crew members adjust swing anchors
2. Observed engine room crew work on the service water pipe

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

- 70%
0:07 - Shifting anchors
- 40%
None
- 0%
16:00 - Broken cutter shaft and coupling
0:50 - Service water pipe repairs
1:25 - Completion of Cut 2

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today

No preparatory inspections held today

Initial Inspections held today

No initial inspections held today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 94	Page 3 of 3	
		DATE 01 Mar 2019 - Friday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
029-903	Tender-Elvis H	0.0	24.0	
029-925	Tender-Commodore	0.0	24.0	
029-906	Tender-Ms. Paula	0.0	24.0	
029-910	Tender-Racer	0.0	24.0	
029-915	Survey Boat-Radius	12.0	12.0	
028-925	Sectional Skidder	0.0	24.0	
028-931	Barge-Deck/Fuel, IDC 0401	0.0	24.0	
028-940	Barge-Deck	0.0	24.0	
028-967	Barge-Spud Crane, TT 12004	0.0	24.0	
028-953	Barge-Sectional Anchor	0.0	24.0	
028-957	Barge-Hopper	0.0	24.0	
028-936	Barge-Supply/Deck	0.0	24.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	0.0	24.0	
034-916	320 Trackhoe	0.0	24.0	
018-919	D-6T Bulldozer	0.0	24.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	0.0	24.0	
Total operating hours to date: 27,620.0		Total	72.0	408.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 95	Page 1 of 3
		DATE 02 Mar 2019 - Saturday	
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028	
CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 74 °F 0.35 IN Precipitation 6.10 MPH Wind		
QC NARRATIVES			
ACTIVITIES IN PROGRESS			
(Prime) The dredge crew brought in the dredge and pipeline into the fleeting area to begin preparations for tow to West Bay.			
(Sub) HMG crew boat operator transported crew.			
DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?			
None at this time.			
GENERAL COMMENTS			
The dredge crew brought in the dredge and pipeline into the fleeting area to begin preparations for tow to West Bay.			
SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)			
(Dayshift) James Lilley * Pre-shift Meeting topics: Foggy Weather, Pinch Points * Tasks Performed: Continued implementation of "First 15" housekeeping. * Injuries, Illnesses, Incidents: Now at 32 consecutive injury free workdays Miscellaneous: 1. SSHO James Lilley got recertified for CPR, AED, and First AID. This was done offsite. 2. David Johnson conducted the duties as SSHO for the day -----			
(Night Shift) SSHO Dannie Stanley * Pre-shift Meeting topics: Building the tow, lighting. * Tasks Performed: Continued implementation of "First 15" housekeeping. * Injuries, Illnesses, Incidents: Now at 32 consecutive injury free workdays Miscellaneous: 1. Deadwatch			
VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT			
None at this time.			
WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?			
There were no delays today.			
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)			
Preparatory Inspections held today _____ No preparatory inspections held today			
Initial Inspections held today _____ No initial inspections held today			
ACTIVITY START/FINISH			
Activity No Description _____ No activities were started or finished today			
QC REQUIREMENTS			
Requirement No Type Description Results _____ No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No Location Description _____			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		95	
PROJECT FY19 GIWW Maintenance Dredging		DATE	02 Mar 2019 - Saturday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	2.0	24.0
Inland Dredging Company LLC.	SURVEYOR	2.0	24.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	6.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	5.0	42.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	6.0
Inland Dredging Company LLC.	OILER	3.0	34.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	6.0	57.0
Inland Dredging Company LLC.	CHIEF ENGINEER	0.0	0.0
Inland Dredging Company LLC.	ENGINEER	2.0	23.0
Inland Dredging Company LLC.	BOAT CAPTAIN	6.0	57.0
Total hours worked to date:	33,601.0	Total	333.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	24.0	0.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	12.0	12.0
028-931	Barge-Deck/Fuel, IDC 0401	12.0	12.0
028-940	Barge-Deck	12.0	12.0
028-967	Barge-Spud Crane, TT 12004	12.0	12.0
028-953	Barge-Sectional Anchor	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 95	Page 3 of 3	
		DATE 02 Mar 2019 - Saturday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
028-957	Barge-Hopper	12.0	12.0	
028-936	Barge-Supply/Deck	12.0	12.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	24.0	0.0	
034-916	320 Trackhoe	24.0	0.0	
018-919	D-6T Bulldozer	24.0	0.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	12.0	12.0	
Total operating hours to date: 27,788.0		Total	312.0	168.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 96	Page 1 of 3
	DATE 03 Mar 2019 - Sunday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 64 °F Max 74 °F 1.06 IN Precipitation 10.40 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge crew continues preparations for tow to West Bay.

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge crew continues preparations for tow to West Bay.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) James Lilley

- * Pre-shift Meeting topics: Suspended loads, Pinch Points
- * Tasks Performed: Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 33 consecutive injury free workdays

Miscellaneous:

1. Inspected the anchor barge. Noted deficiencies
2. Inspected fuel barge. Noted the deficiencies
3. Observed crew members fly pipe into the hopper barge. Tag line is used every lift and good situational awareness is constantly displayed.
4. Observed crew members prep the equipment for tow.

(Night Shift) SSHO Dannie Stanley

- * Pre-shift Meeting topics: Deadwatch
- * Tasks Performed: Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 33 consecutive injury free workdays

Miscellaneous:

1. Deadwatch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

There were no delays today.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description

No activities were started or finished today

QC REQUIREMENTS

Requirement No	Type	Description	Results

No QC requirements were completed today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		96	
PROJECT FY19 GIWW Maintenance Dredging		DATE	03 Mar 2019 - Sunday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	SURVEYOR	2.0	22.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	34.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	3.0	36.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	4.0	48.0
Inland Dredging Company LLC.	CHIEF ENGINEER	0.0	0.0
Inland Dredging Company LLC.	ENGINEER	2.0	23.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	33,920.0	Total	28.0 319.0
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	24.0	0.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	12.0	12.0
028-931	Barge-Deck/Fuel, IDC 0401	12.0	12.0
028-940	Barge-Deck	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 96	Page 3 of 3	
		DATE 03 Mar 2019 - Sunday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
028-967	Barge-Spud Crane, TT 12004	12.0		12.0
028-953	Barge-Sectional Anchor	12.0		12.0
028-957	Barge-Hopper	12.0		12.0
028-936	Barge-Supply/Deck	12.0		12.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	24.0		0.0
034-916	320 Trackhoe	24.0		0.0
018-919	D-6T Bulldozer	24.0		0.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	12.0		12.0
Total operating hours to date: 27,956.0		Total		312.0 168.0
ACCIDENT REPORTING (Describe accidents)				
No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 97	Page 1 of 3
	DATE 04 Mar 2019 - Monday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 44 °F Max 64 °F 0.01 IN Precipitation 9.70 MPH Wind
--	--

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge crew continues preparations for tow to West Bay.

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge crew continues preparations for tow to West Bay.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) James Lilley

- * Pre-shift Meeting topics: Suspended loads, Pinch Points
- * Tasks Performed: Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 34 consecutive injury free workdays

Miscellaneous:

1. Inspected the Inland Racer. Noted deficiencies
2. Inspected deck barge. Noted the deficiencies
3. Observed crew members fly pipe into the hopper barge. Tag line is used every lift and good situational awareness is constantly displayed.
4. Observed crew members continue to prep the equipment for tow.
5. Replenished the Racer with a fully stocked first aid kit and eye wash station.

(Night Shift) SSHO Dannie Stanley

- * Pre-shift Meeting topics: Deadwatch
- * Tasks Performed: Continued implementation of "First 15" housekeeping.
- * Injuries, Illnesses, Incidents: Now at 34 consecutive injury free workdays

Miscellaneous:

1. Deadwatch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

There were no delays today.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		97	
PROJECT FY19 GIWW Maintenance Dredging		DATE	04 Mar 2019 - Monday
		CONTRACT NUMBER W9127818D0008 W9127819F0028	
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	SURVEYOR	2.0	24.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	22.5
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	34,266.5	Total	29.0 346.5
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	24.0	0.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	12.0	12.0
028-931	Barge-Deck/Fuel, IDC 0401	12.0	12.0
028-940	Barge-Deck	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		97		
		DATE	04 Mar 2019 - Monday	
		CONTRACT NUMBER		
PROJECT		FY19 GIWW Maintenance Dredging		
028-967	Barge-Spud Crane, TT 12004	12.0	12.0	
028-953	Barge-Sectional Anchor	12.0	12.0	
028-957	Barge-Hopper	12.0	12.0	
028-936	Barge-Supply/Deck	12.0	12.0	
028-955	Barge-Spill	24.0	0.0	
065-950	Pipeline 15,000'	24.0	0.0	
034-916	320 Trackhoe	24.0	0.0	
018-919	D-6T Bulldozer	24.0	0.0	
018-922	D-6N Bulldozer	24.0	0.0	
028-949	Barge-Ramp/Equipment	12.0	12.0	
Total operating hours to date: 28,124.0		Total	312.0	168.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 98	Page 2 of 3	
	DATE 05 Mar 2019 - Tuesday		
PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028		
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	SURVEYOR	2.0	23.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	2.0	24.0
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	7.5
Inland Dredging Company LLC.	OILER	2.0	24.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	58.0
Total hours worked to date:	34,607.0	Total	29.0 340.5
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	24.0	0.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 98	Page 3 of 3
	DATE 05 Mar 2019 - Tuesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

028-931	Barge-Deck/Fuel, IDC 0401	12.0	12.0
028-940	Barge-Deck	12.0	12.0
028-967	Barge-Spud Crane, TT 12004	12.0	12.0
028-953	Barge-Sectional Anchor	12.0	12.0
028-957	Barge-Hopper	12.0	12.0
028-936	Barge-Supply/Deck	12.0	12.0
028-955	Barge-Spill	24.0	0.0
065-950	Pipeline 15,000'	24.0	0.0
034-916	320 Trackhoe	24.0	0.0
018-919	D-6T Bulldozer	24.0	0.0
018-922	D-6N Bulldozer	24.0	0.0
028-949	Barge-Ramp/Equipment	12.0	12.0
Total operating hours to date:	28,292.0	Total	312.0 168.0

ACCIDENT REPORTING (Describe accidents)
No accidents reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 99	Page 1 of 3
	DATE 06 Mar 2019 - Wednesday	

PROJECT FY19 GIWW Maintenance Dredging	CONTRACT NUMBER W9127818D0008 W9127819F0028
---	--

CONTRACTOR Inland Dredging Company LLC.	WEATHER Weather Caused No Delay Temperature Min 35 °F Max 58 °F No Precipitation 7.60 MPH Wind
--	---

QC NARRATIVES

ACTIVITIES IN PROGRESS

(Prime) The dredge crew continues preparations for tow to West Bay.

(Sub) HMG crew boat operator transported crew.

DID ANYTHING DEVELOP THAT MAY LEAD TO A CHANGE ORDER/CLAIM?

None at this time.

GENERAL COMMENTS

The dredge crew continues preparations for tow to West Bay.

SAFETY (INSPECTIONS, MEETINGS, DEFICIENCIES, ETC.)

(Dayshift) James Lilley
 * Pre-shift Meeting topics: Vessel to Vessel transfers
 * Tasks Performed: Crane Operations, Breaking Pipe, prepping equipment for tow
 Continued implementation of "First 15" housekeeping.
 * Injuries, Illnesses, Incidents: Now at 36 consecutive injury free workdays
 Miscellaneous:
 1. Inspected the crew boat "RK" All is good
 2. Inspected the survey boat "Radius" All is good
 3. Updated the deficiency list
 4. Observed the crew perform crane operations. JHA was reviewed and had the crew hold a pre-plan meeting before the crane ops started
 5. Inspected the spill barge. Deficiencies were noted

(Night Shift) SSHO Dannie Stanley
 * Pre-shift Meeting topics: Dead watch
 * Tasks Performed:
 Continued implementation of "First 15" housekeeping.
 * Injuries, Illnesses, Incidents: Now at 36 consecutive injury free workdays
 Miscellaneous:
 1. Dead watch

VERBAL INSTRUCTIONS GIVEN BY GOVERNMENT

None at this time.

WERE THERE ANY DELAYS IN WORK PROGRESS TODAY?

There were no delays today.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 2 of 3
		99	
PROJECT FY19 GIWW Maintenance Dredging		DATE	06 Mar 2019 - Wednesday
		CONTRACT NUMBER	W9127818D0008 W9127819F0028
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
VESSEL ON SITE			
Dredge Name	First Day	Last Day	
Ingenuity	11/28/2018		
LABOR HOURS			
Crew	Position	Number of Employees	Hours Worked
Hunter Marine Group, LLC	BOAT CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	SURVEYOR	2.0	24.0
Inland Dredging Company LLC.	SAFETY ENGINEER - ON SITE	1.0	12.0
Inland Dredging Company LLC.	DREDGE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	EQUIPMENT OPERATOR	4.0	48.0
Inland Dredging Company LLC.	WELDER	2.0	20.5
Inland Dredging Company LLC.	PROJECT MANAGER	0.0	0.0
Inland Dredging Company LLC.	DREDGE MATE	1.0	12.0
Inland Dredging Company LLC.	OILER	2.0	18.0
Inland Dredging Company LLC.	DREDGE CAPTAIN	1.0	12.0
Inland Dredging Company LLC.	CRANE OPERATOR	1.0	12.0
Inland Dredging Company LLC.	DECK HAND	5.0	60.0
Inland Dredging Company LLC.	CHIEF ENGINEER	1.0	12.0
Inland Dredging Company LLC.	ENGINEER	2.0	24.0
Inland Dredging Company LLC.	BOAT CAPTAIN	5.0	60.0
Total hours worked to date:	34,945.5	Total	29.0 338.5
EQUIPMENT HOURS			
Equipment Name	Description	Idle Hours	Operating Hours
063-904	Dredge Ingenuity	12.0	12.0
005-911	Link Belt Crane	12.0	12.0
029-903	Tender-Elvis H	12.0	12.0
029-925	Tender-Commodore	12.0	12.0
029-906	Tender-Ms. Paula	12.0	12.0
029-910	Tender-Racer	24.0	0.0
029-915	Survey Boat-Radius	12.0	12.0
028-925	Sectional Skidder	12.0	12.0
028-931	Barge-Deck/Fuel, IDC 0401	12.0	12.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 99	Page 3 of 3	
		DATE 06 Mar 2019 - Wednesday		
PROJECT FY19 GIWW Maintenance Dredging		CONTRACT NUMBER W9127818D0008 W9127819F0028		
028-940	Barge-Deck	12.0		12.0
028-967	Barge-Spud Crane, TT 12004	12.0		12.0
028-953	Barge-Sectional Anchor	12.0		12.0
028-957	Barge-Hopper	12.0		12.0
028-936	Barge-Supply/Deck	12.0		12.0
028-955	Barge-Spill	24.0		0.0
065-950	Pipeline 15,000'	24.0		0.0
034-916	320 Trackhoe	24.0		0.0
018-919	D-6T Bulldozer	24.0		0.0
018-922	D-6N Bulldozer	24.0		0.0
028-949	Barge-Ramp/Equipment	12.0		12.0
Total operating hours to date: 28,460.0		Total		312.0 168.0
ACCIDENT REPORTING (Describe accidents) No accidents reported today				
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	