



# THE MEMPHIS DEPOT TENNESSEE

---

## ADMINISTRATIVE RECORD COVER SHEET

AR File Number 785

**DEFENSE LOGISTICS AGENCY**

DEFENSE DISTRIBUTION CENTER  
2001 MISSION DRIVE  
NEW CUMBERLAND, PA 17070-5000

IN REPLY  
REFER TO

DDC J-3/J-4E

April 1, 2004

Mr. Turpin Ballard  
Environmental Protection Agency, Region 4  
Office of Solid Waste  
Federal Facilities Branch  
61 Forsyth Street, SW  
Atlanta, Georgia 30303

Mr. James Morrison  
Tennessee Department of Environment and Conservation  
TDEC-DSF  
4<sup>th</sup> Floor, L&C Annex  
410 Church Street  
Nashville, Tennessee 37243-1538

Subject: Schedule Extension for Dunn Field PRB Intermediate Design (60%)

Dear Sirs:

Defense Logistics Agency (DLA) hereby requests an extension in the submittal date for the subject document, as allowed in Section XXII.A of the Federal Facilities Agreement for the Defense Distribution Depot Memphis Tennessee (DDMT). The initial submittal date of March 2, 2004, listed in the BCP, was previously extended to March 22, 2004. The DLA believes that good cause exists for this further extension based on recent analytical results from off-site monitoring wells at the DDMT and on discussions at the BRAC Cleanup Team (BCT) meeting in Memphis on March 18, 2004. Well MW-54 has shown a steady and relatively rapid increase in contaminant concentrations over the past several months. This well is at the proposed location of the PRB and these results may require a change in the PRB location and/or in its design parameters. Additional off-site monitoring wells will be installed to investigate the change in concentrations in the ground water in that area. The BCT decided at the recent meeting to have a scoping meeting to discuss the remedial design for Dunn Field, including design of the PRB. The meeting has since been scheduled for April 14, 2004 in Atlanta.

In addition the schedule for Remedial Design and remedial action at Dunn Field is currently in review for revision based on the upcoming issuance of the Record of Decision for Dunn Field. Section XXI. C.1 of the FFA states that DLA shall issue the schedule for remedial activities and submittal of post-ROD documents within 21 days of issuance of a ROD.

Rather than propose a new submittal date at this time, DLA requests that the timing of remedial design documents and other activities be discussed at the scoping meeting. The agreed upon dates will then be finalized following issuance of the Dunn Field ROD.

Your assistance in this matter is greatly appreciated. Should you have any questions regarding this request, please don't hesitate in contacting me at (717) 770-6950.



MICHAEL A. DOBBS  
Environmental Program Manager

cc: CH2MHILL (Offner)  
MACTEC (Holmes)

**FINAL PAGE**

**ADMINISTRATIVE RECORD**

**FINAL PAGE**